




# SUMMER ACTION PLAN 2026

## AC-27 (Rajouri Garden)



**Delhi Jal Board**  
**Govt. of NCT of Delhi**



**Assembly Constituency No. 27 –RAJOURI GARDEN**

| Name of CE                                                   | Name of SE (C)                            | Name of EE (C)                          | Name of AE (C)                                                          | Name of JE (C)                                                                    |
|--------------------------------------------------------------|-------------------------------------------|-----------------------------------------|-------------------------------------------------------------------------|-----------------------------------------------------------------------------------|
| Sh. SK Dahiya<br>CE(Maintenance)-I<br>CE(West)<br>9650291401 | Sh. B. S. Rawat<br>SE (C) 9<br>9650094468 | Sh. K N Qjha<br>EE (C)-23<br>9650094250 | Sh. P. N. Mishra<br>8800995545<br>Sh. Parveen<br>Sehrawat<br>9999896526 | Sh. Nitish<br>9650804847<br>Sh. Narender<br>8700449586<br>Sh. Vivek<br>7063767920 |

| Water Supply Hours |                                      |                                    |
|--------------------|--------------------------------------|------------------------------------|
| S. No.             | Name of Colony                       | Water Supply Hours                 |
| 1                  | All Colonies of AC-27 Rajouri Garden | 5:30 to 7:30 (Morning and Evening) |

| Fixed Supply Points |                                      |                                                                                          |
|---------------------|--------------------------------------|------------------------------------------------------------------------------------------|
| S. No.              | Name of Existing Fixed Supply Points | Additional Fixed Supply Point / Name of Proposed Fixed Supply Point in Peak summers 2026 |
| 1                   | WZ-170-169 Khayala Village           | Nil                                                                                      |
| 2                   | TC Camp 70                           |                                                                                          |
| 3                   | TC Camp 1511                         |                                                                                          |

**FIXED POINTS CAN VARY DEPENDING ON DEMAND. ADDITIONAL TANKERS WILL BE DEPLOYED FOR THE PROPOSED FIXED POINTS.**

**FOR UPDATED TANKER ALLOCATION DETAILS, CONCERNED EE/AE/JE INCHARGE MAY BE CONTACTED.**

| Deployment of Tankers to be deployed during summers |                                          |                                |                             |                                              |                                 |                               |
|-----------------------------------------------------|------------------------------------------|--------------------------------|-----------------------------|----------------------------------------------|---------------------------------|-------------------------------|
| Existing Water Tankers                              |                                          |                                |                             | No. of Additional Hired Tankers required     |                                 |                               |
| Hired Tankers                                       |                                          | Departmental Tankers           |                             | w.e.f. April to July 26                      |                                 |                               |
| 1                                                   |                                          | 2                              |                             | 1                                            |                                 |                               |
| S. No.                                              | Tanker Registration No.                  | Tanker Owner / Contractor Name | Tanker Owner Contact Number | JE/AE Incharge of Tanker with contact number | Nature of Deployment of Tankers |                               |
|                                                     |                                          |                                |                             |                                              | Whether on Fixed Supply Route   | Whether on demand basis route |
| 1                                                   | DL-1M-8771<br>(14.06.2016 to 14.06.2026) | DJB                            | NA                          | Sh. P. N. Mishra-AE<br>8800995545            | Yes                             | Yes                           |
| 2                                                   | DL-1M-8517<br>(11.05.2016 to 11.05.2026) | DJB                            | NA                          |                                              |                                 |                               |
| 3                                                   | DL1LAQ1540                               | M/S Dushyant kumar             | 9650901881                  |                                              |                                 |                               |

| Route Map of Tanker to be deployed on fixed supply route (filling point to destination route) |                                 |                            |                            |                            |                            |                            |                            |                            |
|-----------------------------------------------------------------------------------------------|---------------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|----------------------------|
| Tanker Registration No.                                                                       | Filling Point                   | Day 1                      | Day 2                      | Day 3                      | Day 4                      | Day 5                      | Day 6                      | Day 7                      |
| DL-1M-8771<br>(14.06.2016 to 14.06.2026)                                                      | Shivaji Enclave water emergency | used in AC-28 Hari Nagar   |                            |                            |                            |                            |                            |                            |
| DL-1M-8517<br>(11.05.2016 to 11.05.2026)                                                      | Shivaji Enclave water emergency | used in AC-28 Hari Nagar   |                            |                            |                            |                            |                            |                            |
| DL1LAQ1540                                                                                    | Shivaji Enclave water emergency | WZ-170-169 Khayala Village | WZ-170-169 Khayala Village | WZ-170-169 Khayala Village | WZ-170-169 Khayala Village | WZ-170-169 Khayala Village | WZ-170-169 Khayala Village | WZ-170-169 Khayala Village |
|                                                                                               | Shivaji Enclave water emergency | TC Camp 70                 | TC Camp 70                 | TC Camp 70                 | TC Camp 70                 | TC Camp 70                 | TC Camp 70                 | TC Camp 70                 |
|                                                                                               | Shivaji Enclave water emergency | TC Camp 1511               | TC Camp 1511               | TC Camp 1511               | TC Camp 1511               | TC Camp 1511               | TC Camp 1511               | TC Camp 1511               |

| Vulnerable Water Deficit Areas    |                                                                         |                                            |                                  |                                              |                                                            |          |
|-----------------------------------|-------------------------------------------------------------------------|--------------------------------------------|----------------------------------|----------------------------------------------|------------------------------------------------------------|----------|
| Name of Colony                    | Remedial Action                                                         | New Water Line / Inter Connection proposed | New Tube Well to be commissioned | Rationalization of water by Valve Regulation | New UGR Commissioned/ to be commissioned since summer 2025 | Timeline |
| Chaukhandi A & B block,           | Estimate has been framed for the replacement of the water supply system | NA                                         | NA                               | NA                                           | NA                                                         | 30.04.26 |
| G, M, R & J block Rajouri garden, | Estimate has been framed for the replacement of the water supply system | work awarded will start by 28.02.26        | nil                              | NIL                                          | NA                                                         | 30.04.26 |

| Vulnerable Water Contamination Areas |                                                                                                                                                                                                                                                |                |                                          |                                                                 |                                    |            |
|--------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|------------------------------------------|-----------------------------------------------------------------|------------------------------------|------------|
| Name of Colony                       | Remedial Action                                                                                                                                                                                                                                | New Water Line | Inter connection for removal of dead end | Replacement of Water line/ Connection                           | Sewer system improvement desilting | Timeline   |
| Part 1 Vishnu Garden,                | Various estimate has been prepared to change the old/damaged waterline. 03 months' time required to complete the works . In between the complaints are taken up by running maintenance works and when required, the tankers are also provided. | No             | No                                       | Yes                                                             | Yes                                | 31.05.2026 |
| D & M block Rajouri Garden,          | Various estimate has been prepared to change the old/damaged waterline. 03 months' time required to complete the works . In between the complaints are taken up by running maintenance works and when required, the tankers are also provided. | NA             | NA                                       | Replacement of Water lines work awarded. Will start by 28.02.26 | Done                               | 30.04.26   |
| D block Tagore Garden Ext.           | Various estimate has been prepared to change the old/damaged waterline. 03 months' time required to complete the works . In between the complaints are taken up by running maintenance works and when required, the tankers are also provided. | NA             | NA                                       | Replacement of Water lines work awarded. Will start by 01.03.26 | done                               | 30.04.26   |

| Vulnerable Sewer Over Flow Areas                |                                                                                                      |                           |                                                                                                                                                    |                |            |
|-------------------------------------------------|------------------------------------------------------------------------------------------------------|---------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|----------------|------------|
| Name of Colony                                  | Remedial Action                                                                                      | Replacement of Sewer line | Desilting/ removal of dead end                                                                                                                     | New Sewer Line | Timeline   |
| A-block, K block to J-3 block Rajouri Garden,   | Estimate has been prepared to change the old Sewer lines. Budget allocated and tender under process. | Yes                       | Routine desilting is being done as temporary relief while the works of replacement of old/damaged sewer line in said areas are under tender stage. | No             | 31.07.2026 |
| V-Block to Shivaji Marg Rajouri Garden,         | Estimate has been prepared to change the old Sewer lines. Budget allocated and tender under process. | Yes                       | Routine desilting is being done as temporary relief while the works of replacement of old/damaged sewer line in said areas are under tender stage. | No             | 31.07.2026 |
| Chowkhandi DJB store to RTS near Park Hospital, | Estimate has been prepared to change the old Sewer lines. Budget allocated and tender under process. | Yes                       | Routine desilting is being done as temporary relief while the works of replacement of old/damaged sewer line in said areas are under tender stage. | No             | 31.07.2026 |
| Ravi Nagar, Mangal Bazaar road                  | Estimate has been prepared to change the old Sewer lines. Budget allocated and tender under process. | Yes                       | Routine desilting is being done as temporary relief while the works of replacement of old/damaged sewer line in said areas are under tender stage. | No             | 31.05.26   |
| Punjabi market road                             | Estimate has been prepared to change the old Sewer lines. Budget allocated and tender under process. | Yes                       | Routine desilting is being done as temporary relief while the works of replacement of old/damaged sewer line in said areas are under tender stage. | No             | 31.07.2026 |
| Navyug block, Chand Nagar                       | Estimate has been prepared to change the old Sewer lines. Budget allocated and tender under process. | Yes                       | Routine desilting is being done as temporary relief while the works of replacement of old/damaged sewer line in said areas are under tender stage. | No             | 30.06.26   |







अधिक जानकारी के लिए  
**QR Code** स्कैन कीजिए।

स्थान: बरुणालय परिसर, कटोला बाग, नई दिल्ली-110005