

DATE OF ANALYSIS : 01.02.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F-Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (Inlet)	pH (Outlet)	TSS (Inlet)	TSS (Outlet)	800 (Inlet)	800 (Outlet)	COO (Inlet)	COO (Outlet)	Ammonical Nitrogen (Inlet)	Ammonical Nitrogen (Outlet)	Ortho phosphate (Inlet)	Ortho phosphate (Outlet)	Sulphate (Inlet)	Sulphate (Outlet)	Inlet MPN (F-Coli)	Outlet MPN (F-Coli)	Inlet MPN (F-Coli)	Outlet MPN (F-Coli)	Remarks	Feed SPS	
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	800	COO	Ammonical Nitrogen	Outlet MPN (F-Coli)	01.02.2025	-	7.11	7.44	255	11	182	4	364	21	24	0.8	4.0	4.5	2	Nil						Slurry SPS, Phosphorus SPS, Keshopur SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	30	20	250	50	5	-	01.02.2025	-	7.34	7.40	556	6	510	8	1068	25	28	5.8	5.0	1.2	1.3	Nil					Plant is under rehabilitation and running with 50% capacity.	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	01.02.2025	-	7.32	7.35	500	3.5	340	2	779	19	16	2.3	3.1	4.0	2.9	Nil	24x10*10	24x10*4	24x10*8	21x10*3	Under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	28.01.2025	-	7.13	7.52	1132	15	625	12	662	33	21.5	13.5	4.2	6.0	5.6	Nil	64x10*10	4600	24x10*6	1100		Phosphorus SPS, Borepin SPS, Kapashera SPS, Dandabara SPS
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	01.02.2025	10	7.00	7.50	282	8	137	6	370	20	30	0.5	3.2	1.0	5.6	Nil						Phosphorus SPS, Borepin SPS, Kapashera SPS, Dandabara SPS
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	01.02.2025	25	7.00	7.60	282	8	137	5	370	18	30	0.3	3.2	1.5	5.6	1.5						Phosphorus SPS, Borepin SPS, Kapashera SPS, Dandabara SPS
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	01.02.2025	10	7.00	7.60	282	8	137	5	370	18	30	0.3	3.2	1.5	5.6	Nil						Phosphorus SPS, Borepin SPS, Kapashera SPS, Dandabara SPS
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	01.02.2025	45	6.90	7.50	296	9	140	7	432	17	35	4.0	3.5	1.2	6.8	Nil						Phosphorus SPS, Borepin SPS, Kapashera SPS, Dandabara SPS
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-1SBR	HNB Engineers	-	Chlorination	10	10	50	5	2	230	20.01.2025	9	7.00	7.50	232	8	140	5	390	15	38	1.0	3.5	1.0	6.8	Nil						Chillapuri drain
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	20.01.2025	1	7.10	7.60	340	BDL	138	0.8	422	4	35	Nil	3.5	Nil	6	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	01.02.2025	8	7.30	7.50	324	11	216	5	408	18	19	0.5	1.8	2.0	3.05	0.7						Half stream of plant is Under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	01.02.2025	7.5	7.30	7.50	188	12	86	6	240	20	26	bdl	2.0	2.7	2.6	0.7						
13	Nisibhi	Coronation New	70	ASP	L&T Construction and PASSAVANT JV	-	Chlorination	10	10	50	5	2	230	01.02.2025	28.666	7.20	7.60	276	06	185	3	360	11	35	bdl	3.2	1.7	4.25	bdl						Poly dosing
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	31.01.2025	8.046	7.30	7.60	208	12	108	06	315	21	30	0.5	3.8	4.0	3.4							

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	12
Plant Under fit	23
%Unfit	34
%fit	66

% Fit & unfit report (As per design parameter)

%fit 65.7%

%Unfit 34.3%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (T.Coli)	Outlet MPN (T.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS			
								TSS	BOD	COD	Ammoniacal nitrogen	librel																										
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	01.02.2025	-	7.11	7.44	255	11	182	4	364	21	24	0.8	4.0	4.5	2	Nil					Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	01.02.2025	-	7.34	7.40	556	6	510	8	1068	25	28	5.8	5.0	1.2	1.3	Nil					Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	01.02.2025	-	7.32	7.35	500	3.5	340	2	779	19	16	2.3	3.1	4.0	2.9	Nil	24x10^10	24x10^4	24x10^8	21x10^3	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	28.01.2025	-	7.13	7.52	1132	15	625	12	662	33	21.5	13.5	4.2	6.0	5.6	Nil	64x10^10	4600	24x10^6	1100		Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	02.02.2025	10	7.00	7.50	290	4	138	4	394	16	28	0.5	3.0	1.2	5.2	Nil						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	02.02.2025	25	7.00	7.60	290	7	138	6	394	20	28	3.5	3.0	1.5	5.2	Nil						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	02.02.2025	10	7.00	7.60	290	7	138	6	394	20	28	3.5	3.0	1.5	5.2	Nil						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	02.02.2025	45	6.90	7.50	306	7	142	5	416	19	30	3.0	3.5	1.0	5.8	Nil						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
9		Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance met	10	10	50	5	2	230	20.01.2025	9	7.00	7.50	232	8	140	5	390	15	38	1.0	3.5	1.0	6.8	Nil						Chillar drain			
10	N.S.T.P.C.Pillar	CWS	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	20.01.2025	1	7.10	7.60	340	BDL	138	0.8	422	4	35	Nil	3.5	Nil	6	Nil									
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	02.02.2025	8	7.40	7.60	304	12	231	06	432	19	18	0.3	2.4	3.0	2.9	1.06						Half stream of plant is Under Rehabilitation			
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	02.02.2025	7.5	7.20	7.40	192	10	106	05	267	15	24	bdl	2.0	2.5	3.1	0.9									
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	02.02.2025	28.666	7.30	7.60	258	07	184	04	468	12	38	bdl	3.3	1.5	3.3	bdl							Poly dosing		
14	Nithoi	Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	31.01.2025	8.046	7.30	7.60	208	12	108	06	315	21	30	0.5	3.8	4.0	3.4	0.9							under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	01.02.2025	-	7.50	7.80	528	8	220	14	-	-	28	10.0	3.0	3.5	0.8	Nil							under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	01.02.2025	-	7.40	7.50	434	5	200	16	-	-	24	10.0	3.0	1.2	1.2	Nil							under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
17		Omha Ph-V	16	ASP	DJB	-	not treated, but compliance met	50	30	250	50	5	230	02.02.2025		7.30	7.60	284	8	203	5	-	-	43	3.0	1.9	0.4									PAC Dosing		
18		Omha Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	02.02.2025		7.40	7.70	298	9	210	6	-	-	44	3.0	2.1	0.5											
19		Omha New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	28.01.2025	-	7.00	7.40	240	48	185	25	-	-	46	42.0	3.8	1.2			24x10^15	24x10^5							
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	29.01.2025	-	7.30	7.60	68	19	150	25	-	-	60	56.0	3.4	3.2			15x10^14	24x10^5							
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	28.01.2025	-	7.00	7.30	454	17	255	10	-	-	40	20.0	4.0	2.4			24x10^15	24x10^5							
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	28.01.2025	-	7.10	7.50	366	40	225	23	-	-	40	38.0	3.0	4.0			11x10^14	24x10^6							
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	28.01.2025	-	7.10	7.40	324	11	220	6	-	-	40	20.0	3.0	1.8			24x10^14	75x10^4							
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6											
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0											
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8											
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	01.02.2025	-	7.34	7.67	332	17	200	16	460	57	25	8.0	3.0	2.7	2.6	0							Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24	
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	01.02.2025	-	7.34	8.03	332	10	200	5	460	26	25	4.0	3.0	2.0	2.6	0									
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	28.01.2025	-	7.20	7.34	370	4	273	3	579	26	40.5	2.6	6.0	2.2	1.6	Nil	43x10^10	1100	23x10^6	150			Plant Under Rehabilitation	25x10^10 Najafgarh SPS	
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	02.02.2025	34.31	7.40	7.59	280	9	158	8	396	37	29	5.0	3.8	1.0	2	0.4	-	-	-	-	-			Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	02.02.2025	38.17	7.45	7.62	388	8	195	7	492	35	29	7.0	4.2	0.6	2	0.8	-	-	-	-	-	-			
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	02.02.2025	20.08	7.10	7.15	332	9	181	5	448	28	30	2.0	3.5	1.2	-	-	-	-	-	-	-	-			
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	02.02.2025	10.22	7.20	7.40	236	18	153	13	470	34	34	24.0	3.6	1.4	4.4	1.4	-	-	-	-	-	-			
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	02.02.2025	15.21	7.30	7.50	248	15	155	15	482	40	32	17.0	3.4	1.0	3.8	1	21x10^12	75x10^5	35x10^11	43x10^5			Plant Under Rehabilitation	Dhokan SPS, Ghonda - II SPS, Jalandhar SPS, Jalandhar SPS, Yamuna Vihar SPS, Ghonda-I SPS, Ghonda - I SPS, Jalandhar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS	
36		Yamuna Vihar Ph-III	25	ASP	M/s July & July	-	-	30	20	-	-	-	-	02.02.2025	27.28	7.30	7.70	456	24	297	17	740	52	38	28.0	4.2	1.8	5.8	2.8	-	-	-	-	-	-			
37	Sonia Vihar	Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			Under Construction		
Total Treatment			749.26																																			

Plant not meeting standard as per design parameter

BDL: Below detection limit

%: Not Detectable

Total No. of operational plant

37

Total No. of Plant Under Rehabilitation

1

Outlet Sample collected

35

Plant Under Unfit (As per design)

9

Plant Under fit

26

%Unfit

25.7%

%Fit

74.3%

% Fit & unfit report (As per design parameter)

%Unfit 25.7%


%Fit 74.3%


TSS (outlet) and BOD (outlet)

TSS

BOD

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (F.Coll)	Outlet MPN (F.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS		
								TSS	BOD	COD	Ammoniacal nitrogen	librel																									
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	03.02.2025	-	7.16	7.26	118	8	175	4.6	374	17	16.5	4.8	2.2	4.2	3.6	Nil	24x10 ⁸	2400	24x10 ⁶	1100	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	03.02.2025	-	7.32	7.31	419	9	265	22	665	30	25.5	5.3	4.0	2.0	0.8	Nil					under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	03.02.2025	-	7.31	7.34	457	11	322	3.8	708	26	27.25	0.8	3.8	3.2	1.7	Nil								
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	28.01.2025	-	7.13	7.52	1132	15	625	12	662	33	21.5	13.5	4.2	6.0	5.6	Nil	64x10 ¹⁰	4600	24x10 ⁶	1100		Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	03.02.2025	10	7.10	7.40	308	7	142	5	463	22	28	0.2	3.8	1.5	5.6	Nil								
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	03.02.2025	25	7.10	7.50	308	9	142	7	463	29	28	5.0	3.8	1.2	5.6	Nil								
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	03.02.2025	10	7.10	7.50	308	9	142	7	463	29	28	5.0	3.8	1.2	5.6	Nil								
8		Kondli Ph-IV	45	ASP(IFS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	03.02.2025	45	7.00	7.60	318	8	145	5	485	16	30	4.5	3.5	1.0	6.2	Nil								
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance is OK	10	10	50	5	2	230	20.01.2025	9	7.00	7.50	232	8	140	5	390	15	38	1.0	3.5	1.0	6.8	Nil							Chillar drain	
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	20.01.2025	1	7.10	7.60	340	BDL	138	0.8	422	4	35	Nil	3.5	Nil	6	Nil								
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	03.02.2025	8	7.30	7.60	410	12	307	6	620	20	15	0.3	2.2	2.9	2.7	0.5							Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	03.02.2025	7.5	7.10	7.30	136	9	85	3	244	15	20	0.5	2.8	3.0	2.9	0.9								
13	Nithoti	Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	03.02.2025	26.964	7.20	7.50	316	8	205	3	433	15	30	bdl	4.8	2.8	4.9	0.3							Poly dosing	
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	03.02.2025	8.12	7.20	7.60	190	10	87	4	267	14	35	1.5	3.0	3.2	11.3	0.7							under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	03.02.2025	-	7.40	7.90	364	7	193	11	-	-	32	10.0	3.0	3.5	1.4	Nil							BDL SPS, JET New SPS, Sayed nagpur SPS	
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	03.02.2025	-	7.50	7.70	366	7	195	13	-	-	28	8.0	3.0	1.5	1.2	Nil								
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is OK	50	30	250	50	5	230	03.02.2025	-	7.40	7.60	214	8	225	6.2	-	-	40	2.0	2.4	1.2									PAC Dosing	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	03.02.2025	-	7.10	7.60	454	10	310	5.1	-	-	46	0.3	3.2	0.2										
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run			
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	28.01.2025	-	7.00	7.40	240	48	185	25	-	-	46	42.0	3.8	1.2		24x10 ¹⁵	24x10 ⁵							
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	29.01.2025	-	7.30	7.60	68	19	150	25	-	-	60	56.0	3.4	3.2		15x10 ¹⁴	24x10 ⁵							
22	Rithala	Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	28.01.2025	-	7.00	7.30	454	17	255	10	-	-	40	20.0	4.0	2.4		24x10 ¹⁵	24x10 ⁵							
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	28.01.2025	-	7.10	7.50	366	40	225	23	-	-	40	38.0	3.0	4.0		11x10 ¹⁴	24x10 ⁶							
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	28.01.2025	-	7.10	7.40	324	11	220	6	-	-	40	20.0	3.0	1.8		24x10 ¹⁴	75x10 ⁴							
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is OK	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6										
26		Delhi Gate Ph-II	1.5	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0										
27	Pappankalan	SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is OK	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8										
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	03.02.2025	-	7.55	7.60	228	17	165	13.5	384	46	22	1.8	3.2	2.6	2.3	0							Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	03.02.2025	-	7.55	7.93	228	9	165	4.5	384	14	22	1.8	3.2	2.3	2.3	0								
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	28.01.2025	-	7.20	7.34	370	4	273	3	579	26	40.5	2.6	6.0	2.2	1.6	Nil	43x10 ¹⁰	1100	23x10 ⁶	150			25x10 ¹⁰ Najafgarh SPS	
31	Rohini Sec-25	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	03.02.2025	33.97	7.40	7.58	208	10	125	8	312	38	24	3.0	3.9	0.9	4	1.2	-	-	-	-	-	-	Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	03.02.2025	36.64	7.40	7.65	272	9	153	7	380	36	24	5.0	4.0	0.7	3.2	0.8	-	-	-	-	-	-		
33	Yamuna Vihar	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	03.02.2025	20.42	6.91	6.94	428	10	212	6	536	32	35	5.0	2.8	0.7	-	-	-	-	-	-	-	-		
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	03.02.2025	9.97	7.30	7.60	256	12	154	07	380	20	35	20.0	3.2	2.0	5.2	0.8	-	-	-	-	-	-		
35	Sonia Vihar	Yamuna Vihar Ph-II	15	ASP(IFS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	03.02.2025	15.22	7.20	7.60	308	19	192	12	466	30	40	18.0	4.0	1.2	5.6	1.2	21x10 ¹²	28x10 ⁶	20x10 ¹¹	15x10 ⁵	Plant Under Rehabilitation	Chanderi SPS, Ghonda - II SPS, Jalandhar SPS, Jalandhar SPS, Yamuna Vihar SPS, Ghonda-I SPS, Ghonda - I SPS, Jalandhar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS		
36		Yamuna Vihar Ph-III	25	ASP	M/s July & July	-	-	30	20	-	-	-	-	03.02.2025	27.55	7.20	7.60	432	22	294	14	652	34	38	25.0	3.2	2.4	6.2	1.6	-	-	-	-	-	-		
37	Total Treatment	Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction			





Remarks	Feed SPS
---------	----------

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (P-Coll)	Date of Analysis	Average Daily Flow (MGD)	pH (Inlet)	pH (Outlet)	TSS (Inlet)	TSS (Outlet)	BOD (Inlet)	BOD (Outlet)	COD (Inlet)	COD (Outlet)	Ammonical Nitrogen (Inlet)	Ammonical Nitrogen (Outlet)	Ortho phosphate (Inlet)	Ortho phosphate (Outlet)	Sulphate (Inlet)	Sulphate (Outlet)	Inlet MPN (T-Coll)	Outlet MPN (T-Coll)	Inlet MPN (P-Coll)	Outlet MPN (P-Coll)	Remarks	Feed SPS	
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical Nitrogen	100ml	04.02.2025	-	7.28	7.41	162	7	145	5	284	15	15.2	5.2	2.0	4.2	2	Nil						Slimes Nagar SPS, Phawapur SPS, Keshapur SPS	
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	30	20	250	50	5	-	04.02.2025	-	7.29	7.34	475	5	295	9	747	28	24.8	5.3	1.5	Nil	1.5	Nil	24x10^9	46x10^4	11x10^6	11000	Plant is under rehabilitation and running with 50% capacity.	
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	04.02.2025	-	7.25	7.42	412	5	275	3	679	20	25.2	0.7	4.0	3.2	1.9	Nil					under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	28.01.2025	-	7.13	7.52	1132	15	625	12	662	33	21.5	13.5	4.2	6.0	5.6	Nil	64x10^10	4600	24x10^6	1100		Regdwar SPS, Bhatpur SPS, Kapashera SPS, Chaudhara SPS.
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	04.02.2025	10	6.90	7.50	316	9	147	6	450	25	30	0.4	3.0	1.2	6.4	0.8						Prast Vihar, Jagdi Endawa, Ganga Colony, Mandana, Kalyanpur, New Kalyanpur, Indira Nagar
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	04.02.2025	25	6.90	7.40	316	8	147	5	450	18	30	4.0	3.0	1.0	6.4	0.8						
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	04.02.2025	10	6.90	7.40	316	8	147	5	450	18	30	4.0	3.0	1.0	6.4	0.8						
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	04.02.2025	45	7.00	7.40	306	9	140	7	430	20	30	5.0	3.2	1.5	6	Nil						
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-ESBR	HNB Engineers	-	Chlorination	10	10	50	5	2	230	20.01.2025	9	7.00	7.50	232	8	140	5	390	15	38	1.0	3.5	1.0	6.8	Nil						Chhapra drain
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	20.01.2025	1	7.10	7.60	340	BDL	138	0.8	422	4	35	Nil	3.5	Nil	6	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	04.02.2025	8	7.30	7.50	264	12	196	7	310	15	18	0.5	1.7	1.3	2.5	0.4						Half stream of plant is Under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	04.02.2025	7.5	7.20	7.50	164	15	101	9	218	20	21	0.2	2.0	2.5	2.8	0.7						
13	Nisibhi	Coronation New	70	ASP	L&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	03.02.2025	8.12	7.20	7.60	190	10	87	4	267	14	35	1.5	3.0	3.2	11.3	0.7						
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	04.02.2																					

Total Treatment	749.26
	Plant not meeting standard as per design parameter BDL: Below detection limit ND: Not Detectable
Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	34
Plant Under Unfit (As per design)	6
Plant Under fit	28
%Unfit	18
%fit	82


% Fit & unfit report (As per design parameter)

% Fit
82.4%

% Unfit
17.6%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)



DATE OF ANALYSIS : 05.02.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)							Outlet MPN (F.Coli) / 100ml	Date of Analysis	Average Daily Flow (MGD)	pH (Inlet)	pH (outlet)	TSS (Inlet) mg/l	TSS (outlet) mg/l	BOD (Inlet) mg/l	BOD (outlet) mg/l	COD (Inlet) mg/l	COD (outlet) mg/l	Ammonical Nitrogen (Inlet) mg/l	Ammonical Nitrogen (Outlet) mg/l	Ortho phosphate (Inlet) mg/l	Ortho phosphate (outlet) mg/l	Sulphate (Inlet) mg/l	Sulphate (Outlet) mg/l	Inlet MPN (T.Coli) / 100ml	Outlet MPN (T.Coli) / 100ml	Inlet MPN (B.Coli) / 100ml	Outlet MPN (B.Coli) / 100ml		Remarks	Feed SPS
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical Nitrogen	Outlet MPN (F.Coli)	100ml	05.02.2025		7.20	7.22	112	2	105	2	265	10	18.8	1.5	3.2	3.8	1.6	Nil								Viken Nagar SPS Phanagarip SPS Keshpur ISP	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	30	20	250	50	5	-	05.02.2025		7.30	7.31	398	8	230	12	647	27	26	5.0	4.0	1.8	2	Nil							Plant is under rehabilitation and running with 50% capacity.		
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	05.02.2025		7.31	7.34	326	4	275	2	667	18	27.2	0.2	4.8	4.0	3.7	Nil	24×10°10	11×10°5	24×10°9	24×10°3			under rehabilitation state and running with 50% capacity.		
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	05.02.2025		6.91	7.49	1009	30	570	15	1436	52	24	31.0	5.4	3.8	7.4	0.4	29x10^8	4600	15x10^9	1500				Rajkumar SPS, Bhakpur SPS, Kapashera SPS, Dandabara SPS,	
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	05.02.2025	10	7.00	7.50	324	8	138	7	410	20	30	0.5	3.6	1.0	6.2	0.4							Prest Vihar, Jagdi Endawa, Ganga Colony, Mandana, Palyampan, New Kalyanjy, Indludha, Chandi		
6	Kondli	Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	05.02.2025	25	7.00	7.60	324	7	138	5	410	17	30	3.5	3.6	1.4	6.2	Nil									
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	05.02.2025	10	7.00	7.60	324	5	138	5	410	17	30	3.5	3.6	1.4	6.2	Nil									
8		Kondli Ph-IV	45	ASPI(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	05.02.2025	45	7.10	7.50	294	9	143	8	398	15	30	4.0	3.4	1.0	5.8	Nil									
9		Chilla	9	Combitreat-ISBR	HNB Engineers	-	not installed, but compliance=+23	10	10	50	5	2	230	20.01.2025	9	7.00	7.50	232	8	140	5	390	15	38	1.0	3.5	1.0	6.8	Nil								Chhapar drain	
10	N.S.T.P.C Pillar	CWG	1	MBR	Mis Toshiba Water Soluti on Pvt. Ltd.	Mainframe Filtration	Chlorination	10	10	50	5	2	230	20.01.2025	1	7.10	7.60	340	BDL	138	0.8	422	4	35	Nil	3.5	Nil	6	Nil									
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	05.02.2025	8	7.50	7.70	188	10	121	5	301	12	17	nil	1.8	1.4	30	0.6								Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	05.02.2025	7.5	7.30	7.00	162	12	103	6	290	17	22	nil	2.1	2.4	2.7	0.4									
13		Coronation New	70	ASP	L&T Construction and PASSAVANT JV	-	Chlorination	10	10	50	5	2	230	05.02.2025	30.406	7.30	7.10	304	07	228	3	627	10	32	nil	2.6	3.2	4.9	0.2								Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	03.02.2025	8.12																							

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	12
Plant Under fit	23
%Unfit	34
%fit	66

% Fit & unfit report (As per design parameter)

%fit 65.7%

%Unfit 34.3%


TSS (outlet) and BOD (outlet)

 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT		DATE OF ANALYSIS : 06.02.2025									
--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPV (T.Col)	Outlet MPV (T.Col)	Inlet MPV (F.Col)	Outlet MPV (F.Col)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal nitrogen																								
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	06.02.2025	-	7.36	7.39	140	8	-	-	-	23	0.4	2.8	4.0	1.6	Nil	24x10 ⁷	4600	24x10 ⁶	1100	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	06.02.2025	-	7.42	7.34	424	9	-	-	-	31	3.3	4.0	1.2	0.9	Nil					Plant is under rehabilitation and running with 50% capacity.		
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	06.02.2025	-	7.33	7.42	401	4	-	-	-	28.5	0.3	4.2	4.5	3.3	Nil					Plant is under rehabilitation and running with 50% capacity.		
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	05.02.2025	-	6.91	7.49	1009	30	570	15	1436	52	24	31.0	5.4	3.8	7.4	0.4	29x10 ⁸	4600	15x10 ⁹	1500		Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.02.2025	10	6.90	7.60	296	8	134	5	390	22	32	0.3	3.0	0.8	6	0.4						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.02.2025	25	6.90	7.50	296	9	134	7	390	25	32	3.0	3.0	1.5	6	0.8						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.02.2025	10	6.90	7.50	296	9	134	7	390	25	32	3.0	3.0	1.5	6	0.8						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	06.02.2025	45	7.00	7.40	310	7	145	6	430	15	30	5.0	3.5	1.0	5.6	Nil						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance is met	10	10	50	5	2	230	20.01.2025	9	7.00	7.50	232	8	140	5	390	15	38	1.0	3.5	1.0	6.8	Nil						Chillar drain
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	20.01.2025	1	7.10	7.60	340	BDL	138	0.8	422	4	35	Nil	3.5	Nil	6	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracon Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	06.02.2025	8	7.20	7.40	260	12	176	7	362	7	19	0.4	2.0	1.0	3.1	0.8						Half stream of plant is Under Rehabilitation
12	N.S.T.P.C.Pillar	Coronation Pillar Ph-III	10	ASP	DRA Infracon Pvt.Ltd.	-	UV	10	10	50	5	2	230	06.02.2025	7.5	7.30	7.50	148	11	81	6	205	13	24	0.2	1.8	2.0	3.3	1.3						
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	06.02.2025	27.812	7.20	7.40	268	9	197	5	509	12	34	bdl	2.5	3.0	4.1	0.3						Poly dosing
14		Narela	10	ASP	DRA Infracon Pvt. Ltd.	-	UV	10	10	50	5	2	230	03.02.2025	8.12	7.20	7.60	190	10	87	4	267	14	35	1.5	3.0	3.2	11.3	0.7						
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	06.02.2025	-	7.60	7.90	396	16	-	-	-	32	12.0	3.0	4.0	0.8	Nil						under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	06.02.2025	-	7.30	7.50	406	5	-	-	-	30	8.0	3.0	1.2	1.4	Nil							BDL SPS, JST New SPS, Sayed nagar SPS
17		Okhla Ph-V	16	ASP	DJB		not treated, but compliance is met	50	30	250	50	5	230	06.02.2025	-	7.10	7.50	220	8	190	5	-	43	1.4	2.4	0.0			24 x 10 ¹⁴	21 x 10 ⁴				PAC Dosing	
18	Okhla	Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	06.02.2025	-	7.00	7.60	408	10	183	5	-	44	2.8	2.9	0.0			24 x 10 ¹⁴	2400					
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	214	49	205	30	-	44	36.0	3.8	1.2			24 x 10 ¹⁵	24 x 10 ⁶					
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	45	31.0	3.2	1.2			93 x 10 ¹²	24 x 10 ⁵					
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	04.02.2025	-	7.30	7.60	414	31	275	17.5	-	42	24.0	4.0	2.4			24 x 10 ¹⁵	24 x 10 ⁶					
23	Vasant Kunj	Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.20	7.40	350	28	210	17.5	-	42	28.0	3.2	1.9			24 x 10 ¹⁵	93 x 10 ⁴					
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	408	29	275	28	-	40	22.0	3.0	1.8			24 x 10 ¹⁵	24 x 10 ⁶					
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	42	12.0	1.8	0.6									
26	Delhi Gate	Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	46	20.0	2.6	2.0									
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	40	10.0	2.6	0.8									
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	06.02.2025	-	7.33	7.71	380	12	-	-	560	64	30	1.4	3.5	2.7	2.6	0						Plant is under Rehabilitation
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	06.02.2025	-	7.33	7.96	380	5	-	-	560	28	30	2.0	3.5	2.2	2.6	0						
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	05.02.2025	-	6.90	7.18	391	5	197	4	495	17	32	2.2	5.0	3.2	2.3	Nil	35x10 ⁷	910	20x10 ⁷	200	Plant Under Rehabilitation	25x10 ¹² Najafgarh SPS
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	06.02.2025	36.21	7.38	7.51	280	9	155	8	395	34	24	2.0	3.1	0.9	3.2	1.2	-	-	-	-		Plant Under trial run
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	06.02.2025	36.06	7.36	7.52	260	11	152	9	375	36	27	8.0	3.3	0.7	3.6	0.8	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	06.02.2025	19.42	7.12	7.25	156	10	105	7	264	32	35	5.0	4.0	1.2	-	-	-	-	-	-		
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	06.02.2025	10.1	7.20	7.40	324	26	205	16	561	45	30	22.0	3.4	1.2	4.8	1.8	-	-	-	-		
35	Yamuna Vihar	Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	06.02.2025	14.85	7.30	7.60	428	38	273	24	693	45	35	18.0	3.6	1.0	3.6	1	24x10 ¹³	44x10 ⁵	34x10 ¹¹	14x10 ⁴	Plant Under Rehabilitation	25x10 ¹² Najafgarh SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s July & July	-	-	30	20	-	-	-	-	06.02.2025	27.37	7.40	7.60	476	27	305	19	710	66	40	26.0	4.6	2.2	5.8	2.6	-	-	-	-		
37	Sonla Vihar	Sonla Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		
Total Treatment			749.26																																

Plant not meeting standard as per design parameter BDL: Below detection limit NC: Not Detectable		% Fit & unfit report (As per design parameter) %Fit 62.9% %Unfit 37.1%		TSS (inlet) and BOD (outlet) TSS BOD		Total No. of operational plant Total No. of Plant Under rehabilitation Outlet Sample collected Plant Under Unfit (As per design) Plant Under Fit %Unfit %Fit		37 1 35 13 22 37 63	
--	--	---	--	---	--	--	--	---	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (F.Coll)	Outlet MPN (F.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS		
								TSS	BOD	COD	Ammoniacal nitrogen	librel																									
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	07.02.2025	-	7.25	7.33	118	3	193	2	486	10	30	0.1	3.5	4.2	5.2	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	07.02.2025	-	7.37	7.35	461	39	302	40	754	65	29	3.0	4.0	1.2	0.8	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	07.02.2025	-	7.34	7.37	410	4	295	3	707	20	31	0.2	4.2	4.0	1.9	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	05.02.2025	-	6.91	7.49	1009	30	570	15	1436	52	24	31.0	5.4	3.8	7.4	0.4	29x10^8	4600	15x10^9	1500	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	07.02.2025	10	7.00	7.50	316	6	140	8	420	24	30	0.5	4.0	1.8	5.8	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	07.02.2025	25	7.00	7.60	316	9	140	5	420	28	30	5.0	4.0	3.5	5.8	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	07.02.2025	10	7.00	7.60	316	9	140	5	420	28	30	5.0	4.0	3.5	5.8	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
8		Kondli Ph-IV	45	ASP(IAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	07.02.2025	45	6.90	7.50	302	14	143	9	390	18	32	4.5	4.2	1.5	6	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-5BR	HNB Engineers	-	not treated, but compliance is met	10	10	50	5	2	230	20.01.2025	9	7.00	7.50	232	8	140	5	390	15	38	1.0	3.5	1.0	6.8	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	20.01.2025	1	7.10	7.60	340	BDL	138	0.8	422	4	35	Nil	3.5	Nil	6	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	07.02.2025	8	7.10	7.20	364	08	281	04	411	10	17	0.5	2.5	1.0	1.3	0.6	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
12	N.S.T.P.C.Pillar	Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	07.02.2025	7.5	6.90	7.00	132	09	76	05	202	13	25	0.2	3.5	2.0	2.6	0.9	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	07.02.2025	28.457	7.20	7.20	218	05	141	03	490	08	32	bdl	2.7	2.2	3.9	bdl	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	07.02.2025	9.416	7.00	7.50	230	10	173	06	392	14	39	0.6	4.2	2.7	6.7	1	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	07.02.2025	-	7.50	7.80	480	11	232	17	-	-	30	10.0	4.0	4.0	0.9	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	07.02.2025	-	7.40	7.60	400	7	227	15	-	-	28	8.0	3.0	1.5	1.1	Nil	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	07.02.2025	-	7.20	7.60	250	6	220	5.6	-	-	44	1.2	2.5	0.0	-	-	24 x 10^13	93 x 10^3	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
18	Okhla	Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	07.02.2025	-	7.00	7.50	300	5	275	4.2	-	-	43	1.1	2.8	0.5	-	-	24 x 10^14	2400	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
19		Okhla New	124	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	214	49	205	30	-	-	44	36.0	3.8	1.2	-	-	24 x 10^15	24 x 10^6	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2	-	-	93 x 10^12	24 x 10^5	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	04.02.2025	-	7.30	7.60	414	31	275	17.5	-	-	42	24.0	4.0	2.4	-	-	24 x 10^15	24 x 10^6	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.20	7.40	350	28	210	17.5	-	-	42	28.0	3.2	1.9	-	-	24 x 10^15	93 x 10^4	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
24	Delhi Gate	Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	408	29	275	28	-	-	40	22.0	3.0	1.8	-	-	24 x 10^15	24 x 10^6	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6	-	-	24 x 10^15	24 x 10^6	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0	-	-	24 x 10^15	24 x 10^6	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
27	Pappankalan	SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8	-	-	24 x 10^15	24 x 10^6	24 x 10^6	2400	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	07.02.2025	-	7.60	7.65	338	17	190	14	510	68	18	1.4	3.0	2.5	3.1	0	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	07.02.2025	-	7.60	8.01	338	16	190	6	510	32	18	0.2	3.0	2.7	3.1	0	24x10^8	11x10^3	24x10^7	4600	Plant is under rehabilitation and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
30	Rithala	Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	05.02.2025	-	6.90	7.18	391	5	197	4	495	17	32	2.2	5.0	3.2	2.3	Nil	35x10^7	910	20x10^7	200	Plant Under Rehabilitation	25x10^7 Nagaon SPS		
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	07.02.2025	35.31	7.44	7.53	284	8	150	7	373	35	28	2.0	3.2	0.8	4	0.8	-	-	24x10^7+	120	Plant Under trial run	25x10^7 Nagaon SPS		
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	07.02.2025	35.1	7.43	7.53	364	8	192	7	476	34	29	6.0	3.7	0.7	3.2	0.40	-	-	25x10^7+	43	Plant Under trial run	25x10^7 Nagaon SPS		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	07.02.2025	20.17	6.26	6.86	264	8	151	4	376	24	30	4.0	4.5	1.5	-	-	-	-	-	-	-	Plant Under Rehabilitation	25x10^7 Nagaon SPS	
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	07.02.2025	10.5	7.20	7.50	320	22	212	15	512	40	31	23.0	3.6	1.2	4.4	1.6	-	-	-	-	-	-	Plant Under Rehabilitation	25x10^7 Nagaon SPS
35		Yamuna Vihar Ph-II	15	ASP(IAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	07.02.2025	14.74	7.30	7.60	284	23	193	15	492	44	30	17.0	3.2	1.0	4	1.2	11x10^13	21x10^7	20x10^11	64x10^6	Plant Under Rehabilitation	25x10^7 Nagaon SPS		
36	Yamuna Vihar	Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	07.02.2025	27.69	7.40	7.70	392	29	270	23	658	60	33	24.0	3.8	1.9	6	2.8	-	-	-	-	-	-	Plant Under Rehabilitation	25x10^7 Nagaon SPS
37																																					



--	--

Total Treatment	749.26
	Plant not meeting standard as per design parameter BDL: Below detection limit ND: Not Detectable
Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	38
Plant Under Unfit (As per design)	13
Plant Under fit	22
%Unfit	37
%fit	63


% Fit & unfit report (As per design parameter)

% Fit 62.9%


% Unfit 37.1%


TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)



S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (F.Coll)	Outlet MPN (F.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS				
								TSS	BOD	COD	Ammoniacal nitrogen	DBOD																											
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	08.02.2025	-	7.19	7.41	115	5	180	2	398	8	16	0.7	3.5	4.0	1.2	Nil						Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS				
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	08.02.2025	-	7.34	7.31	298	8	247	18	610	36	25	4.0	4.0	1.2	1.5	Nil						Plant is under rehabilitation and running with 50% capacity.				
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	08.02.2025	-	7.28	7.34	327	2	267	2	690	12	26	0.2	4.2	4.8	3	Nil	24x10^9	24x10^4	24x10^8	46000		under rehabilitation state and running with 50% capacity.				
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	05.02.2025	-	6.91	7.49	1009	30	570	15	1436	52	24	31.0	5.4	3.8	7.4	0.4	29x10^8	4600	15x10^9	1500		Prekshat SPS, Barapatti SPS, Keshavnagar SPS, Dandwara SPS				
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	09.02.2025	10	7.00	7.50	282	7	140	5	392	12	28	0.8	3.0	1.5	6.2	Nil						Prekshat SPS, Barapatti SPS, Keshavnagar SPS, Dandwara SPS				
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	09.02.2025	25	7.00	7.60	282	7	140	8	392	20	28	3.8	3.0	1.2	6.2	0.5						Prekshat SPS, Barapatti SPS, Keshavnagar SPS, Dandwara SPS				
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	09.02.2025	10	7.00	7.60	282	7	140	8	392	20	28	3.8	3.0	1.2	6.2	0.5							Prekshat SPS, Barapatti SPS, Keshavnagar SPS, Dandwara SPS			
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	09.02.2025	45	6.90	7.40	316	14	153	10	410	28	32	7.0	3.7	1.8	6	0.6							Prekshat SPS, Barapatti SPS, Keshavnagar SPS, Dandwara SPS			
9		Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance is OK	10	10	50	5	2	230	20.01.2025	9	7.00	7.50	232	8	140	5	390	15	38	1.0	3.5	1.0	6.8	Nil							Chhatrapati SPS			
10	N.S.T.P.C.Pillar	CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	20.01.2025	1	7.10	7.60	340	BDL	138	0.8	422	4	35	Nil	3.5	Nil	6	Nil										
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	09.02.2025	8	7.00	7.40	308	7	153	4	392	13	16	0.3	2.8	1.3	1.7	0.4							Half stream of plant is Under Rehabilitation			
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	09.02.2025	7.5	7.30	7.70	184	6	109	3	294	15	23	0.3	3.8	2.7	2.9	0.7										
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	09.02.2025	27.397	7.20	7.80	496	9	201	5	482	14	35	nil	2.7	3.1	4.3	0.2								Poly dosing		
14	Nithoti	Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	07.02.2025	9.416	7.00	7.50	230	10	173	06	392	14	39	0.6	4.2	2.7	6.7	1							under rehabilitation state and running with 50% capacity.	Prekshat SPS, Barapatti SPS, Keshavnagar SPS, Dandwara SPS		
15		Nithoti Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	08.02.2025	-	7.60	8.00	396	9	195	16	-	-	28	12.0	3.0	3.6	0.76	Nil							BDL SPS, JET New SPS, Sayed nagpur SPS			
16		Nithoti Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	08.02.2025	-	7.40	7.70	428	6	200	14	-	-	30	8.0	3.0	1.8	1	Nil										
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is OK	50	30	250	50	5	230	09.02.2025		7.30	7.30	264	6	185	5	-	-	44	2.8	2.8	0.7		35 x 10^12	75 x 10^3						PAC Dosing			
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	09.02.2025		7.00	7.40	358	10	195	5	461	23	42	0.2	2.4	2.0		11 x 10^14	460									
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run				
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	214	49	205	30	-	-	44	36.0	3.8	1.2		24 x 10^15	24 x 10^6									
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10^12	24 x 10^5									
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	04.02.2025	-	7.30	7.60	414	31	275	17.5	-	-	42	24.0	4.0	2.4		24 x 10^15	24 x 10^6									
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.20	7.40	350	28	210	17.5	-	-	42	28.0	3.2	1.9		24 x 10^15	93 x 10^4									
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	408	29	275	28	-	-	40	22.0	3.0	1.8		24 x 10^15	24 x 10^6									
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is OK	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6												
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0												
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is OK	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8												
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	08.02.2025	-	7.52	7.71	266	13	205	12	450	56	22	1.2	2.8	2.2	2.5	0								Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24	
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	08.02.2025	-	7.52	7.82	266	8	205	4	450	14	22	1.4	2.8	2.4	2.5	0										
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	08.02.2025	-	7.49	7.43	410	4	322	4	807	12	21	0.4	4.0	4.0	1.5	0.8									Plant Under Rehabilitation	25000 Nagpur SPS
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	09.02.2025	34.41	7.45	7.54	224	8	133	7	338	34	33	4.0	3.0	1.0	2.4	0.8									Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	09.02.2025	37.72	7.41	7.56	364	10	190	9	472	37	34	9.0	3.4	0.4	2	0.4										
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	09.02.2025	10.87	7.00	7.12	284	10	158	6	392	32	38	4.0	4.5	1.0	-	-	-	-	-	-	-	-				
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	09.02.2025	10.35	7.20	7.60	344	24	214	17	612	50	32	21.0	3.5	1.2	5.2	1.8										
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	09.02.2025	14.65	7.30	7.60	340	19	206	12	590	32	30	18.0	3.2	0.8	4.8	1.2	29x10^12	21x10^7	15x10^11	53x10^6					Plant Under Rehabilitation	Dhandoli SPS, Ghenda - II SPS, Jalandhar SPS, Jalandhar SPS, Yamuna Vihar SPS, Ghenda-I SPS, Ghenda - I SPS, Jalandhar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	09.02.2025	27.65	7.20	7.50	376	25	222	16	680	55	35	24.0	3.8	1.8	6.8	3										
37	Sonia Vihar	Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		Under Construction			
Total Treatment			749.26																																				





DATE OF ANALYSIS : 10.02.2025	
-------------------------------	--

Total Treatment	749.26
	Plant not meeting standard as per design parameter
	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	14
Plant Under fit	21
%Unfit	40
%fit	60


% Fit & unfit report (As per design parameter)

%fit 60.0%

%Unfit 40.0%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)



--	--

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	11
Plant Under fit	24
%Unfit	31
%fit	69


% Fit & unfit report (As per design parameter)


%Fit
69.6%

%Unfit
31.4%

TSS (outlet) and BOD (outlet)

■ TSS ■ BOD





 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT		DATE OF ANALYSIS : 13.02.2025									
--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F-Col)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet) mg/l	TSS (outlet) mg/l	BOD (inlet) mg/l	BOD (outlet) mg/l	COD (inlet) mg/l	COD (outlet) mg/l	Ammoniacal nitrogen (inlet) mg/l	Ammoniacal nitrogen (outlet) mg/l	Ortho phosphate (inlet) mg/l	Ortho phosphate (outlet) mg/l	Sulphide (inlet) mg/l	Sulphide (outlet) mg/l	Inlet MPN V (F-Col)	Outlet MPN (F-Col)	Inlet MPN (F-Col)	Outlet MPN (F-Col)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal nitrogen																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	13.02.2025	-	7.20	7.23	159	3	-	-	-	21	0.3	3.8	4.8	2	Nil	24x10^8	4600	24x10^7	1100	Plant is under rehabilitation and running with 50% capacity.	Usha Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	13.02.2025	-	7.28	7.26	408	6	-	-	-	24	3.0	3.8	0.8	0.8	Nil					under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	13.02.2025	-	7.24	7.41	356	6	-	-	-	16	0.2	2.7	3.6	1.9	Nil							
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	05.02.2025	-	6.91	7.49	1009	30	570	15	1436	52	24	31.0	5.4	3.8	7.4	0.4	29x10^8	4600	15x10^9	1500		Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	13.02.2025	10	7.10	7.40	324	8	148	7	435	17	35	0.8	3.8	1.2	5.6	Nil						
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	13.02.2025	25	7.10	7.50	324	9	148	8	435	15	35	5.5	3.8	1.8	5.6	Nil						
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	13.02.2025	10	7.10	7.50	324	9	148	9	435	8	35	5.5	3.8	1.8	5.6	Nil						
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	13.02.2025	45	7.00	7.50	340	24	162	12	462	38	32	3.0	4.0	1.8	6.4	Nil						
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance met	10	10	50	5	2	230	10.02.2025	9	7.10	7.50	280	7	140	6	384	12	35	0.8	3.8	1.5	6.4	Nil	24 x 10^14	24 x 10^5				Chatterjee drain
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	10.02.2025	1	7.00	7.50	312	Bdl	133	0.7	410	4	35	Nil	3.2	Nil	5.6	Nil	24 x 10^15	2400				
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	13.02.2025	-	7.20	7.40	146	12	86	07	252	15	15	bdl	1.8	0.5	2.5	0.4						Half stream of plant is Under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	13.02.2025	-	7.30	7.50	192	10	114	05	277	12	20	bdl	2.3	2.5	3	0.5						
13	Narela	Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	13.02.2025	-	7.20	7.50	272	07	204	04	417	10	27	bdl	2.8	3.0	1.8	0.6						Poly dosing
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	12.02.2025	-	7.30	7.60	380	17	268	8	516	20	35	0.8	3.8	1.7	8.4	1.3						
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	13.02.2025	-	7.40	8.00	400	368	-	-	-	20	10.0	3.0	4.2	1.6	Nil						under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	13.02.2025	-	7.50	7.50	368	16	-	-	-	20	14.0	3.0	4.1	0.6	Nil							SDA SPS, JET New SPS, Sayed nagar SPS
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance met	50	30	250	50	5	230	13.02.2025	-	7.10	7.60	392	17	230	8	-	-	46	20.0	2.2	2.0		21 x 10^12	28 x 10^3				PAC Dosing	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	13.02.2025	-	7.20	7.40	444	13	260	5	-	-	40	2.5	3.2	0.4		11 x 10^14	240					
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	214	49	205	30	-	-	44	36.0	3.8	1.2		24 x 10^15	24 x 10^6					
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10^12	24 x 10^5					
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	04.02.2025	-	7.30	7.60	414	31	275	17.5	-	-	42	24.0	4.0	2.4		24 x 10^15	24 x 10^6					
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.20	7.40	350	28	210	17.5	-	-	42	28.0	3.2	1.9		24 x 10^15	93 x 10^4					
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	408	29	275	28	-	-	40	22.0	3.0	1.8		24 x 10^15	24 x 10^6					
25	Delhi Gate	Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6								
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0								
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8								
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	13.02.2025	-	7.53	7.71	484	12	-	-	630	52	22	0.2	3.2	2.8	4.3	0						Plant is under Rehabilitation
29	Phappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	13.02.2025	-	7.53	7.85	484	6	-	-	630	20	22	0.1	3.2	3.5	4.3	0						
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	08.02.2025	-	7.49	7.43	410	4	322	4	807	12	21	0.4	4.0	4.0	1.5	Nil						Plant Under Rehabilitation
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	13.02.2025	34.28	7.41	7.60	416	9	195	7	504	36	32	2.0	3.3	0.8	2.4	0.4	-	-	-	-		
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	13.02.2025	36.61	7.44	7.64	424	10	197	9	512	38	37	9.0	2.7	0.6	2	1.2	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	13.02.2025	20.42	7.20	7.30	348	10	181	5	456	28	28	4.0	3.5	1.2	-	-	-	-	-			
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	13.02.2025	10.12	7.20	7.40	404	24	272	14	675	42	35	27.0	3.9	1.3	4.8	1.8	29x10^12	15x10^7	27x10^11	11x10^6		
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	13.02.2025	14.53	7.30	7.60	388	22	262	14	609	37	30	12.0	3.8	1.0	4.2	1.5	24x10^13+	2400+	15x10^11+	2400+	Plant Under Rehabilitation	
36		Yamuna Vihar Ph-III	25	ASP	M/s July & July	-	-	30	20	-	-	-	-	13.02.2025	27.09	7.40	7.50	432	25	282	22	762	57	37	26.0	4.4	1.9	6.5	2.9	46x10^12	21x10^7	14x10^11	36x10^6		
37	Sonla Vihar	Sonla Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		
Total Treatment			749.26																																

Plant not meeting standard as per design parameter		BOD: Below detection limit %: Not Detectable
Total No of operational plant	37	
Total No of Plant Under rehabilitation	1	
Outlet Sample collected	35	
Plant Under Unfit (As per design)	17	
Plant Under fit	18	
%Unfit	49	
%fit	51	


% Fit & unfit report (As per design parameter)



 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT		DATE OF ANALYSIS : 14.02.2025									
--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (T.Coll)	Outlet MPN (T.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS		
								TSS	BOD	COD	Ammoniacal nitrogen	librel																									
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	14.02.2025	-	7.16	7.39	103	3	145	35	329	11	28	1.3	4.0	4.6	5.8	Nil						Uttam Nagar SPS, Preetpur SPS, Preetpur SPS		
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	14.02.2025	-	7.27	7.24	512	10	267	17	802	33	27	3.0	4.2	1.2	0.8	Nil						Plant is under rehabilitation and running with 50% capacity.		
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	14.02.2025	-	7.22	7.49	351	7	260	2.8	707	18	22	0.4	3.8	3.2	1.8	Nil						under rehabilitation state and running with 50% capacity.		
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	14.02.2025	-	6.85	7.39	545	17	450	11	1036	37	55	12.3	7.0	0.8							Prekshu SPS, Barapatti SPS, Keshopur SPS, Dandwara SPS			
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	14.02.2025	10	6.90	7.60	352	12	150	8	475	25	30	0.5	4.0	1.5	6.4	1.6						Prekshu SPS, Barapatti SPS, Keshopur SPS, Dandwara SPS		
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	14.02.2025	25	6.90	7.60	352	9	150	7	475	28	30	4.5	4.0	2.0	6.4	Nil						Prekshu SPS, Barapatti SPS, Keshopur SPS, Dandwara SPS		
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	14.02.2025	10	6.90	7.60	352	9	150	7	475	28	30	4.5	4.0	2.0	6.4	Nil								
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	14.02.2025	45	7.00	7.40	328	28	152	15	440	75	32	3.5	4.5	2.5	6	3.2								
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-5BR	HNB Engineers		not treated, but compliance is met	10	10	50	5	2	230	10.02.2025	9	7.10	7.50	280	7	140	6	384	12	35	0.8	3.8	1.5	6.4	Nil	24 x 10 ¹⁴	24 x 10 ¹⁵				Chhatrapati SPS		
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	10.02.2025	1	7.00	7.50	312	Bdl	133	0.7	410	4	35	Nil	3.2	Nil	5.6	Nil	24 x 10 ¹⁵	2400						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	14.02.2025	-	7.20	7.50	284	12	197	5	340	17	17	0.5	2.0	1.2	4.8	0.5						Half stream of plant is Under Rehabilitation		
12	N.S.T.P.C.Pillar	Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	14.02.2025	-	7.30	7.50	212	7	122	4	310	15	20	0.7	2.3	2.7	4.2	0.3								
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	14.02.2025	-	7.20	7.60	370	9	255	5	490	14	33	0.3	3.5	2.3	6.5	0.2							Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	14.02.2025	-	7.20	7.50	378	18	275	10	518	27	38	0.7	3.7	3.2	12.8	0.7								
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	14.02.2025	-	7.50	8.00	354	12	180	14	-	-	20	14.0	3.0	4.6	0.1	Nil							Prekshu SPS, Barapatti SPS, Keshopur SPS, Dandwara SPS	
16		Nilothi Ph-II	20	ASP	VEDIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	14.02.2025	-	7.40	7.60	332	11	170	13	-	-	20	12.0	3.0	4.3	0.9	Nil							SDA SPS, JET New SPS, Sayed nagpur SPS	
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	14.02.2025	-	7.10	7.50	246	11	200	6	-	-	44	16.0	2.4	0.7		24 x 10 ¹⁴	15 x 10 ¹⁴						PAC Dosing	
18	Okhla	Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	14.02.2025	-	7.20	7.50	300	6	210	4	-	-	43	3.2	2.8	0.0		24 x 10 ¹⁴	9.1							
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	214	49	205	30	-	-	44	36.0	3.8	1.2		24 x 10 ¹⁵	24 x 10 ¹⁶							
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10 ¹²	24 x 10 ¹⁵							
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	04.02.2025	-	7.30	7.60	414	31	275	17.5	-	-	42	24.0	4.0	2.4		24 x 10 ¹⁵	24 x 10 ¹⁶							
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.20	7.40	350	28	210	17.5	-	-	42	28.0	3.2	1.9		24 x 10 ¹⁵	93 x 10 ¹⁴							
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	04.02.2025	-	7.10	7.40	408	29	275	28	-	-	40	22.0	3.0	1.8		24 x 10 ¹⁵	24 x 10 ¹⁶							
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6										
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0										
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8										
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	14.02.2025	-	7.35	7.69	284	11	175	9	456	49	20	0.3	3.5	3.0	3.4	0							Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	14.02.2025	-	7.35	8.14	284	7	175	3.5	456	24	20	0.1	3.5	3.2	3.4	0								
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	08.02.2025	-	7.49	7.43	410	4	322	4	807	12	21	0.4	4.0	4.0	4.0	1.5	Nil							Plant Under Rehabilitation
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	14.02.2025	34.68	7.37	7.63	304	11	165	10	411	37	24	3.0	3.5	0.9	2.8	0.8	-	-	24x10 ⁷ +	95			Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	14.02.2025	37.4	7.39	7.61	336	9	178	8	442	34	28	9.0	3.4	0.8	3.2	0.4			24x10 ⁶ +	43				
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	14.02.2025	19.72	7.10	7.16	268	8	153	4	376	24	30	5.0	2.8	0.5	-	-	24x10 ⁷ +	1100	24x10 ⁶ +	460				
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	14.02.2025	10.5	7.20	7.50	372	39	233	24	566	60	32	20.0	3.0	2.2	5.2	1.6	24x10 ¹³	12x10 ⁷	75x10 ¹¹	39x10 ⁶				
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	14.02.2025	14.85	7.30	7.60	368	22	230	13	558	35	36	14.0	3.5	1.2	4.6	1.2	24x10 ¹³	2400+	21x10 ¹²	2400+			Plant Under Rehabilitation	Dhokri SPS, Ghanda - II SPS, Jalandhar SPS, Barapatti SPS, Yamuna Vihar SPS, Ghanda-I SPS, Ghanda - I SPS, Jalandhar SPS, Barapatti SPS, Yamuna Vihar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	14.02.2025	27.37	7.30	7.60	520	25	332	14	782	38	40	28.0	3.6	2.0	6.2	1.8	24x10 ¹³	21x10 ⁷	29x10 ¹²	93x10 ⁶				
37		Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		

Total Treatment		749.26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
-----------------	--	--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

[illegible]

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	38
Plant Under Unfit (As per design)	13
Plant Under fit	22
%Unfit	37
%fit	63

% Fit & unfit report (As per design parameter)

% Fit & unfit report (As per design parameter)

Donut chart showing the distribution of plant status: **% Fit: 63.9%** (green) and **% Unfit: 37.1%** (red).


TSS (outlet) and BOD (outlet)

Bar chart showing TSS (blue) and BOD (red) levels for various plants. The Y-axis represents concentration (0 to 1000). The X-axis lists plants: Kaveri Ph-1, Kaveri Ph-2, Kaveri Ph-3, Kaveri Ph-4, Kaveri Ph-5, Kaveri Ph-6, Kaveri Ph-7, Kaveri Ph-8, Kaveri Ph-9, Kaveri Ph-10, Kaveri Ph-11, Kaveri Ph-12, Kaveri Ph-13, Kaveri Ph-14, Kaveri Ph-15, Kaveri Ph-16, Kaveri Ph-17, Kaveri Ph-18, Kaveri Ph-19, Kaveri Ph-20, Kaveri Ph-21, Kaveri Ph-22, Kaveri Ph-23, Kaveri Ph-24, Kaveri Ph-25, Kaveri Ph-26, Kaveri Ph-27, Kaveri Ph-28, Kaveri Ph-29, Kaveri Ph-30, Kaveri Ph-31, Kaveri Ph-32, Kaveri Ph-33, Kaveri Ph-34, Kaveri Ph-35, Kaveri Ph-36, Kaveri Ph-37, Kaveri Ph-38, Kaveri Ph-39, Kaveri Ph-40, Kaveri Ph-41, Kaveri Ph-42, Kaveri Ph-43, Kaveri Ph-44, Kaveri Ph-45, Kaveri Ph-46, Kaveri Ph-47, Kaveri Ph-48, Kaveri Ph-49, Kaveri Ph-50, Kaveri Ph-51, Kaveri Ph-52, Kaveri Ph-53, Kaveri Ph-54, Kaveri Ph-55, Kaveri Ph-56, Kaveri Ph-57, Kaveri Ph-58, Kaveri Ph-59, Kaveri Ph-60, Kaveri Ph-61, Kaveri Ph-62, Kaveri Ph-63, Kaveri Ph-64, Kaveri Ph-65, Kaveri Ph-66, Kaveri Ph-67, Kaveri Ph-68, Kaveri Ph-69, Kaveri Ph-70, Kaveri Ph-71, Kaveri Ph-72, Kaveri Ph-73, Kaveri Ph-74, Kaveri Ph-75, Kaveri Ph-76, Kaveri Ph-77, Kaveri Ph-78, Kaveri Ph-79, Kaveri Ph-80, Kaveri Ph-81, Kaveri Ph-82, Kaveri Ph-83, Kaveri Ph-84, Kaveri Ph-85, Kaveri Ph-86, Kaveri Ph-87, Kaveri Ph-88, Kaveri Ph-89, Kaveri Ph-90, Kaveri Ph-91, Kaveri Ph-92, Kaveri Ph-93, Kaveri Ph-94, Kaveri Ph-95, Kaveri Ph-96, Kaveri Ph-97, Kaveri Ph-98, Kaveri Ph-99, Kaveri Ph-100.

 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT		DATE OF ANALYSIS : 16.02.2025														
--	--	-------------------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli) 100ml	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet) mg/l	TSS (outlet) mg/l	BOD (inlet) mg/l	BOD (outlet) mg/l	COD (inlet) mg/l	COD (outlet) mg/l	Ammoniacal nitrogen (inlet) mg/l	Ammoniacal nitrogen (outlet) mg/l	Ortho phosphate (inlet) mg/l	Ortho phosphate (outlet) mg/l	Sulphide (inlet) mg/l	Sulphide (outlet) mg/l	Inlet MPN (F.Coli) 100ml	Outlet MPN (F.Coli) 100ml	Inlet MPN (F.Coli) 100ml	Outlet MPN (F.Coli) 100ml	Remarks	Feed SPS			
								TSS	BOD	COD	Ammoniacal nitrogen	Phosphate																										
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	15.02.2025	-	7.05	7.43	302	3	227	3	595	18	19.3	1.4	1.8	4.5	2.9	Nil	-	-	-	-	-	Uttam Nagar SPS, Preet Nagar SPS, Keshopur SPS			
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	15.02.2025	-	7.30	7.31	451	13	267	23	706	36	25	6.0	3.8	2.0	1.3	Nil	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.			
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	15.02.2025	-	7.20	7.53	399	6	257	3	695	19	17.2	0.2	5.2	3.2	2.3	Nil	-	-	-	-	-	under rehabilitation state and running with 50% capacity.			
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	15.02.2025	-	6.83	7.41	1302	15	540	13	2000	36	30.5	5.0	8.0	1.0	7.8	Nil	-	-	-	-	-	Rehab SPS, Bhatnagar SPS, Kapashera SPS, Dandabara SPS.			
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	16.02.2025	10	7.00	7.40	348	8	158	5	463	22	30	0.5	4.5	1.4	6	Nil	-	-	-	-	-	-	Phat Vihar, Jagti Endras, Ganga Colony, Nandred, Palayam, New Palayam, Chidambaram, Chidamb		
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	16.02.2025	25	7.00	7.60	348	9	158	6	463	25	30	4.0	4.5	1.8	6	Nil	-	-	-	-	-	-			
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	16.02.2025	10	7.00	7.60	348	9	158	6	463	25	30	4.0	4.5	1.8	6	Nil	-	-	-	-	-	-			
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	16.02.2025	45	7.10	7.50	362	20	160	15	482	56	30	3.0	3.5	2.0	5.8	3.2	-	-	-	-	-	-	-		
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-5BR	HNB Engineers	-	not treated, but complies with BOD	10	10	50	5	2	230	10.02.2025	9	7.10	7.50	280	7	140	6	384	12	35	0.8	3.8	1.5	6.4	Nil	24 x 10 ¹⁴	24 x 10 ⁵	-	-	-	-	Cholapur drain		
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	10.02.2025	1	7.00	7.50	312	Bdl	133	0.7	410	4	35	Nil	3.2	Nil	5.6	Nil	24 x 10 ¹⁵	2400	-	-	-	-	-		
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	16.02.2025	8	7.40	7.90	232	9	114	5	283	13	17	0.2	2.1	1.3	3	0.5	-	-	-	-	-	-	Half stream of plant is Under Rehabilitation		
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	16.02.2025	9.5	7.00	7.80	186	11	81	5	294	15	20	nil	2.7	3.2	2.9	0.4	-	-	-	-	-	-	-		
13	Narela	Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	16.02.2025	38.499	7.00	7.70	398	8	215	4	430	18	27	nil	3.5	2.7	5.7	0.2	-	-	-	-	-	-	-	Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	14.02.2025	-	7.20	7.50	378	18	275	10	518	27	38	0.7	3.7	3.2	12.8	0.7	-	-	-	-	-	-	-		
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	15.02.2025	-	7.40	7.90	336	13	170	14	-	-	20	12.0	3.0	4.5	0.8	Nil	-	-	-	-	-	-	under rehabilitation state and running with 50% capacity.		
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	15.02.2025	-	7.30	7.50	306	23	160	16	-	-	20	14.0	3.0	4.4	1	Nil	-	-	-	-	-	-	Rea SPS, IGT New SPS, Dayalpur nagar SPS		
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not treated, but complies with BOD	50	30	250	50	5	230	16.02.2025	-	7.20	7.60	304	8	225	5	-	-	40	2.9	2.1	1.0	-	-	24 x 10 ¹⁴	24 x 10 ⁵	-	-	-	-	-	PAC Dosing	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	16.02.2025	-	7.20	7.60	284	9	210	6	-	-	39	3.5	2.4	0.0	-	-	24 x 10 ¹⁴	21	-	-	-	-	-		
19		Okhla New	124	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run			
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1	-	-	24 x 10 ¹⁵	46 x 10 ⁴	-	-	-	-	-	-	
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2	-	-	93 x 10 ¹²	24 x 10 ⁵	-	-	-	-	-	-	
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6	-	-	24 x 10 ¹⁵	24 x 10 ⁵	-	-	-	-	-	-	
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0	-	-	21 x 10 ¹⁴	46 x 10 ⁴	-	-	-	-	-	-	
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2	-	-	24 x 10 ¹⁵	24 x 10 ⁵	-	-	-	-	-	-	
25	Delhi Gate	Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degradoent	-	not treated, but complies with BOD	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6	-	-	-	-	-	-	-	-	-	-	
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degradoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0	-	-	-	-	-	-	-	-	-		
27		SNH drain	2.2	Biofor and dansadeg	Degradoent	-	not treated, but complies with BOD	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8	-	-	-	-	-	-	-	-	-	-	
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	15.02.2025	-	7.33	7.70	350	9	210	7.5	520	54	20	0.1	3.4	3.0	2.5	0	-	-	43x10 ⁸	2400+	-	-	-	-	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	15.02.2025	-	7.33	8.05	350	7	210	4	520	32	20	0.2	3.4	3.0	2.5	0	-	-	43x10 ⁸	230	-	-	-	-	-
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	08.02.2025	-	7.49	7.43	410	4	322	4	807	12	21	0.4	4.0	4.0	1.5	Nil	-	-	-	-	-	-	-	CMCSE Nagayeh SPS	
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	16.02.2025	35.74	7.42	7.60	276	9	155	8	387	36	25	0.4	3.8	0.9	2	0.4	-	-	-	-	-	-	-	Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	16.02.2025	37.94	7.43	7.64	292	10	162	9	402	38	33	7.0	4.2	0.5	2.8	0.8	-	-	-	-	-	-	-	-	
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	16.02.2025	19.88	7.07	7.13	196	15	125	10	312	36	25	8.0	3.2	0.6	-	-	-	-	-	-	-	-	-	-	
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	16.02.2025	10.3	7.30	7.50	368	36	216	23	648	60	35	24.0	4.0	1.2	4.8	1.8	29x10 ¹²	75x10 ⁶	12x10 ¹¹	15x10 ⁶	-	-	-	-	Chandra / SPS, Ghonda - II SPS, Zahabul SPS, Bhatnagar SPS, Yashwan Vihar SPS, Chikankari SPS
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	16.02.2025	14.9	7.20	7.60	392	27	228	17	632	50	32	15.0	3.7	1.0	4.2	1.4	24x10 ¹³	2400+	21x10 ¹¹	2400+	-	-	-	-	Plant Under Rehabilitation
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	16.02.2025	27.39	7.20	7.60	440	29	295	22	740	64	42	28.0	4.5	2.0	6	3	24x10 ¹³	29x10 ¹⁷	29x10 ¹¹	20x10 ⁶	-	-	-	-	-
37	Sonila Vihar	Sonila Vihar	7	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction			
38		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS		
								TSS	BOD	COD	Ammoniacal nitrogen	DBOD																									
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	17.02.2025	-	7.24	7.41	224	4	162	3	407	10	21	4.0	2.4	4.2	2.3	Nil	24x10^9	24x10^5	24x10^8	24x10^4	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS		
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	17.02.2025	-	7.33	7.37	413	248	292	114	687	143	19	9.0	2.1	1.9	1.1	Nil	24x10^9	24x10^5	24x10^8	24x10^4	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS		
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	17.02.2025	-	7.22	7.47	339	7	272	3	771	17	19	0.4	2.5	2.7	6.1	Nil	-	-	-	-	under rehabilitation state and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS		
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	15.02.2025	-	6.83	7.41	1302	15	540	13	2000	36	30.5	5.0	8.0	1.0	7.8	Nil	-	-	-	-	-	under rehabilitation state and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	17.02.2025	10	7.10	7.60	320	7	148	5	494	16	30	0.5	4.8	1.5	5.6	Nil	-	-	-	-	-	under rehabilitation state and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	17.02.2025	25	7.10	7.50	320	9	148	7	494	27	30	8.0	4.8	1.2	5.6	Nil	-	-	-	-	-	under rehabilitation state and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	17.02.2025	10	7.10	7.50	320	9	148	7	494	27	30	8.0	4.8	1.2	5.6	Nil	-	-	-	-	-	under rehabilitation state and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
8		Kondli Ph-IV	45	ASP(IAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	17.02.2025	45	7.10	7.60	332	16	155	10	480	41	32	3.0	4.5	3.0	6	2.8	-	-	-	-	-	under rehabilitation state and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers	-	not treated, but disinfectant used	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	Nil	-	-	-	-	-	Chilla drain	Chilla drain	
10		CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL	-	-	-	-	-	-	Chilla drain	Chilla drain
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	17.02.2025	-	7.30	7.60	310	9	174	5	379	20	20	0.8	2.2	1.4	3.1	0.5	-	-	-	-	-	Half stream of plant is Under Rehabilitation	Chilla drain	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	17.02.2025	-	7.20	7.50	164	10	76	5	272	18	23	1.0	2.7	2.0	2.8	0.7	-	-	-	-	-	Half stream of plant is Under Rehabilitation	Chilla drain	
13	N.S.T.P.C.Pillar	Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	17.02.2025	-	7.20	7.50	322	7	245	4	560	19	30	0.3	3.2	2.5	6.2	bdl	-	-	-	-	-	Poly dosing	Chilla drain	
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	17.02.2025	-	7.10	7.50	296	13	231	7	512	24	35	0.5	3.8	3.0	7.8	0.8	-	-	-	-	-	Poly dosing	Chilla drain	
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	17.02.2025	-	7.50	7.80	560	9	190	14	-	-	36	8.0	3.0	2.0	1.1	Nil	-	-	-	-	-	under rehabilitation state and running with 50% capacity.	Chilla drain	
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	17.02.2025	-	7.50	7.60	460	9	155	18	-	-	30	10.0	3.0	3.6	0.8	Nil	-	-	-	-	-	under rehabilitation state and running with 50% capacity.	Chilla drain	
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not treated, but disinfectant used	50	30	250	50	5	230	17.02.2025	-	7.10	7.50	228	32	205	14.4	-	-	32	4.0	2.0	0.4		93 x 10^13	11 x 10^5				PAC Dosing	Chilla drain		
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	17.02.2025	-	7.00	7.50	338	12	240	6	-	-	46	2.2	2.5	2.0		24 x 10^14	<1.8							
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Chilla drain		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1		24 x 10^15	46 x 10^4							
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10^12	24 x 10^5							
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6		24 x 10^15	24 x 10^5							
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0		21 x 10^14	46 x 10^4							
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2		24 x 10^15	24 x 10^5							
25	Delhi Gate	Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but disinfectant used	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6										
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0										
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but disinfectant used	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8										
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	17.02.2025	-	7.46	7.60	350	21	260	9	580	72	30	0.2	3.5	2.7	3.3	0						Plant is under Rehabilitation	Dwarka Sector 7, Dwarka Sector 11, Dwarka Sector 16, Dwarka Sector 24	
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	-	7.46	7.60	350	8	260	2	580	28	30	0.1	3.5	3.0	3.3	0.3								
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	08.02.2025	-	7.49	7.43	410	4	322	4	807	12	21	0.4	4.0	4.0	1.5	Nil	-	-	-	-	-	Plant Under Rehabilitation	25000 Najafgarh SPS	
31		Rithala Ph-I	40	ASP	Ms WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	17.02.2025	36.27	7.41	7.64	280	8	155	7	387	34	27	3.0	3.9	0.8	2.4	0.8	-	-	-	-	-	Plant Under trial run		
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	17.02.2025	28.99	7.45	7.64	316	9	168	8	422	36	31	7.0	4.3	0.6	2	0.4	-	-	-	-	-			
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	17.02.2025	19.62	7.10	7.16	276	9	152	5	384	28	30	2.0	3.5	0.8	-	-	24x10^8+	2400+	24x10^8+	1100				
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	17.02.2025	9.93	7.20	7.60	404	29	219	16	698	60	35	27.0	3.9	1.4	5	2	24x10^13	12x10^7	75x10^12	64x10^6				
35		Yamuna Vihar	Yamuna Vihar Ph-II	15	ASP(IAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	17.02.2025	14.75	7.30	7.60	412	22	231	12	652	40	30	12.0	3.5	1.0	4.8	1.8	24x10^13	2400++	12x10^11	2400+	Plant Under Rehabilitation	Dhokan SPS, Ghenda - II SPS, Jalandhar SPS, Jalandhar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	17.02.2025	26.93	7.20	7.50	548	27	280	15	818	55	38	24.0	4.2	1.8	6.4	3.2	24x10^15	29x10^7	16x10^14	21x10^7				
37	Sonia Vihar	Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction			
Total Treatment			749.26																																		



 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT										DATE OF ANALYSIS : 18.02.2025									
--	--	--	--	--	--	--	--	--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)										Outlet MPN (F.Coll) 100ml	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet) mg/l	TSS (outlet) mg/l	BOD (inlet) mg/l	BOD (outlet) mg/l	COD (inlet) mg/l	COD (outlet) mg/l	Ammoniacal nitrogen (inlet) mg/l	Ammoniacal nitrogen (outlet) mg/l	Ortho phosphate (inlet) mg/l	Ortho phosphate (outlet) mg/l	Sulphide (inlet) mg/l	Sulphide (Outlet) mg/l	Inlet MPN (F.Coll) 100ml	Outlet MPN (F.Coll) 100ml	Inlet MPN (F.Coll) 100ml	Outlet MPN (F.Coll) 100ml	Remarks	Feed SPS
								TSS	BOD	COD	Ammoniacal nitrogen	librel																												
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	18.02.2025	-	7.21	7.22	186	3	145	3	340	10	2.5	1.6	3.5	4.1	1.6	Nil							Uttam Nagar SPS, Preet Nagar SPS, Keshopur SPS				
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	18.02.2025	-	7.31	7.36	483	15	252	16	705	42	27	7.0	4.3	1.8	1.3	Nil							Plant is under rehabilitation and running with 50% capacity.				
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	18.02.2025	-	7.24	7.40	415	3	275	1	807	8	19	0.3	2.3	1.7	4.4	Nil	24x10*10	24x10*5	24x10*9	24x10*4			under rehabilitation state and running with 50% capacity.				
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10*8	2400	21x10*7	1100			Pretest SPS, Bhatnagar SPS, Kapashera SPS, Chhatrapati SPS, Preet Vihar, Jagah Endara, Ganga Colony, Mandla, Palyanagar, New Palyanagar, Indraprastha, Ghazal				
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	18.02.2025	10	6.90	7.50	296	9	142	6	475	18	30	0.8	4.5	1.2	5.2	0.8											
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	18.02.2025	25	6.90	7.60	296	8	142	5	475	22	30	6.0	4.5	1.8	5.2	0.4											
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	18.02.2025	10	6.90	7.60	296	8	142	5	475	22	30	6.0	4.5	1.8	5.2	0.4											
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	18.02.2025	45	7.00	7.40	304	18	152	12	490	35	30	4.0	4.8	2.5	6	2.8											
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance is met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil								Chhatrapati			
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL											
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	18.02.2025	-	7.30	7.60	362	6	214	3	399	17	15	0.2	1.8	0.3	2.8	bdl							Half stream of plant is Under Rehabilitation				
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.02.2025	-	7.20	7.40	274	10	203	5	317	19	23	0.5	3.0	1.5	2.5	0.4											
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	18.02.2025	-	7.20	7.50	188	5	121	3	284	15	30	0.4	3.2	0.5	7.3	0.3								Poly dosing			
14	Nilothi	Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	17.02.2025	-	7.10	7.50	296	13	231	7	512	24	35	0.5	3.8	3.0	7.8	0.8											
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	18.02.2025	-	7.40	7.90	364	12	180	12	-	-	32	12.0	3.1	2.2	0.8	Nil							under rehabilitation state and running with 50% capacity.				
16		Nilothi Ph-II	20	ASP	VEDULA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	18.02.2025	-	7.40	7.50	328	11	170	16	-	-	28	20.0	3.2	3.8	0.64	Nil											
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	18.02.2025	-	7.20	7.50	244	4	198	3	-	-	42	5.0	2.4	0.1		93 x 10*14	46 x 10*4							PAC Dosing			
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	18.02.2025	-	7.10	7.60	430	9	285	5	-	-	44	4.0	3.5	2.0		24 x 10*14	2400										
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run					
20	Okhla	Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1		24 x 10*15	46 x 10*4										
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10*12	24 x 10*5										
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6		24 x 10*15	24 x 10*5										
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0		21 x 10*14	46 x 10*4										
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2		24 x 1015	24 x 10*5										
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6													
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0													
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8													
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	18.02.2025	-	7.40	7.70	168	12	145	8.5	325	47	20	0.2	3.0	2.5	3.5	0								Dwarka Sector-7, Dwarka Sector 11, Dwarka Sector 16, Dwarka Sector 24			
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	18.02.2025	-	7.40	7.97	168	6	145	4	325	31	20	0.1	3.0	2.3	3.5	0.1											
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.02.2025	-	7.23	7.16	552	2	365	1	888	8	44	2.0	6.5	0.8	2.8	Nil	43x10*7	460	29x10*6	150			CGMSD Noida/SPT SPS				
31		Rithala Ph-I	40	ASP	Ms WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	18.02.2025	34.27	7.40	7.62	312	10	167	9	416	38	29	3.0	4.7	0.9	2.8	0.4	-	24 x 10*8+	120					Plant Under trial run			
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	18.02.2025	36.6	7.41	7.63	436	8	205	7	532	34	28	9.0	4.0	0.5	2.4	0.8	-	-	24 x 10*7+	75							
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	18.02.2025	19.76	7.20	7.21	548	9	263	5	656	24	30	10.0	3.5	1.6	-	-	-	-	-	-	-	-	-				
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	18.02.2025	10.34	7.30	7.50	352	33	220	18	624	62	33	22.0	3.6	1.2	5.2	2	11x10*13	21x10*7	64x10*11	44x10*6				Chanderi SPS, Chanderi - II SPS, Zafarabad SPS, Behatnagar SPS, Yamuna Vihar SPS, Chanderi SPS, Chanderi - II SPS, Zafarabad SPS, Behatnagar SPS, Yamuna Vihar SPS			
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	18.02.2025	14.29	7.20	7.40	340	15	216	8	610	28	31	10.0	3.4	0.6	5	1.8	24x10*13	2400+	75x10*11	2400+			Plant Under Rehabilitation				
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	18.02.2025	27.07	7.50	7.60	516	26	318	16	784	58	38	26.0	4.2	1.8	6.8	3.4	24x10*15	11x10*8	15x10*14	75x10*7							
37		Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction					

Total Treatment		749.26
	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
Total No of operational plant 37		
Total No of Plant Under rehabilitation 1		
Outlet Sample collected 38		
Plant Under Unfit (As per design) 12		
Plant Under fit 23		
%Unfit 34		
%fit 66		

% Fit & unfit report (As per design parameter)

%fit 65.7%

%Unfit 34.3%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)

Plant	TSS (mg/l)	BOD (mg/l)
Adarsh Ph-1	10	15
Kendrapada Ph-1	10	15
Kendrapada Ph-2	10	15
Kendrapada Ph-3	10	15
Kendrapada Ph-4	10	15
Kendrapada Ph-5	10	15
Kendrapada Ph-6	10	15
Kendrapada Ph-7	10	15
Kendrapada Ph-8	10	15
Kendrapada Ph-9	10	15
Kendrapada Ph-10	10	15
Kendrapada Ph-11	10	15
Kendrapada Ph-12	10	15
Kendrapada Ph-13	10	15
Kendrapada Ph-14	10	15
Kendrapada Ph-15	10	15
Kendrapada Ph-16	10	15
Kendrapada Ph-17	10	15
Kendrapada Ph-18	10	15
Kendrapada Ph-19	10	15
Kendrapada Ph-20	10	15
Kendrapada Ph-21	10	15
Kendrapada Ph-22	10	15
Kendrapada Ph-23	10	15
Kendrapada Ph-24	10	15
Kendrapada Ph-25	10	15
Kendrapada Ph-26	10	15
Kendrapada Ph-27	10	15
Kendrapada Ph-28	10	15
Kendrapada Ph-29	10	15
Kendrapada Ph-30	10	15
Kendrapada Ph-31	10	15
Kendrapada Ph-32	10	15
Kendrapada Ph-33	10	15
Kendrapada Ph-34	10	15
Kendrapada Ph-35	10	15
Kendrapada Ph-36	10	15
Kendrapada Ph-37	10	15
Kendrapada Ph-38	10	15
Kendrapada Ph-39	10	15
Kendrapada Ph-40	10	15
Kendrapada Ph-41	10	15
Kendrapada Ph-42	10	15
Kendrapada Ph-43	10	15
Kendrapada Ph-44	10	15
Kendrapada Ph-45	10	15
Kendrapada Ph-46	10	15
Kendrapada Ph-47	10	15
Kendrapada Ph-48	10	15
Kendrapada Ph-49	10	15
Kendrapada Ph-50	10	15
Kendrapada Ph-51	10	15
Kendrapada Ph-52	10	15
Kendrapada Ph-53	10	15
Kendrapada Ph-54	10	15
Kendrapada Ph-55	10	15
Kendrapada Ph-56	10	15
Kendrapada Ph-57	10	15
Kendrapada Ph-58	10	15
Kendrapada Ph-59	10	15
Kendrapada Ph-60	10	15
Kendrapada Ph-61	10	15
Kendrapada Ph-62	10	15
Kendrapada Ph-63	10	15
Kendrapada Ph-64	10	15
Kendrapada Ph-65	10	15
Kendrapada Ph-66	10	15
Kendrapada Ph-67	10	15
Kendrapada Ph-68	10	15
Kendrapada Ph-69	10	15
Kendrapada Ph-70	10	15
Kendrapada Ph-71	10	15
Kendrapada Ph-72	10	15
Kendrapada Ph-73	10	15
Kendrapada Ph-74	10	15
Kendrapada Ph-75	10	15
Kendrapada Ph-76	10	15
Kendrapada Ph-77	10	15
Kendrapada Ph-78	10	15
Kendrapada Ph-79	10	15
Kendrapada Ph-80	10	15
Kendrapada Ph-81	10	15
Kendrapada Ph-82	10	15
Kendrapada Ph-83	10	15
Kendrapada Ph-84	10	15
Kendrapada Ph-85	10	15
Kendrapada Ph-86	10	15
Kendrapada Ph-87	10	15
Kendrapada Ph-88	10	15
Kendrapada Ph-89	10	15
Kendrapada Ph-90	10	15
Kendrapada Ph-91	10	15
Kendrapada Ph-92	10	15
Kendrapada Ph-93	10	15
Kendrapada Ph-94	10	15
Kendrapada Ph-95	10	15
Kendrapada Ph-96	10	15
Kendrapada Ph-97	10	15
Kendrapada Ph-98	10	15
Kendrapada Ph-99	10	15
Kendrapada Ph-100	10	15

 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT		DATE OF ANALYSIS : 19.02.2025									
--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F-Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F-Coli)	Outlet MPN (F-Coli)	Inlet MPN (F-Coli)	Outlet MPN (F-Coli)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal nitrogen	DBOD																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	19.02.2025	-	7.10	7.35	108	3	169	3	349	24	24	4.0	3.7	4.0	4	Nil	24x10^7	2100	46x10^6	1100		Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	19.02.2025	-	7.23	7.34	465	18	275	21	751	45	25	5.5	3.6	0.8	2	Nil					Plant is under rehabilitation and running with 50% capacity.		
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	19.02.2025	-	7.15	7.34	335	3	237	2	650	19	23	0.3	3.0	2.8	4	Nil					under rehabilitation state and running with 50% capacity.		
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10^8	2400	21x10^7	1100		Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	19.02.2025	10	7.00	7.60	368	9	157	7	458	12	32	1.0	4.8	1.5	6.4	0.8							
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	19.02.2025	25	7.00	7.40	368	9	157	6	458	18	32	5.5	4.8	1.5	6.4	Nil							
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	19.02.2025	10	7.00	7.40	368	9	157	6	458	18	32	5.5	4.8	1.5	6.4	Nil							
8		Kondli Ph-IV	45	ASP(FFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	19.02.2025	45	7.10	7.50	342	12	155	10	486	36	32	5.8	4.5	1.8	6	2							
9		Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance is met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil						Chhatrapati	
10		CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL							
11	N.S.T.P.C.Pillar	Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	19.02.2025	-	7.20	7.40	278	08	176	4	405	17	17	nil	2.2	0.3	2.6	0.3						Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	19.02.2025	-	7.30	7.50	226	10	136	4	408	19	24	0.4	2.4	2.7	2.9	1.5							
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	19.02.2025	-	7.30	7.50	210	10	116	4	323	15	32	0.5	2.5	0.7	4.5	0.5						Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	19.02.2025	-	7.50	7.80	240	10	145	5	417	18	38	0.6	3.7	2.0	10.6	0.6							
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	19.02.2025	-	7.60	7.90	490	11	250	14	-	-	30	6.0	3.2	4.3	0.96	Nil						under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Bakawali SPS, Sayed nagar SPS
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	19.02.2025	-	7.30	7.50	286	15	150	16	-	-	25	10.0	3.1	4.4	0.7	Nil						SDA SPS, JET New SPS, Sayed nagar SPS	
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	19.02.2025	-	7.10	7.40	222	3	210	5.5	-	-	40	6.0	3.2	0.0			75x10^13	11x10^5				PAC Dosing	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	19.02.2025	-	7.20	7.60	428	8	225	6.2	-	-	44	1.2	3.6	2.5			24x10^15	2400					
19	Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run			
20	Okhla	Mehrauli	5	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	--	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10^15	46 x 10^4					
21		Molar band	0.66	Fluidized Aerobic Bed	DIB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10^12	24 x 10^5					
22		Ghitori	5	ASP	DIB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6			24 x 10^15	24 x 10^5					
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0			21 x 10^14	46 x 10^4					
24		Vasant Kunj Ph-II	3	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2			24 x 1015	24 x 10^5					
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6									
26	Rohini Sec-25	Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0									
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8									
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	19.02.2025	-	7.44	7.63	280	19	175	10	480	64	22	0.2	3.2	2.8	2.3	Nil	35*10^9	4600	20*10^5	3500		Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	19.02.2025	-	7.44	8.01	280	6	175	4	480	21	22	0.2	3.2	3.4	2.3	0.3	35*10^9	460	20*10^5	240			
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.02.2025	-	7.23	7.16	552	2	365	1	888	8	44	2.0	6.5	0.8	2.8	Nil	43x10^7	460	29x10^6	150		Plant Under Rehabilitation	25000 Najafgarh SPS
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	19.02.2025	34.72	7.36	7.60	284	8	160	7	393	35	22	4.0	4.0	0.8	2.4	0.8	-	-	-	-	-	Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	19.02.2025	37.86	7.36	7.69	312	9	170	8	421	36	23	7.0	3.9	0.6	2.8	0.4	-	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	19.02.2025	19.25	7.00	7.10	428	11	212	7	544	32	25	4.0	3.8	0.8	-	-	-	-	-	-	-	-	
34		Yamuna Vihar Ph-I	10	ASP	DIB	-	-	50	30	250	50	5	-	19.02.2025	9.92	7.40	7.60	416	40	250	26	672	64	32	25.0	3.8	1.2	4.8	1.6	11x10^13	21x10^7	35x10^11	20x10^6			
35		Yamuna Vihar Ph-II	15	ASP(FFAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	19.02.2025	14.88	7.50	7.60	464	24	292	15	700	54	28	17.0	3.2	1.0	4.4	1.4	24x10^13	2400+	29x10^11	2400+		Plant Under Rehabilitation	Chanderi SPS, Ghonda - II SPS, Jalandhar SPS, Jalandhar SPS, Yamuna Vihar SPS, Ghonda-I SPS, Ghonda - I SPS, Jalandhar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS
36	Sonia Vihar	Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	19.02.2025	27.65	7.30	7.60	488	27	320	18	824	68	33	26.0	4.0	1.7	6.2	3	11x10^15	29x10^7	24x10^14	36x10^6			
37		Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		
Total Treatment			749.26																																	

Plant not meeting standard as per design parameter

BDL: Below detection limit

NS: Not Detectable

% Fit & unfit report (As per design parameter)

%Fit 60.0%

%Unfit 40.0%

TSS (outlet) and BOD (outlet)

TSS

BOD

Total No. of operational plant	37
Total No. of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	14
Plant Under Fit	21
%Unfit	40
%Fit	60

 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT										DATE OF ANALYSIS : 20.02.2025									
--	--	--	--	--	--	--	--	--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal nitrogen	DBOD																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	20.02.2025	-	7.18	7.51	174	9	-	-	-	-	24	12.5	2.3	6.5	3.7	Nil		24x10 ⁹	24x10 ⁶	24x10 ⁸	24x10 ⁴	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	20.02.2025	-	7.30	7.42	470	119	-	-	-	-	35	8.0	2.0	1.4	2.4	Nil		24x10 ⁹	24x10 ⁶	24x10 ⁸	24x10 ⁴	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	20.02.2025	-	7.21	7.54	404	10	-	-	-	-	24	1.0	2.3	2.8	3.7	Nil					under rehabilitation state and running with 50% capacity.	Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10 ⁸	2400	21x10 ⁷	1100		Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	20.02.2025	10	7.10	7.40	324	7	145	6	460	15	30	0.8	4.2	1.0	6.4	Nil						Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	20.02.2025	25	7.10	7.60	324	7	145	5	460	28	30	4.0	4.2	1.5	6.4	Nil						Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	20.02.2025	10	7.10	7.60	324	7	145	5	460	28	30	4.0	4.2	1.5	6.4	Nil						Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
8		Kondli Ph-IV	45	ASP(FFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	20.02.2025	45	7.10	7.50	302	9	150	8	458	22	32	5.0	4.0	1.1	6	0.8						Uttam Nagar SPS, Preetpur SPS, Preetpur SPS	
9		Chilla	9	Combitreat-5BR	HNB Engineers		not treated, but compliance is met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil						Chillar drain	
10	N.S.T.P.C.Pillar	CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	Nil							
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	20.02.2025	-	7.00	7.40	362	05	244	3	392	10	27	1.2	2.1	0.3	2.9	0.4						Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	20.02.2025	-	7.20	7.40	258	10	182	5	304	13	30	1.7	4.0	2.7	2.7	1.4							
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	20.02.2025	-	7.30	7.50	288	10	204	4	317	15	35	2.0	2.3	0.7	5.3	0.4						Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	19.02.2025	-	7.50	7.80	240	10	145	5	417	18	38	0.6	3.7	2.0	10.6	0.6							
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	20.02.2025	-	7.49	7.98	418	11	-	-	-	-	30	12.0	3.1	4.6	0.8	Nil						under rehabilitation state and running with 50% capacity.	Phalke SPS, Bakhawa SPS, Sayed nagpur SPS
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	20.02.2025	-	7.30	7.60	290	13	-	-	-	-	25	12.0	3.2	4.8	0.6	Nil						SSA SPS, STP New SPS, Sayed nagpur SPS	
17		Omha Ph-V	16	ASP	DJB		not treated, but compliance is met	50	30	250	50	5	230	20.02.2025	-	7.30	7.50	298	3	195	3	-	-	40	2.0	2.4	0.1		43x10 ¹³	24x10 ⁵				PAC Dosing		
18	Omha	Omha Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	20.02.2025	-	7.10	7.60	534	9	295	5	-	-	40	1.2	2.8	0.4		11x10 ¹⁵	<1.8						
19		Omha New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	--	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1		24 x 10 ¹⁵	46 x 10 ⁴						
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10 ¹²	24 x 10 ⁵						
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6		24 x 10 ¹⁵	24 x 10 ⁵						
23	Vasant Kunj	Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0		21 x 10 ¹⁴	46 x 10 ⁴						
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2		24 x 10 ¹⁵	24 x 10 ⁵						
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degranoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6									
26	Delhi Gate	Delhi Gate Ph-II	15	Biofor and dansadeg	Degranoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0									
27		SNH drain	2.2	Biofor and dansadeg	Degranoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8									
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	20.02.2025	-	7.50	7.73	396	14	-	-	598	51	20	0.2	3.0	2.8	2.9	Nil						Plant is under Rehabilitation	
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	20.02.2025	-	7.50	8.12	396	6	-	-	598	18	20	0.2	3.0	3.2	2.9	Nil							
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.02.2025	-	7.23	7.16	552	2	365	1	888	8	44	2.0	6.5	0.8	2.8	Nil	43x10 ⁷	460	29x10 ⁶	150	Plant Under Rehabilitation	25x10 ¹² Najafgarh SPS	
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	20.02.2025	36.76	7.36	7.60	292	9	160	8	407	36	24	3.0	3.4	0.9	2.8	0.8	-	-	-	-	-	Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	20.02.2025	38.71	7.44	7.66	392	10	192	9	498	38	26	6.0	4.0	0.5	3.2	0.4	-	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	20.02.2025	18.98	7.05	7.18	164	10	111	6	280	28	28	3.0	4.5	1.0	-	-	24x10 ⁸ +	1100	24x10 ⁷ +	210			
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	20.02.2025	10.25	7.20	7.50	448	29	282	16	746	60	31	22.0	3.8	1.2	5.2	2	24X10 ¹³	15x10 ⁷	27x10 ¹¹	11x10 ⁶		Chanderi SPS, Ghanda - II SPS, Zahedi SPS, Bhatnagar SPS	
35		Yamuna Vihar Ph-II	15	ASP(FFAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	20.02.2025	13.8	7.30	7.60	420	28	260	18	704	58	29	17.0	3.3	0.8	5	1.8	24x10 ¹³	2400+	15x10 ¹¹	2400+	Plant Under Rehabilitation	Yamuna Vihar SPS, Chanderi SPS, Zahedi SPS, Bhatnagar SPS, Yamuna Vihar SPS	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	20.02.2025	27.19	7.40	7.70	552	26	342	16	908	64	32	23.0	4.2	1.7	6.8	3.2	29x10 ¹³	15x10 ⁷	35x10 ¹¹	15x10 ⁶			
37	Sonla Vihar		7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		

Total Treatment

749.26

Plant not meeting standard as per design parameter

BDL: Below detection limit

ND: Not Detectable

% Fit & unfit report (As per design parameter)

%Fit 60.0%

%Unfit 40.0%

TSS (outlet) and BOD (outlet)

TSS

BOD

Total No. of operational plant

37

Total No. of Plant Under rehabilitation

1

Outlet Sample collected

35

Plant Under Unfit (As per design)

14

Plant Under Fit


21

%Unfit

40

%Fit

60





DATE OF ANALYSIS : 21.02.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (P-Coll)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphate (inlet)	Sulphate (outlet)	Inlet MPN (T-Coll)	Outlet MPN (T-Coll)	Inlet MPN (P-Coll)	Outlet MPN (P-Coll)	Remarks	Feed SPS		
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical nitrogen	100ml	21.02.2025	-	7.30	7.50	426	9	335	11	800	25	23	16.0	3.2	4.1	4.6	Nil						Slimes Nagar SPS, Phawagpur SPS, Keshopur SPS		
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	21.02.2025	-	7.40	7.42	489	79	355	68	738	99	26	7.5	5.2	0.7	1.33	Nil						Plant is under rehabilitation and running with 50% capacity.	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	21.02.2025	-	7.10	7.58	677	7	295	3	754	20	30	0.4	3.3	3.6	3.5	Nil	24x10*11	24x10*6	24x10*9	24x10*5		under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10*8	2400	21x10*7	1100		Project SPS, Bhatnagar SPS, Kapashera SPS, Dabholwara SPS.	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	21.02.2025	-	6.90	7.40	288	9	140	8	465	22	30	1.0	4.2	1.3	6	0.8						Project SPS, Bhatnagar SPS, Kapashera SPS, Dabholwara SPS.	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	21.02.2025	25	6.90	7.40	288	9	140	6	465	15	30	6.0	4.2	1.8	6	0.8						Plant Vihar, Jagdi Endara, Ganga Colony, Mandana, Palyanagar, New Palyanagar, Indira Nagar, Ghodga.	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	21.02.2025	10	6.90	7.40	288	9	140	6	465	15	30	6.0	4.2	1.8	6	0.8							
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	21.02.2025	45	7.00	7.50	282	12	145	9	470	25	30	8.0	4.0	2.8	5.6	2							
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-1SBR	HNB Engineers	-	Chlorination	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil						Chhapar drain	
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL							
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	21.02.2025	12	7.20	7.50	192	09	81	6	221	12	18	1.2	2.2	0.8	2.4	0.9						Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	21.02.2025	9.5	7.30	7.50	188	09	77	5	217	17	20	1.5	3.2	1.2	3.6	1.3							
13	Nisibhi	Coronation New	70	ASP	L&T Construction and PASSAVANT JV	-	Chlorination	10	10	50	5	2	230	21.02.2025	44.93	7.20	7.60	202	10	96	5	288	17	30	1.5	2.4	1.0	8.2	0.8						Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	21.02.2025	10.62	7.20	7.50	178	07	92	4	317	17	25	0.8	3.5	0.9	11.6	0.7							
15		Nisibhi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	21.02.2025	-	7.40	8.00	482	9	230	12	-	-	30	12.0	3.4	2.5	0.9	Nil						under rehabilitation state and running with 50% capacity.	
16		Nisibhi Ph-II	20	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	21.02.2025	-	7.30	7.50	424	10	210	14	-	-	25	14.0	3.1	3.8	0.7	Nil						Phatwa SPS, Bakawana SPS, Nayad nagar SPS	
17	Okhla	Okhla Ph-V	16	ASP	DIB	-	Chlorination	50	30	250	50	5	230	21.02.2025	-	7.20	7.60	212	4	275	3.4	-	-	46	0.2	0.8	0.0			46x10*14	46x10*4				PAC Dosing	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	21.02.2025	-	7.00	7.70	324	10	390	5.4	-	-	50	0.1	1.4	1.0			11x10*5	2400					
19		Okhla New	124											-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DIB	-	-	-	50	30	250	50	5	-	15.02.2025	--	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10*15	46 x 10*4				
21	Okhla	Mohar band	0.66	Fluidized Aerobic Bed	DIB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10*12	24 x 10*5					
22		Ghitorini	5	ASP	DIB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6			24 x 10*15	24 x 10*5					
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DIB	-	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0			21 x 10*14	46 x 10*4				
24		Vasant Kunj Ph-II	3	Extended Aeration	DIB	-	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2			24 x 1015	24 x 10*5				
25	Pappankalan	Delhi Gate Ph-I	2.2	Biofor and dandsadeg	Degramont	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6								Okhla SPS, STP New SPS, Nayad nagar SPS	
26		Delhi Gate Ph-II	15	Biofor and dandsadeg	Degramont	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0								Okhla SPS, STP New SPS, Nayad nagar SPS	
27		SNH drain	2.2	Biofor and dandsadeg	Degramont	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8								Okhla SPS, STP New SPS, Nayad nagar SPS	
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	21.02.2025	-	7.93	7.69	356	16	220	10	640	58	30	0.4	3.5	2.5	4.1	Nil						Okhla Sector-7, Okhla Sector 11, Okhla Sector 16, Okhla Sector 24	
29	Rithala	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	21.02.2025	-	7.93	8.12	356	12	220	5	640	22	30	0.2	3.5	2.7	4.1	0.1						Okhla Sector-7, Okhla Sector 11, Okhla Sector 16, Okhla Sector 24	
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.02.2025	-	7.23	7.16	552	2	365	1	888	8	44	2.0	6.5	0.8	2.8	Nil	43x10*7	460	29x10*6	150		Plant Under Rehabilitation	
31		Rithala Ph-I	40	ASP	Ms WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	21.02.2025	38.58	7.39	7.59	336	8	175	7	441	34	23	4.0	4.0	0.8	2	0.8	-	-	24 x10*7+	95		Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	21.02.2025	37.24	7.40	7.61	352	9	185	8	458	35	24	7.0	3.7	0.5	2.4	0.4	-	-	24 x 10*6+	43			
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinsh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	21.02.2025	17.96	7.40	7.28	424	9	211	5	536	24	35	2.0	7.0	1.5	-	-	-	-	-	-	-	-	Under Construction
34		Yamuna Vihar Ph-I	10	ASP	DIB	-	-	-	50	30	250	50	5	-	21.02.2025	10.15	7.50	7.70	496	34	266	22	790	52	35	24.0	4.2	2.0	5.2	2.2	11x10*13	16x10*7	27x10*11	14x10*6		Okhla SPS, Okhla - II SPS, Zafarabad SPS, Beharapur SPS, Yamuna Vihar SPS, Okhla SPS, Okhla - II SPS, Zafarabad SPS, Beharapur SPS, Yamuna Vihar SPS
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RKC JV	Disc Filter	UV	10	10	50	5	2	230	21.02.2025	14.93	7.40	7.40	464	28	258	18	698	70	30	14.0	3.2	1.2	5.4	1.8	24x10*13	2400+	75x10*11	2400+		Plant Under Rehabilitation	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & joly	-	-	-	30	20	-	-	-	-	21.02.2025	27.37	7.20	7.40	580	27	310	18	868	45	42	20.0	4.0	1.8	6	1.2	24x10*15	21x10*7	43x10*13	27x10*6		
37	Sonia Vihar	7						-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		

[illegible]

S.No	Lab	Plant (STP)	Capacity	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Col)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (T.Col)	Outlet MPN (T.Col)	Inlet MPN (F.Col)	Outlet MPN (F.Col)	Remarks	Feed SPS
			(MGD)					TSS	BOD	COD	Ammoniacal nitrogen	librel																							
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	22.02.2025	-	7.15	7.47	133	6	177	8	353	16	36.5	16.0	4.2	4.4	5.3	Nil	25x10*8	24x10*3	24x10*7	46x10*2	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	22.02.2025	-	7.35	7.38	1085	67	297	59	723	86	33	11.0	3.8	1.8	1.6	Nil					under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	22.02.2025	-	7.26	7.46	544	9	265	4	658	20	36.5	0.2	2.5	2.8	3.3	Nil						
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10*8	2400	21x10*7	1100		Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	22.02.2025	10	7.00	7.50	319	8	148	5	436	15	30	1.0	4.0	1.2	5.4	Nil						
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	22.02.2025	25	7.00	7.60	319	9	148	7	436	15	30	7.0	4.0	2.0	5.4	0.8						
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	22.02.2025	10	7.00	7.60	319	9	148	7	436	15	30	7.0	4.0	2.0	5.4	0.8						
8		Kondli Ph-IV	45	ASP(FAAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	22.02.2025	45	6.90	7.40	302	20	142	11	410	32	30	8.5	3.8	2.4	5.8	2.2						
9		Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance is met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil						Chillar drain
10	N.S.T.P.C.Pillar	CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	22.02.2025	12	7.20	7.40	294	06	195	3	376	12	17	0.4	2.3	0.7	2.5	0.8						Half stream of plant is Under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	22.02.2025	9.5	7.30	7.50	188	10	105	6	276	20	20	0.7	2.8	1.0	3.1	0.7						
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	22.02.2025	44.641	7.20	7.50	270	10	168	5	314	22	38	0.5	3.0	0.8	10.7	1						Poly dosing
14	Nilothi	Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	21.02.2025	10.62	7.20	7.50	178	07	92	4	317	17	25	0.8	3.5	0.9	11.6	0.7						
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	22.02.2025	-	7.55	8.00	548	13	263	15	-	-	30	10.0	3.2	3.0	0.8	Nil						under rehabilitation state and running with 50% capacity.
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	22.02.2025	-	7.50	7.50	356	18	180	18	-	-	25	12.0	3.1	2.8	0.96	Nil						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
17		Omha Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	22.02.2025	-	7.10	7.50	162	4	250	6.9	-	-	40	0.4	2.8	0.0							PAC Dosing	
18		Omha Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	22.02.2025	-	7.20	7.60	270	8	600	5.3	-	-	44	20.0	2.4	0.4								
19	Ohla	Omha New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	--	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1		24 x 10*15	46 x 10*4					
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10*12	24 x 10*5					
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6		24 x 10*15	24 x 10*5					
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0		21 x 10*14	46 x 10*4					
24	Delhi Gate	Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2		24 x 1015	24 x 10*5					
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6								
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0								
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8								
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	22.02.2025	-	7.60	7.73	294	8	185	6.5	472	41	25	0.2	3.0	2.7	3.4	0						Plant is under Rehabilitation
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	22.02.2025	-	7.60	7.54	294	10	185	3.5	472	27	25	1.2	3.0	2.2	3.4	0						
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.02.2025	-	7.23	7.16	552	2	365	1	888	8	44	2.0	6.5	0.8	2.8	Nil	43x10*7	460	29x10*6	150		25x10*12 Nigla SPS
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	22.02.2025	41.04	7.41	7.62	296	10	160	9	398	38	25	3.0	3.8	0.7	2.8	0.8	-	-	-	-	-	Plant Under trial run
32	Rithala	Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	22.02.2025	35.42	7.43	7.65	432	8	203	7	522	33	28	8.0	3.9	0.5	3.2	0.4	-	-	-	-	-	
33		Rohini Sec-25	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	22.02.2025	17.5	7.23	7.26	360	10	184	6	472	32	35	0.2	4.0	2.0	-	-	-	-	-	-	-	
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	22.02.2025	9.94	7.30	7.50	364	25	240	18	628	56	32	20.0	3.8	1.2	4.8	1.8	29x10*12	21x10*7	75x10*11	43x10*6		Shivdoli SPS, Ghanda - II SPS, Jalandhar SPS, Sharnagar SPS
35		Yamuna Vihar Ph-II	15	ASP(FAAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	22.02.2025	14.85	7.40	7.70	308	26	194	18	584	54	31	15.0	3.5	1.0	4.2	1.4	24x10*13	2400++	11x10*12	2400++		Yamuna Vihar SPS, Shivdoli SPS, Jalandhar SPS, Sharnagar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	22.02.2025	27.69	7.30	7.60	500	25	315	16	802	60	40	25.0	4.2	1.9	6.5	2.8	24x10*13	29x10*8	12x10*12	34x10*7		Yamuna Vihar SPS, Yamuna Vihar SPS
37	Sonia Vihar	Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		
Total Treatment			749.26																																

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
Total No of operational plant	37	
Total No of Plant Under rehabilitation	1	
Outlet Sample collected	35	
Plant Under Unfit (As per design)	12	
Plant Under fit	23	
%Unfit	34	
%fit	66	



S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (F.Coll)	Outlet MPN (F.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal nitrogen	librel																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	22.02.2025	-	7.15	7.47	133	6	177	8	353	16	36.5	16.0	4.2	4.4	5.3	Nil	25x10*8	24x10*3	24x10*7	46x10*2	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	22.02.2025	-	7.35	7.38	1085	67	297	59	723	86	33	11.0	3.8	1.8	1.6	Nil					under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	22.02.2025	-	7.26	7.46	544	9	265	4	658	20	36.5	0.2	2.5	2.8	3.3	Nil							
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10*8	2400	21x10*7	1100		Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	23.02.2025	10	7.10	7.60	310	9	153	7	422	16	28	1.5	4.0	1.3	6	0.8							
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	23.02.2025	25	7.10	7.50	310	8	153	8	422	15	28	6.5	4.0	1.5	6	0.6							
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	23.02.2025	10	7.10	7.50	310	8	153	5	422	15	28	6.5	4.0	1.5	6	0.6							
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	23.02.2025	45	6.90	7.40	298	16	155	12	398	28	30	7.5	3.8	2.0	5.6	1.8							
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers	not treated, but compliance is met		10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil						Chillar drain	
10		CWS	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	Nil	3.8	Nil	6.4	Nil							
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	23.02.2025	12	7.20	7.50	276	8	173	3	370	13	19	0.5	2.4	0.9	2.7	0.4							Half stream of plant is Under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	23.02.2025	9.5	7.00	7.60	172	10	72	5	260	17	22	0.6	2.9	1.2	3	0.9							
13	Nithoti	Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	23.02.2025	39.488	7.30	7.50	294	09	161	4	380	15	35	0.4	3.1	0.7	8.2	0.9							Poly dosing
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	21.02.2025	10.62	7.20	7.50	178	07	92	4	317	17	25	0.8	3.5	0.9	11.6	0.7							under rehabilitation state and running with 50% capacity.
15		Nithoti Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	22.02.2025	-	7.55	8.00	548	13	263	15	-	-	30	10.0	3.2	3.0	0.8	Nil							Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
16		Nithoti Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	22.02.2025	-	7.50	7.50	356	18	180	18	-	-	25	12.0	3.1	2.8	0.96	Nil							SDA SPS, JET New SPS, Sayed nagar SPS
17	Okhla	Okhla Ph-V	16	ASP	DJB	not treated, but compliance is met		50	30	250	50	5	230	23.02.2025	-	7.20	7.50	242	7	210	6	-	-	42	3.1	2.1	0.0			24X10*14	93X10*4	43X10*12	7.3X10*3	PAC Dosing		
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	23.02.2025	-	7.50	7.60	312	5	225	4.2	-	-	44	16.0	2.5	0.0			24X10*15	21	24X10*14	7.3			
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	--	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10*15	46 x 10*4					
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10*12	24 x 10*5					
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6			24 x 10*15	24 x 10*5					
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0			21 x 10*14	46 x 10*4					
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2			24 x 1015	24 x 10*5					
25	Delhi Gate	Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	not treated, but compliance is met		10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6									
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0									
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	not treated, but compliance is met		10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8									
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	22.02.2025	-	7.60	7.73	294	8	185	6.5	472	41	25	0.2	3.0	2.7	3.4	0							Plant is under Rehabilitation
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	22.02.2025	-	7.60	7.54	294	10	185	3.5	472	27	25	1.2	3.0	2.2	3.4	0							
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.02.2025	-	7.23	7.16	552	2	365	1	888	8	44	2.0	6.5	0.8	2.8	Nil	43x10*7	460	29x10*6	150			25x10*10 Nigrah SPS
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	23.02.2025	40.3	7.43	7.58	388	8	190	7	476	34	25	4.0	3.5	0.8	2.4	0.8							Plant Under trial run
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	23.02.2025	35.72	7.44	7.62	424	9	200	8	512	36	32	5.0	3.8	0.6	2.8	0.4							
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	23.02.2025	17.27	7.10	7.18	332	20	175	12	440	52	25	0.5	3.2	1.5	-	-							
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	23.02.2025	10.36	7.20	7.40	328	23	186	18	618	42	34	23.0	4.0	1.2	5	2	11x10*13	15x10*7	42x10*11	35x10*6			Chanderi SPS, Ghonda - II SPS, Jalandhar SPS, Jalandhar SPS
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	23.02.2025	14.79	7.30	7.40	312	24	175	15	590	40	31	14.0	3.5	0.8	4.8	1.6	24x10*13	2400+	53x10*11	2400+			Yamuna Vihar SPS, Ghonda-I SPS, Jalandhar SPS, Jalandhar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s July & July	-	-	30	20	-	-	-	-	23.02.2025	27.11	7.30	7.60	440	26	260	17	698	56	42	28.0	4.5	1.8	6.8	3.2	24x10*13	21x10*8	53x10*11	36x10*7			Yamuna Vihar SPS, Yamuna Vihar SPS
37	Sonla Vihar	Sonla Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		
Total Treatment			749.26																																	

Plant not meeting standard as per design parameter

BDL: Below detection limit
N/A: Not Detectable

Total No. of operational plant

37

Total No. of Plant Under rehabilitation

1

Outlet Sample collected

35

Plant Under Unfit (As per design)

12

Plant Under fit

23

%Unfit

34

%Fit

66

% Fit & unfit report (As per design parameter)

%Fit

66.7%


%Unfit

34.3%

TSS (outlet) and BOD (outlet)

TSS

BOD



DATE OF ANALYSIS : 24.02.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)								Outlet MPN (F-Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (Inlet)	pH (outlet)	TSS (Inlet)	TSS (outlet)	BOD (Inlet)	BOD (outlet)	COD (Inlet)	COD (outlet)	Ammonical Nitrogen (Inlet)	Ammonical Nitrogen (outlet)	Ortho phosphate (Inlet)	Ortho phosphate (outlet)	Sulphate (Inlet)	Sulphate (Outlet)	Inlet MPN (T-Cell)	Outlet MPN (T-Cell)	Inlet MPN (B-Cell)	Outlet MPN (B-Cell)	Remarks	Feed SPS
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical Nitrogen	Phosphate	100ml	24.02.2025	-	7.13	7.46	122	7	180	8	386	29	35	5.8	2.3	2.8	5.2	Nil						Viken Regar SPS Phawarghar SPS Kashpur SSP			
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	30	20	250	50	5	-	24.02.2025	-	7.36	7.43	466	67	305	78	775	101	34	9.7	3.3	1.2	1.1	Nil	24x10 ⁹	11x10 ⁴	24x10 ⁸	46x10 ³	Plant is under rehabilitation and running with 50% capacity.				
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	24.02.2025	-	7.26	7.53	494	9	267	4	633	20	29	0.4	29.0	0.4	3.6	Nil						under rehabilitation state and running with 50% capacity.			
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10 ⁸	2400	21x10 ⁷	1100		Regar SPS, Bhatnagar SPS, Kapashera SPS, Chudabara SPS,			
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	24.02.2025	10	7.00	7.50	340	8	158	6	446	14	32	1.0	3.8	1.2	5.2	Nil						Prest Vihar, Jagdi Endawa, Ganga Colony, Mandana, Kalyanapur, New Kalyanapur, Indubansa, Ghodri			
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	24.02.2025	25	7.00	7.50	340	9	158	6	446	10	32	5.5	3.8	2.0	5.2	Nil									
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	24.02.2025	10	7.00	7.50	340	9	158	6	446	10	32	5.5	3.8	2.0	5.2	Nil									
8		Kondli Ph-IV	45	ASPIFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	24.02.2025	45	6.90	7.50	328	14	156	10	430	28	30	7.0	3.5	1.5	6	Nil									
9	N.S.T.P.C Pillar	Chilla	9	Combitreat-SBR	HNB Engineers	-	not installed, but compliance=733	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil						Chhapra drain			
10		CWG	1	MBR	Mis Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL									
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	24.02.2025	12	7.20	7.50	198	5	104	3	272	10	20	0.3	2.5	1.8	3	0.5						Half stream of plant is Under Rehabilitation			
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	24.02.2025	9.5	7.30	7.60	188	7	84	4	202	12	27	0.8	3.0	2.0	2.9	1.3									
13	Nihothi	Coronation New	70	ASP	L&T Construction and PASSAVANT JV	-	Chlorination	10	10	50	5	2	230	24.02.2025	35.877	7.20	7.50	206	8	98	5	280	19	38	0.5	4.0	4.0	2.3	7.2	0.7						Poly dosing		
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	24.02.2025	10.59	7.20	7.50	226	6	126	3	312	14	36	0.6	4.8	3.0	11.8	0.9									
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	24.02.2025	-	7.50	7.90	414	9	200	12	-	-	25	10.0	3.2	2.0	0.9	Nil						under rehabilitation state and running with 50% capacity.	Prithwa SPS, Bakawana SPS, Sayad nagar SPS		
16		Nilothi Ph-II	20	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	24.02.2025	-	7.30	7.50	266	13	150	16	-	-	23	14.0	3.0	4.1	0.7	Nil									
17	Okhla	Okhla Ph-V	16	ASP	DIB	-	not installed, but compliance=733	50	30	250	50	5	230	24.02.2025	-	7.10	7.60	278	-	142	-	570	-	40	2.2	3.5	2.0			46X10 ¹³	21X10 ⁴	21X10 ¹²	75X10 ³	PAC Dosing				
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	24.02.2025	-	7.20	7.40	472	11	305	6	-	-	44	4.0	1.4	1.8			24X10 ¹⁴	240	46X10 ¹³	21					
19		Okhla New	124											-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run				
20		Mehrauli	5	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	--	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10 ¹⁵	46 x 10 ⁴							
21	Okhla	Mohar band	0.66	Fluidized Aerobic Bed	DIB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10 ¹²	24 x 10 ¹⁵							
22		Ghitorini	5	ASP	DIB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6			24 x 10 ¹⁵	24 x 10 ¹⁵							
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0			21 x 10 ¹⁴	46 x 10 ⁴							
24		Vasant Kunj Ph-II	3	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2			24 x 10 ¹⁵	24 x 10 ¹⁵							
25	Pappankalan	Delhi Gate Ph-I	2.2	Biofor and dandsadeg	Degramont	-	not installed, but compliance=733	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6											
26		Delhi Gate Ph-II	15	Biofor and dandsadeg	Degramont	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0											
27		SNH drain	2.2	Biofor and dandsadeg	Degramont	-	not installed, but compliance=733	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8											
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	24.02.2025	-	7.56	7.58	252	17	165	11	510	56	22	1.2	3.7	2.6	4.6	0							Dwarka Sector-7, Dwarka Sector 11, Dwarka Sector 16, Dwarka Sector 24		
29	Rithala	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	24.02.2025	-	7.56	8.03	252	10	165	4.5	510	24	22	1.4	3.7	3.0	4.6	0									
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.02.2025	-	7.23	7.16	552	2	365	1	888	8	44	2.0	6.5	0.8	2.8	Nil	43x10 ⁷	460	29x10 ⁶	150	Plant Under Rehabilitation	CGMSD Noidghar SPS			
31		Rithala Ph-I	40	ASP	Ms WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	24.02.2025	40.34	7.48	7.61	344	9	183	8	454	36	25	4.0	4.6	0.9	2	0.4	-	-	-	-	-				
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	24.02.2025	34.77	7.49	7.64	356	8	188	7	466	35	26	9.0	4.3	0.7	2.4	0.8	-	-	-	-	-				
33	Yamuna Sec-25	Rohini	15	ASP	Ms Dinsh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	24.02.2025	17.85	7.23	7.31	312	9	163	5	416	28	20	3.0	4.0	1.0	-	-	24x10 ⁹ +	1100	24x10 ⁷ +	160					
34		Yamuna Vihar Ph-I	10	ASP	DIB	-	-	50	30	250	50	5	-	24.02.2025	9.96	7.20	7.40	308	26	178	17	578	50	32	20.0	3.7	1.0	4.8	2	11x10 ¹³	21x10 ⁷	39x10 ¹¹	28x10 ⁶		Chanda SPS, Chanda - II SPS, Zafarabad SPS, Behatpur SPS,			
35		Yamuna Vihar Ph-II	15	ASPIFAS)	M/s SIPL-RKC JV	Disc Filter	UV	10	10	50	5	2	230	24.02.2025	14.93	7.30	7.30	360	22	206	14	612	40	30	14.0	3.4	0.8	4.5	1.6	24x10 ¹³	2400+	46x10 ¹²	2400+	Plant Under Rehabilitation	Yamuna Vihar SPS, Chanda SPS, Chanda - II SPS, Zafarabad SPS, Behatpur SPS, Yamuna Vihar SPS			
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	24.02.2025	27.55	7.30	7.50	512	25	268	18	786	60	38	23.0	4.2	1.7	6.5	2.8	24x10 ¹⁵	29x10 ⁸	21x10 ¹²	35x10 ⁷					
37	Sonia Vihar	7						-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction				

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	38
Plant Under Unfit (As per design)	13
Plant Under fit	22
%Unfit	37
%fit	63

% Fit & unfit report (As per design parameter)


% Fit 62.9%

% Unfit 37.1%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal nitrogen																								
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	26.02.2025	-	7.10	7.22	118	2	165	2	361	6	27	2.6	3.7	2.8	6	Nil	24x10^8	24x10^2	24x10^7	1100	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	26.02.2025	-	7.26	7.23	435	8	320	10	809	29	25.33	6.2	3.9	0.6	2.1	Nil	24x10^9	24x10^3	24x10^8	46000		
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	26.02.2025	-	7.18	7.42	332	6	270	4	668	15	21.91	0.2	2.7	0.9	4.5	Nil						
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10^8	2400	21x10^7	1100	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	26.02.2025	10	7.00	7.50	298	8	145	7	462	14	30	2.0	3.8	1.5	5.2	Nil						
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	26.02.2025	25	7.00	7.60	298	8	145	6	462	13	30	6.0	3.8	2.2	5.2	Nil						
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	26.02.2025	10	7.00	7.60	298	8	145	6	462	13	30	6.0	3.8	2.2	5.2	Nil						
8		Kondli Ph-IV	45	ASP(FFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	26.02.2025	45	6.90	7.40	324	9	160	7	488	16	30	5.0	4.0	1.8	6	Nil						
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers	-	not treated, but compliance is met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	Nil					Half stream of plant is Under Rehabilitation	Chhatrapati SPS
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL						
11	N.S.T.P.C.Pillar	Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	26.02.2025	12	7.40	7.60	234	6	169	3	318	10	19	0.4	2.8	1.4	2.3	0.3					Poly dosing	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	26.02.2025	9.5	7.20	7.50	170	9	103	5	300	14	16	0.3	3.5	2.1	2.5	0.5						
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	26.02.2025	41.251	7.30	7.80	250	9	182	4	462	15	29	0.2	3.2	2.3	3.5	0.3						
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	26.02.2025	10.41	7.20	7.50	150	10	96	6	296	19	37	0.5	4.9	3.0	6.7	0.9						
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	26.02.2025	-	7.54	7.94	364	8	185	13	-	-	30	10.0	3.2	2.6	0.8	Nil					under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	26.02.2025	-	7.48	7.65	210	13	120	15	-	-	25	14.0	3.0	3.8	1.1	Nil						
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	26.02.2025	-	7.20	7.60	308	7	275	4	-	-	46	0.3	2.6	0.1		24X10^14	460X10^3	46X10^13	24X10^4	PAC Dosing	JDA SPS, JET New SPS, Sayed nagar SPS	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	26.02.2025	-	7.00	7.50	338	10	270	5	-	-	46	16.0	2.6	0.2		24X10^14	93	21X10^13	93			
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-				
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	--	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1		24 x 10^15	46 x 10^4					
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10^12	24 x 10^5					
22	Okhla	Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6		24 x 10^15	24 x 10^5			Plant Under trial run	250000 Nigahen SPS	
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0		21 x 10^14	46 x 10^4					
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2		24 x 1015	24 x 10^5					
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6								
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0								
27	Pappankalan	SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8						Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24	
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	26.02.2025	-	7.44	7.55	288	16	190	12	380	28	25	0.3	3.0	2.5	3.3	0	36x10^9	4400	29x10^6	2400		
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	26.02.2025	-	7.44	7.58	288	5	190	3	380	16	25	1.2	3.0	2.2	3.3	0	36x10^9	460	29x10^6	740		
30	Rithala	Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	25.02.2025	-	7.24	7.10	430	3	320	2	640	7	39	1.1	3.0	1.1	2.4	1.2			28x10^7	25	Plant Under trial run	250000 Nigahen SPS
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	26.02.2025	41.43	7.46	7.51	380	11	190	10	472	39	29	4.0	4.4	0.9	3.2	1.2	-	-	-	-		
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	26.02.2025	34.24	7.44	7.64	460	10	208	9	536	37	26	8.0	4.2	0.7	2.4	0.4	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	26.02.2025	10.48	6.85	7.20	436	10	218	6	544	32	25	0.5	3.5	1.5	-	-	-	-	-	Plant Under Rehabilitation	Dhanki SPS, Ghonda - II SPS, Jalandhar SPS, Jalandhar SPS	
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	26.02.2025	9.97	7.20	7.40	348	24	204	16	640	48	34	23.0	3.9	1.2	4.8	1.8	11x10^13	21x10^7	21x10^12	75x10^6		
35	Yamuna Vihar	Yamuna Vihar Ph-II	15	ASP(FFAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	26.02.2025	14.75	7.30	7.50	320	25	193	17	622	46	31	15.0	3.5	1.0	4.2	1.4	24x10^13	24x10^8	29x10^12	21x10^7	Plant Under Rehabilitation	Yamuna Vihar SPS, Ghonda-I SPS, Ghonda - II SPS, Jalandhar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	26.02.2025	27.53	7.40	7.50	444	26	248	18	740	58	42	26.0	4.8	2.1	6.2	3	24x10^15	29x10^7	21x10^14	15x10^7		
37	Sonia Vihar	Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction	Sonia Vihar SPS		
Total Treatment			749.26																																



 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT		DATE OF ANALYSIS : 27.02.2025									
--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS
								TSS	BOD	COD	Ammoniacal nitrogen	Librel																							
1		Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	27.02.2025	-	7.15	7.37	114	4	-	-	-	-	19	4.3	2.0	2.8	3.7	Nil						Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	27.02.2025	-	7.22	7.33	413	7	-	-	-	-	25	6.0	3.2	0.8	2.3	Nil					Plant is under rehabilitation and running with 50% capacity.	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	27.02.2025	-	7.16	7.40	364	7	-	-	-	-	21	0.4	3.4	1.8	2.9	Nil	24x10^11	24x10^5	24x10^8	11x10^6	under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10^8	2400	21x10^7	1100		Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS, Dandwara SPS
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	27.02.2025	10	6.90	7.60	384	9	150	8	450	12	30	3.0	4.2	0.8	6	0.8						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS, Dandwara SPS
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	27.02.2025	25	6.90	7.50	384	12	150	9	450	18	30	7.0	4.2	1.8	6	2						Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS, Dandwara SPS
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	27.02.2025	10	6.90	7.50	384	12	150	9	450	18	30	7.0	4.2	1.8	6	2						
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	27.02.2025	45	7.00	7.40	352	9	158	6	470	15	28	8.0	4.5	1.0	6.4	0.8						
9		Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil						Chitpur drain
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	27.02.2025	12	7.30	7.50	262	5	201	3	297	10	15	0.5	2.3	1.5	1.2	bdl					Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	27.02.2025	9.5	7.30	7.50	196	10	117	4	272	15	17	0.8	3.5	2.0	2.8	1						
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	27.02.2025	46.129	7.20	7.40	182	10	104	5	268	12	38	0.5	4.0	2.5	7.2	0.8						Poly dosing
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	26.02.2025	10.41	7.20	7.50	150	10	96	6	296	19	37	0.5	4.9	3.0	6.7	0.9						
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	27.02.2025	-	7.53	7.94	466	11	-	-	-	-	25	8.0	3.1	2.8	0.79	Nil					under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS, Dandwara SPS
16		Nilothi Ph-II	20	ASP	VEDIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	27.02.2025	-	7.46	7.70	360	12	-	-	-	-	30	12.0	3.2	3.9	1	Nil						BDL SPS, JET New SPS, Sayed nagar SPS
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance met	50	30	250	50	5	230	27.02.2025	-	7.20	7.60	220	9	235	6	-	-	40	0.4	2.6	1.8			24x10^13	24x10^5	43x10^12	21x10^4	PAC Dosing	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	27.02.2025	-	7.20	7.60	320	9	245	5	-	-	48	1.4	3.2	1.0			24x10^13	240	24x10^13	93		
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10^15	46 x 10^4				
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10^12	24 x 10^5				
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6			24 x 10^15	24 x 10^5				
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0			21 x 10^14	46 x 10^4				
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2			24 x 1015	24 x 10^5				
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6								
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0								
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8								
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	27.02.2025	-	7.60	7.66	276	27	-	-	436	58	20	0.2	3.2	2.7	4.4	0					Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	27.02.2025	-	7.60	8.03	276	15	-	-	436	32	20	1.2	3.2	2.5	4.4	0						
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	25.02.2025	-	7.24	7.10	430	3	320	2	640	7	39	1.1	3.0	1.1	2.4	Nil			28x10^7	75	Plant Under Rehabilitation	25x10^12 Najafgarh SPS
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	27.02.2025	40.3	7.41	7.62	428	9	198	8	516	36	23	4.0	4.1	0.5	2	0.4						Plant Under trial run
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	27.02.2025	34.98	7.45	7.69	356	8	182	7	466	34	22	6.0	3.9	0.4	2.4	0.8						
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	27.02.2025	8.83	7.21	7.15	300	10	169	7	416	28	22	0.2	3.8	1.8	-	-	-	-	-	-	-	
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	27.02.2025	10.5	7.10	7.40	380	28	222	18	638	56	40	22.0	4.2	1.2	5	2	21x10^12	35x10^6	14x10^11	11x10^6		Chanderi SPS, Ghonda - II SPS, Jalandar SPS, Jalandar SPS
35	Yamuna Vihar	Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	27.02.2025	14.9	7.30	7.50	364	21	218	14	620	40	30	17.0	3.8	1.1	4.6	1.8	29x10^12	21x10^7	13x10^11	12x10^6	Plant Under Rehabilitation	Yamuna Vihar SPS, Ghonda-I SPS, Ghonda - II SPS, Jalandar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	27.02.2025	27.35	7.30	7.20	7.5	7.6	238	16	658	58	42	25.0	4.6	1.8	6.4	3	46x10^14	27x10^6	21x10^13	16x10^6		Chanderi SPS, Ghonda - II SPS, Jalandar SPS, Jalandar SPS
37		Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction	

Total Treatment		749.26																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
-----------------	--	--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal nitrogen	librel																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	28.02.2025	-	7.10	7.30	67	3	168	2	333	8	29.5	3.5	2.4	2.9	7.8	Nil	24x10^8	4600	24x10^7	2100	Plant is under rehabilitation and running with 50% capacity.	Mun Nager SPS Pannergpur SPS Keshopur SPT	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	28.02.2025	-	7.27	7.29	118	6	355	10	827	25	24.6	5.3	3.6	0.8	1.9	Nil							
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	28.02.2025	-	7.21	7.39	184	6	280	3	685	16	25.2	0.1	3.0	2.8	4.6	Nil							
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	18.02.2025	-	7.00	7.58	1596	15	400	11	1790	36	47	20.0	5.9	0.7	4	Nil	46x10^8	2400	21x10^7	1100	under rehabilitation state and running with 50% capacity.	Prekret SPS, Baranpur SPS, Kagranah SPS, Dandhara SPS, Prekret Vihar, Jagri Endras, Garia Colony, Motiwasi, Kalyanpur, New Kalyanpur, Dadpur, Ghardi	
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	28.02.2025	10	7.00	7.50	320	7	153	5	465	10	32	2.0	3.8	1.0	5.2	Nil							
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	28.02.2025	25	7.00	7.50	320	9	153	7	465	18	32	6.0	3.9	2.0	5.2	1.2							
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	28.02.2025	10	7.00	7.50	320	9	153	7	465	18	32	6.0	3.8	2.0	5.2	1.2							
8		Kondli Ph-IV	45	ASP(IFS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	28.02.2025	45	6.90	7.60	332	8	155	6	450	14	30	6.0	4.0	1.2	6	1.2							
9		Chilla	9	Combitreat-5BR	HNB Engineers		not treated, but compliance is OK	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil							Chhapar drain
10	N.S.T.P.C.Pillar	CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL					Half stream of plant is Under Rehabilitation		
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	28.02.2025	12	6.90	7.40	248	8	110	4	320	14	17	0.5	2.7	1.0	3.1	0.6							
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	9.5	7.00	7.40	156	9	78	5	208	16	18	0.7	3.0	1.8	1.7	0.8							
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	28.02.2025	45.954	6.90	7.20	190	5	81	3	280	10	36	0.5	3.8	2.2	2.5	BDL					Poly dosing		
14	Nithoti	Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	10.274	7.00	7.50	254	10	121	6	334	15	38	0.7	4.5	2.5	8.7	bdl					under rehabilitation state and running with 50% capacity.	Prithvi SPS, Bahawanwa SPS, Sayed nagpur SPS	
15		Nitlothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	28.02.2025	-	7.56	7.97	402	12	200	12	-	-	30	10.0	3.0	2.5	0.8	Nil							
16		Nitlothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	28.02.2025	-	7.40	7.73	308	14	150	14	-	-	25	12.0	3.1	4.1	1.2	Nil							
17		Omha Ph-V	16	ASP	DJB		not treated, but compliance is OK	50	30	250	50	5	230	28.02.2025	-	7.20	7.60	202	6	225	5	-	-	38	0.5	2.4	0.5			23X10^14	21x10^4	24X10^14	75X10^3	PAC Dosing		
18		Omha Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	28.02.2025	-	7.20	7.50	362	8	310	4	-	-	48	2.4	3.8	0.8			24X10^14	43	46X10^13	9.1			
19		Omha New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run			
20		Ohha	Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10^15	46 x 10^4				
21			Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10^12	24 x 10^5				
22	Ghitorini		5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6			24 x 10^15	24 x 10^5					
23	Vasant Kunj Ph-I		2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0			21 x 10^14	46 x 10^4					
24	Vasant Kunj Ph-II		3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2			24 x 1015	24 x 10^5					
25	Delhi Gate Ph-I		2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is OK	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6									
26	Delhi Gate Ph-II		15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0									
27	SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is OK	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8										
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	28.02.2025	-	7.47	7.63	356	19	215	10	535	51	22	0.6	3.7	3.0	3.1	0					Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24,	
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	28.02.2025	-	7.47	7.64	356	9	215	4	535	23	22	1.4	3.7	2.5	3.1	0.3							
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	-	7.06	7.18	503	7	305	2	760	6	36	0.6	3.0	1.0	2	Nil				75	Plant Under Rehabilitation	25MGD Najafgarh SPS	
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	28.02.2025	40.9	7.40	7.59	300	8	165	7	415	33	29	3.0	3.9	0.9	3.2	0.8	-	-	24x10^7+	93	Plant Under trial run		
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	28.02.2025	34.27	7.43	7.67	352	9	188	8	467	35	27	9.0	3.7	0.4	2.8	0.4	-	-	24x10^6+	43			
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	9.7	7.10	7.19	568	9	260	6	656	28	25	0.2	4.5	1.0	-	-	-	-	-	-	-		
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	28.02.2025	8.72	7.20	7.60	376	24	223	15	560	38	30	22.0	3.5	1.2	5.2	2.2	24x10^13	15x10^7	35x10^11	20x10^6	Plant Under Rehabilitation	Ghazidadi SPS, Ghazadi - II SPS, Zahediad SPS, Bhanpur SPS, Yamuna Vihar SPS, Ghazadi-I SPS, Ghazadi - II SPS, Zahediad SPS, Bhanpur SPS, Yamuna Vihar SPS	
35		Yamuna Vihar Ph-II	15	ASP(IFS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	28.02.2025	14.05	7.30	7.50	388	27	232	17	580	34	34	18.0	3.8	1.0	5	2	29x10^12	21x10^7	75x10^11	12x10^7			
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	28.02.2025	27.65	7.20	7.60	540	27	306	19	810	40	40	28.0	4.2	1.9	6.8	3.2	11x10^15	15x10^7	43x10^13	35x10^6			
37	Sonia Vihar		7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction	Sonia Vihar SPS		
Total Treatment			749.26																																	

