



S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS		
								TSS	BOD	COD	Ammoniacal nitrogen	DBOD																									
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	01.03.2025	-	7.09	7.46	149	9	167	8	358	18	29.3	5.6	5.3	3.0	5	Nil	24x10^8	4600	24x10^7	2100	Plant is under rehabilitation and running with 50% capacity.	Mian Nagar SPS Preet Nagar SPS Preetpur SPS		
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	01.03.2025	-	7.31	7.44	446	7	270	14	726	31	22.3	5.2	4.2	0.6	1.33	Nil								
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	01.03.2025	-	7.26	7.51	390	5	260	4	705	13	22.6	0.1	1.2	3.3	2.4	Nil								
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	01.03.2025		6.94	7.53	2557	12	900	9	3030	29	87	30.0	7.0	6.9	2.7	Nil				1100				
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	01.03.2025	10	6.90	7.50	340	6	160	5	480	14	30	0.5	3.5	1.5	5.6	Nil					under rehabilitation state and running with 50% capacity.	Preksh SPS, Ranpur SPS, Jagannath SPS, Dandara SPS		
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	01.03.2025	25	6.90	7.50	340	13	160	9	480	35	30	5.0	3.5	1.8	5.6	0.8								
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	01.03.2025	10	6.90	7.50	340	13	160	9	480	35	30	5.0	3.5	1.8	5.6	0.8								
8		Kondli Ph-IV	45	ASP(FA5)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	01.03.2025	45	7.00	7.60	310	7	152	5	450	10	32	3.5	3.8	1.2	6	Nil								
9		Chilla	9	Combitreat-5BR	HNB Engineers		not treated, but compliance met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	Nil								
10	N.S.T.P.C.Pillar	CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL							Half stream of plant is Under Rehabilitation	Chhatpur drain
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	01.03.2025	12	7.40	7.70	248	7	171	4	492	12	19	0.6	2.8	1.2	3	0.5								
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	01.03.2025	9.5	7.50	7.70	170	8	97	4	287	15	20	0.5	3.1	1.4	1.8	0.6								
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	01.03.2025	43.147	7.30	7.60	208	6	134	3	327	10	39	0.5	3.9	2.0	2.7	0.2					Poly dosing			
14	Nilothi	Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	10.274	7.00	7.50	254	10	121	6	334	15	38	0.7	4.5	2.5	8.7	bdl					under rehabilitation state and running with 50% capacity.	Preetpur SPS, Bahawalpur SPS, Sayed nagpur SPS		
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	01.03.2025	-	7.51	7.99	490	12	230	16	-	-	25	8.0	3.1	2.2	0.8	NIL								
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	01.03.2025	-	7.35	7.66	398	13	195	18	-	-	30	12.0	3.2	2.3	0.7	Nil								
17		Okhla Ph-V	16	ASP	DJB		not treated, but compliance met	50	30	250	50	5	230	28.02.2025	-	7.20	7.60	202	6	225	5	-	-	38	0.5	2.4	0.5			23X10^14	21x10^4	24X10^14	75X10^3	PAC Dosing			
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	28.02.2025	-	7.20	7.50	362	8	310	4	-	-	48	2.4	3.8	0.8			24X10^14	43	46X10^13	9.1				
19	Okhla	Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Dewarka Sector-7, Dewarka Sector-16, Dewarka Sector 24			
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10^15	46 x 10^4						
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10^12	24 x 10^5						
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6			24 x 10^15	24 x 10^5						
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0			21 x 10^14	46 x 10^4						
24	Delhi Gate	Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2			24 x 1015	24 x 10^5			Plant is under Rehabilitation	Dewarka Sector-7, Dewarka Sector-16, Dewarka Sector 24		
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6										
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0										
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8										
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	01.03.2025	-	7.51	7.57	240	20	170	8	377	25	20	0.2	3.2	3.0	2.7	0					Plant is under Rehabilitation			
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	01.03.2025	-	7.51	7.45	240	6	170	3	377	12	20	0.1	3.2	2.7	0							Plant Under Rehabilitation	25MGD Najafgarh SPS	
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	-	7.06	7.18	503	7	305	2	760	6	36	0.6	3.0	1.0	2	Nil					75			
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	01.03.2025	41.68	7.37	7.58	304	9	162	8	404	36	21	3.0	3.9	0.8	2.4	0.4	-	-	-	-	Plant Under trial run			
32	Rithala	Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	01.03.2025	36.1	7.38	7.59	420	10	200	9	512	37	21	8.0	3.4	0.7	2	0.8	-	-	-	-	-		Plant Under Rehabilitation	Dhansid SPS, Ghonda - II SPS, Zahidpur SPS, Bhargpur SPS, Yamuna Vihar SPS, Ghonda-I SPS, Yamuna Vihar - I SPS, Zahidpur SPS, Beharapur SPS, Yamuna Vihar SPS
33		Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	01.03.2025	12.89	6.89	7.02	640	10	293	7	728	24	30	0.5	4.0	1.5	-	-	-	-	-	-				
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	01.03.2025	9.98	7.20	7.50	320	21	186	14	608	40	32	22.0	3.7	1.3	4.8	1.8	24x10^13	15x10^8	28x10^11	15x10^7				
35	Yamuna Vihar	Yamuna Vihar Ph-II	15	ASP(FA5)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	01.03.2025	14.35	7.30	7.50	308	19	181	13	590	35	30	15.0	3.5	0.8	4.4	1.4		12x10^8			11x10^7	Plant Under Rehabilitation	Dhansid SPS, Ghonda - II SPS, Zahidpur SPS, Bhargpur SPS, Yamuna Vihar SPS, Ghonda-I SPS, Yamuna Vihar - I SPS, Zahidpur SPS, Beharapur SPS, Yamuna Vihar SPS	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	01.03.2025	27.19	7.20	7.50	416	26	221	18	698	54	38	24.0	4.2	2.0	6.2	3		21x10^9		20x10^6				
37		Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction				





DATE OF ANALYSIS : 02.03.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F-Coll)	Date of Analysis	Average Daily Flow (MGD)	pH (Inlet)	pH (Outlet)	TSS (Inlet)	TSS (Outlet)	BOD (Inlet)	BOD (Outlet)	COD (Inlet)	COD (Outlet)	Ammonical Nitrogen (Inlet)	Ammonical Nitrogen (Outlet)	Ortho phosphate (Inlet)	Ortho phosphate (Outlet)	Sulphate (Inlet)	Sulphate (Outlet)	Inlet MPN (F-Coll)	Outlet MPN (F-Coll)	Inlet MPN (F-Coll)	Outlet MPN (F-Coll)	Remarks	Feed SPS	
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical Nitrogen	Outlet MPN	01.03.2025	-	7.09	7.46	149	9	167	8	358	18	29.3	5.6	5.3	3.0	5	Nil	24x10 ⁴	4600	24x10 ⁷	2100		Ulsen Nagar SPS Phawapuri SPS Keshopur SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	30	20	250	50	5	-	01.03.2025	-	7.31	7.44	446	7	270	14	726	31	22.3	5.2	4.2	0.6	1.33	Nil					Plant is under rehabilitation and running with 50% capacity.	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	01.03.2025	-	7.26	7.51	390	5	260	4	705	13	22.6	0.1	1.2	3.3	2.4	Nil					under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	01.03.2025	-	6.94	7.53	2557	12	900	9	3030	29	87	30.0	7.0	6.9	2.7				1100		Regdwar SPS, Bhatnagar SPS, Kapashera SPS, Dandabara SPS.	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	02.03.2025	10	7.00	7.40	316	7	155	6	475	12	30	0.5	3.0	1.0	5.4	Nil						
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	02.03.2025	25	7.00	7.60	316	9	155	5	475	15	30	5.5	3.0	1.5	5.4	Nil						
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	02.03.2025	10	7.00	7.60	316	9	155	5	475	15	30	5.5	3.0	1.5	5.4	Nil						
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	02.03.2025	45	6.90	7.50	342	8	157	6	490	14	32	3.0	3.5	1.2	6	Nil						
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-ESBR	HNB Engineers	-	Chlorination	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil						Chhapar drain
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	02.03.2025	12	7.20	7.40	264	9	155	5	304	15	18	0.5	2.4	1.0	3	0.4						Half stream of plant is Under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	02.03.2025	9.5	7.30	7.60	192	7	119	3	262	12	17	0.8	3.0	1.2	2	0.5						
13	Nihothi	Coronation New	70	ASP	L&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	02.03.2025	42.012	7.20	7.60	224	5	126	03	296	10	35	0.3	3.4	1.8	3.6	bdI						Poly dosing
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	10.274	7.00	7.50	254	10	121	6	334	15	38	0.7	4.5	2.5	8.7	bdI						
15		Nihothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD.	-	UV (Not Started)	50	30	250	50	5	-	01.03.202																					

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	14
Plant Under fit	21
%Unfit	40
%fit	60


% Fit & unfit report (As per design parameter)


%Fit
60.0%

%Unfit
40.0%

TSS (outlet) and BOD (outlet)

S.No	Lab	Plant (STP)	Capacity	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS
			(MGD)					TSS	BOD	COD	Ammoniacal nitrogen	librel																							
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	03.03.2025	-	7.14	7.29	103	5	173	4	329	12	38	6.0	3.6	3.2	5.2	Nil	24x10 ⁹	24x10 ⁴	24x10 ⁸	46000	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	03.03.2025	-	7.30	7.34	389	33	246	27	610	41	34	2.2	3.9	0.4	1.33	Nil	24x10 ⁹	24x10 ⁴	24x10 ⁸	46000	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	03.03.2025	-	7.25	7.45	313	6	245	3	583	14	32.5	0.2	3.9	2.0	2.3	Nil	24x10 ⁹	24x10 ⁴	24x10 ⁸	46000	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	01.03.2025	-	6.94	7.53	2557	12	900	9	3030	29	87	30.0	7.0	6.9	2.7	Nil			1100	Repetit SPS, Ranquet SPS, Ranquet SPS, Dandara SPS		
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	03.03.2025	10	7.00	7.40	316	7	155	6	475	12	30	0.5	3.0	1.0	5.4	Nil					Repetit SPS, Ranquet SPS, Ranquet SPS, Dandara SPS	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	03.03.2025	25	6.90	7.40	336	7	150	5	488	12	32	6.0	3.8	1.2	6.4	Nil					Repetit SPS, Ranquet SPS, Ranquet SPS, Dandara SPS	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	03.03.2025	10	6.90	7.40	336	7	150	5	488	12	32	6.0	3.8	1.2	6.4	Nil					Repetit SPS, Ranquet SPS, Ranquet SPS, Dandara SPS	
8		Kondli Ph-IV	45	ASP(IFS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	03.03.2025	45	6.90	7.50	318	9	163	7	470	16	30	4.0	3.5	1.5	6	0.8					Repetit SPS, Ranquet SPS, Ranquet SPS, Dandara SPS	
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-5BR	HNB Engineers		not treated, but compliance is met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil					Chillar drain	
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	Nil	3.8	Nil	6.4	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	03.03.2025	12	7.30	7.50	214	7	151	3	508	12	16	0.3	2.2	1.5	2.9	0.6					Half stream of plant is Under Rehabilitation	
12	N.S.T.P.C.Pillar	Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	03.03.2025	9.5	7.30	7.60	154	8	94	4	371	15	18	0.7	3.0	2.5	3.2	0.9						
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	03.03.2025	36.821	7.30	7.50	242	8	172	4	582	11	33	0.5	3.5	1.5	2.9	0.4					Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	03.03.2025	11.07	7.10	7.40	174	9	102	6	402	18	30	0.3	3.5	2.8	8.6	0.7						
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	03.03.2025	-	7.60	7.89	286	9	180	11	-	-	28	10.0	2.5	3.8	0.7	Nil					under rehabilitation state and running with 50% capacity.	Phalka SPS, Bahawal SPS, Sayed nagar SPS
16		Nilothi Ph-II	20	ASP	VEDIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	03.03.2025	-	7.35	7.55	224	10	165	10	-	-	25	14.0	2.6	1.2	1.2	Nil					under rehabilitation state and running with 50% capacity.	Phalka SPS, Bahawal SPS, Sayed nagar SPS
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	03.03.2025	-	7.20	7.50	248	6	210	6.3	-	-	40	3.0	2.2	1.0		43x10 ⁴ 11	24x10 ⁴	7.3x10 ⁴ 11	9.1x10 ³ 3	PAC Dosing		
18	Okhla	Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	03.03.2025	-	7.00	7.60	326	4	250	5.3	-	-	44	2.9	2.0	1.8		46x10 ⁴ 13	2400	15x10 ⁴ 12	2400			
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1		24 x 10 ⁴ 15	46 x 10 ⁴					
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10 ⁴ 12	24 x 10 ⁴ 5					
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6		24 x 10 ⁴ 15	24 x 10 ⁴ 5					
23	Delhi Gate	Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0		21 x 10 ⁴ 14	46 x 10 ⁴					
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2		24 x 10 ⁴ 15	24 x 10 ⁴ 5					
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6								
26	Delhi Gate	Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0								
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8								
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	03.03.2025	-	7.86	7.78	370	15	-	-	476	31	25	0.2	3.8	3.2	4.4	Nil		35*10 ⁸	4200	Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24	
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	-	7.86	8.10	370	11	-	-	476	14	25	0.3	3.8	2.8	4.4	0.1		35*10 ⁸	290			
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	-	7.06	7.18	503	7	305	2	760	6	36	0.6	3.0	1.0	2	Nil				75	Plant Under Rehabilitation	25000 Najafgarh SPS
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	03.03.2025	41.19	7.46	7.56	432	8	203	7	527	35	30	3.0	4.0	0.7	4	1.2	-	-	-	-	Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	03.03.2025	34.8	7.40	7.65	272	9	153	7	380	36	24	5.0	4.0	0.7	3.2	0.8	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	03.03.2025	9.39	7.05	7.15	348	10	181	6	456	28	30	0.1	3.0	1.8	-	-	24x10 ⁸ +	2400+	24x10 ⁸ +	460		
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	03.03.2025	8.9	7.20	7.40	408	22	232	15	614	51	30	22.0	3.3	1.2	4.8	1.8	11x10 ⁴ 13	29x10 ⁷	28x10 ⁴ 11	27x10 ⁶		
35		Yamuna Vihar Ph-II	15	ASP(IFS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	03.03.2025	13.95	7.20	7.30	336	23	195	16	608	44	28	15.0	3.2	0.8	4.2	1.4	24x10 ⁴ 13	21x10 ⁷	35x10 ⁴ 11	15x10 ⁶	Plant Under Rehabilitation	Dhokri SPS, Ghenda - II SPS, Jalandhar SPS, Jalandhar SPS, Yamuna Vihar SPS, Ghenda-I SPS, Ghenda - I SPS, Jalandhar SPS, Ranquet SPS, Yamuna Vihar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s July & July	-	-	30	20	-	-	-	-	03.03.2025	27.19	7.30	7.60	480	28	292	20	748	54	35	24.0	4.1	1.8	5.8	2.8	11x10 ⁴ 15	21x10 ⁸	21x10 ⁴ 13	20x10 ⁷		
37	Sonia Vihar	Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction	
Total Treatment			749.26																																





DATE OF ANALYSIS : 04.03.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (Inlet)	pH (Outlet)	TSS (Inlet)	TSS (Outlet)	BOD (Inlet)	BOD (Outlet)	COO (Inlet)	COO (Outlet)	Ammonical Nitrogen (Inlet)	Ammonical Nitrogen (Outlet)	Ortho phosphate (Inlet)	Ortho phosphate (Outlet)	Sulphate (Inlet)	Sulphate (Outlet)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS		
1								TSS	BOD	COO	Ammonical Nitrogen	Outlet MPN (F.Coli)																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	04.03.2025	-	7.17	7.41	262	4	181	3	390	12	23.9	10.6	3.8	3.2	7	Nil						Slime Inger SPS Phosphogrip SPS Keshopur ISP	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	04.03.2025	-	7.27	7.39	304	15	227	23	536	41	25.9	4.8	3.9	1.2	1.1	Nil						Plant is under rehabilitation and running with 50% capacity.	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	04.03.2025	-	7.25	7.42	443	5	300	3	710	15	25.3	0.1	3.8	1.0	3.6	Nil	24x10*10	24x10*5	24x10*9	24x10*4		under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	01.03.2025	-	6.94	7.53	2557	12	900	9	3030	29	87	30.0	7.0	6.9	2.7	Nil						1100	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	04.03.2025	10	7.10	7.40	306	8	148	6	465	14	28	0.4	4.0	1.6	5.6	Nil							
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	04.03.2025	25	7.10	7.50	306	9	148	6	465	10	28	4.5	4.0	2.0	5.6	Nil							
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	04.03.2025	10	7.10	7.50	306	9	148	6	465	10	28	4.5	4.0	2.0	5.6	Nil							
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	04.03.2025	45	7.00	7.40	310	7	157	5	480	14	32	3.5	4.2	1.0	5.8	Nil							
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-1SBR	HNB Engineers	-	not installed, but compliance=+23	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	0.4	1.2	6	nil						Cholapur drain	
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL							
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	04.03.2025	8	7.30	7.60	228	5	128	3	293	11	17	0.2	2.5	0.6	2.7	0.5							Half stream of plant is Under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	04.03.2025	9.5	7.30	7.50	178	7	86	4	287	15	15	0.5	2.0	2.3	2.8	0.7							
13	Nisibhi	Coronation New	70	ASP	L&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	04.03.2025	44.566	7.30	7.50	252	6	156	3	376	10	30	0.2	0.5	0.5	3.1	0.3							Poly dosing
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	03.03.2025	11.07	7.10	7.40	174	9	102	6	402	18													

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	14
Plant Under fit	21
%Unfit	40
%fit	60

% Fit & unfit report (As per design parameter)

%fit 60.0%

%Unfit 40.0%

% Fit & unfit report (As per design parameter)

TSS (outlet) and BOD (outlet)


Legend: TSS (blue), BOD (red)


 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT		DATE OF ANALYSIS : 05.03.2025									
--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (F.Coll)	Outlet MPN (F.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS		
								TSS	BOD	COD	Ammoniacal nitrogen	librel																									
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	05.03.2025		7.21	7.38	310	4	206	3	550	12	27	7.2	2.8	2.1	2.7	Nil	24x10 ⁷	2400	24x10 ⁶	2100	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	05.03.2025		7.29	7.34	392	5	225	7	495	25	26	2.5	3.0	0.8	1	Nil					under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	05.03.2025		7.24	7.50	566	6	255	3	746	18	27	0.1	22.0	1.0	3.8	Nil								
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	01.03.2025	-	6.94	7.53	2557	12	900	9	3030	29	87	30.0	7.0	6.9	2.7	Nil				1100				
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	05.03.2025	10	7.00	7.60	292	7	145	5	470	12	30	0.8	4.2	1.8	5.6	0.4								
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	05.03.2025	25	7.00	7.50	292	8	145	7	470	15	30	5.0	4.2	1.2	5.6	Nil								
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	05.03.2025	10	7.00	7.50	292	8	145	7	470	15	30	5.0	4.2	1.2	5.6	Nil								
8		Kondli Ph-IV	45	ASP(IFS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	05.03.2025	45	7.10	7.40	318	9	158	6	480	13	30	4.0	3.8	1.5	6.4	Nil								
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance is met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil								
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	BDL	392	5	35	Nil	3.8	Nil	6.4	Nil									
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	05.03.2025	8	7.20	7.50	290	10	161	6	328	17	15	0.7	1.8	0.5	3.1	0.4								
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	05.03.2025	9.5	7.30	7.50	200	10	121	5	245	14	18	0.7	2.3	2.0	2.5	0.3								
13	Narela	Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	05.03.2025	42.835	7.20	7.70	242	7	128	3	407	10	28	0.3	3.0	0.5	3.6	BDL								
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	05.03.2025	11.03	7.30	7.80	190	8	89	4	308	16	35	0.7	3.7	2.5	7.2	0.4								
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	05.03.2025		7.59	7.89	316	34	160	11	-	-	30	12.0	3.1	2.8	0.8	Nil								
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	05.03.2025		7.52	7.74	140	12	125	14	-	-	25	14.0	3.0	1.8	0.72	Nil								
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	05.03.2025		7.20	7.50	250	5	245	6	-	-	44	0.4	2.4	2.0			9.1x10 ¹²	24x10 ⁵	3.6x10 ¹²	28x10 ³	PAC Dosing	Phalka SPS, Sakinaka SPS, Sayed nagpur SPS		
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	05.03.2025		7.10	7.60	240	9	240	9	-	-	48	20.0	2.8	1.0			46x10 ¹³	3.6	15x10 ¹³	<1.8				
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10 ¹⁵	46 x 10 ⁴						
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10 ¹²	24 x 10 ⁵						
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6			24 x 10 ¹⁵	24 x 10 ⁵						
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0			21 x 10 ¹⁴	46 x 10 ⁴						
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2			24 x 10 ¹⁵	24 x 10 ⁵						
25	Delhi Gate	Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6										
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0										
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8										
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	05.03.2025		7.65	7.73	346	18	240	9	615	57	30	0.2	3.5	2.5	2.7	Nil								
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	05.03.2025		7.65	8.05	346	12	240	3.5	615	29	30	0.3	3.5	2.2	2.7	Nil								
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	-	7.06	7.18	503	7	305	2	760	6	36	0.6	3.0	1.0	2	Nil								
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	05.03.2025	40.48	7.48	7.72	340	8	180	7	450	36	34	4.0	3.7	0.8	2.8	0.8	-	-	-	-	-	-	-	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	05.03.2025	35.6	7.51	7.69	360	10	190	9	472	38	26	8.0	3.5	0.6	3.2	0.4	-	-	-	-	-	-	-	
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	05.03.2025	9.31	7.12	7.26	400	10	235	7	592	32	28	2.0	5.0	1.2	-	-	-	-	-	-	-	-		
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	05.03.2025	10.56	7.30	7.40	408	44	255	26	628	64	32	23.0	4.0	1.4	4.8	1.8	24x10 ¹³	15x10 ⁷	12x10 ¹¹	20x10 ⁶				
35		Yamuna Vihar Ph-II	15	ASP(IFS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	05.03.2025	14.78	7.20	7.50	316	17	191	13	548	34	30	15.0	3.8	1.0	4.2	1.4	11x10 ¹³	44x10 ⁷	36x10 ¹¹	28x10 ⁶	Plant Under Rehabilitation	Chanderi SPS, Ghanda - II SPS, Jalandhar SPS, Jalandhar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS		
36		Yamuna Vihar Ph-III	25	ASP	M/s July & July	-	-	30	20	-	-	-	-	05.03.2025	28.03	7.30	7.60	536	38	315	22	768	78	39	26.0	4.5	2.0	6.2	3	24x10 ¹³	21x10 ⁶	93x10 ¹¹	42x10 ⁶				
37	Sonla Vihar	Sonla Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
		Total Treatment	749.26																																		

Plant not meeting standard as per design parameter BDL: Below detection limit W: Not Detectable		% Fit & unfit report (As per design parameter) %Fit 65.0% %Unfit 31.4%		TSS (outlet) and BOD (outlet) TSS BOD		Total No. of operational plant Total No. of Plant Under rehabilitation Outlet Sample collected Plant Under Unfit (As per design) Plant Under Fit %Unfit %Fit		37 1 35 11 24 31 69	
---	--	--	--	---	--	--	--	---	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal nitrogen																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	06.03.2025	-	7.23	7.48	289	5	-	-	-	25	8.8	2.5	2.4	2.5	Nil	24x10*8	24000	24x10*7	4600	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	06.03.2025	-	7.34	7.48	543	7	-	-	-	27	2.6	3.2	0.9	2.4	Nil							
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	06.03.2025	-	7.31	7.56	710	5	-	-	-	28	0.1	2.8	1.7	2.4	Nil							
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	01.03.2025	-	6.94	7.53	2557	12	900	9	3030	29	87	30.0	7.0	6.9	2.7	Nil			1100	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.03.2025	10	6.90	7.40	304	9	147	8	465	15	32	1.5	3.8	2.0	6	Nil						
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.03.2025	25	6.90	7.50	304	10	147	9	465	19	32	7.5	3.8	1.5	6	0.8						
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.03.2025	10	6.90	7.50	304	10	147	9	465	19	32	7.5	3.8	1.5	6	0.8						
8		Kondli Ph-IV	45	ASP(IFS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	06.03.2025	45	7.00	7.50	326	8	160	7	470	16	35	5.0	4.0	1.8	5.6	Nil						
9		Chilla	9	Combitreat-5BR	HNB Engineers		not treated, but compliance is met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil					Chillar drain	
10	N.S.T.P.C.Pillar	CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	06.03.2025	-	7.20	7.50	236	7	118	5	370	12	23	0.5	1.7	0.8	2.9	bdl					Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	06.03.2025	-	7.30	7.60	184	8	82	4	268	10	22	0.8	2.5	2.8	2.3	0.5						
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	06.03.2025	-	7.20	7.50	290	5	131	3	398	10	30	0.4	3.2	0.5	3.5	bdl					Poly dosing	
14	Nithoi	Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	05.03.2025	11.03	7.30	7.80	190	8	89	4	308	16	35	0.7	3.7	2.5	7.2	0.4					under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	06.03.2025	-	7.61	7.98	428	25	-	-	-	24	12.0	3.0	2.5	0.8	Nil							
16		Nilothi Ph-II	20	ASP	VEDIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	06.03.2025	-	7.45	7.63	298	12	-	-	-	28	14.0	3.0	2.0	0.96	Nil							
17		Omha Ph-V	16	ASP	DJB		not treated, but compliance is met	50	30	250	50	5	230	06.03.2025	-	7.20	7.60	260	10	180	7	-	-	44	18.0	2.6	1.0		24x10*14	21x10*4	21x10*13	93x10*3	PAC Dosing		
18		Omha Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	06.03.2025	-	7.10	7.50	346	10	265	5	-	-	48	3.8	2.0	0.4		24x10*14	7.3	24x10*14	7.3			
19		Omha New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run			
20		Mehrauli	5	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1		24 x 10*15	46 x 10*4					
21		Molar band	0.66	Fluidized Aerobic Bed	DIB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	45	31.0	3.2	1.2		93 x 10*12	24 x 10*5						
22		Ghitori	5	ASP	DIB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6		24 x 10*15	24 x 10*5					
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0		21 x 10*14	46 x 10*4					
24		Vasant Kunj Ph-II	3	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2		24 x 1015	24 x 10*5					
25	Delhi Gate	Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	42	12.0	1.8	0.6									
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	46	20.0	2.6	2.0									
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	40	10.0	2.6	0.8									
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	06.03.2025	-	7.58	7.73	226	21	-	-	435	44	30	0.2	4.0	3.2	2.3	0					Plant is under Rehabilitation	
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	06.03.2025	-	7.58	8.04	226	10	-	-	435	24	30	0.1	4.0	2.5	2.3	0						
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	28.02.2025	-	7.06	7.18	503	7	305	2	760	6	36	0.6	3.0	1.0	2	Nil				75	Plant Under Rehabilitation	
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	06.03.2025	41.11	7.37	7.56	324	10	170	8	431	38	26	3.0	3.7	0.8	3.6	1.2	-	-	-	-	Plant Under trial run	
32	Rithala	Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	06.03.2025	34.33	7.36	7.56	404	8	195	7	505	35	28	7.0	3.8	0.4	2.4	0.8	-	-	-	-		
33		Rohini Sec-25	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	06.03.2025	10.63	7.24	7.13	288	8	159	5	392	24	25	1.0	3.5	1.0	-	-	24x10*8+	1100	24x10*8+	160		
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DIB	-	-	50	30	250	50	5	-	06.03.2025	10.6	7.20	7.40	428	34	285	19	712	60	33	25.0	3.9	1.2	5.2	2.2	11x10*13	21x10*7	35x10*11	20x10*6		
35		Yamuna Vihar Ph-II	15	ASP(IFS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	06.03.2025	14.92	7.20	7.60	396	16	248	11	658	48	28	14.0	3.4	0.8	4.8	1.8	29x10*12	12x10*7	75x10*11	12x10*7	Plant Under Rehabilitation	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	06.03.2025	26.97	7.30	7.60	484	53	278	31	788	80	38	26.0	4.4	2.1	6.8	3.4	24x10*13	44x10*7	43x10*13	35x10*6		
37	Sonia Vihar	Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction			
Total Treatment			749.26																																





DATE OF ANALYSIS : 07.03.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F.coli)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphate (inlet)	Sulphate (outlet)	Inlet MPN (F.coli)	Outlet MPN (F.coli)	Inlet MPN (F.coli)	Outlet MPN (F.coli)	Remarks	Feed SPS			
								TSS	BOD	COD	Ammonical nitrogen	Outlet MPN (F.coli)																									
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	07.03.2025	-	7.08	7.35	103	2	150	1	332	18	28.5	6.4	3.6	1.9	5.4	Nil						Ulsen Nagar SPS, Phawapagar SPS, Keshopur SPS		
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	07.03.2025	-	7.28	7.21	398	7	242	6	632	29	22	2.2	2.9	1.2	1.9	Nil						Plant is under rehabilitation and running with 50% capacity.		
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	07.03.2025	-	7.32	7.45	424	8	257	5	704	20	29	0.1	3.3	1.6	2.9	Nil	24x10*9	24x10*4	24x10*8	24x10*3		under rehabilitation state and running with 50% capacity.		
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	07.03.2025	-	8.92	7.73	554	11	383	10	1076	49	71	32.5	7.5	2.3	4.4	Nil						Project SPS, Bandpur SPS, Kapashera SPS, Dandabara SPS.		
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	07.03.2025	10	6.90	7.60	286	8	147	6	450	15	30	1.5	3.8	1.2	6	0.8								
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	07.03.2025	25	6.90	7.50	286	12	147	8	450	25	30	9.5	3.8	4.2	6	1.5								
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	07.03.2025	10	6.90	7.50	286	12	147	8	450	25	30	9.5	3.8	4.2	6	1.5								
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV		10	10	50	5	2	230	07.03.2025	-	6.90	7.40	300	7	152	8	470	22	32	7.0	4.0	1.2	6.4	Nil							
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-1SBR	HNB Engineers	-	Chlorination	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil							Chhapar drain	
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	nil								
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	07.03.2025	-	7.20	7.50	178	6	96	3	280	13	22	0.6	1.9	0.7	3.1	0.7							Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	07.03.2025	-	7.30	7.60	180	9	118	6	262	16	20	0.8	2.7	1.0	4.2	0.5								
13	Nisibhi	Coronation New	70	ASP	L&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	07.03.2025	-	7.20	7.60	220	7	133	3	342	12	32	0.5	3.4	0.7	3.4	0.3							Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	07.03.2025	-	7.20	7.60</																				

Total Treatment	749.26
	Plant not meeting standard as per design parameter BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	14
Plant Under fit	21
%Unfit	40
%fit	60


% Fit & unfit report (As per design parameter)

%fit 60.0%

%Unfit 40.0%

TSS (outlet) and BOD (outlet)

Plant	TSS (mg/L)	BOD (mg/L)
Abnash Ph-1	10	0
Kendrapah Ph-1	15	0
Kendrapah Ph-2	10	0
Korapah	10	0
Korapah Ph-1	10	0
Korapah Ph-2	10	0
Korapah Ph-3	10	0
Korapah Ph-4	10	0
Chiba	10	0
CHP	10	0
Chandrapur P	10	0
Chandrapur N	10	0
Narada	10	0
Narada Ph-1	10	0
Narada Ph-2	10	0
Narada Ph-3	10	0
Narada Ph-4	10	0
Narada Ph-5	10	0
Narada Ph-6	10	0
Narada Ph-7	10	0
Narada Ph-8	10	0
Narada Ph-9	10	0
Narada Ph-10	10	0
Narada Ph-11	10	0
Narada Ph-12	10	0
Narada Ph-13	10	0
Narada Ph-14	10	0
Narada Ph-15	10	0
Narada Ph-16	10	0
Narada Ph-17	10	0
Narada Ph-18	10	0
Narada Ph-19	10	0
Narada Ph-20	10	0
Narada Ph-21	10	0
Narada Ph-22	10	0
Narada Ph-23	10	0
Narada Ph-24	10	0
Narada Ph-25	10	0
Narada Ph-26	10	0
Narada Ph-27	10	0
Narada Ph-28	10	0
Narada Ph-29	10	0
Narada Ph-30	10	0
Narada Ph-31	10	0
Narada Ph-32	10	0
Narada Ph-33	10	0
Narada Ph-34	10	0
Narada Ph-35	10	0
Narada Ph-36	10	0
Narada Ph-37	10	0
Narada Ph-38	10	0
Narada Ph-39	10	0
Narada Ph-40	10	0
Narada Ph-41	10	0
Narada Ph-42	10	0
Narada Ph-43	10	0
Narada Ph-44	10	0
Narada Ph-45	10	0
Narada Ph-46	10	0
Narada Ph-47	10	0
Narada Ph-48	10	0
Narada Ph-49	10	0
Narada Ph-50	10	0
Narada Ph-51	10	0
Narada Ph-52	10	0
Narada Ph-53	10	0
Narada Ph-54	10	0
Narada Ph-55	10	0
Narada Ph-56	10	0
Narada Ph-57	10	0
Narada Ph-58	10	0
Narada Ph-59	10	0
Narada Ph-60	10	0
Narada Ph-61	10	0
Narada Ph-62	10	0
Narada Ph-63	10	0
Narada Ph-64	10	0
Narada Ph-65	10	0
Narada Ph-66	10	0
Narada Ph-67	10	0
Narada Ph-68	10	0
Narada Ph-69	10	0
Narada Ph-70	10	0
Narada Ph-71	10	0
Narada Ph-72	10	0
Narada Ph-73	10	0
Narada Ph-74	10	0
Narada Ph-75	10	0
Narada Ph-76	10	0
Narada Ph-77	10	0
Narada Ph-78	10	0
Narada Ph-79	10	0
Narada Ph-80	10	0
Narada Ph-81	10	0
Narada Ph-82	10	0
Narada Ph-83	10	0
Narada Ph-84	10	0
Narada Ph-85	10	0
Narada Ph-86	10	0
Narada Ph-87	10	0
Narada Ph-88	10	0
Narada Ph-89	10	0
Narada Ph-90	10	0
Narada Ph-91	10	0
Narada Ph-92	10	0
Narada Ph-93	10	0
Narada Ph-94	10	0
Narada Ph-95	10	0
Narada Ph-96	10	0
Narada Ph-97	10	0
Narada Ph-98	10	0
Narada Ph-99	10	0
Narada Ph-100	10	0



--	--

Total Treatment	749.26
	Plant not meeting standard as per design parameter
	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	38
Plant Under Unfit (As per design)	13
Plant Under fit	22
%Unfit	37
%fit	63


% Fit & unfit report (As per design parameter)

%fit 62.9%

%Unfit 37.1%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)



S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS
								TSS	BOD	COD	Ammoniacal nitrogen	Outlet																							
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	08.03.2025	-	7.11	7.46	160	3	158	2	369	14	36	6.4	3.8	0.3	5.7	Nil	24x10^8	24000	24x10^7	11000	Plant is under rehabilitation and running with 50% capacity.	Mian Nagar SPS Preet Nagar SPS Preet Nagar SPS
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	08.03.2025	-	7.29	7.35	539	5	252	8	617	18	28	2.4	3.4	0.7	1.2	Nil						
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	08.03.2025	-	7.27	7.51	504	7	247	4	644	15	29	0.1	3.0	2.4	2	Nil						
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	07.03.2025	-	8.92	7.73	554	11	383	10	1076	49	71	32.5	7.5	2.3	4.4	Nil		-	-	-	under rehabilitation state and running with 50% capacity.	Prekshu SPS, Barkut SPS, Karamnagar SPS, Dandwara SPS Preet Vihar, Jagti Endness, Gesta Colony, Motiwasi, Karamnagar, New Karamnagar, Dandwara - Ghauri
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	09.03.2025	10	6.90	7.40	302	7.4	150	7	475	16	28	1.5	3.2	1.2	6	Nil						
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	09.03.2025	25	6.90	7.50	302	9	150	6	475	10	28	7.5	3.2	2.0	6	0.8						
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	09.03.2025	10	6.90	7.50	302	9	150	6	475	10	28	7.5	3.2	2.0	6	0.8						
8		Kondli Ph-IV	45	ASP(FFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	09.03.2025	45	7.00	7.50	298	7	148	5	460	12	30	6.5	3.8	1.8	6.2	0.8						
9		Chilla	9	Combitreat-SBR	HNB Engineers		not treated, but compliance met	10	10	50	5	2	230	17.02.2025	9	7.10	7.40	302	9	147	7	416	14	38	0.5	4.0	1.2	6	nil						
10	N.S.T.P.C.Pillar	CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	17.02.2025	1	7.00	7.50	294	BDL	143	BDL	392	5	35	NIL	3.8	NIL	6.4	NIL						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	09.03.2025	10	7.20	7.50	198	6	102	3	276	12	21	0.5	2.0	0.8	2.6	0.5					Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	09.03.2025	9.5	7.30	7.50	218	9	115	5	288	14	20	0.8	2.6	1.0	2.8	0.7						
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	09.03.2025	41.693	7.30	7.60	258	05	156	3	348	12	30	0.7	3.3	0.9	3.2	nil					Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	07.03.2025	-	7.20	7.60	164	8	81	5	253	15	38	0.9	3.5	2.3	7.4	0.5						
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	08.03.2025	-	7.67	8.00	378	13	180	12	-	-	25	8.0	3.1	1.5	0.8	Nil					under rehabilitation state and running with 50% capacity.	Prekshu SPS, Bakhawala SPS, Sayed nagpur SPS
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	08.03.2025	-	7.36	7.56	260	23	140	16	-	-	30	10.0	3.0	1.8	1	Nil						BDL SPS, JET New SPS, Sayed nagpur SPS
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance met	50	30	250	50	5	230	09.03.2025	-	7.30	7.70	254	7	210	5.1	-	-	41	2.4	1.5	1.2			21x10^13	24x10^5	21x10^12	28x10^3	PAC Dosing	
18	Okhla	Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	09.03.2025	-	7.30	7.70	268	7	310	6.1	-	-	42	2.1	1.4	1.1			46x10^13	28	9.1x10^12	7.3		
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10^15	46 x 10^4				
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10^12	24 x 10^5				
22		Ghitori	5	ASP	DJB	-	-	30	20	250	50	5	-	15.02.2025	-	7.20	7.30	300	39	230	24	520	95	45	37.0	3.1	1.6			24 x 10^15	24 x 10^5				
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.10	7.30	264	20	205	7.2	450	52	44	26.0	2.5	1.0			21 x 10^14	46 x 10^4				
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.20	7.50	278	16	210	9	475	37	40	16.0	2.4	1.2			24 x 1015	24 x 10^5				
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6								
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0								
27		SNH drain	2.2	Biofor and dansadeg	Degramoent	-	not treated, but compliance met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8								
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	08.03.2025	-	7.70	7.73	228	14	200	8.5	393	49	32	0.2	3.2	3.0	4.6	0					Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24,
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	08.03.2025	-	7.70	7.94	228	8	200	3	393	18	32	0.3	3.2	2.8	4.6	0						
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	07.03.2025	-	7.14	7.37	259	4	187	1	433	11	27.3	0.1	3.8	0.8	3.3	0.8			92x10^9	74	Plant Under Rehabilitation	25x102 Najafgarh SPS
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	09.03.2025	42.96	7.38	7.55	336	9	180	8	449	36	26	1.0	3.8	0.9	3.2	0.8	-	-	-	-	Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	09.03.2025	38.23	7.42	7.61	392	8	195	7	490	35	32	8.0	4.1	0.4	3.6	0.8	-	-	-	-	+	
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	09.03.2025	9.56	7.22	7.25	396	9	200	5	504	24	30	0.2	4.0	1.5	-	-	-	-	-	-	+	
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	09.03.2025	10.8	7.20	7.40	368	28	212	17	578	54	32	23.0	3.8	1.3	5	2	24x10^13	15x10^7	27x10^11	20x10^5		
35		Yamuna Vihar Ph-II	15	ASP(FFAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	09.03.2025	14.97	7.30	7.50	396	18	228	12	612	32	30	15.0	3.5	1.0	4.8	1.6	11x10^13	12x10^7	28x10^11	15x10^5	Plant Under Rehabilitation	Dhansdoli SPS, Ghonda - II SPS, Zahedi SPS, Bhargava SPS, Yamuna Vihar SPS, Ghonda-I SPS, Ghonda - I SPS, Zahedi SPS, Beharapur SPS, Yamuna Vihar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	09.03.2025	27.55	7.40	7.60	528	35	314	24	812	72	37	26.0	4.4	1.9	6.8	3.2	29x10^12	75x10^6	35x10^11	14x10^5		
37		Sonia Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		

Total Treatment

749.26

Plant not meeting standard as per design parameter

BDL: Below detection limit
N/A: Not Detectable

Total No. of operational plant

37

Total No. of Plant Under rehabilitation

1

Outlet Sample collected

35

Plant Under Unfit (As per design)

13

Plant Under fit

22

%Unfit

37

%Fit

63

% Fit & unfit report (As per design parameter)

%Fit

62.9%


%Unfit

37.1%

TSS (outlet) and BOD (outlet)

TSS

BOD



DATE OF ANALYSIS : 10.03.2025	

Total Treatment	749.26
	Plant not meeting standard as per design parameter
	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	12
Plant Under fit	23
%Unfit	34
%fit	66

% Fit & unfit report (As per design parameter)

fit 65.7%

%Unfit 34.3%


TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)


Plants listed on x-axis: Ashraf Ph-1, Khatkhat Ph-1, Khatkhat Ph-2, Khatkhat Ph-3, Khatkhat Ph-4, Khatkhat Ph-5, Khatkhat Ph-6, Khatkhat Ph-7, Khatkhat Ph-8, Khatkhat Ph-9, Khatkhat Ph-10, Khatkhat Ph-11, Khatkhat Ph-12, Khatkhat Ph-13, Khatkhat Ph-14, Khatkhat Ph-15, Khatkhat Ph-16, Khatkhat Ph-17, Khatkhat Ph-18, Khatkhat Ph-19, Khatkhat Ph-20, Khatkhat Ph-21, Khatkhat Ph-22, Khatkhat Ph-23, Khatkhat Ph-24, Khatkhat Ph-25, Khatkhat Ph-26, Khatkhat Ph-27, Khatkhat Ph-28, Khatkhat Ph-29, Khatkhat Ph-30, Khatkhat Ph-31, Khatkhat Ph-32, Khatkhat Ph-33, Khatkhat Ph-34, Khatkhat Ph-35.


 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT										DATE OF ANALYSIS : 11.03.2025									
--	--	--	--	--	--	--	--	--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Col)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (F.Col)	Outlet MPN (F.Col)	Inlet MPN (F.Col)	Outlet MPN (F.Col)	Remarks	Feed SPS			
								TSS	BOD	COD	Ammoniacal nitrogen	Librel																										
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	11.03.2025	-	7.17	7.39	399	5	218	5	712	19	28	11.0	3.0	2.5	3	Nil					Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS			
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	11.03.2025	-	7.29	7.34	492	6	275	7	823	22	36	4.0	0.4	0.6	2	Nil					under rehabilitation state and running with 50% capacity.	Preksh SPS, Barabanki SPS, Barabanki SPS			
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	11.03.2025	-	7.20	7.47	427	7	282	4	857	17	35	0.1	3.5	3.2	4.1	Nil									
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	07.03.2025	-	8.92	7.73	554	11	383	10	1076	49	71	32.5	7.5	2.3	4.4	Nil		-	-	-		Preksh SPS, Barabanki SPS, Barabanki SPS			
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	11.03.2025	10	6.90	7.40	322	8	163	7	480	15	32	1.2	3.5	1.5	6	Nil						Preksh SPS, Barabanki SPS, Barabanki SPS			
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	11.03.2025	25	6.90	7.50	322	9	163	8	480	15	32	2.5	3.5	2.0	6	0.8									
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	11.03.2025	10	6.90	7.50	322	9	163	8	480	15	32	2.5	3.5	2.0	6	0.8									
8		Kondli Ph-IV	45	ASP(FAAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	11.03.2025	45	7.10	7.60	340	9	160	7	462	16	35	4.5	4.0	2.2	6	Nil									
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-5BR	HNB Engineers	-	not treated, but compliance is met	10	10	50	5	2	230	03.03.2025	9	7.00	7.50	324	8	162	5	424	12	35	0.6	3.8	1.0	6.4	nil							Chillar drain		
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	1	7.10	7.50	308	BDL	150	BDL	411	6	38	nil	4.0	nil	5.6	nil									
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Half stream of plant is Under Rehabilitation			
12	N.S.T.P.C.Pillar	Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	11.03.2025	9.5	7.30	7.50	178	9	102	4	266	20	29	0.6	1.9	2.3	1.1	0.5									
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	11.03.2025	8	7.30	7.60	182	10	111	5	327	14	27	0.3	2.0	0.3	1.5	0.3							Poly dosing		
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	10.03.2025	10.46	7.30	7.50	194	10	96	6	276	19	38	0.8	4.0	2.5	5.6	1									
15	Nisothi	Nisothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	11.03.2025	-	7.45	7.82	364	32	180	11	-	-	20	4.0	3.2	1.8	0.8	1							under rehabilitation state and running with 50% capacity.	Preksh SPS, Barabanki SPS, Barabanki SPS	
16		Nisothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	11.03.2025	-	7.38	7.61	382	20	190	12	-	-	25	12.0	3.4	2.5	0.64	Nil								SDA SPS, JET New SPS, Sayed nagpur SPS	
17		Omha Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	11.03.2025	-	7.10	7.50	236	10	195	5	-	-	42	0.3	2.8	2.4		24x10 ¹³	46x10 ⁴	93x10 ¹¹	3.6x10 ³	PAC Dosing					
18	Omha	Omha Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	11.03.2025	-	7.00	7.60	344	15	260	9	-	-	48	16.0	2.0	1.8		28x10 ¹²		7.3x10 ¹²							
19		Omha New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run				
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1		24 x 10 ¹⁵	46 x 10 ⁴								
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10 ¹²	24 x 10 ⁵								
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	11.03.2025	-	7.00	7.40	568	28	360	17	-	-	64	60.0	0.5	2.8		15x10 ¹⁴	24x10 ⁵	23x10 ¹³	11x10 ⁵						
23	Vasant Kunj	Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.10	7.50	592	42	260	22	-	-	46	24.0	2.4	2.0		24x10 ¹⁵	24x10 ⁵	24x10 ¹⁵	93x10 ³						
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.20	7.50	354	25	220	14	-	-	40	21.0	0.4	1.8		24x10 ¹⁵	11x10 ⁵	46x10 ¹⁴	93x10 ³						
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degraoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6											
26	Delhi Gate	Delhi Gate Ph-II	15	Biofor and dansadeg	Degraoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0											
27		SNH drain	2.2	Biofor and dansadeg	Degraoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8											
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	10.03.2025	-	7.61	7.92	316	18	235	7.5	488	55	30	0.2	3.5	3.0	3.4	Nil							Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24	
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	10.03.2025	-	7.61	8.05	316	7	235	3	488	24	30	0.3	3.5	2.7	3.4	Nil									
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	11.03.2025	-	7.25	7.46	396	2	235	1	680	11	29	0.3	2.5	0.8	2.3	Nil				74			Plant Under Rehabilitation	25x10 ¹² Najafgarh SPS	
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	11.03.2025	44.29	7.36	7.54	256	10	145	8	364	37	23	2.0	3.7	0.4	3.6	0.8	-	-	24 x 10 ⁶ +	95			Plant Under trial run		
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	11.03.2025	29.77	7.41	7.60	300	8	162	7	407	34	33	9.0	3.9	0.7	2.8	0.4	-	-	24 x 10 ⁷ +	64					
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	11.03.2025	11.02	7.28	7.32	436	10	219	6	544	32	28	0.2	3.0	0.8	-	-	-	-	-	-	-				
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	11.03.2025	10.85	7.30	7.40	352	37	192	24	580	72	30	22.0	4.2	1.0	5	2	11x10 ¹³	15x10 ⁷	42x10 ¹¹	35x10 ⁶					
35		Yamuna Vihar Ph-II	15	ASP(FAAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	11.03.2025	14.84	7.20	7.50	388	17	215	11	624	30	31	18.0	4.0	0.8	4.6	1.6	24x10 ¹³	21x10 ⁷	53x10 ¹¹	36x10 ⁶				Plant Under Rehabilitation	Chanderi SPS, Ghonda - II SPS, Jalandhar SPS, Jalandhar SPS, Yamuna Vihar SPS, Ghonda-I SPS, Ghonda - I SPS, Jalandhar SPS, Barabanki SPS, Yamuna Vihar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	11.03.2025	27.53	7.20	7.50	456	42	246	27	748	80	38	30.0	4.5	2.2	6.4	3.2	24x10 ¹³	11x10 ⁸	44x10 ¹¹	36x10 ⁶					
37	Sonla Vihar	Sonla Vihar	7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction				
Total Treatment			749.26																																			




S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS
								TSS	BOD	COD	Ammoniacal nitrogen	Outlet																							
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	12.03.2025	-	7.13	7.45	152	6	139	4	334	18	24	17.4	3.0	2.0	3.4	Nil	24x10 ⁸	2400	24x10 ⁷	2100	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	12.03.2025	-	7.31	7.37	491	7	295	8	791	32	26	10.8	3.0	1.0	1.9	Nil	-	-	-			
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	12.03.2025	-	7.20	7.53	436	6	287	4	762	18	26.33	0.1	3.0	3.2	3.7	Nil	-	-	-			
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	07.03.2025	-	8.92	7.73	554	11	383	10	1076	49	71	32.5	7.5	2.3	4.4	Nil	-	-	-	-	Preksh SPS, Ranquet SPS, Rajpura SPS, Dandara SPS	
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	12.03.2025	10	7.00	7.50	282	6	155	5	426	10	32	0.8	3.8	1.2	5.6	Nil	-	-	-	-	Preet Vihar, Jagti Enclave, Gesta Colony, Motiwali, Rajpura, New Gokulpura, Dandara - Ghori	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	12.03.2025	25	7.00	7.60	282	8	155	6	426	12	32	2.0	3.8	1.8	5.6	Nil	-	-	-	-	-	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	12.03.2025	10	7.00	7.60	282	8	155	6	426	12	32	2.0	3.8	1.8	5.6	Nil	-	-	-	-	-	
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	12.03.2025	45	6.90	7.40	322	8	158	6	438	14	35	3.5	4.0	1.5	6.4	Nil	-	-	-	-	-	
9		Chilla	9	Combitreat-SBR	HNB Engineers	-	not treated, but compliance is OK	10	10	50	5	2	230	03.03.2025	9	7.00	7.50	324	8	162	5	424	12	35	0.6	3.8	1.0	6.4	nil	-	-	-	-	Chhatrapati	
10	N.S.T.P.C.Pillar	CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	1	7.10	7.50	308	BDL	BDL	411	6	38	nil	4.0	nil	5.6	nil	-	-	-	-	-	-	
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	12.03.2025	8	7.20	7.60	170	7	96	5	312	10	28	0.5	1.8	1.4	3.9	0.4	-	-	-	-	Half stream of plant is Under Rehabilitation	-
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	12.03.2025	9.5	7.00	7.50	164	10	102	3	296	19	30	0.6	2.0	2.1	3.1	0.5	-	-	-	-	-	
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	12.03.2025	53.049	7.10	7.70	214	9	146	4	364	14	35	0.4	2.5	1.0	4	0.4	-	-	-	-	Poly dosing	-
14	Nilothi	Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	12.03.2025	10.29	7.20	7.40	204	10	144	5	398	19	40	0.6	4.2	2.7	4.6	0.5	-	-	-	-	under rehabilitation state and running with 50% capacity.	Preksha SPS, Sakinaka SPS, Sayed nagpur SPS
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	12.03.2025	-	7.51	7.91	368	9	170	12	-	-	28	7.0	3.2	1.8	0.96	Nil	-	36 x 10 ¹⁰	7300	PAC Dosing	Preksha SPS, Sakinaka SPS, Sayed nagpur SPS	
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	12.03.2025	-	7.49	7.75	218	17	140	16	-	-	23	17.0	3.0	4.0	0.8	Nil	-	35 x 10 ¹⁰	1100		BDL SPS, JET New SPS, Sayed nagpur SPS	
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is OK	50	30	250	50	5	230	12.03.2025	-	7.20	7.40	574	9	225	5.3	-	-	40	2.4	0.4	0.2	-	-	11x10 ¹³	46x10 ⁴	93x10 ¹²	23x10 ¹³	-	-
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	12.03.2025	-	7.20	7.60	576	5	580	7.1	-	-	48	2.4	0.4	0.2	-	-	24x10 ¹⁴	<1.8	24x10 ¹⁵	<1.8	-	-
19		Okhla New	124	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	-	
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1	-	24 x 10 ¹⁵	46 x 10 ⁴	-	-	-	-	
21		Molar band	0.66	Fluidized Aerobic Bed	-	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2	-	93 x 10 ¹²	24 x 10 ⁵	-	-	-	-	
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	11.03.2025	-	7.00	7.40	568	28	360	17	-	-	64	60.0	0.5	2.8	-	15x10 ¹⁴	24x10 ⁵	23x10 ¹³	11x10 ⁵	-	-	
23	Okhla	Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.10	7.50	592	42	260	22	-	-	46	24.0	2.4	2.0	-	24x10 ¹⁵	24x10 ⁵	24x10 ¹⁵	93x10 ¹³	-	-	
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.20	7.50	354	25	220	14	-	-	40	21.0	0.4	1.8	-	24x10 ¹⁵	11x10 ⁵	46x10 ¹⁴	93x10 ¹³	-	-	
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degraovent	-	not treated, but compliance is OK	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6	-	-	-	-	-	-	-	
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degraovent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0	-	-	-	-	-	-	-	
27	Pappankalan	SNH drain	2.2	Biofor and dansadeg	Degraovent	-	not treated, but compliance is OK	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8	-	-	-	-	-	-	-	
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	12.03.2025	-	7.58	7.52	430	15	260	8	625	47	25	0.2	3.2	2.5	2.3	Nil	23*10 ¹³	20*10 ⁴	15*10 ⁹	4400	Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	12.03.2025	-	7.58	8.10	430	7	260	3.5	625	22	25	0.3	3.2	2.0	2.3	Nil	23*10 ¹³	1100	15*10 ⁹	350	-	-
30	Rithala	Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	11.03.2025	-	7.25	7.46	396	2	235	1	680	11	29	0.3	2.5	0.8	2.3	Nil	-	-	-	-	Plant Under Rehabilitation	25000 Najafgarh SPS
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	12.03.2025	43.17	7.39	7.60	296	11	163	10	484	38	28	4.0	0.4	0.7	3.2	1.2	-	-	-	-	Plant Under trial run	-
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	12.03.2025	37.94	7.45	7.59	352	10	185	9	462	36	32	9.0	3.9	0.6	3.6	0.8	-	-	-	-	-	-
33		Rohini Sec-25	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	12.03.2025	11.72	7.23	7.37	360	10	187	7	472	28	22	0.2	3.2	1.0	-	-	-	-	-	-	-	
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	12.03.2025	10.64	7.20	7.40	368	35	194	25	552	64	42	22.0	5.2	2.0	5.2	2.2	21x10 ¹²	12x10 ⁷	27x10 ¹¹	20x10 ⁶	-	-
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	12.03.2025	14.97	7.30	7.60	340	18	170	11	512	30	30	18.0	4.0	0.8	4.4	2	29x10 ¹²	21x10 ⁷	39x10 ¹¹	20x10 ⁶	Plant Under Rehabilitation	Dhankot SPS, Ghenda - II SPS, Jalandhar SPS, Jalandhar SPS, Yamuna Vihar SPS, Ghenda-I SPS, Ghenda - I SPS, Jalandhar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	12.03.2025	27.85	7.20	7.60	396	45	246	28	596	76	41	28.0	5.6	2.0	6.8	3.8	24x10 ¹³	29x10 ⁷	75x10 ¹¹	27x10 ⁶	-	-
37	Sonia Vihar	Sonia Vihar	7	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction	-	
Total Treatment			749.26																																






DATE OF ANALYSIS : 13.03.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MLD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal nitrogen (inlet)	Ammoniacal nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN IV (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal nitrogen	librel																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	14.03.2025	-	7.17	7.63	318	11	235	5	628	22	23	11.0	2.8	2.6	4.2	Nil	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	14.03.2025	-	7.34	7.39	405	26	265	3	708	45	24	5.0	3.4	0.8	2	Nil	-	-	-	-	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	14.03.2025	-	7.19	7.41	360	7	235	4	645	20	25	0.4	3.1	2.4	3.9	Nil	-	-	-	-	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
4	Kondli	Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	07.03.2025	-	8.92	7.73	554	11	383	10	1076	49	71	32.5	7.5	2.3	4.4	Nil	-	-	-	-	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
5		Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	14.03.2025	10	6.90	7.40	324	9	162	6	490	10	35	1.5	3.8	1.5	6.2	Nil	-	-	-	-	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	14.03.2025	25	6.90	7.60	324	8	162	7	490	18	35	3.5	3.8	1.8	6.2	0.6	-	-	-	-	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	14.03.2025	10	6.90	7.60	324	8	162	7	490	18	35	3.5	3.8	1.8	6.2	0.6	-	-	-	-	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	14.03.2025	45	6.90	7.50	336	8	160	5	475	12	35	4.5	3.5	2.0	6.8	Nil	-	-	-	-	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-5BR	HNB Engineers	-	not treated, but disinfectant used	10	10	50	5	2	230	03.03.2025	9	7.00	7.50	324	8	162	5	424	12	35	0.6	3.8	1.0	6.4	nil	-	-	-	-	Chlorine dose	Chlorine dose	
10		CWS	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	1	7.10	7.50	308	BDL	BDL	150	BDL	411	6	38	nil	4.0	nil	5.6	nil	-	-	-	-	Half stream of plant is Under Rehabilitation	Chlorine dose
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	14.03.2025	8	7.20	7.50	192	9	105	4	293	12	25	0.7	1.8	0.9	3.2	0.6	-	-	-	-	Half stream of plant is Under Rehabilitation	Chlorine dose	
12	N.S.T.P.C.Pillar	Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	14.03.2025	9.5	7.20	7.50	172	8	76	4	275	11	28	0.8	2.0	1.4	1.9	0.5	-	-	-	-	Poly dosing	Chlorine dose	
13		Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	14.03.2025	45.334	7.30	7.60	262	6	166	3	380	10	35	0.6	2.6	0.8	2.8	0.4	-	-	-	-	Poly dosing	Chlorine dose	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	12.03.2025	10.29	7.20	7.40	204	10	144	5	398	19	40	0.6	4.2	2.7	4.6	0.5	-	-	-	-	Poly dosing	Chlorine dose	
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	14.03.2025	-	7.48	8.00	156	12	130	14	-	-	28	6.0	3.2	2.0	0.8	Nil	-	-	-	-	under rehabilitation state and running with 50% capacity.	Chlorine dose	
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	14.03.2025	-	7.45	7.78	234	11	150	16	-	-	25	10.0	3.0	4.0	1	Nil	-	-	-	-	under rehabilitation state and running with 50% capacity.	Chlorine dose	
17		Okhla Ph-V	16	ASP	DJB	-	not treated, but disinfectant used	50	30	250	50	5	230	14.03.2025	-	7.20	7.50	252	8	170	7	-	-	42	3.4	2.8	0.7	-	-	46 x 10 ¹³	24 x 10 ⁴	21 x 10 ¹²	15 x 10 ³	PAC Dosing	Chlorine dose	
18	Okhla	Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	14.03.2025	-	7.00	7.70	310	6	155	5.8	-	-	40	2.8	2.4	0.0	-	-	24 x 10 ¹⁴	35	28 x 10 ¹²	28	-	Plant Under trial run	Chlorine dose
19		Okhla New	124	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Chlorine dose		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1	-	-	24 x 10 ¹⁵	46 x 10 ⁴	-	-	Plant Under trial run	Chlorine dose	
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2	-	-	93 x 10 ¹²	24 x 10 ⁵	-	-	Plant Under trial run	Chlorine dose	
22		Ghatorini	5	ASP	DJB	-	-	30	20	250	50	5	-	11.03.2025	-	7.00	7.40	568	28	360	17	-	-	64	60.0	0.5	2.8	-	-	15x10 ¹⁴	24x10 ⁵	23x10 ¹³	11x10 ⁵	Plant Under trial run	Chlorine dose	
23	Delhi Gate	Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.10	7.50	592	42	260	22	-	-	46	24.0	2.4	2.0	-	-	24x10 ¹⁵	24x10 ⁵	24x10 ¹⁵	93x10 ³	Plant Under trial run	Chlorine dose	
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.20	7.50	354	25	220	14	-	-	40	21.0	0.4	1.8	-	-	24x10 ¹⁵	11x10 ⁵	46x10 ¹⁴	93x10 ³	Plant Under trial run	Chlorine dose	
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degraonment	-	not treated, but disinfectant used	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6	-	-	-	-	-	-	Plant Under trial run	Chlorine dose	
26		Delhi Gate Ph-II	1.5	Biofor and dansadeg	Degraonment	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0	-	-	-	-	-	-	Plant Under trial run	Chlorine dose	
27		SNH drain	2.2	Biofor and dansadeg	Degraonment	-	not treated, but disinfectant used	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8	-	-	-	-	-	-	Plant Under trial run	Chlorine dose	
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	13.03.2025	-	7.57	7.72	314	17	-	-	517	43	22	1.0	2.8	2.2	4.3	Nil	-	-	-	-	Plant is under Rehabilitation	Chlorine dose	
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	13.03.2025	-	7.57	8.07	314	6	-	-	517	18	22	1.2	2.8	2.0	4.3	Nil	-	-	-	-	Plant is under Rehabilitation	Chlorine dose	
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	11.03.2025	-	7.25	7.46	396	2	235	1	680	11	29	0.3	2.5	0.8	2.3	Nil	-	-	-	-	Plant is under Rehabilitation	Chlorine dose	
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	14.03.2025	42.96	7.40	7.58	320	9	170	8	426	35	32	9.0	3.6	0.9	2.8	0.8	-	-	-	-	Plant Under trial run	Chlorine dose	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	14.03.2025	39.95	7.41	7.60	336	8	182	7	451	33	36	4.0	4.0	0.5	3.2	0.8	-	-	-	-	Plant Under trial run	Chlorine dose	
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	14.03.2025	11.47	7.10	7.56	344	10	181	7	448	32	33	0.5	3.8	2.0	-	-	-	-	-	-	Plant Under trial run	Chlorine dose	
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	14.03.2025	10.65	7.10	7.40	308	25	181	16	542	42	35	24.0	3.9	1.2	4.8	1.8	24x10 ¹³	15x10 ⁷	12x10 ¹²	27x10 ⁶	Plant Under trial run	Chlorine dose	
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	14.03.2025	14.97	7.20	7.40	312	13	188	08	570	24	31	16.0	3.4	0.8	4.2	1.5	29x10 ¹²	21x10 ⁷	16x10 ¹²	12x10 ⁷	Plant Under Rehabilitation	Chlorine dose	
36		Yamuna Vihar Ph-III	25	ASP	M/s July & July	-	-	30	20	-	-	-	-	14.03.2025	27.61	7.30	7.50	456	28	252	20	752	68	40	28.0	4.4	1.8	6.4	3	24x10 ¹³	11x10 ⁸	12x10 ⁷	21x10 ⁶	Plant Under Rehabilitation	Chlorine dose	
37	Sonia Vihar	Sonia Vihar	7	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction	Chlorine dose		
Total Treatment			749.26																																	






DELHI JAL BOARD			
DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT			


S.No	Lab	Plant (STP)	Capacity	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)						Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (Inlet)	pH (Outlet)	TSS (Inlet)	TSS (Outlet)	BOD (Inlet)	BOD (Outlet)	COD (Inlet)	COD (Outlet)	Ammoniacal nitrogen (Inlet)	Ammoniacal nitrogen (Outlet)	Ortho phosphate (Inlet)	Ortho phosphate (Outlet)	Sulphide (Inlet)	Sulphide (Outlet)	Inlet MPN (T.Coli)	Outlet MPN (T.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS
			(MGD)					TSS	BOD	COD	Ammoniacal nitrogen (Inlet)	Ammoniacal nitrogen (Outlet)	100ml																							
1	Kashipur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	15.03.2025	-	7.08	7.51	104	22	160	12	398	26	28	16.0	3.0	2.8	6.1	Nil	-	-	-	-	-	Shree Nagar SPS Paschimpur SPS Kashipur SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	15.03.2025	-	7.35	7.38	366	11	240	19	523	36	22	3.0	3.8	1.0	1.2	Nil	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	15.03.2025	-	7.21	7.61	366	3.4	232	3	547	17	26	0.1	3.5	2.5	3.2	Nil	24x10x10	24x10x4	24x10x9	24x10x3	-	under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	15.03.2025	-	7.30	7.71	446	12	450	7	985	30	100	27.0	1.6	0.3	1.5	Nil	-	-	-	-	-	-	Hajipur SPS, Ranpur SPS, Jalandhar SPS, Choudhara SPS
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	15.03.2025	10	6.90	7.50	330	7	156	7	390	18	32	1.2	3.8	1.0	5.6	Nil	-	-	-	-	-	-	Shree Sheel, Jagti Endev, Gaulti Colony, Mandawali, Palanpur, New Yaldeva, Chalkopara, Ghardi
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	15.03.2025	25	6.90	7.60	330	9	156	5	390	14	32	3.0	3.8	1.8	5.6	Nil	-	-	-	-	-	-	-
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	15.03.2025	10	6.90	7.60	330	9	156	5	390	14	32	3.0	3.8	1.8	5.6	Nil	-	-	-	-	-	-	-
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	15.03.2025	10	6.90	7.60	330	9	156	5	390	14	32	3.0	3.8	1.8	5.6	Nil	-	-	-	-	-	-	-
9	N.S.T.P.C.Pillar	Chilla	9	Combibreat-ISRIR	HNB Engineers	-	not installed, but compliance=230	10	10	50	5	2	230	03.03.2025	9	7.00	7.50	324	8	162	5	424	12	35	0.6	3.8	1.0	6.4	nil	-	-	-	-	-	-	Chhapra drain
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	1	7.10	7.50	308	BDL	150	BDL	411	6	38	nil	4.0	nil	5.6	nil	-	-	-	-	-	-	-
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	15.03.2025	-	7.20	7.50	126	6	62	3	208	10	20	1.0	2.3	2.0	1.6	0.5	-	-	-	-	-	-	Half stream of plant is under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	15.03.2025	-	7.20	7.50	188	9	116	4	298	15	25	0.9	3.2	2.9	2.8	0.4	-	-	-	-	-	-	-
13	Ntoli	Coronation New	70	ASP	L&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	15.03.2025	-	7.20	7.60	208	8	134	4	312	16	35	0.5	3.0	0.5	4.5	0.9	-	-	-	-	-	-	Poly dosing
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	12.03.2025	10.29	7.20	7.40	204	10	144	5	398	19	40	0.6	4.2	2.7	4.6	0.5	-	-	-	-	-	-	-
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	15.03.2025	-	7.64	8.02	334	17	180	12	-	-	30	10.0	3.2	4.0	0.72	Nil	-	-	-	-	-	-	under rehabilitation state and running with 50% capacity.
16		Nilothi Ph-II	20	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	15.03.2025	-	7.46	7.91	314	13	160	14	-	-	25	12.0	3.0	4.1	0.9	Nil	-	-	-	-	-	-	Pushpa SPS, Bakawan SPS, Deypur ranges SPS SDA SPS,IST New SPS, Deypur ranges SPS
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not installed, but compliance=230	50	30	250	50	5	230	15.03.2025	-	7.20	7.60	244	6	148	7.6	-	-	42	4.0	2.4	0.4	-	-	21 x 10x13	93 x 10x3	15 x 10x13	15 x 10x3	-	PAC Dosing	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	15.03.2025	-	7.10	7.40	282	5	148	4.8	-	-	40	2.0	2.8	0.3	-	-	24 x 10x14	2400	15 x 10x13	2400	-	-	
19		Okhla New	124	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1	-	-	24 x 10x15	46 x 10x4	-	-	-	-	
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2	-	-	93 x 10x12	24 x 10x5	-	-	-	-	
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	11.03.2025	-	7.00	7.40	568	28	360	17	-	-	64	60.0	0.5	2.8	-	-	15x10x14	24x10x5	23x10x13	11x10x5	-	-	
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.10	7.50	592	42	260	22	-	-	46	24.0	2.4	2.0	-	-	24x10x15	24x10x5	24x10x15	93x10x3	-	-	
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.20	7.50	354	25	220	14	-	-	40	21.0	0.4	1.8	-	-	24x10x15	11x10x5	46x10x14	93x10x3	-	-	
25	Rithala	Dehli Gate Ph-I	2.2	Biofor and dandagad	Degraonert	-	not installed, but compliance=230	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6	-	-	-	-	-	-	-	-	-
26		Dehli Gate Ph-II	15	Biofor and dandagad	Degraonert	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0	-	-	-	-	-	-	-	-	
27		SNH drain	2.2	Biofor and dandagad	Degraonert	-	not installed, but compliance=230	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8	-	-	-	-	-	-	-	-	
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	15.03.2025	-	7.67	7.77	356	20	190	9	-	-	30	0.3	3.2	2.7	4.7	Nil	-	-	-	-	-	-	-
29	Rohini	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	15.03.2025	-	7.67	7.79	356	7	190	4	-	-	30	0.2	3.2	2.5	4.7	0.1	-	-	-	-	-	-	Plant is under Rehabilitation
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	15.03.2025	-	7.27	7.36	515	3	277	2	686	20	37	0.4	4.6	1.1	1.5	Nil	-	-	-	-	-	-	SRGS Nigahen SPS
31		Rithala Ph-I	40	ASP	M/s WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	15.03.2025	41.09	7.38	7.51	384	8	195	7	490	35	30	3.0	3.7	0.8	2.4	0.4	-	-	-	-	-	-	Plant Under trial run
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	15.03.2025	36.78	7.42	7.59	364	10	190	9	473	37	30	5.0	3.8	0.6	2.8	0.4	-	-	-	-	-	-	-
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	15.03.2025	11.66	7.47	7.39	276	8	149	5	368	24	30	0.2	4.0	1.0	-	-	-	-	-	-	-	-	-
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	15.03.2025	10.62	7.20	7.40	280	43	176	27	540	62	30	22.0	3.8	1.2	5	1.8	21x10x12	15x10x7	35x10x11	20x10x6	-	Choudai SPS, Ghosla - II SPS, Zafarabad SPS, Bakawanpur SPS	
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RRC IV	Disc Filter	UV	10	10	50	5	2	230	15.03.2025	15.05	7.30	7.50	372	25	233	16	608	40	29	16.0	3.5	0.8	4.6	1.6	29x10x12	12x10x7	12x10x11	20x10x6	-	Yamuna Vihar SPS, Choudai SPS, Ghosla - II SPS, Zafarabad SPS, Bakawanpur SPS, Yamuna River SPS	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & joly	-	-	30	20	-	-	-	-	15.03.2025	27.69	7.20	7.60	424	29	265	18	732	68	34	25.0	4.9	1.9	6.8	3.2	11x10x13	75x10x6	28x10x11	15x10x5	-	-	
37		Sonia Vihar	7	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction	

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
--	--	--


% Fit & unfit report (As per design parameter)



TSS
(outlet) and BOD
(outlet)



Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	11
Plant Under fit	24
%Unfit	31
%fit	69



DATE OF ANALYSIS : 16.03.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (P-Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (Inlet)	pH (Outlet)	TSS (Inlet)	TSS (Outlet)	BOD (Inlet)	BOD (Outlet)	COD (Inlet)	COD (Outlet)	Ammonical Nitrogen (Inlet)	Ammonical Nitrogen (Outlet)	Ortho phosphate (Inlet)	Ortho phosphate (Outlet)	Sulphate (Inlet)	Sulphate (Outlet)	Inlet MPN (T-Coli)	Outlet MPN (T-Coli)	Inlet MPN (P-Coli)	Outlet MPN (P-Coli)	Remarks	Feed SPS				
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical Nitrogen (Inlet)	100ml	15.03.2025	-	7.08	7.51	104	22	160	12	398	26	28	16.0	3.0	2.8	6.1	Nil	-	-	-	-	-	Uman Nagar SPS, Phawapuri SPS, Keshopur SPS				
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	30	20	250	50	5	-	15.03.2025	-	7.35	7.38	366	11	240	19	523	36	22	3.0	3.8	1.0	1.2	Nil	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.			
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	15.03.2025	-	7.21	7.61	361	3.4	232	3	547	17	26	0.1	3.5	2.5	3.2	Nil	24x10*10	24x10*4	24x10*9	24x10*3	-	under rehabilitation state and running with 50% capacity.			
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	15.03.2025	-	7.30	7.71	446	12	450	7	985	30	100	27.0	1.6	0.3	1.5	Nil	-	-	-	-	-	Project SPS, Bandpur SPS, Kapashera SPS, Dandabara SPS.			
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	16.03.2025	10	7.00	7.50	302	8	152	6	426	13	28	1.5	3.5	1.2	6	Nil	-	-	-	-	-	-	Plant Vihar, Jagdi Endara, Ganga Colony, Mandana, Kalyanpur, New Kalyanpur, Kalyanpur, Ghodga.		
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	16.03.2025	25	7.00	7.60	302	9	152	8	426	16	28	3.2	3.5	1.5	6	Nil	-	-	-	-	-	-	-		
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	16.03.2025	10	7.00	7.60	302	9	152	8	426	16	28	3.2	3.5	1.5	6	Nil	-	-	-	-	-	-	-		
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	16.03.2025	45	6.80	7.50	320	7	153	6	448	11	32	3.8	3.8	1.8	5.6	Nil	-	-	-	-	-	-	-		
9		Chilla	9	Combitreat-ESBR	HNB Engineers	-	UV	10	10	50	5	2	230	03.03.2025	9	7.00	7.50	324	8	162	5	424	12	35	0.6	3.8	1.0	6.4	nil	-	-	-	-	-	-	-	Chhapar drain	
10	N.S.T.P.C.Pillar	CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	1	7.10	7.50	308	BDL	150	BDL	411	6	38	nil	4.0	nil	5.6	nil	-	-	-	-	-	-	-	-	
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	16.03.2025	10	7.20	7.50	140	5	73	3	252	10	22	0.9	2.8	0.8	1.9	0.6	-	-	-	-	-	-	-	Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	16.03.2025	9.5	7.30	7.50	184	8	114	4	368	14	27	0.8	3.5	0.5	2.9	0.3	-	-	-	-	-	-	-	-	
13		Coronation New	70	ASP	L&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	16.03.2025	39.904	7.20	7.60	212	9	144	5	298	15	38	0.5	3.3	0.9	4.9	0.6	-	-	-	-	-	-	-	-	Poly dosing
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	12.03.2025	10.29	7.20	7.40	204	10	144	5	398	19	40	0.6	4.2	2.7	4.6	0.5	-	-	-	-	-	-	-	-	-
15	Nilothi	Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD.	-	UV (Not Started)	50	30	250	50	5	-	15.03.2025	-	7.64	8.02	334	17	180	12	-	-	30	10.0	3.2	4.0	0.72	Nil	-	-	-	-	-	-	-	under rehabilitation state and running with 50% capacity.	
16		Nilothi Ph-II	20	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	15.03.2025	-	7.46	7.91	314	13	160	14	-	-	25	12.0	3.0	4.1	0.9	Nil	-	-	-	-	-	-	-	Phatiga SPS, Bakawana SPS, Dandpur Nagar SPS	
17		Okhla Ph-V	16	ASP	DIB	-	not installed, but compliance=423	50	30	250	50	5	230	16.03.2025	-	7.20	7.70	310	9	225	5	-	-	42	0.4	2.8	0.0	-	-	24 x 10*14	21 x 10*4	93 x 10*12	20 x 10*3	-	-	PAC Dosing		
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	16.03.2025	-	7.30	7.50	270	6	210	6	-	-	46	0.0	3.1	0.0	-	-	24 x 10*14	93	24 x 10*13	15	-	-	-	-	
19	Okhla	Okhla New	124	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run			
20		Mehrauli	5	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1	-	-	24 x 10*15	46 x 10*4	-	-	-	-	-	-	
21		Mohar band	0.66	Fluidized Aerobic Bed	DIB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2	-	-	93 x 10*12	24 x 10*5	-	-	-	-	-	-	
22		Ghitorni	5	ASP	DIB	-	-	30	20	250	50	5	-	11.03.2025	-	7.00	7.40	568	28	360	17	-	-	64	60.0	0.5	2.8	-	-	15x10*14	24x10*5	23x10*13	11x10*5	-	-	-	-	
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DIB	-	-	50	30	250	50	5	-	11.03.2025	-	7.10	7.50	592	42	260	22	-	-	46	24.0	2.4	2.0	-	-	24x10*15	24x10*5	24x10*15	93x10*3	-	-	-	-	
24	Delhi Gate Ph-II	Vasant Kunj Ph-II	3	Extended Aeration	DIB	-	-	50	30	250	50	5	-	11.03.2025	-	7.20	7.50	354	25	220	14	-	-	40	21.0	0.4	1.8	-	-	24x10*15	11x10*5	46x10*14	93x10*3	-	-	-	-	
25		Delhi Gate Ph-I	2.2	Biofor and dandsadeg	Degramont	-	not installed, but compliance=423	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6	-	-	-	-	-	-	-	-	-	-	
26		Delhi Gate Ph-II	15	Biofor and dandsadeg	Degramont	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0	-	-	-	-	-	-	-	-	-	-	
27		SNH drain	2.2	Biofor and dandsadeg	Degramont	-	not installed, but compliance=423	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8	-	-	-	-	-	-	-	-	-	-	
28		Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	15.03.2025	-	7.67	7.77	356	20	190	9	-	-	30	0.3	3.2	2.7	4.7	Nil	-	-	-	-	-	-	-	-
29	Phappankalan Ph-II		20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	15.03.2025	-	7.67	7.79	356	7	190	4	-	-	30	0.2	3.2	2.5	4.7	0.1	-	-	-	-	-	-	-	-	
30	Najafgarh		5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	15.03.2025	-	7.27	7.36	515	3	277	2	686	20	37	0.4	4.6	1.1	1.5	Nil	-	-	-	-	-	-	-	-	CGROD Noida/SPS
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	16.03.2025	38.37	7.37	7.54	296	10	163	9	406	38	26	1.0	3.5	0.9	2	0.4	-	-	-	-	-	-	-	-	Plant Under trial run
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	16.03.2025	36.53	7.16	7.61	384	9	198	8	490	37	29	6.0	3.8	0.8	2.8	0.4	-	-	-	-	-	-	-	-	-
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandu Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	16.03.2025	11.51	7.17	7.41	172	10	108	7	272	32	25	0.3	3.2	1.2	-	-	-	-	-	-	-	-	-	-	-
34		Yamuna Vihar Ph-I	10	ASP	DIB	-	-	50	30	250	50	5	-	16.03.2025	10.65	7.30	7.50	256	25	183	16	534	48	32	21.0	3.8	1.3	4.4	1.8	21x10*12	15x10*7	15x10*11	14x10*6	-	-	-	-	Okhla I SPS, Okhla - II SPS, Zafarabad SPS, Beharapur SPS, Yamuna Vihar SPS, Okhla I SPS, Yam

Total Treatment	749.26
Plant not meeting standard as per design parameter	BOL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	10
Plant Under fit	25
%Unfit	29
%fit	71

% Fit & unfit report (As per design parameter)

%Fit 71.4%

%Unfit 28.6%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)

Plants listed on x-axis: Kharak Ph-1, Kharak Ph-2, Kharak Ph-3, Kharak Ph-4, Kharak Ph-5, Kharak Ph-6, Kharak Ph-7, Kharak Ph-8, Kharak Ph-9, Kharak Ph-10, Kharak Ph-11, Kharak Ph-12, Kharak Ph-13, Kharak Ph-14, Kharak Ph-15, Kharak Ph-16, Kharak Ph-17, Kharak Ph-18, Kharak Ph-19, Kharak Ph-20, Kharak Ph-21, Kharak Ph-22, Kharak Ph-23, Kharak Ph-24, Kharak Ph-25, Kharak Ph-26, Kharak Ph-27, Kharak Ph-28, Kharak Ph-29, Kharak Ph-30, Kharak Ph-31, Kharak Ph-32, Kharak Ph-33, Kharak Ph-34, Kharak Ph-35.

 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT		DATE OF ANALYSIS : 17.03.2025
--	--	-------------------------------

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS		
								TSS	BOD	COD	Ammonical nitrogen																								100ml	
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	17.03.2025	-	6.62	7.64	126	11	155	8	346	20	40	8.8	3.5	1.5	5.1	Nil	24x10 ⁷	46x10 ⁴	24x10 ⁶	11x10 ³	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	17.03.2025	-	7.17	7.37	400	86	260	76	653	98	28	13.0	3.0	4.0	1.7	Nil							
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	17.03.2025	-	7.50	7.90	368	9	150	14	-	-	32	11.0	3.1	2.0	0.96	Nil							
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	15.03.2025	-	7.30	7.71	446	12	450	7	985	30	100	27.0	1.6	0.3	1.5	Nil	-	-	-	-		Preet Nagar SPS, Preet Nagar SPS, Preet Nagar SPS	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	17.03.2025	10	6.90	7.50	298	9	157	7	430	23	32	0.8	4.2	1.0	6.4	Nil							
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	17.03.2025	25	6.90	7.60	298	14	157	8	430	25	32	4.8	4.2	1.2	6.4	1.2							
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	17.03.2025	10	6.90	7.60	298	14	157	8	430	25	32	4.8	4.2	1.2	6.4	1.2							
8		Kondli Ph-IV	45	ASPI(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	17.03.2025	45	6.90	7.60	302	12	155	8	410	20	30	4.2	4.5	1.8	6.2	1.6							
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers	-	not treated, but compliance is met	10	10	50	5	2	230	03.03.2025	9	7.00	7.50	324	8	162	5	424	12	35	0.6	3.8	1.0	6.4	nil						Chillar drain	
10		CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	1	7.10	7.50	308	BDL	150	BDL	411	6	38	nil	4.0	nil	5.6	nil							
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	17.03.2025	10	7.20	7.50	192	9	82	5	230	17	23	0.7	2.5	0.9	2.8	0.5						Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	17.03.2025	9.5	7.20	7.50	124	5	67	3	208	14	25	0.5	2.7	0.7	3	0.6							
13	Nithoti	Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	17.03.2025	39.429	7.30	7.60	222	6	109	4	318	13	37	0.6	3.5	0.5	4.2	0.7						Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	17.03.2025	10.51	7.30	7.50	230	8	119	5	342	15	40	1.0	3.8	0.9	5.2	0.8							
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	under rehabilitation state and running with 50% capacity.	Preet Nagar SPS, Bakaewala SPS, Sayed nagar SPS	
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	17.03.2025	-	7.40	7.70	218	17	170	18	-	-	24	16.0	3.0	2.5	0.88	Nil						SDA SPS, JET New SPS, Sayed nagar SPS	
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is met	50	30	250	50	5	230	16.03.2025	-	7.20	7.70	310	9	225	5	-	-	42	0.4	2.8	0.0			24 x 10 ¹⁴	21 x 10 ⁴	93 x 10 ¹²	20 x 10 ³	PAC Dosing		
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	16.03.2025	-	7.30	7.50	270	6	210	6	-	-	46	0.0	3.1	0.0			24 x 10 ¹⁴	93	24 x 10 ¹³	15			
19		Okhla New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10 ¹⁵	46 x 10 ⁴					
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2			93 x 10 ¹²	24 x 10 ⁵					
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	11.03.2025	-	7.00	7.40	568	28	360	17	-	-	64	60.0	0.5	2.8			15x10 ¹⁴	24x10 ⁵	23x10 ¹³	11x10 ⁵			
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.10	7.50	592	42	260	22	-	-	46	24.0	2.4	2.0			24x10 ¹⁵	24x10 ⁵	24x10 ¹⁵	93x10 ³			
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.20	7.50	354	25	220	14	-	-	40	21.0	0.4	1.8			24x10 ¹⁵	11x10 ⁵	46x10 ¹⁴	93x10 ³			
25	Delhi Gate	Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degraoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.10	7.50	170	12	143	6	-	-	42	12.0	1.8	0.6									
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degraoent	-	Chlorination	10	10	50	5	2	230	31.01.2025	-	7.30	7.60	170	14	140	8	-	-	46	20.0	2.6	2.0									
27		SNH drain	2.2	Biofor and dansadeg	Degraoent	-	not treated, but compliance is met	10	10	50	5	2	230	31.01.2025	-	7.40	7.50	314	6	210	4	-	-	40	10.0	2.6	0.8									
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	17.03.2025	-	7.51	7.74	354	20	265	8	578	33	30	0.2	4.0	3.2	3.2	Nil						Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector-11, Dwarka Sector-16, Dwarka Sector-24
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	17.03.2025	-	7.51	8.23	354	7	265	2.5	578	37	30	0.2	4.0	2.7	3.2	Nil							
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	15.03.2025	-	7.27	7.36	515	3	277	2	686	20	37	0.4	4.6	1.1	1.5	Nil	-	-	-	-	-	Plant Under Rehabilitation	25x10 ¹² Najafgarh SPS
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	17.03.2025	40.54	7.40	7.54	256	11	148	10	368	37	26	3.0	3.7	0.8	2.4	0.8	-	-	-	-	-	Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	17.03.2025	36.27	7.39	7.52	368	10	165	9	473	36	31	8.0	4.0	0.7	3.2	0.4	-	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	17.03.2025	11.03	7.45	7.50	460	9	225	6	568	28	38	0.4	4.5	1.2	-	-	24x10 ⁷ +	1100	24x10 ⁷ +	210			
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	17.03.2025	10.61	7.20	7.40	408	39	256	24	648	78	32	21.0	4.0	1.4	5	2	11x10 ¹³	15x10 ⁷	39x10 ¹¹	20x10 ¹¹			
35		Yamuna Vihar Ph-II	15	ASPI(FAS)	M/s SIPL-RKC JV	Disc Filter	UV	10	10	50	5	2	230	17.03.2025	15.03	7.30	7.60	436	18	278	11	656	32	30	18.0	3.6	1.1	4.6	1.6	29x10 ¹²	12x10 ⁷	12x10 ¹²	27x10 ⁶	Plant Under Rehabilitation	Chanderi SPS, Ghenda - II SPS, Jalandhar SPS, Bhatnagar SPS, Ghenda-I SPS, Ghenda - I SPS, Jalandhar SPS, Yamuna Vihar SPS, Yamuna Vihar SPS	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	17.03.2025	27.61	7.30	7.60	576	27	360	17	848	64	35	25.0	4.5	1.8	7.2	3.4	24x10 ¹³	21x10 ⁷	75x10 ¹¹	35x10 ⁶			
37	Sonia Vihar	7						-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction			

Total Treatment		749.26
	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
Total No of operational plant		37
Total No of Plant under rehabilitation		1
Outlet Sample collected		34
Plant Under Unfit (As per design)		14
Plant Under Fit		20
%Unfit		41
%Fit		59

% Fit & unfit report (As per design parameter)

%Fit
58.8%

%Unfit
41.2%

TSS (outlet) and BOD (outlet)

TSS

BOD

adhar Ph1

Kankar Ph1

Kankar Ph3

Kankar Ph4

Kankar Ph5

Kankar Ph6

Kankar Ph7

Kankar Ph8

Kankar Ph9

Kankar Ph10

Kankar Ph11

Kankar Ph12

Kankar Ph13

Kankar Ph14

Kankar Ph15

Kankar Ph16

Kankar Ph17

Kankar Ph18

Kankar Ph19

Kankar Ph20

Kankar Ph21

Kankar Ph22

Kankar Ph23

Kankar Ph24

Kankar Ph25

Kankar Ph26

Kankar Ph27

Kankar Ph28

Kankar Ph29

Kankar Ph30

Kankar Ph31

Kankar Ph32

Kankar Ph33

Kankar Ph34

Kankar Ph35

Kankar Ph36

Kankar Ph37

Kankar Ph38

Kankar Ph39

Kankar Ph40

Kankar Ph41

Kankar Ph42

Kankar Ph43

Kankar Ph44

Kankar Ph45

Kankar Ph46

Kankar Ph47

Kankar Ph48

Kankar Ph49

Kankar Ph50

Kankar Ph51

Kankar Ph52

Kankar Ph53

Kankar Ph54

Kankar Ph55

Kankar Ph56

Kankar Ph57

Kankar Ph58

Kankar Ph59

Kankar Ph60

Kankar Ph61

Kankar Ph62

Kankar Ph63

Kankar Ph64

Kankar Ph65

Kankar Ph66

Kankar Ph67

Kankar Ph68

Kankar Ph69

Kankar Ph70

Kankar Ph71

Kankar Ph72

Kankar Ph73

Kankar Ph74

Kankar Ph75

Kankar Ph76

Kankar Ph77

Kankar Ph78

Kankar Ph79

Kankar Ph80

Kankar Ph81

Kankar Ph82

Kankar Ph83

Kankar Ph84

Kankar Ph85

Kankar Ph86

Kankar Ph87

Kankar Ph88

Kankar Ph89

Kankar Ph90

Kankar Ph91

Kankar Ph92

Kankar Ph93

Kankar Ph94

Kankar Ph95

Kankar Ph96

Kankar Ph97

Kankar Ph98

Kankar Ph99

Kankar Ph100

Kankar Ph101

Kankar Ph102

Kankar Ph103

Kankar Ph104

Kankar Ph105

Kankar Ph106

Kankar Ph107

Kankar Ph108

Kankar Ph109

Kankar Ph110

Kankar Ph111

Kankar Ph112

Kankar Ph113

Kankar Ph114

Kankar Ph115

Kankar Ph116

Kankar Ph117

Kankar Ph118

Kankar Ph119

Kankar Ph120

Kankar Ph121

Kankar Ph122

Kankar Ph123

Kankar Ph124

Kankar Ph125

Kankar Ph126

Kankar Ph127

Kankar Ph128

Kankar Ph129

Kankar Ph130

Kankar Ph131

Kankar Ph132

Kankar Ph133

Kankar Ph134

Kankar Ph135

Kankar Ph136

Kankar Ph137

Kankar Ph138

Kankar Ph139

Kankar Ph140

Kankar Ph141

Kankar Ph142

Kankar Ph143

Kankar Ph144

Kankar Ph145

Kankar Ph146

Kankar Ph147

Kankar Ph148

Kankar Ph149

Kankar Ph150

Kankar Ph151

Kankar Ph152

Kankar Ph153

Kankar Ph154

Kankar Ph155

Kankar Ph156

Kankar Ph157

Kankar Ph158

Kankar Ph159

Kankar Ph160

Kankar Ph161

Kankar Ph162

Kankar Ph163

Kankar Ph164

Kankar Ph165

Kankar Ph166

Kankar Ph167

Kankar Ph168

Kankar Ph169

Kankar Ph170

Kankar Ph171

Kankar Ph172

Kankar Ph173

Kankar Ph174

Kankar Ph175

Kankar Ph176

Kankar Ph177

Kankar Ph178

Kankar Ph179

Kankar Ph180

Kankar Ph181

Kankar Ph182

Kankar Ph183

Kankar Ph184

Kankar Ph185

Kankar Ph186

Kankar Ph187

Kankar Ph188

Kankar Ph189

Kankar Ph190

Kankar Ph191

Kankar Ph192

Kankar Ph193

Kankar Ph194

Kankar Ph195

Kankar Ph196

Kankar Ph197

Kankar Ph198

Kankar Ph199

Kankar Ph200

Kankar Ph201

Kankar Ph202

Kankar Ph203

Kankar Ph204

Kankar Ph205

Kankar Ph206

Kankar Ph207

Kankar Ph208

Kankar Ph209

Kankar Ph210

Kankar Ph211

Kankar Ph212

Kankar Ph213

Kankar Ph214

Kankar Ph215

Kankar Ph216

Kankar Ph217

Kankar Ph218

Kankar Ph219

Kankar Ph220

Kankar Ph221

Kankar Ph222

Kankar Ph223

Kankar Ph224

Kankar Ph225

Kankar Ph226

Kankar Ph227

Kankar Ph228

Kankar Ph229

Kankar Ph230

Kankar Ph231

Kankar Ph232

Kankar Ph233

Kankar Ph234

Kankar Ph235

Kankar Ph236

Kankar Ph237

Kankar Ph238

Kankar Ph239

Kankar Ph240

Kankar Ph241

Kankar Ph242

Kankar Ph243

Kankar Ph244

Kankar Ph245

Kankar Ph246

Kankar Ph247

Kankar Ph248

Kankar Ph249

Kankar Ph250

Kankar Ph251

Kankar Ph252

Kankar Ph253

Kankar Ph254

Kankar Ph255

Kankar Ph256

Kankar Ph257

Kankar Ph258

Kankar Ph259

Kankar Ph260

Kankar Ph261

Kankar Ph262

Kankar Ph263

Kankar Ph264

Kankar Ph265

Kankar Ph266

Kankar Ph267

Kankar Ph268

Kankar Ph269

Kankar Ph270

Kankar Ph271

Kankar Ph272

Kankar Ph273

Kankar Ph274

Kankar Ph275

Kankar Ph276

Kankar Ph277

Kankar Ph278

Kankar Ph279

Kankar Ph280

Kankar Ph281

Kankar Ph282

Kankar Ph283

Kankar Ph284

Kankar Ph285

Kankar Ph286

Kankar Ph287

Kankar Ph288

Kankar Ph289

Kankar Ph290

Kankar Ph291

Kankar Ph292

Kankar Ph293

Kankar Ph294

Kankar Ph295

Kankar Ph296

Kankar Ph297

Kankar Ph298

Kankar Ph299

Kankar Ph300

Kankar Ph301

Kankar Ph302

Kankar Ph303

Kankar Ph304

Kankar Ph305

Kankar Ph306

Kankar Ph307

Kankar Ph308

Kankar Ph309

Kankar Ph310

Kankar Ph311

Kankar Ph312

Kankar Ph313

Kankar Ph314

Kankar Ph315

Kankar Ph316

Kankar Ph317

Kankar Ph318

Kankar Ph319

Kankar Ph320

Kankar Ph321

Kankar Ph322

Kankar Ph323

Kankar Ph324

Kankar Ph325

Kankar Ph326

Kankar Ph327

Kankar Ph328

Kankar Ph329

Kankar Ph330

Kankar Ph331

Kankar Ph332

Kankar Ph333

Kankar Ph334

Kankar Ph335

Kankar Ph336

Kankar Ph337

Kankar Ph338

Kankar Ph339

Kankar Ph340

Kankar Ph341

Kankar Ph342

Kankar Ph343

Kankar Ph344

Kankar Ph345

Kankar Ph346

Kankar Ph347

Kankar Ph348

Kankar Ph349

Kankar Ph350

Kankar Ph351

Kankar Ph352

Kankar Ph353

Kankar Ph354

Kankar Ph355

Kankar Ph356

Kankar Ph357

Kankar Ph358

Kankar Ph359

Kankar Ph360

Kankar Ph361

Kankar Ph362

Kankar Ph363

Kankar Ph364

Kankar Ph365

Kankar Ph366

Kankar Ph367

Kankar Ph368

Kankar Ph369

Kankar Ph370

Kankar Ph371

Kankar Ph372

Kankar Ph373

Kankar Ph374

Kankar Ph375

Kankar Ph376

Kankar Ph377

Kankar Ph378

Kankar Ph379

Kankar Ph380

Kankar Ph381

Kankar Ph382

Kankar Ph383

Kankar Ph384

Kankar Ph385

Kankar Ph386

Kankar Ph387

Kankar Ph388

Kankar Ph389

Kankar Ph390

Kankar Ph391

Kankar Ph392

Kankar Ph393

Kankar Ph394

Kankar Ph395

Kankar Ph396

Kankar Ph397

Kankar Ph398

Kankar Ph399

Kankar Ph400

Kankar Ph401

Kankar Ph402

Kankar Ph403

Kankar Ph404

Kankar Ph405

Kankar Ph406

Kankar Ph407

Kankar Ph408

Kankar Ph409

Kankar Ph410

Kankar Ph411

Kankar Ph412

Kankar Ph413

Kankar Ph414

Kankar Ph415

Kankar Ph416

Kankar Ph417

Kankar Ph418

Kankar Ph419

Kankar Ph420

Kankar Ph421

Kankar Ph422

Kankar Ph423

Kankar Ph424

Kankar Ph425

Kankar Ph426

Kankar Ph427

Kankar Ph428

Kankar Ph429

Kankar Ph430

Kankar Ph431

Kankar Ph432

Kankar Ph433

Kankar Ph434

Kankar Ph435

Kankar Ph436

Kankar Ph437

Kankar Ph438

Kankar Ph439

Kankar Ph440

Kankar Ph441

Kankar Ph442

Kankar Ph443

Kankar Ph444

Kankar Ph445

Kankar Ph446

Kankar Ph447

Kankar Ph448

Kankar Ph449

Kankar Ph450

Kankar Ph451

Kankar Ph452

Kankar Ph453

Kankar Ph454

Kankar Ph455

Kankar Ph456

Kankar Ph457

Kankar Ph458

Kankar Ph459

Kankar Ph460

Kankar Ph461

Kankar Ph462

Kankar Ph463

Kankar Ph464

Kankar Ph465

Kankar Ph466

Kankar Ph467

Kankar Ph468

Kankar Ph469

Kankar Ph470

Kankar Ph471

Kankar Ph472

Kankar Ph473

Kankar Ph474

Kankar Ph475

Kankar Ph476

Kankar Ph477

Kankar Ph478

Kankar Ph479

Kankar Ph480

Kankar Ph481

Kankar Ph482

Kankar Ph483

Kankar Ph484

Kankar Ph485

Kankar Ph486

Kankar Ph487

Kankar Ph488

Kankar Ph489

Kankar Ph490

Kankar Ph491

Kankar Ph492

Kankar Ph493

Kankar Ph494

Kankar Ph495

Kankar Ph496

Kankar Ph497

Kankar Ph498

Kankar Ph499

Kankar Ph500

Kankar Ph501

Kankar Ph502

Kankar Ph503

Kankar Ph504

Kankar Ph505

Kankar Ph506

Kankar Ph507

Kankar Ph508

Kankar Ph509

Kankar Ph510

Kankar Ph511

Kankar Ph512

Kankar Ph513

Kankar Ph514

Kankar Ph515

Kankar Ph516

Kankar Ph517

Kankar Ph518

Kankar Ph519

Kankar Ph520

Kankar Ph521

Kankar Ph522

Kankar Ph523

Kankar Ph524

Kankar Ph525

Kankar Ph526

Kankar Ph527

Kankar Ph528

Kankar Ph529

Kankar Ph530

Kankar Ph531

Kankar Ph532

Kankar Ph533

Kankar Ph534

Kankar Ph535

Kankar Ph536

Kankar Ph537

Kankar Ph538

Kankar Ph539

Kankar Ph540

Kankar Ph541

Kankar Ph542

Kankar Ph543

Kankar Ph544

Kankar Ph545

Kankar Ph546

Kankar Ph547

Kankar Ph548

Kankar Ph549

Kankar Ph550

Kankar Ph551

Kankar Ph552

Kankar Ph553

Kankar Ph554

Kankar Ph555

Kankar Ph556

Kankar Ph557

Kankar Ph558

Kankar Ph559

Kankar Ph560

Kankar Ph561

Kankar Ph562

Kankar Ph563

Kankar Ph564

Kankar Ph565

Kankar Ph566

Kankar Ph567

Kankar Ph568

Kankar Ph569

Kankar Ph570

Kankar Ph571

Kankar Ph572

Kankar Ph573

Kankar Ph574

Kankar Ph575

Kankar Ph576

Kankar Ph577

Kankar Ph578

Kankar Ph579

Kankar Ph580

Kankar Ph581

Kankar Ph582

Kankar Ph583

Kankar Ph584

Kankar Ph585

Kankar Ph586

Kankar Ph587

Kankar Ph588

Kankar Ph589

Kankar Ph590

Kankar Ph591

Kankar Ph592

Kankar Ph593

Kankar Ph594

Kankar Ph595

Kankar Ph596

Kankar Ph597

Kankar Ph598

Kankar Ph599

Kankar Ph600

Kankar Ph601

Kankar Ph602

Kankar Ph603

Kankar Ph604

Kankar Ph605

Kankar Ph606

Kankar Ph607

Kankar Ph608

Kankar Ph609

Kankar Ph610

Kankar Ph611

Kankar Ph612

Kankar Ph613

Kankar Ph614

Kankar Ph615

Kankar Ph616

Kankar Ph617

Kankar Ph618

Kankar Ph619

Kankar Ph620

Kankar Ph621

Kankar Ph622

Kankar Ph623

Kankar Ph624

Kankar Ph625

Kankar Ph626

Kankar Ph627

Kankar Ph628

Kankar Ph629

Kankar Ph630

Kankar Ph631

Kankar Ph632

Kankar Ph633

Kankar Ph634

Kankar Ph635

Kankar Ph636

Kankar Ph637

Kankar Ph638

Kankar Ph639

Kankar Ph640

Kankar Ph641

Kankar Ph642

Kankar Ph643

Kankar Ph644

Kankar Ph645

Kankar Ph646

Kankar Ph647

Kankar Ph648

Kankar Ph649

Kankar Ph650

Kankar Ph651

Kankar Ph652

Kankar Ph653

Kankar Ph654

Kankar Ph655

Kankar Ph656

Kankar Ph657

Kankar Ph658

Kankar Ph659

Kankar Ph660

Kankar Ph661

Kankar Ph662

Kankar Ph663

Kankar Ph664

Kankar Ph665

Kankar Ph666

Kankar Ph667

Kankar Ph668

Kankar Ph669

Kankar Ph670

Kankar Ph671

Kankar Ph672

Kankar Ph673

Kankar Ph674

Kankar Ph675

Kankar Ph676

Kankar Ph677

Kankar Ph678

Kankar Ph679

Kankar Ph680

Kankar Ph681

Kankar Ph682

Kankar Ph683

Kankar Ph684

Kankar Ph685

Kankar Ph686

Kankar Ph687

Kankar Ph688

Kankar Ph689

Kankar Ph690

Kankar Ph691

Kankar Ph692

Kankar Ph693

Kankar Ph694

Kankar Ph695

Kankar Ph696

Kankar Ph697

Kankar Ph698

Kankar Ph699

Kankar Ph700

Kankar Ph701

Kankar Ph702

Kankar Ph703

Kankar Ph704

Kankar Ph705

Kankar Ph706

Kankar Ph707

Kankar Ph708

Kankar Ph709

Kankar Ph710

Kankar Ph711

Kankar Ph712

Kankar Ph713

Kankar Ph714

Kankar Ph715

Kankar Ph716

Kankar Ph717

Kankar Ph718

Kankar Ph719

Kankar Ph720

Kankar Ph721

Kankar Ph722

Kankar Ph723

Kankar Ph724

Kankar Ph725

Kankar Ph726

Kankar Ph727

Kankar Ph728

Kankar Ph729

Kankar Ph730

Kankar Ph731

Kankar Ph732

Kankar Ph733

Kankar Ph734

Kankar Ph735

Kankar Ph736

Kankar Ph737

Kankar Ph738

Kankar Ph739

Kankar Ph740

Kankar Ph741

Kankar Ph742

Kankar Ph743

Kankar Ph744

Kankar Ph745

Kankar Ph746

Kankar Ph747

Kankar Ph748

Kankar Ph749

Kankar Ph750

Kankar Ph751

Kankar Ph752

Kankar Ph753

Kankar Ph754

Kankar Ph755

Kankar Ph756

Kankar Ph757

Kankar Ph758

Kankar Ph759

Kankar Ph760

Kankar Ph761

Kankar Ph762

Kankar Ph763

Kankar Ph764

Kankar Ph765

Kankar Ph766

Kankar Ph767

Kankar Ph768

Kankar Ph769

Kankar Ph770

Kankar Ph771

Kankar Ph772

Kankar Ph773

Kankar Ph774

Kankar Ph775

Kankar Ph776

Kankar Ph777

Kankar Ph778

Kankar Ph779

Kankar Ph780

Kankar Ph781

Kankar Ph782

Kankar Ph783

Kankar Ph784

Kankar Ph785

Kankar Ph786

Kankar Ph787

Kankar Ph788

Kankar Ph789

Kankar Ph790

Kankar Ph791

Kankar Ph792

Kankar Ph793

Kankar Ph794

Kankar Ph795

Kankar Ph796

Kankar Ph797

Kankar Ph798

Kankar Ph799

Kankar Ph800

Kankar Ph801

Kankar Ph802

Kankar Ph803

Kankar Ph804

Kankar Ph805

Kankar Ph806

Kankar Ph807

Kankar Ph808

Kankar Ph809

Kankar Ph810

Kankar Ph811

Kankar Ph812

Kankar Ph813

Kankar Ph814

Kankar Ph815

Kankar Ph816

Kankar Ph817

Kankar Ph818

Kankar Ph819

Kankar Ph820

Kankar Ph821

Kankar Ph822

Kankar Ph823

Kankar Ph824

Kankar Ph825

Kankar Ph826

Kankar Ph827

Kankar Ph828

Kankar Ph829

Kankar Ph830

Kankar Ph831

Kankar Ph832

Kankar Ph833

Kankar Ph834

Kankar Ph835

Kankar Ph836

Kankar Ph837

Kankar Ph838

Kankar Ph839

Kankar Ph840

Kankar Ph841

Kankar Ph842

Kankar Ph843

Kankar Ph844

Kankar Ph845

Kankar Ph846

Kankar Ph847

Kankar Ph848

Kankar Ph849

Kankar Ph850

Kankar Ph851

Kankar Ph852

Kankar Ph853

Kankar Ph854

Kankar Ph855

Kankar Ph856

Kankar Ph857

Kankar Ph858

Kankar Ph859

Kankar Ph860

Kankar Ph861

Kankar Ph862

Kankar Ph863

Kankar Ph864

Kankar Ph865

Kankar Ph866

Kankar Ph867

Kankar Ph868

Kankar Ph869

Kankar Ph870

Kankar Ph871

Kankar Ph872

Kankar Ph873

Kankar Ph874

Kankar Ph875

Kankar Ph876

Kankar Ph877

Kankar Ph878

Kankar Ph879

Kankar Ph880

Kankar Ph881

Kankar Ph882

Kankar Ph883

Kankar Ph884

Kankar Ph885

Kankar Ph886

Kankar Ph887

Kankar Ph888

Kankar Ph889

Kankar Ph890

Kankar Ph891

Kankar Ph892

Kankar Ph893

Kankar Ph894

Kankar Ph895

Kankar Ph896

Kankar Ph897

Kankar Ph898

Kankar Ph899

Kankar Ph900

Kankar Ph901

Kankar Ph902

Kankar Ph903

Kankar Ph904

Kankar Ph905

Kankar Ph906

Kankar Ph907

Kankar Ph908

Kankar Ph909

Kankar Ph910

Kankar Ph911

Kankar Ph912

Kankar Ph913

Kankar Ph914

Kankar Ph915

Kankar Ph916

Kankar Ph917

Kankar Ph918

Kankar Ph919

Kankar Ph920

Kankar Ph921

Kankar Ph922

Kankar Ph923

Kankar Ph924

Kankar Ph925

Kankar Ph926

Kankar Ph927

Kankar Ph928

Kankar Ph929

Kankar Ph930

Kankar Ph931

Kankar Ph932

Kankar Ph933

Kankar Ph934

Kankar Ph935

Kankar Ph936

Kankar Ph937

Kankar Ph938

Kankar Ph939

Kankar Ph940

Kankar Ph941

Kankar Ph942

Kankar Ph943

Kankar Ph944

Kankar Ph945

Kankar Ph946

Kankar Ph947

Kankar Ph948

Kankar Ph949

Kankar Ph950

Kankar Ph951

Kankar Ph952

Kankar Ph953

Kankar Ph954

Kankar Ph955

Kankar Ph956

Kankar Ph957

Kankar Ph958

Kankar Ph959

Kankar Ph960

Kankar Ph961

Kankar Ph962

Kankar Ph963

Kankar Ph964

Kankar Ph965

Kankar Ph966

Kankar Ph967

Kankar Ph968

Kankar Ph969

Kankar Ph970

Kankar Ph971

Kankar Ph972

Kankar Ph973

Kankar Ph974

Kankar Ph975

Kankar Ph976

Kankar Ph977

Kankar Ph978

Kankar Ph979

Kankar Ph980

Kankar Ph981

Kankar Ph982

Kankar Ph983

Kankar Ph984

Kankar Ph985

Kankar Ph986

Kankar Ph987

Kankar Ph988

Kankar Ph989

Kankar Ph990

Kankar Ph991

Kankar Ph992

Kankar Ph993

Kankar Ph994

Kankar Ph995

Kankar Ph996

Kankar Ph997

Kankar Ph998

Kankar Ph999

Kankar Ph1000

Kankar Ph1001

Kankar Ph1002

Kankar Ph1003

Kankar Ph1004

Kankar Ph1005

Kankar Ph1006

Kankar Ph1007

Kankar Ph1008

Kankar Ph1009

Kankar Ph1010

Kankar Ph1011

Kankar Ph1012

Kankar Ph1013

Kankar Ph1014

Kankar Ph1015

Kankar Ph1016

Kankar Ph1017

Kankar Ph1018

Kankar Ph1019

Kankar Ph1020

Kankar Ph1021

Kankar Ph1022

Kankar Ph1023

Kankar Ph1024

Kankar Ph1025

Kankar Ph1026

Kankar Ph1027

Kankar Ph1028

Kankar Ph1029

Kankar Ph1030

Kankar Ph1031

Kankar Ph1032

Kankar Ph1033

Kankar Ph1034

Kankar Ph1035

Kankar Ph1036

Kankar Ph1037

Kankar Ph1038

Kankar Ph1039

Kankar Ph1040

Kankar Ph1041

Kankar Ph1042

Kankar Ph1043

Kankar Ph1044

Kankar Ph1045

Kankar Ph1046

Kankar Ph1047

Kankar Ph1048

Kankar Ph1049

Kankar Ph1050

Kankar Ph1051

Kankar Ph1052

Kankar Ph1053

Kankar Ph1054

Kankar Ph1055

Kankar Ph1056

Kankar Ph1057

Kankar Ph1058

Kankar Ph1059

Kankar Ph1060

Kankar Ph1061

Kankar Ph1062

Kankar Ph1063

Kankar Ph1064

Kankar Ph1065

Kankar Ph1066

Kankar Ph1067

Kankar Ph1068

Kankar Ph1069

Kankar Ph1070

Kankar Ph1071

Kankar Ph1072

Kankar Ph1073

Kankar Ph1074

Kankar Ph1075

Kankar Ph1076

Kankar Ph1077

Kankar Ph1078

Kankar Ph1079

Kankar Ph1080

Kankar Ph1081

Kankar Ph1082

Kankar Ph1083

Kankar Ph1084

Kankar Ph1085

Kankar Ph1086

Kankar Ph1087

Kankar Ph1088

Kankar Ph1089

Kankar Ph1090

Kankar Ph1091

Kankar Ph1092

Kankar Ph1093

Kankar Ph1094

Kankar Ph1095

Kankar Ph1096

Kankar Ph1097


Kankar Ph1098


Kankar

 DELHI JAL BOARD DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT		DATE OF ANALYSIS : 18.03.2025									
--	--	-------------------------------	--	--	--	--	--	--	--	--	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli) 100ml	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet) mg/l	TSS (outlet) mg/l	BOD (inlet) mg/l	BOD (outlet) mg/l	COD (inlet) mg/l	COD (outlet) mg/l	Ammoniacal nitrogen (inlet) mg/l	Ammoniacal nitrogen (outlet) mg/l	Ortho phosphate (inlet) mg/l	Ortho phosphate (outlet) mg/l	Sulphide (inlet) mg/l	Sulphide (outlet) mg/l	Inlet MPN (T.Coli) 100ml	Outlet MPN (T.Coli) 100ml	Inlet MPN (F.Coli) 100ml	Outlet MPN (F.Coli) 100ml	Remarks	Feed SPS								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammoniacal nitrogen	DBP	18.03.2025	-	7.17	7.63	277	6	188	5	486	16	18	9.6	4.0	0.8	8.2	Nil	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS					
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	18.03.2025	-	7.31	7.44	485	113	337	63	846	126	26	10.0	846.0	126.0	2.5	Nil	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS						
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	18.03.2025	-	7.28	7.55	443	6	217	4	624	12	18	0.0	3.0	2.0	4	Nil	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS						
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	15.03.2025	-	7.30	7.71	446	12	450	7	985	30	100	27.0	1.6	0.3	1.5	Nil	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS				
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	18.03.2025	10	7.00	7.40	320	8	160	6	387	23	28	0.8	4.0	1.5	5.6	Nil	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS			
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	18.03.2025	25	7.00	7.50	320	16	160	9	387	43	28	3.0	4.0	2.0	5.6	2	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS			
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	18.03.2025	10	7.00	7.50	320	16	160	9	387	43	28	3.0	4.0	2.0	5.6	2	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS		
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	18.03.2025	45	7.10	7.50	298	14	152	9	363	48	30	4.5	3.8	1.8	6.4	2.8	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS		
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers	-	not treated, but compliance is OK	10	10	50	5	2	230	03.03.2025	9	7.00	7.50	324	8	162	5	424	12	35	0.6	3.8	1.0	6.4	nil	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS		
10		CWG	1	MBR	M/s Toshiba Water Solut on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	1	7.10	7.50	308	BDL	150	BDL	411	6	38	nil	4.0	nil	5.6	nil	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS		
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	18.03.2025	-	7.00	7.50	180	8	85	4	248	15	18	0.8	2.9	1.0	2.5	0.6	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS		
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.03.2025	-	7.20	7.60	284	9	176	5	303	12	23	0.4	3.0	1.2	3.2	0.7	-	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS	
13	N.S.T.P.C.Pillar	Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	18.03.2025	-	7.10	7.60	128	7	56	3	294	10	30	0.5	2.9	0.7	4	0.6	-	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	17.03.2025	10.51	7.30	7.50	230	8	119	5	342	15	40	1.0	3.8	0.9	5.2	0.8	-	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS	
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	18.03.2025	-	7.57	8.08	374	14	190	16	-	-	30	10.0	3.1	2.1	0.8	Nil	-	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS	
16		Nilothi Ph-II	20	ASP	VEDLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	18.03.2025	-	7.46	7.81	378	17	200	20	-	-	25	16.0	3.0	2.1	1.1	Nil	-	-	-	-	-	-	-	-	-	-	-	-	Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
17	Nihothi	Okhla Ph-V	16	ASP	DJB	-	not treated, but compliance is OK	50	30	250	50	5	230	18.03.2025	-	7.20	7.50	242	13	203	5.5	-	-	42	4.0	1.2	1.5	-	-	24 x 10^14	35 x 10^3	24 x 10^14	35 x 10^3	PAC Dosing	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS								
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	18.03.2025	-	7.10	7.50	474	7	46.8	4	-	-	42	0.0	1.0	1.6	-	-	24 x 10^14	93	21 x 10^13	43	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS	
19		Okhla New	124	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS			
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1	-	-	24 x 10^15	46 x 10^4	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2	-	-	93 x 10^12	24 x 10^5	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	11.03.2025	-	7.00	7.40	568	28	360	17	-	-	64	60.0	0.5	2.8	-	-	15x10^14	24x10^5	23x10^13	11x10^5	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.10	7.50	592	42	260	22	-	-	46	24.0	2.4	2.0	-	-	24x10^15	24x10^5	24x10^15	93x10^3	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.20	7.50	354	25	220	14	-	-	40	21.0	0.4	1.8	-	-	24x10^15	11x10^5	46x10^14	93x10^3	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
25	Rithala	Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degraonment	-	not treated, but compliance is OK	10	10	50	5	2	230	18.03.2025	-	7.20	7.4	170	12	195	7.9	-	-	46	2.8	2.8	2.0	-	-	24 x 10^14	75 x 10^3	11 x 10^14	20 x 10^3	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degraonment	-	Chlorination	10	10	50	5	2	230	18.03.2025	-	7.10	7.60	144	15	178	11.6	-	-	40	2.4	2.0	1.8	-	-	24 x 10^14	2400	46 x 10^13	93	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS	
27		SNH drain	2.2	Biofor and dansadeg	Degraonment	-	not treated, but compliance is OK	10	10	50	5	2	230	18.03.2025	-	7.10	7.50	280	8	430	5	-	-	48	1.0	3.2	0.0	-	-	24 x 10^14	15 x 10^5	24 x 10^13	15 x 10^4	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	18.03.2025	-	7.60	7.63	308	18	187.5	10	466	42	25	0.2	3.8	3.0	4.4	0	-	-	-	-	-	-	-	-	-	-	-	Plant is under Rehabilitation	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS	
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	18.03.2025	-	7.60	8.18	308	9	187.5	4	466	19	25	0.1	3.8	2.5	4.4	0	-	-	-	-	-	-	-	-	-	-	-	Plant is under Rehabilitation	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS	
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.03.2025	-	7.26	7.55	290	2	172	2	463	16	24	0.1	3.0	0.5	1.2	Nil	-	-	-	-	-	-	-	-	-	-	-	Plant Under Rehabilitation	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS	
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	18.03.2025	41.51	7.35	7.58	352	9	183	8	456	34	22	3.0	4.2	0.9	3.2	0.4	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	18.03.2025	36.92	7.42	7.60	420	8	205	7	524	33	23	7.0	4.1	0.5	2.8	0.8	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	18.03.2025	11.1	7.25	7.30	272	9	151	6	376	32	42	0.6	5.5	1.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run	Uttam Nagar SPS, Preet Nagar SPS, Preetpur SPS, Preetpur SPS
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-																																				

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammoniacal Nitrogen (inlet)	Ammoniacal Nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS	
								TSS	BOD	COD	Ammoniacal Nitrogen	DBP																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	19.03.2025	-	7.06	7.28	123	11	118	9	274	28	32	13.0	3.9	0.9	7	Nil				Plant is under rehabilitation and running with 50% capacity.	Uttam Nagar SPS, Preet Nagar SPS, Preet Nagar SPS		
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	19.03.2025	-	7.23	7.34	417	32	220	52	611	89	27	16.0	2.8	6.0	2.3	Nil				under rehabilitation state and running with 50% capacity.	Preksh SPS, Barabanki SPS, Barabanki SPS		
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	19.03.2025	-	7.16	7.47	376	5	217	3	628	20	28	0.5	2.9	0.6	4.2	Nil							
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	15.03.2025	-	7.30	7.71	446	12	450	7	985	30	100	27.0	1.6	0.3	1.5	Nil	-	-	-	-			
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	19.03.2025	10	7.00	7.50	304	7	157	5	436	12	32	1.0	3.5	1.2	6	Nil						Preksh SPS, Barabanki SPS, Barabanki SPS	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	19.03.2025	25	7.00	7.50	304	9	157	7	436	3.5	32	3.5	3.5	2.0	6	0.8						Preksh SPS, Barabanki SPS, Barabanki SPS	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	19.03.2025	10	7.00	7.50	304	9	157	7	436	15	32	3.5	3.5	2.0	6	0.8							
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	19.03.2025	45	6.90	7.50	312	10	153	7	440	16	35	4.0	3.8	2.4	6.4	Nil							
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers	-	not treated, but compliance is OK	10	10	50	5	2	230	03.03.2025	9	7.00	7.50	324	8	162	5	424	12	35	0.6	3.8	1.0	6.4	nil						Chhatrapati	
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	1	7.10	7.50	308	BDL	BDL	411	6	38	nil	4.0	nil	5.6	nil								
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	19.03.2025	8	7.20	7.40	156	5	78	3	214	10	20	0.6	2.7	0.9	2.4	nil						Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	19.03.2025	9.5	7.30	7.60	198	6	91	4	258	12	22	0.8	2.9	1.1	2.8	0.3							
13	Nithoti	Coronation New	70	ASP	I&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	19.03.2025	56.823	7.20	7.60	172	6	90	4	224	15	33	0.6	3.0	0.8	3.7	0.2						Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	19.03.2025	10.41	7.20	7.50	146	11	63	06	214	19	38	0.9	3.5	1.0	2.7	0.5							
15		Nithoti Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	19.03.2025	-	7.54	8.00	350	10	180	12	-	-	28	8.0	3.3	1.5	0.9	Nil			27*10*10	910			under rehabilitation state and running with 50% capacity.
16		Nithoti Ph-II	20	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	19.03.2025	-	7.45	7.85	282	9	160	14	-	-	24	10.0	3.1	1.8	0.7	Nil							
17	Ohlia	Ohlia Ph-V	16	ASP	DJB	-	not treated, but compliance is OK	50	30	250	50	5	230	19.03.2025	-	7.30	7.60	228	10	230	6	-	-	48	3.0	2.8	2.8		24 x 10*14	21 x 10*4	35 x 10*12	15 x 10*3		PAC Dosing		
18		Ohlia Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	19.03.2025	-	7.20	7.90	334	08	225	6	-	-	46	0.0	3.0	2.5		24 x 10*14	2400	21 x 10*12	3.6				
19		Ohlia New	124					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run			
20		Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1		24 x 10*15	46 x 10*4						
21	Ohlia	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	-	45	31.0	3.2	1.2		93 x 10*12	24 x 10*5						
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	11.03.2025	-	7.00	7.40	568	28	360	17	-	-	64	60.0	0.5	2.8		15x10*14	24x10*5	23x10*13	11x10*5				
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.10	7.50	592	42	260	22	-	-	46	24.0	2.4	2.0		24x10*15	24x10*5	24x10*15	93x10*3				
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	11.03.2025	-	7.20	7.50	354	25	220	14	-	-	40	21.0	0.4	1.8		24x10*15	11x10*5	46x10*14	93x10*3				
25	Delhi Gate	Ph-I	2.2	Biofor and dansadeg	Degraoient	-	not treated, but compliance is OK	10	10	50	5	2	230	18.03.2025		7.20	7.4	170	12	195	7.9	-	-	46	2.8	2.8	2.0		24 x 10*14	75 x 10*3	11 x 10*14	20 x 10*3				
26		Ph-II	15	Biofor and dansadeg	Degraoient	-	Chlorination	10	10	50	5	2	230	18.03.2025		7.10	7.60	144	15	178	11.6	-	-	40	2.4	2.0	1.8		24 x 10*14	2400	46 x 10*13	93				
27		SNH drain	2.2	Biofor and dansadeg	Degraoient	-	not treated, but compliance is OK	10	10	50	5	2	230	18.03.2025		7.10	7.50	280	8	430	5	-	-	48	1.0	3.2	0.0		24 x 10*14	15 x 10*5	24 x 10*13	15 x 10*4				
28		Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	19.03.2025	-	7.36	7.79	252	16	-	-	367	48	22	0.2	3.5	2.5	2.8	0						Plant is under Rehabilitation	
29	Pappankalan	Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	19.03.2025	-	7.36	8.20	252	6	-	-	367	21	22	0.3	3.5	2.0	2.8	0							
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.03.2025	-	7.26	7.55	290	2	172	2	463	16	24	0.1	3.0	0.5	1.2	Nil	-	-	-	-	-	Plant Under Rehabilitation	
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	19.03.2025	41	7.38	7.60	384	8	195	7	483	33	26	3.0	3.5	0.7	2.8	1.2	-	-	-	-	-	Plant Under trial run	
32	Rithala	Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	19.03.2025	35.01	7.39	7.62	372	9	190	8	471	34	28	4.0	3.2	0.8	2.4	0.4	-	-	-	-	-		
33		Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	19.03.2025	11.45	7.40	7.42	472	10	234	7	584	32	32	0.2	3.5	1.2	-	-	-	-	-	-	-		
34	Yamuna Vihar	Yamuna Vihar Ph-I	10	ASP	DJB	-	-	50	30	250	50	5	-	19.03.2025	10.87	7.20	7.40	412	34	232	22	648	70	34	22.0	3.6	1.8	4.8	1.8	11x10*13	75x10*6	12x10*11	14x10*5			
35		Yamuna Vihar Ph-II	15	ASP(FAS)	M/s SIPL-RMC JV	Disc Filter	UV	10	10	50	5	2	230	19.03.2025	15.11	7.30	7.50	344	12	203	8	590	22	30	16.0	3.9	1.8	4.4	1.4	24x10*13	15x10*7	28x10*11	11x10*5		Plant Under Rehabilitation	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	19.03.2025	27.37	7.20	7.50	392	69	209	40	744	102	36	28.0	4.4	2.2	6.2	2.8	29x10*12	21x10*7	75x10*11	15x10*5			
37	Sonila Vihar		7					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction			
Total Treatment			749.26																																	





DATE OF ANALYSIS : 20.03.2025	
-------------------------------	--

S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (F-Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (Inlet)	pH (Outlet)	TSS (Inlet)	TSS (Outlet)	BOD (Inlet)	BOD (Outlet)	COD (Inlet)	COD (Outlet)	Ammonical Nitrogen (Inlet)	Ammonical Nitrogen (Outlet)	Ortho phosphate (Inlet)	Ortho phosphate (Outlet)	Sulphate (Inlet)	Sulphate (Outlet)	Inlet MPN (F-Coli)	Outlet MPN (F-Coli)	Inlet MPN (B-Coli)	Outlet MPN (B-Coli)	Remarks	Feed SPS		
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical Nitrogen	100ml	20.03.2025	-	7.13	7.54	89	10	-	-	-	-	31	11.4	3.0	0.8	7.1	Nil	24x10 ⁸	46x10 ⁵	24x10 ⁷	21x10 ⁴	Plant is under rehabilitation and running with 50% capacity. under rehabilitation state and running with 50% capacity.	Uman Nagar SPS Phanagar SPS Keshopur SPS	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	20.03.2025	-	7.27	7.45	305	77	-	-	-	33	17.0	3.0	2.8	2.7	Nil							
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	20.03.2025	-	7.14	7.44	271	7	-	-	-	28	0.4	3.5	2.0	6.2	Nil							
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	15.03.2025	-	7.30	7.71	446	12	450	7	985	30	100	27.0	1.6	0.3	1.5	Nil	-	-	-		-	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	20.03.2025	10	7.10	7.30	244	9	145	8	420	15	30	1.8	4.0	0.8	5.6	0.8					Project SPS, Bhatpur SPS, Kapashera SPS, Dandabara SPS.	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	20.03.2025	25	7.10	7.50	244	8	145	6	420	12	30	2.5	4.0	1.5	5.6	0.4					Plant Vihar, Jagdi Endara, Ganga Colony, Mandand, Palyanagar, New Palyanagar, Indubara, Ghodri	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	20.03.2025	10	7.10	7.50	244	8	145	6	420	12	30	2.5	4.0	1.5	5.6	0.4					-	
8		Kondli Ph-IV	45	ASP(FAS)	Ayaappa Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	03.03.2025	45	7.10	7.50	286	9	148	7	440	18	28	4.5	3.5	1.8	6.4	1.2						
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers	-	Chlorination	10	10	50	5	2	230	03.03.2025	9	7.00	7.50	324	8	162	5	424	12	35	0.6	3.8	1.0	6.4	nil					Chhapar drain	
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	03.03.2025	1	7.10	7.50	308	BDL	150	BDL	411	6	38	nil	4.0	nil	5.6	nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	20.03.2025	8	7.30	7.50	162	8	92	4	244	17	23	0.5	2.5	0.8	1.8	0.8					Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	20.03.2025	9.5	7.20	7.60	188	6	114	3	290	15	24	0.7	2.6	1.2	2.2	nil						
13	Nihothi	Coronation New	70	ASP	L&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	20.03.2025	54.858	7.20	7.50	166	7	96	3	253	15	36	0.6	3.1	0.7	2.5	0.5					Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	19.03.2025	10.41	7.20	7.50	146	11	63	06	214	19	38	0.9	3.5	1.0	2.7	0.5						
15		Nihothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	20.03.2025	-	7.57	8.04	330	20	-	-	-	30	8.0	3.0	1.2	0.72	Nil					under rehabilitation state and running with 50% capacity.	Phatiga SPS, Bakawana SPS, Dand Nagar SPS	
16		Nihothi Ph-II	20	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	20.03.2025	-	7.42	7.85	344	11	-	-	-	25	6.0	3.2	1.5	0.96	Nil							
17	Okhla	Okhla Ph-V	16	ASP	DIB	-	Chlorination	50	30	250	50	5	230	20.03.2025	-	7.20	7.50	230	8	175	5	-	44	3.2	2.5	1.1			43 x 10 ¹²	46 x 10 ⁴	9.1 x 10 ¹²	21 x 10 ³	PAC Dosing	Okhla SPS, Old New SPS, Palyar Nagar SPS	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	20.03.2025	-	7.10	7.70	306	04	225	4	-	47	2.7	3.2	0.6			75 x 10 ¹²	3.6	9.1 x 10 ¹²	<1.8			
19		Okhla New	124											-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Plant Under trial run		
20		Mehrauli	5	Extended Aeration	DIB	-	-	50	30	250	50	5	-	15.02.2025	-	7.00	7.60	252	34	195	20	435	79	41	30.0	2.2	1.1			24 x 10 ¹⁵	46 x 10 ⁴				
21	Okhla	Mohar band	0.66	Fluidized Aerobic Bed	DIB	-	-	50	30	250	50	5	-	06.02.2025	-	7.20	7.30	310	34	245	29	-	45	31.0	3.2	1.2			93 x 10 ¹²	24 x 10 ¹⁵					
22		Ghitorini	5	ASP	DIB	-	-	30	20	250	50	5	-	11.03.2025	-	7.00	7.40	568	28	360	17	-	64	60.0	0.5	2.8			15x10 ¹⁴	24x10 ⁵	23x10 ¹³	11x10 ⁵			
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DIB	-	-	50	30	250	50	5	-	11.03.2025	-	7.10	7.50	592	42	260	22	-	46	24.0	2.4	2.0			24x10 ¹⁵	24x10 ⁵	24x10 ¹⁵	93x10 ³			
24		Vasant Kunj Ph-II	3	Extended Aeration	DIB	-	-	50	30	250	50	5	-	11.03.2025	-	7.20	7.50	354	25	220	14	-	40	21.0	0.4	1.8			24x10 ¹⁵	11x10 ⁵	46x10 ¹⁴	93x10 ³			
25	Pappankaran	Delhi Gate Ph-I	2.2	Biofor and dandsadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	18.03.2025	-	7.20	7.4	170	12	195	7.9	-	46	2.8	2.8	2.0			75 x 10 ¹³	11 x 10 ¹⁴			20 x 10 ³		
26		Delhi Gate Ph-II	15	Biofor and dandsadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	18.03.2025	-	7.10	7.60	144	15	178	11.6	-	40	2.4	2.0	1.8			24 x 10 ¹⁴	2400	46 x 10 ¹³	93			
27		SNH drain	2.2	Biofor and dandsadeg	Degramoent	-	Chlorination	10	10	50	5	2	230	18.03.2025	-	7.10	7.50	280	8	430	5	-	48	1.0	3.2	0.0			24 x 10 ¹⁴	15 x 10 ⁵	24 x 10 ¹³	15 x 10 ⁴			
28		Phappankaran Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	20.03.2025	-	7.53	7.75	368	19	-	-	486	51	25	0.2	3.2	2.4	3.8	0					Plant is under Rehabilitation	Dwarka Sector-7, Dwarka Sector 11, Dwarka Sector 16, Dwarka Sector 24
29	Rithala	Phappankaran Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	20.03.2025	-	7.53	8.20	368	5	-	-	486	23	25	0.1	3.2	2.0	3.8	0						
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	18.03.2025	-	7.26	7.55	290	2	172	2	463	16	24	0.1	3.0	0.5	1.2	Nil		-	-	-	Plant Under Rehabilitation	CGMS Noidha SPS
31		Rithala Ph-I	40	ASP	Ms WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	20.03.2025	41.49	7.27	7.51	348	10	175	8	452	38	25	2.0	3.8	0.6	3.6	0.4	--	--	--	--	Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	20.03.2025	35.3	7.31	7.53	332	9	172	8	438	36	26	7.0	3.4	0.7	3.2	0.8	--	--	--	--		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinsh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	20.03.2025	11.1	7.14	7.22	764	9	343	6	856	28	25	0.6	4.0	1.0	-	-	24x10 ⁸ *	1100	24x10 ⁷ +	160		
34		Yamuna Vihar Ph-I	10	ASP	DIB	-	-	50	30	250	50	5	-	20.03.2025	10.7	7.20	7.40	344	24	205	15	596	48	30	20.0	3.4	1.6	5	2	29x10 ¹²	15x10 ⁷	27x10 ¹¹	20x10 ⁵		
35		Yamuna Vihar	15	ASP(FAS)	M/s SIPL-RKC JV	Disc Filter	UV	10	10	50	5	2	230	20.03.2025	15.05	7.30	7.50	320	10	193	7	528	18	28	14.0	3.6	1.0	4.6	1.6	11x10 ¹³	75x10 ⁶	28x10 ¹¹	15x10 ⁵	Plant Under Rehabilitation	Ghenda-I SPS, Ghenda-II SPS, Zafarabad SPS, Beharapur SPS, Yamuna Vihar SPS, Ghenda-I SPS, Ghenda-II SPS, Zafarabad SPS, Beharapur SPS, Yamuna Vihar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & Joly	-	-	30	20	-	-	-	-	20.03.2025	27.55	7.30	7.60	652	45	346	31	958	92	38	30.0	4.2	2.4	6.8	3.2	24x10 ¹³	46x10 ⁷	35x10 ¹¹	14x10 ⁵		
37	Sonia Vihar	7											-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	14
Plant Under fit	21
%Unfit	40
%fit	60


% Fit & unfit report (As per design parameter)

% Fit 60.0%

% Unfit 40.0%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)



Utam Nagar SPS
Pongangpur SPS

Total Treatment	749.26
	Plant not meeting standard as per design parameter
	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	13
Plant Under fit	22
%Unfit	37
%fit	63

% Fit & unfit report (As per design parameter)

%fit
62.9%

%Unfit
37.1%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)

