

DELHI JAL BOARD			
DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT			

S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (EColi)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (EColi)	Outlet MPN (EColi)	Inlet MPN (EColi)	Outlet MPN (EColi)	Remarks	Feed SPS			
								TSS	BOD	COD	Ammonical nitrogen	100ml																								
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	31.05.2025	-	7.11	7.37	231	1	170	5	284	11	14	1.1	2.5	0.1	10.5	Nil					Slime finger SPS Phosphager SPS Keshapur ISP		
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	31.05.2025	-	7.20	7.44	355	3	120	6	427	17	19	3.7	4.5	3.0	5.9	Nil	24x10*9	24000	21x10*8	11000	Plant is under rehabilitation and running with 50% capacity.		
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	31.05.2025	-	7.45	7.19	308	3	130	7	300	22	21	1.4	4.0	0.2	8.2	Nil					under rehabilitation state and running with 50% capacity.		
4		Kapashera	10	SBR	TRIVENI	-	UV	10	10	50	5	2	230	30.05.2025	-	7.40	7.70	162	16	125	12	364	46	40	5.0	4.0	1.2	2.7	0			12x10*12	7500	Phisher SPS, Redpur SPS, Kapashera SPS, Dandabara SPS, Sheet Ular, Jagdi Endore, Gans Colony, Marand, Kalyanpur, New Kalyanpur, Mulbarpur, Chindri		
5	Kondli	Kondli Ph-I	5	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	01.06.2025	10	7.00	7.50	304	7	153	6	436	11	30	1.5	3.0	1.2	5.6	Nil							
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	01.06.2025	25	7.00	7.40	304	9	153	7	436	14	36	3.5	3.0	1.5	5.6	0.5							
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	01.06.2025	10	7.00	7.40	304	9	153	7	436	14	30	3.5	3.0	1.5	5.6	0.5							
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd		Disc Filter	UV	10	10	50	5	2	230	01.06.2025	45	7.10	7.50	332	8	160	8	460	13	32	3.5	3.5	1.5	6.2	Nil						
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat+SBR	HNB Engineers			not installed, but compliance=120	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	0.8	7.2	Nil						Cholapur drain
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil							
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	01.06.2025		7.00	7.60	184	9	97	5	232	19	20	0.8	2.5	0.7	4.2	bdI						Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	01.06.2025		7.40	7.60	122	8	71	4	217	17	17	0.5	2.2	0.6	2	bdI							
13	Nilothi	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	01.06.2025		7.20	7.70	154	10	85	6	240	18	27	0.7	3.2	0.9	3.7	bdI						Poly dosing	
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	30.05.2025	-	7.20	7.70	188	10	108	5	246	14	35</												

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	14
Plant Under fit	21
%Unfit	40
%Fit	60


% Fit & unfit report (As per design parameter)

%Fit 60.0%

%Unfit 40.0%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)




DATE OF ANALYSIS : 02.06.2025	


S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (FC col)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (FC col)	Outlet MPN (FC col)	Inlet MPN (B col)	Outlet MPN (B col)	Remarks	Feed SPS					
								TSS	BOD	COD	Ammonical nitrogen	Ortho phosphate	100ml															100ml	100ml	100ml	100ml							
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	02.06.2025	-	7.18	7.43	90	2	113	2	205	10	30.2	0.4	3.0	0.3	10.5	Nil					Slime finger SPS Phosphager SPS Keshopur ISP				
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	02.06.2025	-	7.26	7.47	477	2	320	3	609	13	30	1.8	5.0	2.5	5	Nil					Plant is under rehabilitation and running with 50% capacity.				
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	02.06.2025	-	7.35	7.42	342	3	202	7	379	18	18.2	1.6	5.0	2.5	7.6	Nil	24x10*10	24x10*6	24x10*9	11x10*4	under rehabilitation state and running with 50% capacity.				
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	30.05.2025	-	7.40	7.70	162	16	125	12	364	46	40	5.0	4.0	1.2	2.7	0			12x10*12	7500			Heptan SPS, Endopur SPS, Kapashera SPS, Dandabara SPS, Sheet Vlar, Ajga Endura, Gava Chera, Manand, Kalyanpur, New Kalyanpur, Indubara, Chavdi		
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	02.06.2025	10	6.90	7.40	328	9	155	7	477	14	30	2.5	36.0	3.0	6	1.2									
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	02.06.2025	25	6.90	7.50	328	9	155	8	477	15	30	5.0	3.2	2.0	6	0.8									
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	02.06.2025	10	6.90	7.50	328	9	155	8	477	15	30	5.0	3.2	2.0	6	0.8									
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd		Disc Filter	UV	10	10	50	5	2	230	02.06.2025	45	6.90	7.30	338	7	153	6	462	11	32	5.0	3.5	1.8	5.6	Nil								
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat+ISBR	HNB Engineers	-	not installed, but compliance=120	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	0.8	7.2	Nil							Chelpur drain		
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil									
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	02.06.2025	-	7.30	7.50	172	10	101	05	243	17	19	0.7	2.2	0.7	3.2	1							Half stream of plant is Under Rehabilitation		
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	02.06.2025	-	7.20	7.60	298	10	129	04	312	19	18	0.7	2.5	0.5	2.7	0.6									
13	Niloti	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	02.06.2025	-	7.30	7.70	360	10	136	06	394	16	30	0.5	2.8	0.8	4.2	1							Poly dosing		
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	02.06.2025	-	7.30	7.60	124	10	65	05	172	14	32	0.7	3.5	1.0	3.9	0.9									
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	02.06.2025	-	7.84	8.13	374	6	190	10	-	-	28	0.5	3.1	5.2	0.88	Nil							under rehabilitation state and running with 50% capacity.	Phetna SPS, Bakawana SPS, Dandabara SPS	
16		Nilothi Ph-II	20	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	02.06.2025	-	7.67	7.84	242	8	140	9	-	-	23	15.0	3.0	1.0	0.8	Nil							SDA SPS,IST New SPS, Dayalpur nagari SPS		
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not installed, but compliance=120	50	30	250	50	5	230	02.06.2025	-	7.10	7.60	258	8	250	6.3	-	-	96	2.8	2.8	1.8											
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	02.06.2025	-	7.20	7.50	374	6	275	5.2	-	-	92	2.6	1.0	0.5											
19		Okhla New	124	ASP	SUEZ India Pvt. Ltd.	-								-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not commissioned,			
20		Mehrauli	5	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.10	7.50	202	30	340	46	420	118	40	26.0	2.6	1.1		24x10*14	11x10*6	24x10*14	11x10*6					
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	27.05.2025	-	7.20	7.30	138	46	260	46	-	-	92	88.0	2.4	2.8											
22		Ghitorini	5	ASP	DJB	-	-	-	30	20	250	50	5	-	21.05.2025	-	7.20	7.40	182	31	213	42	-	-	50	36.0	2.6	1.3		15x10*13	46x10*5	15x10*13	46x10*5					
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.20	7.50	482	42	340	46	690	129	44	28.0	2.4	1.6		24x10*14	75x10*4	24x10*14	75x10*4					
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.00	7.40	308	31	350	25	596	84	43	18.0	2.8	1.2		46x10*13	24x10*6	46x10*13	93x10*4					
25	Pappankaran	Delhi Gate Ph-I	2.2	Biofor and dandaseg	Degratment	-	not installed, but compliance=120	10	10	50	5	2	230	20.05.2025	-	7.20	7.40	230	12	265	5	575	18	44	4.8	2.6	2.0					24x10*11	21x10*4					
26		Delhi Gate Ph-II	15	Biofor and dandaseg	Degratment	-	Chlorination	10	10	50	5	2	230	20.05.2025	-	7.30	7.60	110	12	180	5	490	20	3.8	4.8	2.8	2.4					24x10*12	2400					
27		SNH drain	2.2	Biofor and dandaseg	Degratment	-	not installed, but compliance=120	10	10	50	5	2	230	20.05.2025	-	7.50	7.30	310	8	245	6	570	20	46	3.6	3.0	1.8					24x10*13	93x10*4					
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	02.06.2025	-	7.30	7.70	420	22	260	12.3	642	50	40	10.0	3.5	2.8	4.5	Nil							Plant is under Rehabilitation	Dwekita Sector-7, Dwekita Sector-11, Dwekita Sector-16, Dwekita Sector-24	
29	Rithala	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	02.06.2025	-	7.30	7.90	420	20	260	9	642	32	40	15.0	3.5	2.5	4.5	Nil									
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	30.05.2025		7.40	7.60	298	10	150	5	468	22	45	0.8	2.7	1.2	5.3	0				46x10*11	210			20MGD heptagan SPS	
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	02.06.2025	43.65	7.24	7.48	284	10	155	9	390	40	23	0.8	2.9	1.0	4	0.4	-	-	-	-	-	-	Plant Under trial run		
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	02.06.2025	36.42	7.31	7.50	324	8	172	8	430	35	29	7.0	3.1	0.6	3.6	0.4	-	-	-	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	Ms Dinsh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	02.06.2025	23.46	7.24	7.26	296	8	152	4	384	28	35	4.0	4.5	0.8	-	-	24x10*7+	460	24x10*6+	160					
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	-	50	30	250	50	5	-	02.06.2025	8.21	7.20	7.40	372	20	237	10	614	42	40	30.0	4.5	1.5	5.6	1.8	29x10*12	21x10*6	27x10*11	20x10*5				
35		Yamuna Vihar Ph-II	15	ASP(IFAS)	M/J SIPL-RKC JV	Disc Filter	UV	10	10	50	5	2	230	02.06.2025	15.8	7.30	7.50	380	09	242	06	652	22	32	14.0	3.8	0.9	4.4	1.4	11x10*13	160	20x10*11	15			Plant Under Rehabilitation	Ghonda - I SPS, Ghonda - II SPS, Zahadul SPS, Bhatnagar SPS, Yamuna Vihar SPS, Ghonda - I SPS, Ghonda - II SPS, Zahadul SPS, Bhatnagar SPS, Yamuna Vihar SPS	
36		Yamuna Vihar Ph-III	25	ASP	M/J July & july	-	-	-	30	20	-	-	-	-	02.06.2025	29.06	7.30	7.60	416	39	320	25	758	84	45	35.0	5.2	2.5	7.2	3	24x10*15	21x10*6	15x10*15	28x10*5				
37		Sonia Vihar	7										-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction			

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
--	--	--


Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	14
Plant Under fit	21
%Unfit	40
%fit	60


% Fit & unfit report (As per design parameter)





--	--

[illegible]



DATE OF ANALYSIS : 04.06.2025	
-------------------------------	--

S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Q _{out} M³N (FCOI)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphate (inlet)	Sulphate (outlet)	Inlet MPN (FCOI)	Outlet MPN (FCOI)	Inlet MPN (FCOI)	Outlet MPN (FCOI)	Remarks	Feed SPS		
								TSS	BOD	COD	Ammonical nitrogen	100ml																100ml	100ml	100ml	100ml				
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	03.06.2025	-	7.20	7.25	78	2	151	4	284	12	29.5	3.4	2.8	0.2	10.5	Nil	24x10 ⁹	24x10 ⁵	24x10 ⁴	11x10 ⁸		Slime finger SPS Phosphager SPS Keshopur ISP
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	03.06.2025	-	7.22	7.37	382	4	267	8	561	20	32.2	5.0	5.1	2.2	5.9	Nil					Plant is under rehabilitation and running with 50% capacity.	
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	03.06.2025	-	7.33	7.38	498	3	205	6	379	18	20.2	2.5	5.7	2.0	7.8	Nil					under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	03.06.2025	-	7.40	7.80	186	18	175	15	486	42	60	12.0	4.0	0.5	2.8	Nil	-	-	61*10 ¹²	6200		Heptan SPS, Redgump SPS, Kapashera SPS, Dandabara SPS.
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.04.2025	10	6.90	7.60	296	7	172	6	405	18	30	4.5	4.0	1.5	6.2	0.5						Heptan SPS, Redgump SPS, Kapashera SPS, Dandabara SPS.
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	06.04.2025	25	6.90	7.50	296	12	172	9	405	20	30	7.0	4.0	2.0	6.2	0.8						Heptan SPS, Redgump SPS, Kapashera SPS, Dandabara SPS.
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd.	RGF	Chlorination	10	10	50	5	2	230	06.04.2025	10	6.90	7.50	296	12	172	9	405	20	30	7.0	4.0	2.0	6.2	0.8						Heptan SPS, Redgump SPS, Kapashera SPS, Dandabara SPS.
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	06.04.2025	45	7.10	7.60	309	8	175	6	395	17	30	4.0	3.8	1.2	6	0.5						Heptan SPS, Redgump SPS, Kapashera SPS, Dandabara SPS.
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat+5BR	HNB Engineers	-	not installed, but compliance=120	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	0.8	7.2	Nil						Chillpur drain
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	06.04.2025	11.53	7.20	7.60	208	8	131	4	380	15	22	1.0	2.3	0.8	3.1	0.8						Half stream of plant is Under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	06.04.2025	8.8	7.00	7.50	192	6	110	3	245	12	18	0.9	2.9	0.9	2.7	0.6						
13	Niloti	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	06.04.2025	61.842	7.00	7.50	280	29	203	14	382	36	32	0.5	3.6	1.5	8.9	0.5						Poly dosing
14		Narela																																	

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant under rehabilitation	1
Outlet Sample collected	34
Plant Under Unfit (As per design)	18
Plant Under fit	16
%Unfit	53
%fit	47


% Fit & unfit report (As per design parameter)

%fit 47.1%

%Unfit 52.9%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)



Remarks	Feed SPS
---------	----------

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	19
Plant Under fit	16
%Unfit	54
%fit	46

% Fit & unfit report (As per design parameter)

%fit 45.7%


%Unfit 54.3%


TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)

Y-axis: 0, 20, 40, 60, 80, 100

X-axis: Kumbhari Ph-1, Kumbhari Ph-2, Kumbhari Ph-3, Kumbhari Ph-4, Kumbhari Ph-5, Kumbhari Ph-6, Kumbhari Ph-7, Kumbhari Ph-8, Kumbhari Ph-9, Kumbhari Ph-10, Kumbhari Ph-11, Kumbhari Ph-12, Kumbhari Ph-13, Kumbhari Ph-14, Kumbhari Ph-15, Kumbhari Ph-16, Kumbhari Ph-17, Kumbhari Ph-18, Kumbhari Ph-19, Kumbhari Ph-20, Kumbhari Ph-21, Kumbhari Ph-22, Kumbhari Ph-23, Kumbhari Ph-24, Kumbhari Ph-25, Kumbhari Ph-26, Kumbhari Ph-27, Kumbhari Ph-28, Kumbhari Ph-29, Kumbhari Ph-30, Kumbhari Ph-31, Kumbhari Ph-32, Kumbhari Ph-33, Kumbhari Ph-34, Kumbhari Ph-35, Kumbhari Ph-36, Kumbhari Ph-37, Kumbhari Ph-38, Kumbhari Ph-39, Kumbhari Ph-40, Kumbhari Ph-41, Kumbhari Ph-42, Kumbhari Ph-43, Kumbhari Ph-44, Kumbhari Ph-45, Kumbhari Ph-46, Kumbhari Ph-47, Kumbhari Ph-48, Kumbhari Ph-49, Kumbhari Ph-50, Kumbhari Ph-51, Kumbhari Ph-52, Kumbhari Ph-53, Kumbhari Ph-54, Kumbhari Ph-55, Kumbhari Ph-56, Kumbhari Ph-57, Kumbhari Ph-58, Kumbhari Ph-59, Kumbhari Ph-60, Kumbhari Ph-61, Kumbhari Ph-62, Kumbhari Ph-63, Kumbhari Ph-64, Kumbhari Ph-65, Kumbhari Ph-66, Kumbhari Ph-67, Kumbhari Ph-68, Kumbhari Ph-69, Kumbhari Ph-70, Kumbhari Ph-71, Kumbhari Ph-72, Kumbhari Ph-73, Kumbhari Ph-74, Kumbhari Ph-75, Kumbhari Ph-76, Kumbhari Ph-77, Kumbhari Ph-78, Kumbhari Ph-79, Kumbhari Ph-80, Kumbhari Ph-81, Kumbhari Ph-82, Kumbhari Ph-83, Kumbhari Ph-84, Kumbhari Ph-85, Kumbhari Ph-86, Kumbhari Ph-87, Kumbhari Ph-88, Kumbhari Ph-89, Kumbhari Ph-90, Kumbhari Ph-91, Kumbhari Ph-92, Kumbhari Ph-93, Kumbhari Ph-94, Kumbhari Ph-95, Kumbhari Ph-96, Kumbhari Ph-97, Kumbhari Ph-98, Kumbhari Ph-99, Kumbhari Ph-100.





DELHI JAL BOARD			
DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT			

S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (F-Coli)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical Nitrogen (inlet)	Ammonical Nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (F-Coli)	Outlet MPN (F-Coli)	Inlet MPN (F-Coli)	Outlet MPN (F-Coli)	Remarks	Feed SPS		
								TSS	BOD	COD	Ammonical Nitrogen	100ml																100ml	100ml	100ml	100ml				
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	06.06.2025	-	7.23	7.24	108	2	132	3	299	22	22	1.5	5.8	2.5	10.2	Nil	24x10 ⁹	24x10 ³	24x10 ⁸	11x10 ³		Slime finger SPS Phosphagor SPS Keshapur ISP
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	06.06.2025	-	7.25	7.57	412	4	270	4	660	29	23	3.0	4.8	2.7	4.8	Nil					Plant is under rehabilitation and running with 50% capacity.	
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	06.06.2025	-	7.28	7.52	348	4	252	8	561	26	19	4.0	4.8	3.2	4.6	Nil					under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	06.06.2025	-	7.40	7.90	218	57	-	-	605	76	65	25.0	4.2	2.0	4.9	0			91x10 ¹²	5300		Phosphor SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.06.2025	10	6.90	7.40	284	8	150	7	388	18	32	4.0	3.8	1.0	6	0						Phosphor SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.06.2025	25	6.90	7.50	284	9	150	8	388	21	32	5.5	3.8	1.5	6	0.8						Phosphor SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	06.06.2025	10	6.90	7.50	284	9	150	8	388	21	32	5.5	3.8	1.5	6	0.8						Phosphor SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	06.06.2025	45	6.90	7.50	296	8	155	6	436	19	35	5.0	4.0	1.2	6.4	1.2						Phosphor SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat+5BR	HNB Engineers	-	not installed, but compliance=120	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	0.8	7.2	Nil						Chalapur drain
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracon Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	06.06.2025	16.86	7.20	7.50	156	10	82	06	231	15	23	0.7	2.0	0.7	3.3	0.5						Half stream of plant is Under Rehabilitation
12		Coronation Pillar Ph-III	10	ASP	DRA Infracon Pvt.Ltd.	-	UV	10	10	50	5	2	230	06.06.2025	8.1	7.30	7.50	116	09	67	05	199	15	20	0.8	1.8	0.9	2.9	0.3						
13	N.S.T.P.C.Pillar	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	06.06.2025	47.906	7.40	7.80	122	19	65	08	138	26	37	0.7	3.8	1.0	1.9	0.8						Poly dosing
14		Narela	10	ASP	DRA Infracon Pvt																														

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	19
Plant Under fit	16
%Unfit	54
%fit	46

% Fit & unfit report (As per design parameter)


%fit 45.7%

%Unfit 54.3%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)

DELHI JAL BOARD																														DATE OF ANALYSIS : 07.06.2025					
DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT																																			
S.No	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (F.Coll)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (T.Coll)	Outlet MPN (T.Coll)	Inlet MPN (F.Coll)	Outlet MPN (F.Coll)	Remarks	Feed SPS
								TSS	BOD	COD	Ammonical nitrogen	Ortho phosphate																							
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	07.06.2025	-	7.00	7.43	338	2	194	4	476	29	23	2.5	5.0	2.0	11.6	Nil	24x10*10	24x10*4	11x10*9	21x10*4	Plant is under rehabilitation and running with 50% capacity.	Slam Nagar SPS, Pasharpur SPS, Keshopur SPS
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	07.06.2025	-	7.28	7.45	530	4	305	5	691	28	23	4.1	4.5	1.5	3.3	Nil	24x10*10	24x10*4	11x10*9	21x10*4	Plant is under rehabilitation and running with 50% capacity.	Slam Nagar SPS, Pasharpur SPS, Keshopur SPS
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	07.06.2025	-	7.16	7.40	325	9	257	14	545	32	16	4.3	4.0	0.5	6.2	Nil	24x10*10	24x10*4	11x10*9	21x10*4	Plant is under rehabilitation and running with 50% capacity.	Slam Nagar SPS, Pasharpur SPS, Keshopur SPS
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	06.06.2025	-	7.40	7.90	218	57	-	-	605	76	65	25.0	4.2	2.0	4.9	0	91x10*12	5300	36x10*2	73x10*2	Repeti SPS, Rantpur SPS, Kapashera SPS, Dundera SPS	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	07.06.2025	10	7.00	7.50	292	7	153	5	411	18	35	4.5	3.8	1.2	5.6	0.8	24x10*17	0	28x10*15	0	under rehabilitation state and running with 50% capacity.	Repeti SPS, Rantpur SPS, Kapashera SPS, Dundera SPS
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	07.06.2025	25	7.00	7.50	292	8	153	6	411	20	35	5.0	3.8	1.8	5.6	1.6	24x10*17	28x10*3	36x10*2	36x10*2	under rehabilitation state and running with 50% capacity.	Repeti SPS, Rantpur SPS, Kapashera SPS, Dundera SPS
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	07.06.2025	10	7.00	7.50	292	8	153	6	411	20	35	5.0	3.8	1.8	5.6	1.6	24x10*17	36x10*2	28x10*15	36x10*2	under rehabilitation state and running with 50% capacity.	Repeti SPS, Rantpur SPS, Kapashera SPS, Dundera SPS
8		Kondli Ph-IV	45	ASP(IFS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	07.06.2025	45	6.90	7.40	310	9	157	9	455	22	35	6.0	4.0	1.5	6	1.2	24x10*17	21x10*4	35x10*15	73x10*2	under rehabilitation state and running with 50% capacity.	Repeti SPS, Rantpur SPS, Kapashera SPS, Dundera SPS
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-SBR	HNB Engineers	-	UV	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	0.8	7.2	Nil	31x10*14	21x10*4	35x10*15	73x10*2	under rehabilitation state and running with 50% capacity.	Chilla SPS
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil	31x10*14	21x10*4	35x10*15	73x10*2	under rehabilitation state and running with 50% capacity.	Chilla SPS
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	07.06.2025	17.61	7.20	7.60	168	08	87	05	246	17	22	1.0	2.7	1.0	3.5	0.7	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	07.06.2025	8.5	7.20	7.50	136	10	65	05	174	20	20	1.3	3.0	1.0	3.2	0.8	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
13	N.S.T.P.C.Pillar	Coronation New	70	ASP	L&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	07.06.2025	50.035	7.30	7.60	166	30	76	10	307	44	40	1.2	3.9	1.2	2.8	0.9	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	06.06.2025	10.006	7.30	7.70	98	10	61	06	209	17	39	1.0	4.2	0.7	12.1	0.8	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	07.06.2025	-	7.80	8.00	456	9	220	12	-	-	25	1.0	3.3	5.0	1.12	Nil	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
16	Nithoi	Nilothi Ph-II	20	ASP	VEDULA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	07.06.2025	-	7.58	7.84	204	12	140	14	-	-	28	17.0	3.1	2.8	0.72	Nil	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
17		Okhla Ph-V	16	ASP	DJB	-	Chlorination	50	30	250	50	5	230	07.06.2025	-	7.20	7.50	166	13	430	6.1	-	-	48	0.4	2.8	3.0	-	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	07.06.2025	-	7.10	7.50	436	10	270	6.6	-	-	48	0.5	2.8	3.0	-	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
19		Okhla New	124	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	07.06.2025	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not commissioned,	Chilla SPS
20	Okhla	Mehrauli	5	Extended Aeration	DJB	-	-	50	30	250	50	5	-	03.06.2025	-	7.30	7.50	152	20	205	34	-	-	46	32.0	3.8	0.5	-	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
21		Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	03.06.2025	-	7.20	7.30	136	60	245	46	-	-	-	-	2.8	1.4	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS	
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	21.05.2025	-	7.20	7.40	182	31	213	42	-	-	50	36.0	2.6	1.3	-	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	50	30	250	50	5	-	21.05.2025	-	7.20	7.50	482	42	340	46	690	129	44	28.0	2.4	1.6	-	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
24	Vasant Kunj	Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	50	30	250	50	5	-	21.05.2025	-	7.00	7.40	308	31	350	25	596	84	43	18.0	2.8	1.2	-	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
25		Delhi Gate Ph-I	2.2	Biofor and dansadeg	Degraoent	-	Chlorination	10	10	50	5	2	230	03.06.2025	-	7.10	7.50	212	6	240	8	-	-	42	3.0	1.7	1.1	-	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
26		Delhi Gate Ph-II	15	Biofor and dansadeg	Degraoent	-	Chlorination	10	10	50	5	2	230	03.06.2025	-	7.20	7.40	98	8	220	6.3	-	-	39	4.0	1.5	0.9	-	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
27		SNH drain	2.2	Biofor and dansadeg	Degraoent	-	Chlorination	10	10	50	5	2	230	03.06.2025	-	7.20	7.60	290	5	282	5.1	-	-	48	3.0	2.8	0.0	-	-	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
28	Pappankalan	Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	07.06.2025	-	7.50	7.80	294	12	245	14.5	520	48	35	20.0	2.7	1.0	4.1	Nil	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
29		Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	07.06.2025	-	7.50	7.90	294	4	245	7.7	520	28	35	17.0	2.7	1.4	4.1	Nil	24x10*14	46x10*5	24x10*14	46x10*5	under rehabilitation state and running with 50% capacity.	Chilla SPS
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	06.06.2025	-	7.50	7.70	176	10	-	-	454	12	35	1.8	2.5	1.3	3.7	0	21x10*12	64	21x10*12	64	under rehabilitation state and running with 50% capacity.	Chilla SPS
31	Rithala	Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	07.06.2025	40.19	7.34	7.51	308	8	163	7	409	35	26	1.9	3.9	0.8	3.2	0.8	-	-	-	-	Plant Under trial run	Chilla SPS
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	07.06.2025	37.19	7.32	7.54	376	9	190	8	478	37	33	6.0	4.1	0.7	2.8	0.4	-	-	-	-	Plant Under trial run	Chilla SPS
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	07.06.2025	23.51																				



DATE OF ANALYSIS : 08.06.2025	
-------------------------------	--

S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (FC col)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (Outlet)	Inlet MPN (FC col)	Outlet MPN (FC col)	Inlet MPN (FC col)	Outlet MPN (FC col)	Remarks	Feed SP5				
								TSS	BOD	COD	Ammonical nitrogen	Ortho phosphate																100ml	100ml	100ml	100ml						
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	07.06.2025	-	7.00	7.43	338	2	194	4	476	29	23	2.5	5.0	2.0	11.6	Nil					Slime finger SPS Phosphagrip SPS Keshapur IEP			
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	07.06.2025	-	7.28	7.45	530	4	305	5	691	28	23	4.1	4.5	1.5	3.3	Nil	24x10*10	24x10*4	11x10*9	21x10*4	Plant is under rehabilitation and running with 50% capacity.			
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	07.06.2025	-	7.16	7.40	325	9	257	14	545	32	16	4.3	4.0	0.5	6.2	Nil					under rehabilitation state and running with 50% capacity.			
4		Kapashera	10	SBR	TRIVENI	-	UV	10	10	50	5	2	230	06.06.2025	-	7.40	7.90	218	57	-	-	605	76	65	25.0	4.2	2.0	4.9	0			91x10*12	5300			Resistor SPS, Resistor SPS, Kapashera SPS, Dandakshera SPS.	
5	Kondli	Kondli Ph-I	5	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	08.06.2025	10	6.90	7.50	310	9	160	7	429	21	35	4.0	3.2	1.0	5	0.8							Resistor SPS, Resistor SPS, Kapashera SPS, Dandakshera SPS.	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	08.06.2025	25	6.90	7.40	310	8	160	6	429	17	35	5.5	3.2	1.5	5	1.2							Phet Vihar, Jagdi Endore, Dandakshera, Marolwad, Kalyanpur, New Kalyanpur, Muldhar, Chavdi	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	08.06.2025	10	6.90	7.40	310	8	160	6	429	17	35	5.5	3.2	1.5	5	1.2								
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	08.06.2025	45	7.00	7.50	322	8	158	7	464	20	32	5.0	3.5	1.2	5.6	1.2								
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat-1SBR	MNB Engineers	-	not installed, but compliance=120	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	0.8	7.2	Nil							Chalapur drain	
10		OWG	1	MBR	M/s Toshiha Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil								
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	08.06.2025	17.62	7.20	7.40	180	8	113	4	296	18	20	0.6	2.4	0.8	3.2	0.3							Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	08.06.2025	8.3	7.30	7.50	152	10	88	5	196	19	18	0.5	2.8	0.9	3.4	0.5								
13	N.S.T.P.C.Pillar	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	08.06.2025	48.559	7.20	7.60	176	15	109	9	215	23	38	0.9	3.4	1.0	2.6	0.7							Poly dosing	
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	06.06.2025	10.006	7.30	7.70	98	10	61	06	209	17	39	1.0	4.2	0.7	12.1	0.8								
15		Niloti Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	07.06.2025	-	7.80	8.00	456	9	220	12	-	-	25	1.0	3.3	5.0	1.12	Nil							under rehabilitation state and running with 50% capacity.	Phetava SPS, Bakawade SPS, Export road SPS
16		Niloti Ph-II	20	ASP	VEDILIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	07.06.2025	-	7.58	7.84	204	12	140	14	-	-	28	17.0	3.1	2.8	0.72	Nil							SEA SPS,IST New SPS, Bayvel road SPS	
17	Oakhia	Oakhia Ph-V	16	ASP	DJB	-	not installed, but compliance=120	50	30	250	50	5	230	07.06.2025	-	7.20	7.50	166	13	430	6.1	-	-	48	0.4	2.8	3.0										
18		Oakhia Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	07.06.2025	-	7.10	7.50	436	10	270	6.6	-	-	48	0.5	2.8	3.0										
19		Oakhia New	124	ASP	SUEZ India Pvt. Ltd.	-								-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not commissioned,			
20		Mehraul	5	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	03.06.2025	-	7.30	7.50	152	20	205	34	-	-	46	32.0	3.8	0.5									
21	Oakhia	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	03.06.2025	-	7.20	7.30	136	60	245	46	-	-	-	-	2.8	1.4		24x10*14	46x10*5	24x10*14	46x10*5					
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	21.05.2025	-	7.20	7.40	182	31	213	42	-	-	50	36.0	2.6	1.3		15x10*13	46x10*5	15x10*13	46x10*5					
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.20	7.50	482	42	340	46	690	129	44	28.0	2.4	1.6		24x10*14	75x10*4	24x10*14	75x10*4				
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.00	7.40	308	31	350	25	596	84	43	18.0	2.8	1.2		46x10*13	24x10*6	46x10*13	93x10*4				
25	Pappankalan	Delhi Gate Ph-I	2.2	Biofor and dandagad	Degratment	-	not installed, but compliance=120	10	10	50	5	2	230	03.06.2025	-	7.10	7.50	212	6	240	8	-	-	42	3.0	1.7	1.1		96x10*3	93x10*3	93x10*3	9.1x10*3					
26		Delhi Gate Ph-II	15	Biofor and dandagad	Degratment	-	Chlorination	10	10	50	5	2	230	03.06.2025	-	7.20	7.40	98	8	220	6.3	-	-	39	4.0	1.5	0.9		24x10*14	2400	24x10*14	2400					
27		SNH drain	2.2	Biofor and dandagad	Degratment	-	not installed, but compliance=120	10	10	50	5	2	230	03.06.2025	-	7.20	7.60	290	5	282	5.1	-	-	48	3.0	2.8	0.0		24x10*14	21x10*4	11x10*14	9.1x10*3					
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	07.06.2025	-	7.50	7.80	294	12	245	14.5	520	48	35	20.0	2.7	1.0	4.1	Nil							Dwarka Sector-7, Dwarka Sector 11, Dwarka Sector 16, Dwarka Sector 24	
29	Rithala	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	07.06.2025	-	7.50	7.90	294	4	245	7	520	28	35	17.0	2.7	1.4	4.1	Nil								
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	06.06.2025	-	7.50	7.70	176	10	-	-	454	12	35	1.8	2.5	1.3	3.7	0			21x10*12	64			ONGC Noida SPS	
31		Rithala Ph-I	40	ASP	M/s WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	08.06.2025	44.08	7.25	7.57	284	9	157	8	396	38	31	0.6	3.3	1.0	2.8	0.8	-	-	-	-	-	-	Plant Under Rehabilitation	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	08.06.2025	37.9	7.22	7.63	380	10	190	9	476	40	25	10.0	3.2	0.6	3.2	1.2	-	-	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinsh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	08.06.2025	23.58	6.72	7.19	216	10	125	7	312	36	45	5.0	7.5	0.8	-	-	-	-	-	-	-	-		
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	-	50	30	250	50	5	-	08.06.2025	8.5	7.40	7.60	272	18	171	11	426	38	37	22.0	4.0	1.2	5.2	2	11x10*13	15x10*6	44x10*11	28x10*5			
35		Yamuna Vihar Ph-II	15	ASP(IFAS)	M/s SIPL-RKC JV	Disc Filter	UV	10	10	50	5	2	230	08.06.2025	13.62	7.30	7.40	340	08	211	05	478	18	38	15.0	3.5	0.4	4.8	1.6	29x10*12	150	35x10*11	27			Plant Under Rehabilitation	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & joly	-	-	-	30	20	-	-	-	-	08.06.2025	29.15	7.40	7.40	636	45	390	28	912	92	50	32.0	5.8	3.0	8.4	3.2	24x10*15	21x10*7	75x10*13	39x10*6			
37	Sonia Vihar	7											-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction			

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
Total No of operational plant	37
Total No of Plant under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	16
Plant Under fit	19
%Unfit	46
%Fit	54

% Fit & unfit report (As per design parameter)


%Fit 54.3%

%Unfit 45.7%

TSS (outlet) and BOD (outlet)

Legend: ■ TSS ■ BOD

Plant Name	TSS (mg/L)	BOD (mg/L)
Kandahar Ph-1	~0.5	~0.8
Kandahar Ph-2	~0.5	~0.8
Kandahar Ph-3	~0.5	~0.8
Kandahar Ph-4	~0.5	~0.8
Kandahar Ph-5	~0.5	~0.8
Kandahar Ph-6	~0.5	~0.8
Kandahar Ph-7	~0.5	~0.8
Kandahar Ph-8	~0.5	~0.8
Kandahar Ph-9	~0.5	~0.8
Kandahar Ph-10	~0.5	~0.8
Kandahar Ph-11	~0.5	~0.8
Kandahar Ph-12	~0.5	~0.8
Kandahar Ph-13	~0.5	~0.8
Kandahar Ph-14	~0.5	~0.8
Kandahar Ph-15	~0.5	~0.8
Kandahar Ph-16	~0.5	~0.8
Kandahar Ph-17	~0.5	~0.8
Kandahar Ph-18	~0.5	~0.8
Kandahar Ph-19	~0.5	~0.8
Kandahar Ph-20	~0.5	~0.8
Kandahar Ph-21	~0.5	~0.8
Kandahar Ph-22	~0.5	~0.8
Kandahar Ph-23	~0.5	~0.8
Kandahar Ph-24	~0.5	~0.8
Kandahar Ph-25	~0.5	~0.8
Kandahar Ph-26	~0.5	~0.8
Kandahar Ph-27	~0.5	~0.8
Kandahar Ph-28	~0.5	~0.8
Kandahar Ph-29	~0.5	~0.8
Kandahar Ph-30	~0.5	~0.8
Kandahar Ph-31	~0.5	~0.8
Kandahar Ph-32	~0.5	~0.8
Kandahar Ph-33	~0.5	~0.8
Kandahar Ph-34	~0.5	~0.8
Kandahar Ph-35	~0.5	~0.8



DATE OF ANALYSIS : 09.06.2025	


Total Treatment	749.26
	Plant not meeting standard as per design parameter
	BDL: Below detection limit ND: Not Detectable

% Fit & unfit report (As per design parameter)

Total No of operational plant	37
Total No of Plant under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	18
Plant Under fit	17
TU/Unit	51
TU/t	49

TSS (outlet) and BOD (outlet)

The bar chart displays TSS (blue bars) and BOD (red bars) concentrations for 35 different plants. The y-axis ranges from 0 to 10. Plants are listed on the x-axis, including Kankar Ph-I, Kankar Ph-II, Kankar Ph-III, Korba Ph-I, Korba Ph-II, Korba Ph-IV, CHD, Chomph P., Chomph N., Harsid, Harsid Ph-I, Wajir Ph-I, Osha Ph-I, Osha Ph-II, Osha New, Marud, Rana Ph-I, Udaipur Ph-I, Udaipur Ph-II, Udaipur Ph-III, Udaipur Ph-IV, Udaipur Ph-V, Udaipur Ph-VI, Udaipur Ph-VII, Udaipur Ph-VIII, Udaipur Ph-IX, Udaipur Ph-X, Udaipur Ph-XI, Udaipur Ph-XII, Udaipur Ph-XIII, Udaipur Ph-XIV, Udaipur Ph-XV, Udaipur Ph-XVI, Udaipur Ph-XVII, Udaipur Ph-XVIII, Udaipur Ph-XIX, Udaipur Ph-XX, Udaipur Ph-XXI, Udaipur Ph-XXII, Udaipur Ph-XXIII, Udaipur Ph-XXIV, Udaipur Ph-XXV, Udaipur Ph-XXVI, Udaipur Ph-XXVII, Udaipur Ph-XXVIII, Udaipur Ph-XXIX, Udaipur Ph-XXX, Udaipur Ph-XXXI, Udaipur Ph-XXXII, Udaipur Ph-XXXIII, Udaipur Ph-XXXIV, Udaipur Ph-XXXV, Udaipur Ph-XXXVI, Udaipur Ph-XXXVII, Udaipur Ph-XXXVIII, Udaipur Ph-XXXIX, Udaipur Ph-XXXX, Udaipur Ph-XXXXI, Udaipur Ph-XXXXII, Udaipur Ph-XXXXIII, Udaipur Ph-XXXXIV, Udaipur Ph-XXXXV, Udaipur Ph-XXXXVI, Udaipur Ph-XXXXVII, Udaipur Ph-XXXXVIII, Udaipur Ph-XXXXIX, Udaipur Ph-XXXXX.





DATE OF ANALYSIS : 10.06.2025	

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
--	--	--

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	34
Plant Under Unfit (As per design)	16
Plant Under fit	18
%Unfit	47
%fit	53

% Fit & unfit report (As per design parameter)





DATE OF ANALYSIS : 11.06.2025	
-------------------------------	--

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable


Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	19
Plant Under fit	16
%Unfit	54
%fit	46

% Fit & unfit report (As per design parameter)

A donut chart illustrating the distribution of plant fitness. The green segment represents the fit plants at 45.7%, and the red segment represents the unfit plants at 54.3%.

% Fit & unfit report (As per design parameter)


A bar chart comparing Total Suspended Solids (TSS) and Biochemical Oxygen Demand (BOD) for 35 different plants. The y-axis represents the concentration in mg/l, ranging from 0 to 100. The x-axis lists the plants. Blue bars represent TSS (outlet) and red bars represent BOD (outlet). The chart shows that for most plants, both TSS and BOD levels are relatively low, with some plants showing higher TSS levels (e.g., Marudai, Marudai Ph-1, Marudai Ph-2, Marudai Ph-3, Marudai Ph-4, Marudai Ph-5, Marudai Ph-6, Marudai Ph-7, Marudai Ph-8, Marudai Ph-9, Marudai Ph-10, Marudai Ph-11, Marudai Ph-12, Marudai Ph-13, Marudai Ph-14, Marudai Ph-15, Marudai Ph-16, Marudai Ph-17, Marudai Ph-18, Marudai Ph-19, Marudai Ph-20, Marudai Ph-21, Marudai Ph-22, Marudai Ph-23, Marudai Ph-24, Marudai Ph-25, Marudai Ph-26, Marudai Ph-27, Marudai Ph-28, Marudai Ph-29, Marudai Ph-30, Marudai Ph-31, Marudai Ph-32, Marudai Ph-33, Marudai Ph-34, Marudai Ph-35).




DATE OF ANALYSIS : 12.06.2025	
-------------------------------	--

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
--	--	--

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	22
Plant Under fit	13
%Unfit	63
%fit	37








DATE OF ANALYSIS : 13.06.2025	

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
--	--	--

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	19
Plant Under fit	16
%Unfit	54
%fit	46

% Fit & unfit report (As per design parameter)







DATE OF ANALYSIS : 14.06.2025	
-------------------------------	--

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
--	--	--

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	34
Plant Under Unfit (As per design)	19
Plant Under fit	15
%Unfit	56
%fit	44







DELHI JAL BOARD			
DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT			

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
--	--	--

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	20
Plant Under fit	15
%Unfit	57
%fit	43





DELHI JAL BOARD			
DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT			

S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (FC col)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (FC col)	Outlet MPN (FC col)	Inlet MPN (FC col)	Outlet MPN (FC col)	Remarks	Feed SPS		
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical nitrogen	100ml	21.06.2025	-	7.15	7.34	75	7	102	5	207	18	25	5.7	4.3	2.0	9.3	Nil					Slime finger SPS Phosphagrip SPS Keshapur ISP		
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	21.06.2025	-	7.22	7.47	375	9	225	4	573	20	20.8	2.8	3.8	2.5	4.5	Nil	24*10*9	2400	24*10*8	290	Plant is under rehabilitation and running with 50% capacity.	
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	21.06.2025	-	7.28	7.58	249	12	125	20	125	20	19.7	18.8	3.7	1.0	6.1	Nil						
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	20.06.2025	-	7.30	7.70	242	24	295	11.5	700	44	45	6.0	4.0	2.5	4.3	Nil					Phosphagrip SPS, Redoxgrip SPS, Kapashera SPS, Danabakera SPS.	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	21.06.2025	10	7.00	7.50	306	9	147	7	421	19	35	2.0	3.2	0.8	5.2	Nil					Phosphagrip SPS, Redoxgrip SPS, Kapashera SPS, Danabakera SPS.	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	21.06.2025	25	7.00	7.60	306	9	147	8	421	23	35	4.5	3.2	1.5	5.2	1.2					Phosphagrip SPS, Redoxgrip SPS, Kapashera SPS, Danabakera SPS.	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	21.06.2025	10	7.00	7.60	306	9	147	8	421	23	35	4.5	3.2	1.5	5.2	1.2					Phosphagrip SPS, Redoxgrip SPS, Kapashera SPS, Danabakera SPS.	
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	21.06.2025	45	6.90	7.40	318	9	153	7	438	18	35	4.0	3.8	1.0	6	0.8					Phosphagrip SPS, Redoxgrip SPS, Kapashera SPS, Danabakera SPS.	
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat+ISBR	HNB Engineers	-	not installed, but compliance=120	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	0.8	7.2	Nil					Chalapur drain	
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracore Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	21.06.2025	15.47	7.30	7.60	144	05	106	03	220	12	18	0.4	2.0	0.7	3	bdI					Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracore Pvt.Ltd.	-	UV	10	10	50	5	2	230	21.06.2025	8.01	7.20	7.50	114	05	88	03	172	10	20	0.6	2.7	0.9	2.7	bdI						
13	Nilothi	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	21.06.2025	31.594	7.30	7.60	164	10	115	05	257	17	22	0.5	2.5	1.0	5.9	bdI					Poly dosing	
14		Narela	10	ASP	DRA Infracore Pvt. Ltd.	-	UV	10	10	50	5	2	230	20.06.2025	-	7.30	7.70	96	05	46	03	156	12	30	0.4	2.5	0.7	4.7	0.4						
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	21.06.2025	-	7.83	8.08	410	11	180	12	-	-	25	0.5	3.2	4.8	1	Nil					under rehabilitation state and running with 50% capacity.	
16		Nilothi Ph-II	20	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	21.06.2025	-	7.68	7.65	318	7	160	11	-	-	28	8.0	3.0	2.0	0.96	Nil					Phosphagrip SPS, Redoxgrip SPS, Kapashera SPS, Danabakera SPS.	
17	Ohkha	Ohkha Ph-V	16	ASP	DJB	-	not installed, but compliance=120	50	30	250	50	5	230	21.06.2025	7.10	7.50	248	7	235	11.7	-	-	35	0.4	2.6	2.7			23x10*10	75x10*3	<1.8	<1.8	SDA SPS,IST New SPS, Dayalpur sewage SPS		
18		Ohkha Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	21.06.2025	-	7.40	7.40	350	7	265	8.9	498	24	38	0.1	2.2	2.0			24x10*13	9.1	7.3x10*11	<1.8		
19		Ohkha New	124	ASP	SUEZ India Pvt. Ltd.									-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not commissioned,		
20		Mehrauli	5	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	03.06.2025	-	7.30	7.50	152	20	205	34	-	-	46	32.0	3.8	0.5							
21	Ohkha		0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	03.06.2025	-	7.20	7.30	136	60	245	46	-	-	-	-	2.8	1.4			24x10*14	46x10*5	24x10*14	46x10*5		
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	21.05.2025	-	7.20	7.40	182	31	213	42	-	-	50	36.0	2.6	1.3			15x10*13	46x10*5	15x10*13	46x10*5		
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.20	7.50	482	42	340	46	690	129	44	28.0	2.4	1.6			24x10*14	75x10*4	24x10*14	75x10*4	
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.00	7.40	308	31	350	25	596	84	43	18.0	2.8	1.2			46x10*13	24x10*6	46x10*13	93x10*4	
25	Rithala	Delhi Gate Ph-I	2.2	Biofor and dandage	Degrayment	-	not installed, but compliance=120	10	10	50	5	2	230	03.06.2025	-	7.10	7.50	212	6	240	8	-	-	42	3.0	1.7	1.1			96x10*3	93x10*3	93x10*12	9.1x10*3		
26		Delhi Gate Ph-II	15	Biofor and dandage	Degrayment	-	Chlorination	10	10	50	5	2	230	03.06.2025	-	7.20	7.40	98	8	220	6.3	-	-	39	4.0	1.5	0.9			24x10*14	2400	24x10*14	2400		
27		SNH drain	2.2	Biofor and dandage	Degrayment	-	not installed, but compliance=120	10	10	50	5	2	230	03.06.2025	-	7.20	7.60	290	5	282	5.1	-	-	48	3.0	2.8	0.0			24x10*14	21x10*4	11x10*14	9.1x10*3		
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	21.06.2025	-	7.30	7.60	494	17	225	15	560	51	35	14.0	3.5	0.2	4.3	0					Plant is under Rehabilitation	
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	21.06.2025	-	7.30	7.70	494	8	225	11.3	560	42	35	12.0	3.5	1.8	4.3	0					Dwekha Sector-7, Dwekha Sector 11, Dwekha Sector 16, Dwekha Sector 24	
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	20.06.2025	-	7.30	7.50	360	10	267.5	3.7	660	16	32	1.0	3.5	0.8	5.7	Nil					23MGD Nalgayam SPS	
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	21.06.2025	45.02	7.37	7.55	284	9	155	8	392	36	26	0.7	3.3	0.6	2.8	0.4	-	-	-	-	Plant Under Rehabilitation	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	21.06.2025	41.02	7.28	7.56	300	8	163	7	408	32	26	8.0	3.5	0.7	3.2	0.8	-	-	-	-	Plant Under trial run	
33	Rohini Sec-25	Rohini	15	ASP	Ms Dinsh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	21.06.2025	23.38	7.10	7.18	324	9	164	6	408	40	35	2.0	6.5	0.5	-	-	-	-	-	-		
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	-	50	30	250	50	5	-	21.06.2025	8.9	7.20	7.40	272	29	185	19	512	64	45	32.0	4.9	2.0	5.6	2.2	29x10*12	21x10*6	75x10*11	43x10*5	
35		Yamuna Vihar	15	ASPI(FAS)	M/J SIPL-RKC JV	Disc Filter	UV	10	10	50	5	2	230	21.06.2025	15.15	7.30	7.40	332	08	223	05	540	32	35	15.0	4.1	1.0	4.8	1.6	11x10*13	2400	46x10*11	240	Plant Under Rehabilitation	
36		Yamuna Vihar Ph-III	25	ASP	M/J July & july	-	-	-	30	20	-	-	-	-	21.06.2025	28.52	7.20	7.50	640	26	325	18	908	78	46	34.0	5.2	2.4	7.6	3.4	24x10*15	46x10*7	15x10*13	28x10*6	
37	Sonia Vihar	7											-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable


Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	14
Plant Under fit	21
%Unfit	40
%fit	60

% Fit & unfit report (As per design parameter)

%fit 60.0% %Unfit 40.0%

TSS (outlet) and BOD (outlet)

Legend: TSS (blue), BOD (red)



DELHI JAL BOARD			
DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT			

S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (FC col)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (FC col)	Outlet MPN (FC col)	Inlet MPN (FC col)	Outlet MPN (FC col)	Remarks	Feed SPS		
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical nitrogen	100ml	21.06.2025	-	7.15	7.34	75	7	102	5	207	18	25	5.7	4.3	2.0	9.3	Nil					Slime finger SPS Phosphagrip SPS Keshapur ISP		
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	21.06.2025	-	7.22	7.47	375	9	225	4	573	20	20.8	2.8	3.8	2.5	4.5	Nil	24*10*9	2400	24*10*8	290	Plant is under rehabilitation and running with 50% capacity.	
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	21.06.2025	-	7.28	7.58	249	12	125	20	125	20	19.7	18.8	3.7	1.0	6.1	Nil					under rehabilitation state and running with 50% capacity.	
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	20.06.2025	-	7.30	7.70	242	24	295	11.5	700	44	45	6.0	4.0	2.5	4.3	Nil					Hyplast SPS, Redgrip SPS, Kapashera SPS, Dandabara SPS.	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	22.06.2025	10	7.00	7.40	315	8	150	5	437	21	35	2.0	3.0	0.8	5.8	Nil					Phet Vihar, Jagdi Endore, Ganes Colony, Marolwad, Kalyanspur, New Kalyanspur, Indulbura, Ghodad	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	22.06.2025	25	7.00	7.60	315	8	150	7	437	20	35	3.5	3.0	1.2	5.8	Nil						
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	22.06.2025	10	7.00	7.60	315	8	150	7	437	20	35	3.5	3.0	1.2	5.8	Nil						
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	22.06.2025	45	6.90	7.40	342	7	155	6	464	24	35	2.5	3.2	1.0	5.4	0.8						
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat+ISBR	HNB Engineers	-	not installed, but compliance=120	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	0.8	7.2	Nil					Cholapur drain	
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	22.06.2025	15.57	7.00	7.60	158	07	86	04	197	17	19	0.5	2.1	0.6	3.2	bdI					Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	22.06.2025	8.56	7.20	7.70	100	06	58	03	162	12	20	0.7	2.6	0.8	2.9	bdI						
13	Nilothi	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	22.06.2025	30.175	7.30	7.60	170	10	76	6	224	15	24	0.6	2.5	0.9	4.8	bdI					Poly dosing	
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	20.06.2025	-	7.30	7.70	96	05	46	03	156	12	30	0.4	2.5	0.7	4.7	0.4						
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	21.06.2025	-	7.83	8.08	410	11	180	12	-	-	25	0.5	3.2	4.8	1	Nil					under rehabilitation state and running with 50% capacity.	
16		Nilothi Ph-II	20	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	21.06.2025	-	7.68	7.65	318	7	160	11	-	-	28	8.0	3.0	2.0	0.96	Nil					Phetla SPS, Sakarwara SPS, Deywad nagda SPS	
17	Ohkhla	Ohkhla Ph-V	16	ASP	DJB	-	not installed, but compliance=120	50	30	250	50	5	230	22.06.2025	-	7.20	7.40	252	7	175	5	-	-	42	2.2	2.5	0.5		43x10*10	11x10*5	3.6x10*10	7.3x10*3	SDA SPS,IST New SPS, Deywad nagda SPS		
18		Ohkhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	21.06.2025	-	7.40	7.40	350	7	265	8.9	498	24	38	0.1	2.2	2.0		24x10*13	9.1	7.3x10*11	<1.8			
19		Ohkhla New	124	ASP	SUEZ India Pvt. Ltd.									-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not commissioned,		
20		Mehrauli	5	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	03.06.2025	-	7.30	7.50	152	20	205	34	-	-	46	32.0	3.8	0.5							
21	Ohkhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	03.06.2025	-	7.20	7.30	136	60	245	46	-	-	-	-	2.8	1.4		24x10*14	46x10*5	24x10*14	46x10*5			
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	21.05.2025	-	7.20	7.40	182	31	213	42	-	-	50	36.0	2.6	1.3		15x10*13	46x10*5	15x10*13	46x10*5			
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.20	7.50	482	42	340	46	690	129	44	28.0	2.4	1.6		24x10*14	75x10*4	24x10*14	75x10*4		
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.00	7.40	308	31	350	25	596	84	43	18.0	2.8	1.2		46x10*13	24x10*6	46x10*13	93x10*4		
25	Pappankaran	Delhi Gate Ph-I	2.2	Biofor and dandagad	Degratment	-	not installed, but compliance=120	10	10	50	5	2	230	03.06.2025	-	7.10	7.50	212	6	240	8	-	-	42	3	0	1.7	1.1		96x10*3	93x10*3	93x10*12	9.1x10*3		
26		Delhi Gate Ph-II	15	Biofor and dandagad	Degratment	-	Chlorination	10	10	50	5	2	230	03.06.2025	-	7.20	7.40	98	8	220	6.3	-	-	39	4.0	1.5	0.9		24x10*14	2400	24x10*14	2400			
27		SNH drain	2.2	Biofor and dandagad	Degratment	-	not installed, but compliance=120	10	10	50	5	2	230	03.06.2025	-	7.20	7.60	290	5	282	5.1	-	-	48	3	0	2.8	0.0		24x10*14	21x10*4	11x10*14	9.1x10*3		
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	21.06.2025	-	7.30	7.60	494	17	225	15	560	51	35	14.0	3.5	0.2	4.3	0					Plant is under Rehabilitation	
29	Rithala	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	21.06.2025	-	7.30	7.70	494	8	225	11.3	560	42	35	12.0	3.5	1.8	4.3	0					Dwarka Sector-7, Dwarka Sector 11, Dwarka Sector 16, Dwarka Sector 24	
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	20.06.2025	-	7.30	7.50	360	10	267.5	3.7	660	16	32	1.0	3.5	0.8	5.7	Nil					DMGD Nalgahar SPS	
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	22.06.2025	39.44	7.32	7.52	304	10	163	9	408	40	24	0.6	3.6	0.5	3.2	0.8	-	-	-	-	Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	22.06.2025	39.64	7.33	7.59	324	9	170	8	432	36	26	07	3.8	0.6	2.8	0.4	-	-	-	-	-	
33	Rohini Sec-25	Rohini	15	ASP	Ms Dinsh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	22.06.2025	23.82	7.01	7.24	360	8	178	5	448	32	40	4.0	7.2	0.7	-	-	-	-	-	-	-	
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	-	50	30	250	50	5	-	22.06.2025	9.15	7.30	7.50	284	27	178	17	538	50	38	25.0	4.2	1.4		29x10*12	15x10*6	21x10*11	28x10*5		
35		Yamuna Vihar	15	ASP(IFAS)	M/J SIPL-RKC JV	Disc Filter	UV	10	10	50	5	2	230	22.06.2025	15.89	7.20	7.50	364	10	233	06	568	40	32	16.0	3.8	0.9	4	1.4	24x10*13	2400+	24x10*11	1100+	Plant Under Rehabilitation	
36		Yamuna Vihar Ph-III	25	ASP	M/J July & july		-	-	30	20	-	-	-	-	22.06.2025	28.92	7.30	7.40	536	29	336	20	816	68	42	30.0	4.9	2.0	7.2	3.2	11x10*15	21x10*7	24x10*13	29x10*6	
37	Sonia Vihar	7											-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		

Total Treatment	749.26
Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	15
Plant Under fit	20
%Unfit	43
Tota	57

% Fit & unfit report (As per design parameter)


The donut chart illustrates the overall compliance status of the plants. The green segment represents the percentage of plants that are 'Fit' according to design parameters, which is 57.1%. The red segment represents the percentage of plants that are 'Unfit', which is 42.9%.

%Fit 57.1%

%Unfit 42.9%

TSS (outlet) and BOD (outlet)

This bar chart provides a detailed comparison of Total Suspended Solids (TSS) and Biochemical Oxygen Demand (BOD) concentrations at the outlets of different industrial plants. The y-axis represents the concentration level, while the x-axis lists the specific plants. Blue bars indicate TSS values, and red bars indicate BOD values. Error bars are included for each measurement to show variability or uncertainty. Plants like Marudai, Kankar Ph-1, and others show varying degrees of pollution load based on these metrics.




DATE OF ANALYSIS : 23.06.2025	
-------------------------------	--


S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (FC col)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (outlet)	Inlet MPN (FC col)	Outlet MPN (FC col)	Inlet MPN (FC col)	Outlet MPN (FC col)	Remarks	Feed SPS			
								TSS	BOD	COD	Ammonical nitrogen (inlet)	100ml																	100ml	100ml	100ml	100ml				
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	23.06.2025	-	7.14	7.31	236	2	195	4	468	22	20	6.0	4.0	3.0	10.6	mg/l	Nil	24*10*8	2400	21*10*7	1100	Slime finger SPS Phosphogrip SPS Keshopur ISP	
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	23.06.2025	-	7.37	7.53	272	8	175	9	301	47	28	21.0	5.0	1.5	7.98	Nil					Plant is under rehabilitation and running with 50% capacity.		
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	23.06.2025	-	7.29	7.44	330	5	290	7	722	30	26	3.5	4.5	3.2	5.4	Nil					under rehabilitation state and running with 50% capacity.		
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	20.06.2025	-	7.30	7.70	242	24	295	11.5	700	44	45	6.0	4.0	2.5	4.3	Nil					Phospho SPS, Redgrip SPS, Kapashera SPS, Dandabara SPS.		
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	23.06.2025	10	7.10	7.50	284	9	145	8	456	20	30	3.0	3.2	1.0	5.6	Nil							
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	23.06.2025	25	7.10	7.60	284	8	145	7	456	18	30	4.2	3.2	1.5	5.6	1							
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	23.06.2025	10	7.10	7.60	284	8	145	7	456	18	30	4.2	3.2	1.5	5.6	1							
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd		Disc Filter																													
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat+5BR	HNB Engineers	-	not installed, but compliance=+20	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	2.0	4.0	0.8	7.2	Nil						Cholapur drain	
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.		Membrane Filtration	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil							
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	23.06.2025	16.17	7.20	7.50	166	09	76	04	228	17	15	0.5	2.0	0.7	3.4	0.3						Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	23.06.2025	8.46	7.30	7.60	120	06	55	03	170	14	18	0.7	2.2	0.8	3	BDL							
13	Nisothi	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	23.06.2025	33.183	7.20	7.50	214	10	116	05	316	17	25	0.7	2.8	0.7	5.2	0.5						Poly dosing	
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	23.06.2025	12.43	7.30	7.70	150	06	76	03	206	12	29	0.8	3.3	0.9	3.1	bdl							
15		Nisothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	23.06.2025	-	7.73	8.12	216	15	130	14	-	-	22	0.5	3.3	4.4	0.8	Nil						under rehabilitation state and running with 50% capacity.	Phosho SPS, Bakawara SPS, Dandwad nagda SPS
16		Nisothi Ph-II	20	ASP	VEOLIA INDIA		Disc Filter	Chlorination	10	10	50	5	2	230	23.06.2025	-	7.64	7.62	244	10	140	12	-	-	28	10.0	3.1	2.5	0.72	Nil						SDA SPS,IST New SPS, Dayal nagda SPS
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not installed, but compliance=+20	50	30	250	50	5	230	23.06.2025	-	7.10	7.60	254	6	-	472	26	40	4.0	2.4	2.2										
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	23.06.2025	-	7.20	7.70	220	13	-	-	446	28	42	0.1	2.0	1.8									
19		Okhla New	124	ASP	SUEZ India Pvt. Ltd.																													Not commissioned.		
20		Mehrauli	5	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	03.06.2025	-	7.30	7.50	152	20	205	34	-	-	46	32.0	3.8	0.5								
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	03.06.2025	-	7.20	7.30	136	60	245	46	-	-	-	-	2.8	1.4		24x10*14	46x10*5	24x10*14	46x10*5				
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	21.05.2025	-	7.20	7.40	182	31	213	42	-	-	50	36.0	2.6	1.3		15x10*13	46x10*5	15x10*13	46x10*5				
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.20	7.50	482	42	340	46	690	129	44	28.0	2.4	1.6		24x10*14	75x10*4	24x10*14	75x10*4			
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.00	7.40	308	31	350	25	596	84	43	18.0	2.8	1.2		46x10*13	24x10*6	46x10*13	93x10*4			
25	Rithala	Delhi Gate Ph-I	2.2	Biofor and dandagad	Degrayment	-	not installed, but compliance=+20	10	10	50	5	2	230	03.06.2025	-	7.10	7.50	212	6	240	8	-	-	42	3.0	1.7	1.1		96x10*3	93x10*3	93x10*12			9.1x10*3		
26		Delhi Gate Ph-II	15	Biofor and dandagad	Degrayment	-	Chlorination	10	10	50	5	2	230	03.06.2025	-	7.20	7.40	98	8	220	6.3	-	-	39	4.0	1.5	0.9		24x10*14	2400	24x10*14	2400				
27		SNH drain	2.2	Biofor and dandagad	Degrayment	-	not installed, but compliance=+20	10	10	50	5	2	230	03.06.2025	-	7.20	7.60	290	5	282	5.1	-	-	48	3.0	2.8	0.0		24x10*14	21x10*4	11x10*14			9.1x10*3		
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	23.06.2025	-	7.50	7.70	300	13	-	-	-	-	38	18.0	3.0	0.6	3.9	0						Dwekha Sector-7, Dwekha Sector-11, Dwekha Sector-16, Dwekha Sector-24	
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.		Media Filtration	Chlorination	10	10	50	5	2	230	23.06.2025	-	7.50	7.80	300	7	-	-	-	-	38	15.0	3.0	2.0	3.9	0						
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	20.06.2025	-	7.30	7.50	360	10	267.5	3.7	660	16	32	1.0	3.5	0.8	5.7	Nil						20MGD Nalgunda SPS	
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.		Disc Filter	Chlorination	10	10	50	5	2	100	23.06.2025	39.65	7.29	7.59	420	10	203	9	512	40	24	3.0	3.6	0.5	3.6	0.8	-	-	-	-		Plant Under trial run
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.		Disc Filter	UV	10	10	50	5	2	230	23.06.2025	44.06	7.40	7.57	392	8	193	7	488	32	23	1.7	3.8	0.7	4	1.2	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	Ms Dinsh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	23.06.2025	22.36	7.38	7.42	324	9	173	6	424	32	35	3.5	5.5	1.0	-	-	24x10*7+	2400+	24x10*6+	210			
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	-	50	30	250	50	5	-	23.06.2025	8.95	7.10	7.40	292	22	184	14	440	34	50	32.0	4.0	1.2	5.2	1.8	11x10*13	21x10*6	15x10*11	21x10*5		Ghonda-1 SPS, Ghonda-11 SPS, Zahabul SPS, Bhatnagar SPS, Yamuna Vihar SPS
35		Yamuna Vihar Ph-II	15	ASP(IFAS)	M/J SIPL-RKC JV		Disc Filter	UV	10	10	50	5	2	230	23.06.2025	13.21	7.20	7.30	320	17	204	10	514	28	33	10.0	3.6	0.4	4.2	1.4	24x10*13	11x10*6	11x10*11	2400		Ghonda-11 SPS, Zahabul SPS, Bhatnagar SPS, Yamuna Vihar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/J July & july		-	-	30	20	-	-	-	-	23.06.2025	28.57	7.30	7.50	592	25	360	16	948	42	52	37.0	5.0	2.7	7.2	3.2	46x10*15	12x10*7	21x10*13	28x10*6		
37	Sonia Vihar	7													-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		Under Construction		

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
--	--	--

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	13
Plant Under fit	22
%Unfit	37
%fit	63

% Fit & unfit report (As per design parameter)






DATE OF ANALYSIS : 23.06.2025	
-------------------------------	--


S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (FC col)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (Outlet)	Inlet MPN (FC col)	Outlet MPN (FC col)	Inlet MPN (FC col)	Outlet MPN (FC col)	Remarks	Feed SPS			
								TSS	BOD	COD	Ammonical nitrogen (inlet)	Ammonical nitrogen (outlet)																								
1	Keshopur	Keshopur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	230	24.06.2025	-	7.12	7.51	222	6	154	9	373	24	22	8.0	5.2	3.1	7.5	Nil					Slime finger SPS Keshopur IEP		
2		Keshopur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	24.06.2025	-	7.25	7.52	745	11	545	10	880	28	22	4.0	6.0	3.1	3.7	Nil					Plant is under rehabilitation and running with 50% capacity.		
3		Keshopur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	24.06.2025	-	7.21	7.62	324	14	232	20	412	39	23	17.0	6.0	1.0	5.9	Nil	24*10*9	24*10*4	11*10*8	11*10*3	under rehabilitation state and running with 50% capacity.		
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	24.06.2025	-	7.30	7.70	308	25	195	11.5	480	39	32	16.0	4.2	1.4	4.6	Nil			12*10*12	6400		Heptane SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.	
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	24.06.2025	10	6.90	7.50	302	7	155	6	464	12	30	1.0	3.5	0.8	5.2	Nil	24*10*17	3.6	15*10*16			Heptane SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	24.06.2025	25	6.90	7.40	302	9	155	8	464	15	30	3.5	3.5	1.5	5.2	0.8	24*10*17	28*10*2	15*10*16	360	0	Heptane SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	24.06.2025	10	6.90	7.40	302	9	155	8	464	15	30	3.5	3.5	1.5	5.2	0.8	24*10*17	28*10*2	15*10*16	360		Heptane SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.	
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd	Disc Filter	UV	10	10	50	5	2	230	24.06.2025	45	7.00	7.50	310	8	152	8	470	14	35	2.5	3.5	1.0	6	Nil	24*10*17	15*10*2	46*10*16	360		Heptane SPS, Redgum SPS, Kapashera SPS, Dandabara SPS.	
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat+5BR	MNB Engineers	-	not installed, but compliance=230	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	0.8	7.2	Nil						Chillpur drain	
10		OWG	1	MBR	M/s Teshiba Water Soluti on Pvt. Ltd.	Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil							
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	24.06.2025	15.68	7.20	7.50	130	8	73	4	228	14	23	0.3	3.0	0.7	2.5	bdl						Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	24.06.2025	8.5	7.30	7.60	102	10	61	6	162	17	2	0.5	2.8	1.0	2	bdl							
13	N.S.T.P.C.Pillar	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	24.06.2025	29.832	7.30	7.50	198	15	100	7	225	26	28	0.7	3.7	1.0	1.	bdl						Poly dosing	
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	23.06.2025	12.43	7.30	7.70	150	06	76	03	206	12	29	0.8	3.3	0.9	3.1	bdl							
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	24.06.2025	-	7.86	8.12	288	9	150	10	-	-	20	1.0	3.2	5.2	0.8	Nil						under rehabilitation state and running with 50% capacity.	
16		Nilothi Ph-II	20	ASP	VEDILIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	24.06.2025	-	7.52	7.68	200	7	130	8	-	-	25	8.0	3.1	1.8	0.64	Nil						Hepta SPS Bakawana SPS, Export merge SPS	
17	N.S.T.P.C.Pillar	Okhla Ph-V	16	ASP	DJB	-	not installed, but compliance=230	50	30	250	50	5	230	24.06.2025	-	7.20	7.50	456	10	-	-	857	27	36	7.4	1.8	1.4								SEA SPS-037 New SPS, Bayvel merge SPS	
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	24.06.2025	-	7.30	7.70	768	11	-	-	921	22	70	0.4	2.0	1.8									
19		Okhla New	124	ASP	SUEZ India Pvt. Ltd.	-								-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not commissioned,		
20		Mehrauli	5	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	03.06.2025	-	7.30	7.50	152	20	205	34	-	-	46	32.0	3.8	0.5								
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	03.06.2025	-	7.20	7.30	136	60	245	46	-	-	-	-	2.8	1.4		24x10*14	46x10*5	24x10*14	46x10*5				
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	21.05.2025	-	7.20	7.40	182	31	213	42	-	-	50	36.0	2.6	1.3		15x10*13	46x10*5	15x10*13	46x10*5				
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.20	7.50	482	42	340	46	690	129	44	28.0	2.4	1.6		24x10*14	75x10*4	24x10*14	75x10*4			
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.00	7.40	308	31	350	25	596	84	43	18.0	2.8	1.2		46x10*13	24x10*6	46x10*13	93x10*4			
25	N.S.T.P.C.Pillar	Delhi Gate Ph-I	2.2	Biofor and dandagad	Degratment	-	not installed, but compliance=230	10	10	50	5	2	230	03.06.2025	-	7.10	7.50	212	6	240	8	-	-	42	3.0	1.7	1.1		96x10*3	93x10*3				9.1x10*3		
26		Delhi Gate Ph-II	15	Biofor and dandagad	Degratment	-	Chlorination	10	10	50	5	2	230	03.06.2025	-	7.20	7.40	98	8	220	6.3	-	-	39	4.0	1.5	0.9		24x10*14	2400	24x10*14	2400				
27		SNH drain	2.2	Biofor and dandagad	Degratment	-	not installed, but compliance=230	10	10	50	5	2	230	03.06.2025	-	7.20	7.60	290	5	282	5.1	-	-	48	3.0	2.8	0.0		24x10*14	21x10*4	11x10*14	9.1x10*3				
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	24.06.2025	-	7.30	7.60	520	23	280	13	750	45	30	20.0	3.3	1.0	6.4	Nil			21*10*12	5300		Plant is under Rehabilitation	
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	24.06.2025	-	7.30	7.80	520	11	280	4	750	14	30	14.0	3.3	2.0	6.4	Nil			21*10*12	5100		Hepta SPS Sector-7, Dheera Sector 11, Dheera Sector 16, Dheera Sector 24	
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	24.06.2025		7.40	7.50	314	10	210	5	530	19	35	1.2	2.7	0.6	5.2	Nil			42*10*11	120		OMGSD Heptagen SPS	
31		Rithala Ph-I	40	ASP	M/s WA TECH BARAG LTD.	Disc Filter	Chlorination	10	10	50	5	2	100	24.06.2025	44.23	7.35	7.57	240	9	123	8	312	36	22	0.7	3.8	0.9	3.6	0.4	-	-	24 x 10*7+	64		Plant Under trial run	
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	24.06.2025	40.15	7.37	7.61	240	8	127	7	320	32	22	7.0	4.0	0.7	4.4	1.2	-	-	24 x 10*7+	44			
33	Rohini Sec-25	Rohini	15	ASP	M/s Dinsh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	24.06.2025	21.85	7.18	7.25	372	9	181	5	448	24	38	3.8	6.0	1.0	-	-	-	-	-	-	-	-	Under Construction
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	-	50	30	250	50	5	-	24.06.2025	8.9	7.20	7.30	316	28	198	18	494	58	42	28.0	4.3	2.3	5.4	2	24X10*13+	24X10*7+	21X10*11+	39X10*5+		Shreea I SPS, Shreea - II SPS, Subhalak SPS, Bhatnagar SPS
35		Yamuna Vihar Ph-II	15	ASP(IFAS)	M/s SIPL-RKC JV	Disc Filter	UV	10	10	50	5	2	230	24.06.2025	15.19	7.20	7.40	304	08	190	06	458	18	36	17.0	3.6	1.4	4.4	1.6	24X10*13+	24X10*6+	64X10*11+	43X10*4+		Yamuna Vihar SPS, Shreea I SPS, Subhalak SPS, Bhatnagar SPS, Yamuna Vihar SPS	
36		Yamuna Vihar Ph-III	25	ASP	M/s Joly & joly	-	-	-	30	20	-	-	-	-	24.06.2025	29.23	7.30	7.50	600	27	370	17	882	72	37	25.0	4.4	2.6	7.4	3.4	24X10*15+	24X10*8+	64X10*13+	39X10*6+		
37	Sonia Vihar	7											-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		

	Plant not meeting standard as per design parameter	BDL: Below detection limit ND: Not Detectable
--	--	--

Total No of operational plant	37
Total No of Plant Under rehabilitation	1
Outlet Sample collected	35
Plant Under Unfit (As per design)	18
Plant Under fit	17
%Unfit	51
%fit	49

% Fit & unfit report (As per design parameter)





DATE OF ANALYSIS : 25.06.2025	
-------------------------------	--

S.No.	Lab	Plant (STP)	Capacity (MGD)	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Q _{out} M³N (FCall)	Date of Analysis	Average Daily Flow (MGD)	pH (inlet)	pH (outlet)	TSS (inlet)	TSS (outlet)	BOD (inlet)	BOD (outlet)	COD (inlet)	COD (outlet)	Ammonical Nitrogen (inlet)	Ammonical Nitrogen (outlet)	Ortho phosphate (inlet)	Ortho phosphate (outlet)	Sulphide (inlet)	Sulphide (Outlet)	Inlet MPN (FCall)	Outlet MPN (FCall)	Inlet MPN (FCall)	Outlet MPN (FCall)	Remarks	Feed SPS			
1	Keshapur	Keshapur Ph-I	12	ASP	VA-TECH WABAG LTD.	-	Chlorination	TSS	BOD	COD	Ammonical Nitrogen	100ml	25.06.2025	-	7.09	7.54	212	4	145	5	374	29	22	12.0	4.8	1.5	7	Nil	24*10*8	2400	11*10*7	1100	Plant is under rehabilitation and running with 50% capacity. under rehabilitation state and running with 50% capacity.	Slime finger SPS Phosphor SPS Keshapur ISP		
2		Keshapur Ph-II	20	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	25.06.2025	-	7.23	7.51	401	4	240	5	678	25	26	3.5	5.3	3.1	2.8	Nil							
3		Keshapur Ph-III	40	ASP	Ayaappa Pvt.Ltd	-	UV (Not Started)	50	30	250	50	5	-	25.06.2025	-	7.16	7.63	293	14	175	20	358	37	20.6	20.0	3.9	1.2	3.6	Nil							
4		Kapashera	5	SBR	TRIVENI	-	UV	10	10	50	5	2	230	24.06.2025	-	7.30	7.70	308	25	195	11.5	480	39	32	16.0	4.2	1.4	4.6	Nil		12*10*12	6400				
5	Kondli	Kondli Ph-I	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	25.06.2025	10	7.00	7.50	298	8	150	7	440	12	32	1.0	3.8	1	6	Nil						Phosphor SPS, Boregump SPS, Kapashera SPS, Dandabara SPS.	
6		Kondli Ph-II	25	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	25.06.2025	25	7.00	7.60	298	8	150	6	440	15	32	3.0	3.8	1.2	6	0.8						Phet Vihar, Jagdi Endore, Gawa Chikra, Marwade, Kalyanpur, New Kalyanpur, Muldhar, Ghodet	
7		Kondli Ph-III	10	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	230	25.06.2025	10	7.00	7.60	298	8	150	6	440	15	32	3.0	3.8	1.2	6	0.8							
8		Kondli Ph-IV	45	ASP(IFAS)	Ayaappa Pvt.Ltd		Disc Filter	UV	10	10	50	5	2	230	25.06.2025	45	6.90	7.50	306	9	147	7	468	20	35	2.0	4.0	1.0	6.4	0.8						
9	N.S.T.P.C.Pillar	Chilla	9	Combitreat+ISBR	HNB Engineers	-	not installed, but compliance=120	10	10	50	5	2	230	05.05.2025	9	6.90	7.50	280	9	163	7	387	11	40	0.5	4.0	1.0	6.8	7.2	Nil						Cholapur drain
10		CWG	1	MBR	M/s Toshiba Water Soluti on Pvt. Ltd.		Membrane Filtration	Chlorination	10	10	50	5	2	230	05.05.2025	1	7.00	7.60	330	BDL	177	0.9	437	8	42	Nil	3.5	Nil	7.6	Nil						
11		Coronation Pillar Ph-II	20	ASP	DRA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	25.06.2025	-	7.20	7.50	150	10	68	6	219	18	22	0.5	2.7	0.3	2.3	bdI						Half stream of plant is Under Rehabilitation	
12		Coronation Pillar Ph-III	10	ASP	DRA Infracom Pvt.Ltd.	-	UV	10	10	50	5	2	230	25.06.2025	-	7.30	7.60	138	7	48	4	187	14	18	0.4	2.9	0.9	2.5	0.3							
13	Nilothi	Coronation New	70	ASP	LET Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	230	25.06.2025	-	7.30	7.60	166	21	72	14	317	34	26	0.5	3.5	0.8	2.2	bdI						Poly dosing	
14		Narela	10	ASP	DRA Infracom Pvt. Ltd.	-	UV	10	10	50	5	2	230	25.06.2025	-	7.20	7.60	146	9	47	5	262	17	27	0.6	3.0	0.9	4.8	bdI							
15		Nilothi Ph-I	40	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	25.06.2025	-	7.70	8.18	370	6	160	8	-	-	22	1.5	3.1	5.1	0.9	Nil			24 x 10*11	1600	under rehabilitation state and running with 50% capacity.	Phetava SPS, Bakawade SPS, Dnyanesh nagari SPS	
16		Nilothi Ph-II	20	ASP	VEOLIA INDIA		Disc Filter	Chlorination	10	10	50	5	2	230	25.06.2025	-	7.59	7.62	206	4	120	6	-	-	25	8.0	3.0	1.7	0.7	Nil			64 x 10*10	930	IDA SPS,IST New SPS, Dayal nagari SPS	
17	Okhla	Okhla Ph-V	16	ASP	DJB	-	not installed, but compliance=120	50	30	250	50	5	230	25.06.2025	-	7.20	7.50	140	9	-	-	421	27	42	4.5	2.8	0.1			24x10*18	24x10*10					
18		Okhla Ph-VI	30	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	230	25.06.2025	-	7.30	7.50	332	14	-	-	490	24	40	0.5	2.6	1.4			24x10*18	1100					
19		Okhla New	124	ASP	SUEZ India Pvt. Ltd.									-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Not commissioned.		
20		Mehrauli	5	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	03.06.2025	-	7.30	7.50	152	20	205	34	-	-	46	32.0	3.8	0.5								
21	Okhla	Molar band	0.66	Fluidized Aerobic Bed	DJB	-	-	50	30	250	50	5	-	03.06.2025	-	7.20	7.30	136	60	245	46	-	-	-	-	2.8	1.4		24x10*14	46x10*5	24x10*14	46x10*5				
22		Ghitorini	5	ASP	DJB	-	-	30	20	250	50	5	-	21.05.2025	-	7.20	7.40	182	31	213	42	-	-	50	36.0	2.6	1.3		15x10*13	46x10*5	15x10*13	46x10*5				
23		Vasant Kunj Ph-I	2.2	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.20	7.50	482	42	340	46	690	129	44	28.0	2.4	1.6		24x10*14	75x10*4	24x10*14	75x10*4			
24		Vasant Kunj Ph-II	3	Extended Aeration	DJB	-	-	-	50	30	250	50	5	-	21.05.2025	-	7.00	7.40	308	31	350	25	596	84	43	18.0	2.8	1.2		46x10*13	24x10*6	46x10*13	93x10*4			
25	Rithala	Delhi Gate Ph-I	2.2	Biofor and dandage	Degrayment	-	not installed, but compliance=120	10	10	50	5	2	230	03.06.2025	-	7.10	7.50	212	6	240	8	-	-	42	3.0	1.7	1.1		96x10*3	93x10*3	93x10*12	9.1x10*3				
26		Delhi Gate Ph-II	15	Biofor and dandage	Degrayment	-	Chlorination	10	10	50	5	2	230	03.06.2025	-	7.20	7.40	98	8	220	6.3	-	-	39	4.0	1.5	0.9		24x10*14	2400	24x10*14	2400				
27		SNH drain	2.2	Biofor and dandage	Degrayment	-	not installed, but compliance=120	10	10	50	5	2	230	03.06.2025	-	7.20	7.60	290	5	282	5.1	-	-	48	3.0	2.8	0.0		24x10*14	21x10*4	11x10*14	9.1x10*3				
28		Phappankalan Ph-I	20	ASP	SUBHASH INFRA PVT. LTD	-	UV (Not Started)	50	30	250	50	5	-	25.06.2025	-	7.30	7.50	514	25	237.5	15	520	66	35	20.0	2.4	1.3	3.7	Nil						Dwekara Sector-7, Dwekara Sector-11, Dwekara Sector-16, Dwekara Sector-24	
29	Pappankalan	Phappankalan Ph-II	20	ASP	VA-TECH WABAG LTD.		Media Filtration	Chlorination	10	10	50	5	2	230	25.06.2025	-	7.30	7.90	514	9	237.5	10	520	46	35	16.0	2.4	1.7	3.7	Nil						
30		Najafgarh	5	ASP	Ayaappa Pvt.Ltd.	-	UV	10	10	50	5	2	230	24.06.2025	-	7.40	7.50	314	10	210	5	530	19	35	1.2	2.7	0.6	5.2	Nil			42*10*11	120	Plant Under Rehabilitation	25MGD Nephelen SPS	
31		Rithala Ph-I	40	ASP	Ms WA TECH BABAG LTD.		Disc Filter	Chlorination	10	10	50	5	2	100	25.06.2025	42.46	7.31	7.55	344	10	168	9	424	40	23	0.4	3.8	1.1	4	0.8	-	-	-	-		
32		Rithala Ph-II	40	ASP	SUEZ India Pvt. Ltd.		Disc Filter	UV	10	10	50	5	2	230	25.06.2025	39.18	7.33	7.61	356	9	172	8	432	36	32	6.0	3.9	0.6	3.6	0.8	-	-	-	-		
33	Rohini Sec-25	Rohini	15	ASP	Ms Dinesh Chandra Rohini project pvt. Ltd.	-	UV	10	10	50	5	2	230	25.06.2025	22.57	7.09	7.35	404	10	203	7	512	32	28	3.0	3.5	0.8	-	-	-	-	-	-	-		
34		Yamuna Vihar Ph-I	10	ASP	DJB	-	-	-	50	30	250	50	5	-	25.06.2025	8.8	7.20	7.40	400	25	211	14	732	72	37	25.0	4.8	2.2	4.8	1.6	24x10*13+	24x10*7+	29x10*11+	64x10*5		Ghonda - I SPS, Ghonda - II SPS, Zahabadi SPS, Bhatnagar SPS, Yamuna Vihar SPS, Ghonda-I SPS
35		Yamuna Vihar Ph-II	15	ASP(IFAS)	M/J SIPL-RKC JV		Disc Filter	UV	10	10	50	5	2	230	25.06.2025	15.1	7.20	7.50	272	9	165	6	508	18	36	12.0	4.2	1.2	3.6	1	24x10*13+	24x10*6+	64x10*11+	23x10*4+	Plant Under Rehabilitation	Ghonda - II SPS, Zahabadi SPS, Bhatnagar SPS, Yamuna Vihar SPS
36		Yamuna Vihar Ph-III	25	ASP	M/J July & july		-	-	30	20	-	-	-	-	25.06.2025	28.25	7.20	7.40	496	28	300	16	805	88	39	26.0	4.3	2.4	7.2	28	24x10*15+	24x10*8+	64x10*13+	39x10*6+		
37		Sonia Vihar	7											-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Under Construction		

[illegible]