

ASP	Activated Sludge Process
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge
E.A	Extended Aeration
FAB	Fluidized Aerobic Bed
B & D	Biofor and dansadeg
C-ISBR	Combitreat-ISBR
W	Waiting
ND	Not Detectable
BDL	Bellow Detection Limit



DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT

DATE OF ANALYSIS : 02 06 2026

DATE OF ANALYSIS : 02.06.2026																					
Sl. No.	Lab	Sewage Treatment Plant (Operator) Technology	Capacity	DPCC Parameter (mg/l) (TSS:10,BOD:10, COD:50, NH4-N:5,PO4-P:2, Oil& grease :10, f.coliform: 230 MPN/100ml)	pH		TSS		BOD (3 DAYS at 27 o C)		COD		Ammonical nitrogen		Dissolve phosphate		Oil & Grease		Fecal Coliform (72 hrs)		Remarks
					INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	
			(MGD)	Parameter Limits	-	-	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	MPN/100ml	MPN/100ml
1	Keshopur	Keshopur Ph-I (VA-TECH WABAG LTD.) ASP	12	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:2/O &G:1.2/f.C:2500 MPN/100ml	7.17	7.62	57	11	110	5	249	20		18.2	3.6	4.9			24*10^12+		
2		Keshopur Ph-II (Ayaappa Pvt.Ltd) ASP(IFAS)	20	As per DPCC limits	7.39	7.38	280	5	140	4	481	19	38	1.1	4	3.3	-	-	24*10^12+	150	
3		Keshopur Ph-III (Ayaappa Pvt.Ltd) ASP	60	As per DPCC limits	7.29	7.45	270	4	130	6	446	17	45	0.3	3.7	3.4	-	-	24*10^12+	160	
4		Kapashera (Triveni Pvt. Ltd) SBR	5	As per plant design TSS:10/BOD:10/COD:50/NH4: 5/O&G:1.2/PO4:1/f.C:1000/100ml	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
5	Kondli	Kondli Ph-I (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.0	7.5	306	7	148	7	490	20	35	Nil	3.2	0.5			290X10^12	73	
6		Kondli Ph-II (Triveni Pvt. Ltd) ASP	25	As per DPCC limits	7.0	7.6	306	8	148	6	490	20	35	1	3.2	0.6			290X10^12	150	
7		Kondli Ph-III (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.0	7.6	306	8	148	6	490	20	35	1	3.2	0.6			290X10^12	150	
8		Kondli Ph-IV (Ayaappa Pvt.Ltd) ASP(IFAS)	45	As per DPCC limits	7.0	7.5	306	7	148	5	490	15	35	0.8	3.2	0.5			290X10^12	200	
9		Chilla (HNB Engineers) C-ISBR	9	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
10		CWG (M/s Toshiba Water Soluti on Pvt. Ltd.) MBR	1	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
11	N.S.T.P.C.Pillar	Coronation Pillar Ph-II (DRA Infracom Pvt.Ltd.) ASP(IFAS)	20	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:1/O &G:1.2/f.C:230	7.7	7.8	144	8	66	4	247	17	25	0.4	2.7	0.8			20x10^9	93	
12		Coronation Pillar Ph-III (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits	7.9	7.8	174	7	77	3	285	15	23	0.6	3.1	0.6			28x10^9	43	
13		Coronation New (L&T Construction and PASSAVANT (JV)) ASP	70	As per DPCC limits	7.7	7.8	206	8	106	3	422	19	32	1.7	4	1.5	2.4	bdl	20x10^8	150	
14		Narela (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits	7.6	8	164	10	73	6	229	21	39	0.5	4	1	3.8	bdl	11x10^7	75	
15	Nilothi	Nilothi Ph-I (SUBHASH INFRA PVT. LTD) ASP(IFAS)	60	As per DPCC limits	7.6	7.66	372	5	215	7	578	38	34.5	4	4.6	0.2			46x10^8	150	
16		Nilothi Ph-II (VEOLIA INDIA) ASP	20	As per DPCC limits	7.62	7.68	456	4	258	8	680	40	28	5	2.8	0.9			24x10^9+	210	
17	Okhla	Okhla Ph-V (DJB) ASP	16	As per plant design TSS:50/BOD:30/COD:50	7.63	7.77	152	8	195	8.8	980	20	32.5	5	2.9	0.8	3	ND	93X10^9	21X10^2	
18		Okhla Ph-VI (SUEZ India Pvt. Ltd.) ASP	30	As per DPCC limits	7.41	7.92	226	8	208	3.8	1860	18	37.5	0.1	3	0.9	4	ND	15X10^11	<1.8	
19		Okhla New (SUEZ India Pvt. Ltd.) ASP	124	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
20		Mehrauli (DJB) E.A	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
21		Molar band (DJB)	0.66	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
22		Ghitorini (DJB) ASP	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
23		Vasant Kunj Ph-I (DJB) E.A	2.2	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
24		Vasant Kunj Ph-II (DJB) E.A	3	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
25	Delhi Gate Ph-I (Degramont) B & D	2.2	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		

ASP	Activated Sludge Process
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge
E.A	Extended Aeration
FAB	Fluidized Aerobic Bed
B & D	Biofor and dansadeg
C-ISBR	Combitreat-ISBR
W	Waiting
ND	Not Detectable
BDL	Bellow Detection Limit

ASP	Activated Sludge Process
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge
E.A	Extended Aeration
FAB	Fluidized Aerobic Bed
B & D	Biofor and dansadeg
C-ISBR	Combitreat-ISBR
W	Waiting
ND	Not Detectable
BDL	Bellow Detection Limit

[illegible]



DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT

DATE OF ANALYSIS : 05.06.2026

[illegible]

ASP	Activated Sludge Process
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge
E.A	Extended Aeration
FAB	Fluidized Aerobic Bed
B & D	Biofor and dansadeg
C-ISBR	Combitreat-ISBR
W	Waiting
ND	Not Detectable
BDL	Bellow Detection Limit

ASP	Activated Sludge Process
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge
E.A	Extended Aeration
FAB	Fluidized Aerobic Bed
B & D	Biofor and dansadeg
C-ISBR	Combitreat-ISBR
W	Waiting
ND	Not Detectable
BDL	Bellow Detection Limit



DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT

DATE OF ANALYSIS : 07 06 2026

[illegible]

ASP	Activated Sludge Process
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge
E.A	Extended Aeration
FAB	Fluidized Aerobic Bed
B & D	Biofor and dansadeg
C-ISBR	Combitreat-ISBR
W	Waiting
ND	Not Detectable
BDL	Bellow Detection Limit

ASP	Activated Sludge Process
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge
E.A	Extended Aeration
FAB	Fluidized Aerobic Bed
B & D	Biofor and dansadeg
C-ISBR	Combitreat-ISBR
W	Waiting
ND	Not Detectable
BDL	Bellow Detection Limit

ASP	Activated Sludge Process
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge
E.A	Extended Aeration
FAB	Fluidized Aerobic Bed
B & D	Biofor and dansadeg
C-ISBR	Combitreat-ISBR
W	Waiting
ND	Not Detectable
BDL	Bellow Detection Limit

ASP	Activated Sludge Process
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge
E.A	Extended Aeration
FAB	Fluidized Aerobic Bed
B & D	Biofor and dansadeg
C-ISBR	Combitreat-ISBR
W	Waiting
ND	Not Detectable
BDL	Bellow Detection Limit

[illegible]

[illegible]

[illegible]

[illegible]

ASP	Activated Sludge Process	22
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge	
E.A	Extended Aeration	
FAB	Fluidized Aerobic Bed	
B & D	Biofor and dansadeg	
C-ISBR	Combitreat-ISBR	
W	Waiting	
ND	Not Detectable	
BDL	Bellow Detection Limit	

[illegible]



DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT

DATE OF ANALYSIS : 17 06 2026

DATE OF ANALYSIS : 17.06.2026																					
S.No.	Lab	Sewage Treatment Plant (Operator) Technology	Capacity	DPCC Parameter (mg/l) (TSS:10,BOD:10, COD:50, NH4-N:5,PO4-P:2, Oil& grease :10, f.coliform: 230 MPN/100ml)	pH		TSS		BOD (3 DAYS at 27 O C)		COD		Ammonical nitrogen		Dissolve phosphate		Oil & Grease		Fecal Coliform (72 hrs)		Remarks
					INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	
			(MGD)	Parameter Limits	-	-	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	MPN/100ml	MPN/100ml
1	Keshopur	Keshopur Ph-I (VA-TECH WABAG LTD.) ASP	12	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:2/O &G:1.2/f.c:2500 MPN/100ml	7.34	7.58	118	10	124	7	243	15		2.6	3.1	0.7	6.11	Nil	24*10^11+		
2		Keshopur Ph-II (Ayaappa Pvt.Ltd) ASP(IFAS)	20	As per DPCC limits	7.39	7.61	289	3	160	4	487	18	36	0.2	3.9	2.5	7.53	Nil	24*10^11+	210	
3		Keshopur Ph-III (Ayaappa Pvt.Ltd) ASP	60	As per DPCC limits	7.43	7.55	254	4	165	5	487	24	33	4.2	4.1	3.2	8.1	Nil	24*10^11+	460	
4		Kapashera (Triveni Pvt. Ltd) SBR	5	As per plant design TSS:10/BOD:10/COD:50/NH4: 5/O&G:1.2/PO4:1/f.c:1000/100ml	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
5	Kondli	Kondli Ph-I (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.0	7.5	306	7	143	5	465	12	35	0.8	3.2	0.5			210 X 10^11	73	
6		Kondli Ph-II (Triveni Pvt. Ltd) ASP	25	As per DPCC limits	7.0	7.6	306	8	143	5	465	15	35	1.2	3.2	0.8			210 X 10^11	110	
7		Kondli Ph-III (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.0	7.6	306	8	143	5	465	15	35	1.2	3.2	0.8			210 X 10^11	110	
8		Kondli Ph-IV (Ayaappa Pvt.Ltd) ASP(IFAS)	45	As per DPCC limits	7.0	7.5	306	8	143	7	465	20	35	0.6	3.2	0.5			210 X 10^11	91	
9		Chilla (HNB Engineers) C-ISBR	9	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
10		CWG (M/s Toshiba Water Soluti on Pvt. Ltd.) MBR	1	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
11	N.S.T.P.C Pillar	Coronation Pillar Ph-II (DRA Infracom Pvt.Ltd.) ASP(IFAS)	20	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:1/O &G:1.2/f.c:230	7.7	7.6	160	8	60	4	166	10	30	0.5	3.2	1	3	bdl	-	-	
12		Coronation Pillar Ph-III (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits	7.2	7.7	192	9	80	5	230	10	28	0.6	2.4	0.7	2.8	bdl	-	-	
13		Coronation New (L&T Construction and PASSAVANT (JV)) ASP	70	As per DPCC limits	7.8	7.9	178	10	85	4	220	9	3.8	0.8	3.4	2			-	-	
14		Narela (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits															-	-	
15	Nilothi	Nilothi Ph-I (SUBHASH INFRA PVT. LTD) ASP(IFAS)	60	As per DPCC limits	7.69	7.72	364	5	225	6	570	40	38.5	6	4.4	0.8			11x10^9	120	
16		Nilothi Ph-II (VEOLIA INDIA) ASP	20	As per DPCC limits	7.67	7.7	672	6	378	13	470	30	36	8.5	3	0.2			24x10^9+	160	
17	Okhla	Okhla Ph-V (DJB) ASP	16	As per plant design TSS:50/BOD:30/COD:50	7.5	7.5	310	7	173	6.8	(-)	(-)	30	5	2.4	0.6	4	ND	23X10^9	21X10^3	
18		Okhla Ph-VI (SUEZ India Pvt. Ltd.) ASP	30	As per DPCC limits	7.6	7.5	494	9	348	3.8	562	16	35	0.1	2.9	0.7	5	ND	15X10^12	<1.8	
19		Okhla New (SUEZ India Pvt. Ltd.) ASP	124	As per DPCC limits	7.6	7.5	166	5	136	4.7	(-)	(-)	32.5	0.1	3	0.8	3	ND	21x10^12	2400	
20		Mehrauli (DJB) E.A	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
21		Molar band (DJB)	0.66	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
22		Ghitorini (DJB) ASP	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
23		Vasant Kunj Ph-I (DJB) E.A	2.2	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
24		Vasant Kunj Ph-II (DJB) E.A	3	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
25		Delhi Gate Ph-I (Degramont) B & D	2.2	As per DPCC limits	7.5	7.3	134	11	141	10.6	396	29	27.5	10	3.2	1.1	3	ND	75x10^11	12x10^4	

ASP	Activated Sludge Process	26
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge	
E.A	Extended Aeration	
FAB	Fluidized Aerobic Bed	
B & D	Biofor and dansadeg	
C-ISBR	Combitreat-ISBR	
W	Waiting	
ND	Not Detectable	
BDL	Bellow Detection Limit	



DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT

DATE OF ANALYSIS : 18.06.2026

6/18/202

DATE OF ANALYSIS : 16.06.2026																						
S.No.	Lab	Sewage Treatment Plant (Operator) Technology	Capacity	DPCC Parameter (mg/l) (TSS:10,BOD:10, COD:50, NH4-N:5,PO4-P:2, Oil& grease :10, f.coliform: 230 MPN/100ml)	pH		TSS		BOD (3 DAYS at 27 o C)		COD		Ammonical nitrogen		Dissolve phosphate		Oil & Grease		Fecal Coliform (72 hrs)		Remarks	
					INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET		INLET
			(MGD)	Parameter Limits	-	-	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	MPN/100ml	MPN/100ml		
1	Keshopur	Keshopur Ph-I (VA-TECH WABAG LTD.) ASP	12	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:2/O &G:1.2/f.C:2500 MPN/100ml	7.32	7.73	165	10	-	-	-	-		3.7	4	0.9	8.42	NII	24*10^11+			
2		Keshopur Ph-II (Ayaappa Pvt.Ltd) ASP(IFAS)	20	As per DPCC limits	7.33	7.63	271	4	-	-	-	-	42	0.7	3.8	3.2	7.32	NII	24*10^11+	460		
3		Keshopur Ph-III (Ayaappa Pvt.Ltd) ASP	60	As per DPCC limits	7.29	7.58	285	6	-	-	-	-	63	5	4	3	7.86	Nil	24*10^11+	460		
4		Kapashera (Triveni Pvt. Ltd) SBR	5	As per plant design TSS:10/BOD:10/COD:50/NH4: 5/O&G:1.2/PO4:1/f.C:1000/100ml	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
5	Kondli	Kondli Ph-I (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.0	7.4	292	09	140	06	450	20	35	0.5	3.2	0.4			2400*10^12	72		
6		Kondli Ph-II (Triveni Pvt. Ltd) ASP	25	As per DPCC limits	7.0	7.5	292	09	140	07	450	25	35	1	3.2	0.5			2400*10^12	110		
7		Kondli Ph-III (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.0	7.5	292	09	140	07	450	25	35	1	3.2	0.5			2400*10^12	110		
8		Kondli Ph-IV (Ayaappa Pvt.Ltd) ASP(IFAS)	45	As per DPCC limits	7.0	7.5	292	07	140	15	450	15	35	0.4	3.2	0.4			2400*10^12	91		
9		Chilla (HNB Engineers) C-ISBR	9	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
10		CWG (M/s Toshiba Water Soluti on Pvt. Ltd.) MBR	1	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
11	N.S.T.P.C Pillar	Coronation Pillar Ph-II (DRA Infracom Pvt.Ltd.) ASP(IFAS)	20	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:1/O &G:1.2/f.C:230	7.7	7.8	182	10	79	4	333	17	20	0.5	3	0.9			-	-		
12		Coronation Pillar Ph-III (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits	7.6	7.6	208	10	85	3	292	18	25	0.6	2.6	0.8			-	-		
13		Coronation New (L&T Construction and PASSAVANT (JV)) ASP	70	As per DPCC limits	7.9	8.2	142	10	69	5	324	19	28	0.7	3.5	0.9	2.8	bdl	-	-		
14		Narela (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits	7.7	7.7	236	9	95	4	578	16	38	0.9	3.9	0.9	3.4	bdl	-	-		
15	Nilothi	Nilothi Ph-I (SUBHASH INFRA PVT. LTD) ASP(IFAS)	60	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
16		Nilothi Ph-II (VEOLIA INDIA) ASP	20	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
17	Okhla	Okhla Ph-V (DJB) ASP	16	As per plant design TSS:50/BOD:30/COD:50	7.5	7.3	420	5	113	5.4	(-)	(-)	30	5	2.9	0.6	4	ND	93X10^9	46X10^3		
18		Okhla Ph-VI (SUEZ India Pvt. Ltd.) ASP	30	As per DPCC limits	7.3	7.3	344	6	160	2.4	(-)	(-)	35	0.1	3	0.7	3	ND	11X10^13	<1.8		
19		Okhla New (SUEZ India Pvt. Ltd.) ASP	124	As per DPCC limits	7.4	7.4	166	6	101	2.5	(-)	(-)	35	0.1	2.8	0.8	5	ND	15x10^12	150		
20		Mehrauli (DJB) E.A	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
21		Molar band (DJB)	0.66	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
22		Ghitorini (DJB) ASP	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
23		Vasant Kunj Ph-I (DJB) E.A	2.2	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
24		Vasant Kunj Ph-II (DJB) E.A	3	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
25	Delhi Gate Ph-I (Degramont) B & D	2.2	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		

ASP	Activated Sludge Process	22
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge	
E.A	Extended Aeration	
FAB	Fluidized Aerobic Bed	
B & D	Biofor and dansadeg	
C-ISBR	Combitreat-ISBR	
W	Waiting	
ND	Not Detectable	
BDL	Bellow Detection Limit	

ASP	Activated Sludge Process	22
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge	
E.A	Extended Aeration	
FAB	Fluidized Aerobic Bed	
B & D	Biofor and dansadeg	
C-ISBR	Combitreat-ISBR	
W	Waiting	
ND	Not Detectable	
BDL	Bellow Detection Limit	

ASP	Activated Sludge Process	22
ASP(IFAS)	Activated Sludge Process with Integrated Fixed-film Activated Sludge	
E.A	Extended Aeration	
FAB	Fluidized Aerobic Bed	
B & D	Biofor and dansadeg	
C-ISBR	Combitreat-ISBR	
W	Waiting	
ND	Not Detectable	
BDL	Bellow Detection Limit	

[illegible]



DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT

DATE OF ANALYSIS : 22.06.2026

Abstract

DATE OF ANALYSIS : 22.06.2026																					
Sl. No.	Lab	Sewage Treatment Plant (Operator) Technology	Capacity	DPCC Parameter (mg/l) (TSS:10,BOD:10, COD:50, NH4-N:5,PO4-P:2, Oil& grease :10, f.coliform: 230 MPN/100ml)	pH		TSS		BOD (3 DAYS at 27 o C)		COD		Ammonical nitrogen		Dissolve phosphate		Oil & Grease		Fecal Coliform (72 hrs)		Remarks
					INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	
			(MGD)	Parameter Limits	-	-	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	MPN/100ml	MPN/100ml
1	Keshopur	Keshopur Ph-I (VA-TECH WABAG LTD.) ASP	12	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:2/O &G:1.2/f.c:2500 MPN/100ml	7.43	7.91	36	10	148	7	302	22		1.9	3.4	0.8	7.2	Nil	24*10^11+		
2		Keshopur Ph-II (Ayaappa Pvt.Ltd) ASP(IFAS)	20	As per DPCC limits	7.47	7.79	267	7	140	5	313	19	27	2.4	2.7	1	6.8	Nil	24*10^11+	150	
3		Keshopur Ph-III (Ayaappa Pvt.Ltd) ASP	60	As per DPCC limits	7.38	7.7	287	5	150	5	337	18	29	2.4	3.5	1	7.5	Nil	24*10^11+	150	
4		Kapashera (Triveni Pvt. Ltd) SBR	5	As per plant design TSS:10/BOD:10/COD:50/NH4: 5/O&G:1.2/PO4:1/f.c:1000/100ml	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
5	Kondli	Kondli Ph-I (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.0	7.5	290	08	150	04	510	20	35	Nil	3.2	0.5			1100X10^11	36	
6		Kondli Ph-II (Triveni Pvt. Ltd) ASP	25	As per DPCC limits	7.0	7.6	290	09	150	05	510	24	35	1.5	3.2	0.5			1100X10^11	150	
7		Kondli Ph-III (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.0	7.6	290	09	150	05	510	24	35	1.5	3.2	0.5			1100X10^11	150	
8		Kondli Ph-IV (Ayaappa Pvt.Ltd) ASP(IFAS)	45	As per DPCC limits	7.0	7.5	290	08	150	05	510	18	35	0.5	3.2	0.4			1100X10^11	110	
9		Chilla (HNB Engineers) C-ISBR	9	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
10		CWG (M/s Toshiba Water Soluti on Pvt. Ltd.) MBR	1	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
11	N.S.T.P.C Pillar	Coronation Pillar Ph-II (DRA Infracom Pvt.Ltd.) ASP(IFAS)	20	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:1/O &G:1.2/f.c:230	7.8	7.8	166	9	77	5	274	19	28	0.8	2.5	1			-	-	
12		Coronation Pillar Ph-III (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits	7.8	7.8	284	9	100	5	310	18	25	0.5	2	1			-	-	
13		Coronation New (L&T Construction and PASSAVANT (JV)) ASP	70	As per DPCC limits	7.7	8	112	10	70	6	230	13	30	4.6	2.8	1.8			-	-	
14		Narela (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits															-	-	
15	Nilothi	Nilothi Ph-I (SUBHASH INFRA PVT. LTD) ASP(IFAS)	60	As per DPCC limits	7.45	7.47	368	4	220	3	535	18	36.2	1.9	3.5	0.1			46x10^8	120	
16		Nilothi Ph-II (VEOLIA INDIA) ASP	20	As per DPCC limits	7.69	7.7	392	8	225	7	673	35	35.5	5	3.2	0.6			11x10^9	210	
17	Okhla	Okhla Ph-V (DJB) ASP	16	As per plant design TSS:50/BOD:30/COD:50	7.5	7.5	158	25	113	13	-	-	30	10	2.9	1.1	3	ND	24X10^12	24X10^4	
18		Okhla Ph-VI (SUEZ India Pvt. Ltd.) ASP	30	As per DPCC limits	7.6	7.8	438	11	250	3.9	-	-	37.5	0.6	3	0.8	5	ND	24X10^12	<1.8	
19		Okhla New (SUEZ India Pvt. Ltd.) ASP	124	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
20		Mehrauli (DJB) E.A	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
21		Molar band (DJB)	0.66	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
22		Ghitorini (DJB) ASP	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
23		Vasant Kunj Ph-I (DJB) E.A	2.2	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
24	Vasant Kunj Ph-II (DJB) E.A	3	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
25	Delhi Gate Ph-I (Degramont) B & D	2.2	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		

[illegible]



DAILY ANALYSIS REPORT OF ALL SEWAGE TREATMENT PLANT

DATE OF ANALYSIS : 23 06 2026

DATE OF ANALYSIS : 23.06.2026																							
	S.No.	Lab	Sewage Treatment Plant (Operator) Technology	Capacity	DPCC Parameter (mg/l) (TSS:10,BOD:10, COD:50, NH4-N:5,PO4-P:2, Oil& grease :10, f.coliform: 230 MPN/100ml)	pH		TSS		BOD (3 DAYS at 27 o c)		COD		Ammonical nitrogen		Dissolve phosphate		Oil & Grease		Fecal Coliform (72 hrs)		Remarks	
						INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET	INLET	OUTLET		MPN/100ml
				(MGD)	Parameter Limits	-	-	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	MPN/100ml	MPN/100ml		
	1	Keshopur	Keshopur Ph-I (VA-TECH WABAG LTD.) ASP	12	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:2/O &G:1.2/f.c:2500 MPN/100ml	7.31	7.52	56	10	150	6	468	16		1.8	3.9	0.8	6.11	Nil	24*10^11+			
	2		Keshopur Ph-II (Ayaappa Pvt.Ltd) ASP(IFAS)	20	As per DPCC limits	7.29	7.48	426	5	158	4	507	18	23	0.1	3.6	4.3	7.92	Nil	24*10^11+	1100		
	3		Keshopur Ph-III (Ayaappa Pvt.Ltd) ASP	60	As per DPCC limits	7.26	7.28	277	3	155	4	398	23	26	0.5	3.5	5.6	6.28	Nil	24*10^11+	150		
	4		Kapashera (Triveni Pvt. Ltd) SBR	5	As per plant design TSS:10/BOD:10/COD:50/NH4: 5/O&G:1.2/PO4:1/f.c:1000/100ml	7.3	7.8	528	10	-	-	1206	20	70	5	5.5	1.5			24x10^13+	460		
	5	Kondli	Kondli Ph-I (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.1	7.6	302	07	153	05	490	15	32	Nil	3.5	0.4			210 X 10^12	73		
	6		Kondli Ph-II (Triveni Pvt. Ltd) ASP	25	As per DPCC limits	7.1	7.5	302	08	153	07	490	20	32	1	3.5	0.5			210 X 10^12	91		
	7		Kondli Ph-III (Triveni Pvt. Ltd) ASP	10	As per DPCC limits	7.1	7.5	302	08	153	07	490	20	32	1	3.5	0.5			210 X 10^12	91		
	8		Kondli Ph-IV (Ayaappa Pvt.Ltd) ASP(IFAS)	45	As per DPCC limits	7.1	7.6	302	08	153	06	490	20	32	0.5	3.5	0.5			210 X 10^12	30		
	9		Chilla (HNB Engineers) C-ISBR	9	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	10		CWG (M/s Toshiba Water Soluti on Pvt. Ltd.) MBR	1	As per DPCC limits	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
	11	N.S.T.P.C Pillar	Coronation Pillar Ph-II (DRA Infracom Pvt.Ltd.) ASP(IFAS)	20	As per plant design TSS:30/BOD:20/COD:50/NH4-N:5/PO4:1/O &G:1.2/f.c:230	7.7	7.6	368	08	100	03	483	15	25	0.6	3	0.8			-	-		
	12		Coronation Pillar Ph-III (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits	7.9	7.8	134	09	84	02	321	13	28	0.5	2.8	0.9			-	-		
	13		Coronation New (L&T Construction and PASSAVANT (JV)) ASP	70	As per DPCC limits	8	7.9	144	08	73	03	354	14	30	1.5	4	2			-	-		
	14		Narela (DRA Infracom Pvt.Ltd.) ASP(IFAS)	10	As per DPCC limits	7.7	7.9	354	10	93	03	379	14	48	0.8	4.5	1			-	-		
	15	Niiothi	Niiothi Ph-I (SUBHASH INFRA PVT. LTD) ASP(IFASH)	60	As per DPCC limits	7.4	7.42	284	3	168	4	500	15	36.2	2	3.9	0.2			15x10^8	210		
	16		Niiothi Ph-II (VEOLIA INDIA) ASP	20	As per DPCC limits	7.46	7.5	296	9	180	10	615	40	35	4.8	2.8	0.9			29x10^8	160		
	17	Okhla	Okhla Ph-V (DJB) ASP	16	As per plant design TSS:50/BOD:30/COD:50	7.1	7.4	294	23	133	22	287	54	30	15	2.3	2	4	1	15x10^10	24x10^3		
	18		Okhla New 30 (SUEZ India Pvt. Ltd.) ASP	30	As per DPCC limits	7.2	7.8	386	6	248	5.7	570	13	35	0.6	2.8	0.6	5	0	43x10^10	93		
	19		Okhla New 124 (SUEZ India Pvt. Ltd.) ASP	124	As per DPCC limits	7	7.6	174	7	120	4.4	303	19	32.5	0.2	3	0.9	4	0	24x10^12	<1.8		
	20		Mehrauli (DJB) E.A	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
	21		Molar band (DJB)	0.66	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
	22		Ghitorini (DJB) ASP	5	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
	23		Vasant Kunj Ph-I (DJB) E.A	2.2	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
	24		Vasant Kunj Ph-II (DJB) E.A	3	As per plant design TSS:50/BOD:30/COD:50	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
	25	Delhi Gate Ph-I (Degramont) B & D	2.2	As per DPCC limits	7.3	7.5	220	7	59	8.4	164	29	30	20	3	1.3	4	0	11x10^13	15x10^4			

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]