

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

01.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	200	152			40	4.0	8.05
		outlet	7.4	37	27			25	2.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.0	608	303			50	5.5	7.12
		outlet	7.4	40	26			20	3.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.1	588	291			45	6.0	18.35
		outlet	7.5	64	42			35	3.5	
	Real Time Reading at Outlet									
Rithala	40 MGD	Inlet	7.1	196	163	320		36	1.3	
		Outlet	7.3	16	11	40		10	0.5	39.82
	Real Time Reading at Outlet		7.48	15.77	7.82	32.65		4.27		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	196	218	328	-	32	6.4	17.263
		outlet	7.5	74	70	218	-	20	4.2	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7	484	338	532	-	42	13.2	6.66
		outlet	7.5	58	68	258	-	29	6.2	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	292	198	523		48	10	5.85
		Outlet	7.5	28	18	96		17	4.5	
	Real Time Reading at Outlet									
Pappankalan	(20 MGD) PH-I	Inlet	7.3	376	192	-	-	38	4	
		Outlet	7.6	124	46	-	-	30	0.8	
	Real Time Reading at Outlet									
	(20 MGD) PH-II	Inlet	7.3	376	192	-	-	38	4	
		Outlet	7.7	8	3	-	-	6	0.6	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.4	452	230	-	-	40	4.2	
		Outlet	7.6	42	27	-	-	24	1.2	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	248	163	390	—	40	2	-
		outlet	7.7	44	24	90	—	38	1.9	6.32
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.2	214	162	390	—	39	2.2	-
		outlet	7.4	29	19	60	—	38	1.3	37.46
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.2	214	162	390	—	39	2.2	-
		outlet	7.2	43	25	90	—	38	1.7	28.61
	Real Time Reading at Outlet									

	16 MGD	Inlet	7.2	214	162	390	—	39	2.2	-
		outlet	7.8	20	14	50	—	37	2.1	13.64
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.3	276	190	470	—	38	2.4	-
		Outlet	7.2	3	3	10	—	2	1.6	29.51
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054				
Name of the Plant	Capacity (in MGD)	01.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	37	27	-
	10 MGD Phase-II	40	26	-
	25 MGD Phase-III	64	42	-
Rithala	40 MGD	16	11	40
Corronation pillar	20 MGD Phase-I &II	74	70	218
	10 MGD Phase-III	58	68	258
Rohini	15 MGD	28	18	96
Pappankalan	(20 MGD)	124	46	-
	(20 MGD)	8	3	-
Najafgarh	05 MGD	42	27	-
Okhla	12 MGD	44	24	90
	45 MGD	29	19	60
	37 MGD	43	25	90
	16 MGD	20	14	50
	New 30 MGD	3	3	10

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							02.04.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	212	156			40	4.5	8.04
		outlet	7.4	84	52			35	3.5	
	Real Time Reading at Outlet		7.3	40	16	88		10		
	10 MGD Phase-II	Inlet	7.1	244	188			45	4.0	7.34
		outlet	7.5	38	26			25	2.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.1	696	312			55	6.5	18.59
outlet		7.5	73	48			35	4.0		
Real Time Reading at Outlet			26	12	58					
Rithala	40 MGD	Inlet	7.2	280	164	380		38	1.7	
		Outlet	7.6	16	10	40		11	0.4	37.51
	Real Time Reading at Outlet		7.41	15.22	7.47	29.61		4.24		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	156	195	312	7	34	6.8	17.175
		outlet	7.6	56	65	208	2.8	22	4	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.2	456	308	514	7.8	38	11.8	6.77
		outlet	7.6	56	58	218	3.8	28	5.2	-
Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.2	236	163			52	9	7.71
		Outlet	7.6	27	16			18	3	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	372	227	-	-	30	4	
	(PH-I)	Outlet	7.5	18	10	-	-	6	3	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.4	436	242	-	-	32	3.2	
	(PH-II)	Outlet	7.5	92	94	-	-	28	2.8	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.4	436	242	-	-	32	3.5	
	(PH-III)	Outlet	7.5	260	162	-	-	30	3.2	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.3	204	175	-	-	36	3.4	
	(PH-I)	Outlet	7.5	160	72	-	-	30	3	
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.2	336	212	-	-	34	3.2	
	(PH-II)	Outlet	7.5	5	2	-	-	20	1.4	
Real Time Reading at Outlet										
Pannankalan	(20 MGD)	Inlet	7.3	364	210	-	-	36	3.9	
	PH-I	Outlet	7.6	106	40	-	-	29	0.9	
	Real Time Reading at Outlet									

	(20 MGD)	Inlet	7.3	364	210	-	-	36	3.9	
	PH-II	Outlet	7.6	6	5	-	-	5	0.5	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.4	408	200	-	12.6	38	4.1	
		Outlet	7.6	45	26	-	Nil	22	1.2	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.39	240	150	360	—	42	2	-
		outlet	7.69	35	20	70	—	36	1	6.11
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.42	22.4	140	340	—	40	2.2	-
		outlet	7.75	27	17	60	—	35	1	37.46
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.42	22.4	140	340	—	40	2.2	-
		outlet	7.68	35	22	70	—	33	1.2	27.41
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.42	22.4	140	340	—	40	2.2	-
		outlet	7.72	18	11	40	—	25	1.4	13.25
	Real Time Reading at Outlet									
Delhi Gate-I	2.2 MGD	Inlet	7.37	264	140	340	4	42	1.7	2.23
		outlet	7.68	7	4	20	NIL	0.5	NIL	2.16
	Real Time Reading at Outlet									
Delhi Gate-II	15 MGD	Inlet	7.42	232	137	330	3	38	1.4	14.86
		outlet	7.78	6	3	10	NIL	NIL	NIL	
	Real Time Reading at Outlet									14.26
Sen Nursing Home	2.2 MGD	Inlet	7.41	274	145	350	5	43	1.8	2.46
		outlet	7.62	7	5	20	NIL	0.6	NIL	2.32
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	02.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	84	52	-
	10 MGD Phase-II	38	26	-
	25 MGD Phase-III	73	48	-
Rithala	40 MGD	16	10	40
Corronation pillar	20 MGD Phase-I &II	56	65	208
	10 MGD Phase-III	56	58	218
Rohini	15 MGD	27	16	-
Keshopur	12 MGD	18	10	-
	20 MGD	92	94	-
	40 MGD	260	162	-
Nilothi	40 MGD	160	72	-
	20 MGD	5	2	-
Pappankalan	(20 MGD)	106	40	-
	(20 MGD)	6	5	-
Najafgarh	05 MGD	45	26	-
Okhla	12 MGD	35	20	70
	45 MGD	27	17	60
	37 MGD	35	22	70
	16 MGD	18	11	40
Delhi Gate-I	2.2 MGD	7	4	20
Delhi Gate-II	15 MGD	6	3	10
Sen Nursing Home	2.2 MGD	7	5	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							03.04.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	164	133			35	4.0	8.02
		outlet	7.5	54	33			30	2.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.1	188	171			45	4.5	7.41
		outlet	7.5	31	22			25	3.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.3	636	338			50	6.0	18.27
		outlet	7.5	64	41			30	4.5	
Real Time Reading at Outlet			27	13	60					
Rithala	40 MGD	Inlet	7.2	280	164	380		38	1.7	
		Outlet	7.6	16	10	40		11	0.4	37.51
	Real Time Reading at Outlet		7.41	15.22	7.47	29.61		4.24		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.2	282	235	392	-	36	8.3	16.915
		outlet	7.5	74	73	248	-	18	4	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.1	388	323	508	-	36	10.4	6.72
		outlet	7.5	78	74	238	-	29	5.8	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	340	243	576		42	7.5	6.84
		Outlet	7.5	26	17	77		17	3.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	336	248	556	-	30	4	
	(PH-I)	Outlet	7.5	8	5	26	-	5	2.8	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.4	456	294	862	-	34	3.4	
	(PH-II)	Outlet	7.5	96	111	352	-	30	3	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.4	456	294	862	-	34	3.4	
	(PH-III)	Outlet	7.5	234	182	470	-	30	3.1	
	Real Time Reading at Outlet									
Nilothi	40 MGD	Inlet	7.3	212	121	-	-	30	3.8	
	(PH-I)	Outlet	7.5	128	66	-	-	21	2.4	
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.2	284	172	532	-	32	3	
	(PH-II)	Outlet	7.5	10	3	18	-	22	1.6	
	Real Time Reading at Outlet									
Pannankalan	(20 MGD)	Inlet	7.3	324	-	620	-	36	4	
	PH-I	Outlet	7.6	72	-	188	-	24	0.8	
	Real Time Reading at Outlet									

	(20 MGD)	Inlet	7.3	324	-	-	620	36	4	
	PH-II	Outlet	7.6	5	-	20		5	0.6	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.3	360	-	672	-	34	4	
		Outlet	7.6	39	-	106	-	19	1.1	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	29.5	248	145	320	—	40	2.4	-
		outlet	30	28	19	60	—	35	1	6.02
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.32	230	148	330	—	38	2.4	-
		outlet	7.49	31	20	70	—	34	1.2	35.62
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.32	230	148	330	—	38	2.4	-
		outlet	7.46	29	19	70	—	33	1.3	26.31
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.32	230	148	330	—	38	2.4	-
		outlet	7.69	27	14	50	—	32	1.2	12.32
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7..55	238	140	320	—	39	2.2	-
		Outlet	7.33	9	6	20	—	2	0.8	29.75
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054				
Name of the Plant	Capacity (in MGD)	03.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	54	33	-
	10 MGD Phase-II	31	22	-
	25 MGD Phase-III	64	41	-
Rithala	40 MGD	16	10	40
Corronation pillar	20 MGD Phase-I &II	74	73	248
	10 MGD Phase-III	78	74	238
Rohini	15 MGD	26	17	77
Keshopur	12 MGD	8	5	26
	20 MGD	96	111	352
	40 MGD	234	182	470
Nilothi	40 MGD	128	66	-
	20 MGD	10	3	18
Pappankalan	(20 MGD)	72	-	188
	(20 MGD)	5	-	20
Najafgarh	05 MGD	39	-	106
Okhla	12 MGD	28	19	60
	45 MGD	31	20	70
	37 MGD	29	19	70
	16 MGD	27	14	50
	New 30 MGD	9	6	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

04.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	240	128			40	4.0	8.10
		outlet	7.5	8	8			15	2.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	316	174			50	5.0	7.51
		outlet	7.5	9	9			20	4.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.3	636	314			50	5.0	18.48
		outlet	7.6	60	43			35	4.0	
	Real Time Reading at Outlet									
Rithala	40 MGD	Inlet	7.2	260	154	370		38	0.8	
		Outlet	7.5	15	10	40		12	0.3	40.81
	Real Time Reading at Outlet		7.41	15.48	8.86	34.98		4.24		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	198	188	302	6.8	34	7.8	16.885
		outlet	7.4	60	63	188	2.8	20	3.8	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	6.9	336	298	484	7.4	40	9.6	6.73
		outlet	7.4	66	68	216	3.2	28	5.2	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	408	260			40	6.5	7.97
		Outlet	7.6	25	15			17	2	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	256	146	340	-	41	1.7	-
		outlet	7.65	24	17	50	-	31	0.8	7.02
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.39	266	157	350	-	42	1.8	-
		outlet	7.68	29	20	60	-	32	0.9	38.64
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.39	266	157	350	-	42	1.8	-
		outlet	7.788	24	17	50	-	30	1	27.48
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.39	266	157	350	-	42	1.8	-
		outlet	7.65	22	15	40	-	25	0.7	14.63
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054				
Name of the Plant	Capacity (in MGD)	04.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	8	8	-
	10 MGD Phase-II	9	9	-
	25 MGD Phase-III	60	43	-
	40 MGD	15	10	40
Corronation pillar	20 MGD Phase-I &II	60	63	188
	10 MGD Phase-III	66	68	216
Rohini	15 MGD	25	15	-
Okhla	12 MGD	24	17	50
	45 MGD	29	20	60
	37 MGD	24	17	50
	16 MGD	22	15	40

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

05.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	664	286			45	4.5	8.10
		outlet	7.5	7	6			20	2.0	
	Real Time Reading at Outlet		7.3	17	11	54		12		
	10 MGD Phase-II	Inlet	7.0	168	146			40	4.0	7.52
		outlet	7.4	15	14			25	2.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.1	520	312			40	5.5	18.32
		outlet	7.5	46	31			35	3.5	
	Real Time Reading at Outlet			26	13	48				
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.2	264	189	410		41	1.4	
		Outlet	7.5	16	11	30		14	0.6	40.57
	Real Time Reading at Outlet		7.48	15.67	9.76	38.52		4.27		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	216	233	378	-	38	8.4	18.048
		outlet	7.5	56	53	174	-	18	4.2	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7	414	328	584	-	42	10.2	6.72
		outlet	7.5	68	58	304	-	28	5	-
	Real Time Reading at Outlet									
Narela	10 MGD Phase-III	Inlet	7.1	168	228	354	5.8	40	10.2	1.93
		outlet	7.5	18	17	58	2.2	12	4.6	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	520	270	672		54	9	6.53
		Outlet	7.5	24	14	67		18	3.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	192	204	-	-	28	3.7	
		Outlet	7.5	21	13	-	-	5	2.5	
	Real time Reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.3	235	290	-	-	30	3.4	
		Outlet	7.5	114	128	-	-	27	2.5	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.3	235	290	-	-	30	3.4	
		Outlet	7.5	248	136	-	-	27	2.8	
	Real Time Reading at Outlet									
Nilothi	40 MGD (PH-I)	Inlet	7.3	248	134	-	-	32	4	
		Outlet	7.5	128	74	-	-	20	2	
	Real Time Reading at Outlet									

	20 MGD	Inlet	7.3	332	196	-	-	30	3	
	(PH-II)	Outlet	7.5	27	6	-	-	18	1.4	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.4	500	237	-	-	42	4.4	
		Outlet	7.5	45	22	-	-	22	1	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.47	238	160	390	—	42	1.2	-
		outlet	7.54	21	14	85	—	40	0.6	7.35
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.43.	262	162	400	—	43	1.4	-
		outlet	7.62	24	15	50	—	38	0.9	38.42
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.43.	262	162	400	—	43	1.4	-
		outlet	7.7	34	20	70	—	40	1.8	29.12
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.43.	262	162	400	—	43	1.4	-
		outlet	7.74	12	8	30	—	40	—	14.17
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.32	246	160	390	—	42	1.5	-
		Outlet	7.48	8	7	20	—	0.3	0.8	28.41
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054				
Name of the Plant	Capacity (in MGD)	05.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	7	6	-
	10 MGD Phase-II	15	14	-
	25 MGD Phase-III	46	31	-
Rithala	40 MGD	16	11	30
Corronation pillar	20 MGD Phase-I &II	56	53	174
	10 MGD Phase-III	68	58	304
Narela	10 MGD Phase-III	18	17	58
Rohini	15 MGD	24	14	67
Keshopur	12 MGD	21	13	-
	20 MGD	114	128	-
	40 MGD	248	136	-
Nilothi	40 MGD	128	74	-
	20 MGD	27	6	-
Najafgarh	05 MGD	45	22	-
Okhla	12 MGD	21	14	85
	45 MGD	24	15	50
	37 MGD	34	20	70
	16 MGD	12	8	30
	New 30 MGD	8	7	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

06.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	252	192		13.6	35	4.0	8.0
		outlet	7.3	8	7		8.0	15	2.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.0	172	162		19.2	45	3.0	7.62
		outlet	7.5	17	16		14.8	20	2.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.0	484	366		35.2	45	4.0	18.12
		outlet	7.5	49	33		9.6	20	2.5	
	Real Time Reading at Outlet			24	12	40				
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.1	252	158	360		36	0.9	
		Outlet	7.4	17	12	40		12	0.4	40.2
	Real Time Reading at Outlet		7.59	15.51	10.26	39.44		4.34		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	252	258	412	6.6	34	8.8	17.786
		outlet	7.6	78	68	208	3	20	4.1	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.1	278	275	434	-	40	9	6.74
		outlet	7.4	88	75	264	-	28	4.8	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	332	185			37	8	7.41
		Outlet	7.6	26	15			17	4.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	700	281	-	-	27	3.5	
		Outlet	7.5	14	8	-	-	6	2.7	
	Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.4	436	216	-	-	30	3.6	
		Outlet	7.5	116	114	-	-	27	2.5	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.4	436	216	-	-	30	3.6	
		Outlet	7.5	266	192	-	-	21	2.8	
	Real Time Reading at Outlet									
Nilothi	40 MGD (PH-I)	Inlet	7.3	240	121	-	-	34	3.2	
		Outlet	7.5	154	69	-	-	29	2.1	
	Real Time Reading at Outlet									
	20 MGD (PH-II)	Inlet	7.3	200	148	-	-	30	3	
		Outlet	7.5	5	4	-	-	20	1.6	

	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.4	400	203	-	-	40	4.3	
	PH-I	Outlet	7.5	104	53	-	-	35	1.1	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.4	400	203	-	-	40	4.3	
	PH-II	Outlet	7.6	8	4	-	-	5	0.6	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.4	500	237	-	-	42	4.4	
		Outlet	7.5	45	22	-	-	22	1	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.47	238	160	390	—	42	1.2	-
		outlet	7.54	21	14	50	—	40	0.6	7.31
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.3	274	160	370	—	43	2	-
		outlet	7.72	35	23	70	—	38	0.8	38.12
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.3	274	160	370	—	43	2	-
		outlet	7.7	40	24	80	—	39	1	28.76
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.3	274	160	370	—	43	2	-
		outlet	7.8	15	10	40	—	35	0.6	14.38
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.42	388	178	440	—	42	2.2	-
		Outlet	7.53	9	7	30	—	3	0.8	27.86
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	06.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	8	7	-
	10 MGD Phase-II	17	16	-
	25 MGD Phase-III	49	33	-
Rithala	40 MGD	17	12	40
Corronation pillar	20 MGD Phase-I &II	78	68	208
	10 MGD Phase-III	88	75	264
Rohini	15 MGD	26	15	-
Keshopur	12 MGD	14	8	-
	20 MGD	116	114	-
	40 MGD	266	192	-
Nilothi	40 MGD	154	69	-
	20 MGD	5	4	-
Pappankalan	(20 MGD)	104	53	-
	(20 MGD)	8	4	-
Najafgarh	05 MGD	45	22	-
Okhla	12 MGD	21	14	50
	45 MGD	35	23	70
	37 MGD	40	24	80
	16 MGD	15	10	40
	New 30 MGD	9	7	30

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

07.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	240	167			45	5.0	8.10
		outlet	7.5	60	38			20	2.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.0	240	169			50	5.0	7.58
		outlet	7.4	27	21			25	3.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.1	696	400			65	6.5	20.86
		outlet	7.5	48	31			30	3.0	
	Real Time Reading at Outlet			25	12	47				
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	284	179	420		40	2.1	
		Outlet	7.6	15	10	30		15	0.7	40.6
	Real Time Reading at Outlet		7.64	15.82	11.78	45.28		4.36		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	232	225	256	-	36	8.6	16.951
		outlet	7.5	58	76	242	-	24	4.4	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7	468	330	526	7.8	42	10.4	6.84
		outlet	7.5	76	66	218	3.3	26	4.8	-
	Real Time Reading at Outlet									
Narela	10 MGD Phase-III	Inlet	7.2	302	243	416	6.2	38	10.4	1.85
		outlet	7.6	24	18	70	2.1	14	4.2	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	364	218	586		45	7.5	7.01
		Outlet	7.6	26	15	80		16	4	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	380	304	-	-	27	4	
		Outlet	7.5	18	8	-	-	6	2.7	
	Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.3	468	282	-	-	32	4.2	
		Outlet	7.5	122	81	-	-	26	2.7	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.3	468	282	-	-	32	4.2	
		Outlet	7.5	264	172	-	-	22	2.8	
	Real Time Reading at Outlet									
	(20 MGD) PH-I	Inlet	7.4	356	216	-	-	42	4.1	
		Outlet	7.5	92	70	-	-	34	1.2	

Pappankalan	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.4	356	216	-	-	42	4.1	
	PH-II	Outlet	7.6	8	6	-	-	6	0.7	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.4	410	183	-	-	38	3.8	
		Outlet	7.5	40	18	-	-	24	1	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.42	244	148	360	—	44	1.7	-
		outlet	7.47	35	19	70	—	35	1.1	6.11
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.36	256	147	360	—	45	1.8	-
		outlet	7.59	32	20	70	—	33	0.9	35.62
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.36	256	147	360	—	45	1.8	-
		outlet	7.64	31	17	60	—	33	1	25.14
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.36	256	147	360	—	45	1.8	-
		outlet	7.75	18	11	40	—	24	0.4	12.12
	Real Time Reading at Outlet									
Delhi Gate-I	2.2 MGD	Inlet	7.45	252	145	350	—	38	1.3	2.26
		outlet	7.7	6	5	20	—	0.3	NIL	2.2
	Real Time Reading at Outlet									
Delhi Gate-II	15 MGD	Inlet	7.41	220	135	320	—	34	1.6	14.56
		outlet	7.75	5	2	10	—	NIL	NIL	14.32
	Real Time Reading at Outlet									
Sen Nursing Home	2.2 MGD	Inlet	7.38	266	150	360	—	39	1.9	2.16
		outlet	7.62	7	6	20	—	0.3	NIL	2.12
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	07.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	60	38	-
	10 MGD Phase-II	27	21	-
	25 MGD Phase-III	48	31	-
Rithala	40 MGD	15	10	30
Corronation pillar	20 MGD Phase-I &II	58	76	242
	10 MGD Phase-III	76	66	218
Narela	10 MGD Phase-III	24	18	70
Rohini	15 MGD	26	15	80
Keshopur	12 MGD	18	8	-
	20 MGD	122	81	-
	40 MGD	264	172	-
Pappankalan	(20 MGD)	92	70	-
	(20 MGD)	8	6	-
Najafgarh	05 MGD	40	18	-
Okhla	12 MGD	35	19	70
	45 MGD	32	20	70
	37 MGD	31	17	60
	16 MGD	18	11	40
Delhi Gate-I	2.2 MGD	6	5	20
Delhi Gate-II	15 MGD	5	2	10
Sen Nursing Home	2.2 MGD	7	6	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

08.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	216	168			45	3.0	8.12
		outlet	7.5	58	39			20	1.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.0	172	157			40	4.5	7.60
		outlet	7.5	20	18			20	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.0	660	348			60	5.5	18.21
		outlet	7.4	46	31			40	3.0	
	Real Time Reading at Outlet			26	12	64				
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.1	248	162	380		36	1.3	
		Outlet	7.5	16	9	40		12	0.4	41.4
	Real Time Reading at Outlet		7.66	15.81	12.9	48.58		4.37		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	228	223	350	7.7	32	9.2	17.451
		outlet	7.6	64	62	168	3.3	20	4.2	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.1	286	295	456	-	40	10.2	6.74
		outlet	7.5	88	78	224	-	28	4.6	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	428	268			52	10.5	7.04
		Outlet	7.6	25	15			18	4	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.37	210	140	330	—	38	1.5	-
		outlet	7.63	28	17	60	—	32	0.9	6.35
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.47	224	143	340	—	39	1.4	-
		outlet	7.63	33	19	70	—	33	0.7	37.64
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.47	224	143	340	—	39	1.4	-
		outlet	7.66	28	16	60	—	30	0.5	28.4
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.47	224	143	340	—	39	1.4	-
		outlet	7.75	15	9	30	—	26	0.5	13.74
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.47	254	145	340	—	38	1.5	-
		Outlet	7.64	7	5	20	—	3	0.4	31.52
	Real Time Reading at Outlet									

Delhi Gate-I	2.2 MGD	Inlet	7.29	262	147	360	—	41	1.5	2.23
		outlet	7.68	7	4	20	—	0.4	0.3	2.12
	Real Time Reading at Outlet									
Delhi Gate-II	15 MGD	Inlet	7.37	242	140	340	—	39	1.4	14.84
		outlet	7.69	6	4	20	—	0.3	0.2	14.46
	Real Time Reading at Outlet									
Sen Nursing Home	2.2 MGD	Inlet	7.35	278	155	380	—	42	1.6	2.16
		outlet	7.59	8	5	20	—	0.5	0.4	2.02
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054				
Name of the Plant	Capacity (in MGD)	08.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	58	39	-
	10 MGD Phase-II	20	18	-
	25 MGD Phase-III	46	31	-
Rithala	40 MGD	16	9	40
Corronation pillar	20 MGD Phase-I &II	64	62	168
	10 MGD Phase-III	88	78	224
Rohini	15 MGD	25	15	-
Okhla	12 MGD	28	17	60
	45 MGD	33	19	70
	37 MGD	28	16	60
	16 MGD	15	9	30
	New 30 MGD	7	5	20
Delhi Gate-I	2.2 MGD	7	4	20
Delhi Gate-II	15 MGD	6	4	20
Sen Nursing Home	2.2 MGD	8	5	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							09.04.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	168	127		25.6	35	4.0	8.07
		outlet	7.4	26	18		14.8	15	2.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.1	168	137		11.8	40	5.0	7.54
		outlet	7.5	33	23		3.0	20	2.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.0	940	396		35.8	55	6.5	18.08
		outlet	7.5	46	30		17.2	30	3.0	
	Real Time Reading at Outlet									
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.0	260	159	360		34	0.9	
		Outlet	7.3	15	10	30		12	0.5	39.93
	Real Time Reading at Outlet		7.64	15.98	13.57	50.89		4.36		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.2	218	213	338	-	28	7.9	16.714
		outlet	7.5	60	58	158	-	20	4.7	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.1	376	305	478	7.2	36	9.3	6.44
		outlet	7.6	78	72	214	3.6	23	5.1	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	428	263	573		50	9	6.64
		Outlet	7.5	23	13	64		17	3	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.2	404	221	680	-	32	3.2	
		Outlet	7.6	12	7	28	-	2	1.7	
	Real time Reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.2	500	285	976	-	35	4.1	
		Outlet	7.4	114	97	420	-	29	2.7	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.2	500	285	976	-	35	4.1	
		Outlet	7.4	228	166	520	-	32	3.7	
	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.4	428	237	-	-	40	4.2	
	PH-I	Outlet	7.5	88	67	-	-	32	1.4	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.4	428	237	-	-	40	4.2	
	PH-II	Outlet	7.6	8	6	-	-	6	7	

	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.3	456	243	-	-	38	3.4	
		Outlet	7.6	38	23	-	-	22	1.2	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.49	258	135	380	—	40	1.6	-
		outlet	7.75	30	15	60	—	36	0.8	6.58
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.49	310	154	360	—	42	1.8	-
		outlet	7.78	31	15	60	—	36	0.6	38.26
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.49	310	154	360	—	42	1.8	-
		outlet	7.78	38	22	80	—	35	1.2	27.14
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.49	310	154	360	—	42	1.8	-
		outlet	7.89	13	8	30	—	33	0.8	14.22
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.65	358	178	400	—	42	0.3	-
		Outlet	7.59	8	5	20	—	2	0.5	31.28
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054				
Name of the Plant	Capacity (in MGD)	09.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	26	18	-
	10 MGD Phase-II	33	23	-
	25 MGD Phase-III	46	30	-
Rithala	40 MGD	15	10	30
Corronation pillar	20 MGD Phase-I &II	60	58	158
	10 MGD Phase-III	78	72	214
Rohini	15 MGD	23	13	64
Keshopur	12 MGD	12	7	28
	20 MGD	114	97	420
	40 MGD	228	166	520
Pappankalan	(20 MGD)	88	67	-
	(20 MGD)	8	6	-
Najafgarh	05 MGD	38	23	-
Okhla	12 MGD	30	15	60
	45 MGD	31	15	60
	37 MGD	38	22	80
	16 MGD	13	8	30
	New 30 MGD	8	5	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							10.04.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	144	116			40	4.0	8.07
		outlet	7.5	8	7			15	1.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	188	122			40	4.0	6.11
		outlet	7.5	13	11			20	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.2	612	246			45	4.5	17.89
		outlet	7.5	58	45			35	3.5	
	Real Time Reading at Outlet			26	12	72				
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.2	272	167	410	10	41	2.7	
		Outlet	7.5	15	9	40	4	11	0.5	40.58
Real Time Reading at Outlet		7.67	15.86	14.23	52.62		4.38			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	274	235	366	7.8	34	8.8	16.761
		outlet	7.4	56	68	206	4	22	4	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.2	386	343	536	-	38	9.6	6.47
		outlet	7.5	60	78	268	-	24	4.8	-
Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.2	320	188			38	6.5	7.43
		Outlet	7.6	24	14			16	2.5	
	Real Time Reading at Outlet									
Nilothi	40 MGD (PH-I)	Inlet	7.2	288	263	-	-	37	4.2	
		Outlet	7.5	140	85	-	-	30	2.1	
	Real Time Reading at Outlet									
	20 MGD (PH-II)	Inlet	7.4	288	203	-	-	32	3.7	
		Outlet	7.7	7	4	-	-	12	1.2	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.43	250	163	400	—	40	1.8	-
		outlet	7.64	26	19	60	—	36	1.2	7.02
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.48	256	165	400	—	42	2	-
		outlet	7.65	29	22	60	—	37	1.3	37.14
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.48	256	165	400	—	42	2	-
		outlet	7.67	30	23	70	—	38	1.2	27.51
Real Time Reading at Outlet										

	16 MGD	Inlet	7.48	256	165	400	—	42	2	-
		outlet	7.75	15	15	30	—	36	1.6	14.47
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.5	284	155	370	—	41	2	-
		Outlet	7.44	7	5	20	—	2	0.5	31.38
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054				
Name of the Plant	Capacity (in MGD)	10.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	8	7	-
	10 MGD Phase-II	13	11	-
	25 MGD Phase-III	58	45	-
Rithala	40 MGD	15	9	40
Corronation pillar	20 MGD Phase-I &II	56	68	206
	10 MGD Phase-III	60	78	268
Rohini	15 MGD	24	14	-
Nilothi	40 MGD	140	85	-
	20 MGD	7	4	-
Okhla	12 MGD	26	19	60
	45 MGD	29	22	60
	37 MGD	30	23	70
	16 MGD	15	15	30
	New 30 MGD	7	5	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

11.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	132	113			40	4.0	8.07
		outlet	7.5	19	17			20	2.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.1	232	168			45	4.5	6.72
		outlet	7.4	15	11			20	1.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.2	552	368			55	5.0	17.69
		outlet	7.5	59	34			25	3.0	
	Real Time Reading at Outlet									
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.1	236	153	330		34	0.7	
		Outlet	7.5	14	8	30		12	0.2	40.19
	Real Time Reading at Outlet		7.74	15.96	15.49	56.88		4.42		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	252	228	372	-	30	6.8	15.657
		outlet	7.6	54	66	194	-	19	4	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.2	328	298	468	7.8	34	9.6	6.56
		outlet	7.6	56	73	254	3.4	26	4.8	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.1	544	303	793		46	10	7.09
		Outlet	7.6	26	15	60		17	4.5	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	242	155	340	—	38	1.4	-
		outlet	7.66	22	14	50	—	27	0.5	6.37
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.42	248	150	350	—	40	1.5	-
		outlet	7.73	27	18	60	—	28	0.6	37.61
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.42	248	150	350	—	40	1.5	-
		outlet	7.78	28	19	60	—	29	0.7	27.86
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.42	248	150	350	—	40	1.5	-
		outlet	7.68	19	12	40	—	21	0.4	14.58
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054				
Name of the Plant	Capacity (in MGD)	11.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	19	17	-
	10 MGD Phase-II	15	11	-
	25 MGD Phase-III	59	34	-
Rithala	40 MGD	14	8	30
Corronation pillar	20 MGD Phase-I &II	54	66	194
	10 MGD Phase-III	56	73	254
Rohini	15 MGD	26	15	60
Okhla	12 MGD	22	14	50
	45 MGD	27	18	60
	37 MGD	28	19	60
	16 MGD	19	12	40

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							12.04.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	208	141			35	4.0	8.14
		outlet	7.4	12	6			20	2.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.0	192	130			40	3.5	7.51
		outlet	7.5	15	12			25	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.1	552	356			55	6.0	18.17
		outlet	7.5	49	35			30	4.0	
	Real Time Reading at Outlet									
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.0	316	201	410		34	1.1	
		Outlet	7.4	15	10	40		12	0.5	37.23
	Real Time Reading at Outlet		7.79	17.02	16.78	63.39		4.45		
Corronation Pillar	20 MGD Phase-I &II	Inlet	7.2	362	300	472	7.1	26	7.6	16.385
		outlet	7.5	58	72	254	3.4	17	4.9	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.2	372	338	582	-	46	10.6	6.4
		outlet	7.5	59	68	242	-	29	5.2	-
Real Time Reading at Outlet										
Narela	10 MGD Phase-III	Inlet	7.2	168	223	358	7.7	46	8.9	1.85
		outlet	7.6	20	16	68	3.2	19	3.9	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	264	173			44	7.5	7.4
		Outlet	7.6	25	14			16	3	
	Real Time Reading at Outlet									
Keshopur	20 MGD	Inlet	7.2	448	290	-	-	35	3.8	
	(PH-II)	Outlet	7.5	114	92	-	-	30	3.2	
	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.3	388	250	-	-	34	4	
	PH-I	Outlet	7.6	94	68	-	-	30	1.1	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	388	250	-	-	34	4	
	PH-II	Outlet	7.6	6	6	-	-	6	0.8	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.4	480	182	-	-	40	3.6	
		Outlet	7.6	39	24	-	-	22	1.2	

	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.41	202	152	350	—	45	2.5	-
		outlet	7.62	34	22	70	—	40	2.4	7.36
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.5	190	152	350	—	46	3	-
		outlet	7.59	30	16	60	—	43	2.8	38.54
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.5	190	152	350	—	46	3	-
		outlet	7.68	31	17	60	—	44	1.8	28.67
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.5	190	152	350	—	46	3	-
		outlet	7.84	14	10	40	—	40	1	14.41
	Real Time Reading at Outlet									
Delhi Gate-I	2.2 MGD	Inlet	7.38	170	133	330	—	46	2.8	2.14
		outlet	7.04	4	4	20	—	6	1.6	2.02
	Real Time Reading at Outlet									
Delhi Gate-II	15 MGD	Inlet	7.36	112	133	310	—	42	2.4	14.98
		outlet	7.32	8	5	20	—	8	1.3	14.72
	Real Time Reading at Outlet									
Sen Nursing Home	2.2 MGD	Inlet	7.3	276	140	390	—	44	3.2	2.29
		outlet	7.17	4	4	20	—	6	0.8	2.14
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	12.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	12	6	-
	10 MGD Phase-II	15	12	-
	25 MGD Phase-III	49	35	-
Rithala	40 MGD	15	10	40
Corronation pillar	20 MGD Phase-I &II	58	72	254
	10 MGD Phase-III	59	68	242
Narela	10 MGD Phase-III	20	16	68
Rohini	15 MGD	25	14	-
Keshopur	20 MGD	114	92	-
Pappankalan	(20 MGD)	94	68	-
	(20 MGD)	6	6	-
Najafgarh	05 MGD	39	24	-
Okhla	12 MGD	34	22	70
	45 MGD	30	16	60
	37 MGD	31	17	60
	16 MGD	14	10	40
	New 30 MGD	7	6	20
Delhi Gate-I	2.2 MGD	4	4	20
Delhi Gate-II	15 MGD	8	5	20
Sen Nursing Home	2.2 MGD	4	4	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

13.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	296	196			45	5.0	8.12
		outlet	7.4	26	20			20	2.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.0	268	177			45	4.5	7.53
		outlet	7.4	35	24			25	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.1	408	285			55	6.0	17.96
		outlet	7.5	38	26			30	3.5	
	Real Time Reading at Outlet									
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.2	248	151	350		39	1.3	
		Outlet	7.5	14	8	30		10	0.4	40.21
	Real Time Reading at Outlet		7.81	19.05	17.92	72.78		4.46		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	228	238	384	-	28	6.9	17.72
		outlet	7.6	76	64	188	-	18	4	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.2	438	345	592	8.2	34	10.2	6.46
		outlet	7.6	58	65	218	3.2	26	4.8	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	536	295	707		48	8	7.06
		Outlet	7.6	25	15	64		17	4.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	332	174	-	-	28	3.8	
		Outlet	7.5	16	6	-	-	5	2	
	Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.3	508	250	-	-	30	3.6	
		Outlet	7.5	101	79	-	-	30	2.1	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.3	508	250	-	-	30	3.6	
		Outlet	7.5	236	188	-	-	20	1.8	
	Real Time Reading at Outlet									
Nilothi	40 MGD (PH-I)	Inlet	7.3	288	143	500	-	30	4	
		Outlet	7.5	112	81	280	-	21	2.7	
	Real Time Reading at Outlet									
	20 MGD (PH-II)	Inlet	7.3	312	183	470	-	32	3	
		Outlet	7.5	8	3	22	-	18	1.8	

	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.3	408	185	580	14.6	32	3.9	
	PH-I	Outlet	7.6	88	53	172	0.8	28	1	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	408	185	580	14.6	32	3.9	
	PH-II	Outlet	7.6	5	5	22	Nil	6	0.9	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.3	392	167	-	-	34	3.7	
		Outlet	7.6	37	23	-	-	20	1.2	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.6	180	162	370	—	43	1.5	-
		outlet	7.7	37	22	70	—	39	0.8	6.98
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.51	276	158	400	—	45	1.8	-
		outlet	7.76	28	20	60	—	40	1	37.91
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.51	276	158	400	—	45	1.8	-
		outlet	7.76	34	25	70	—	40	2	28.17
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.51	276	158	400	—	45	1.8	-
		outlet	7.93	11	10	30	—	36	0.5	14.11
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.46	254	159	390	—	42	1.8	-
		Outlet	7.61	7	6	20	—	3	0.5	28.21
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	13.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	26	20	-
	10 MGD Phase-II	35	24	-
	25 MGD Phase-III	38	26	-
Rithala	40 MGD	14	8	30
Corronation pillar	20 MGD Phase-I &II	76	64	188
	10 MGD Phase-III	58	65	218
Rohini	15 MGD	25	15	64
Keshopur	12 MGD	16	6	-
	20 MGD	101	79	-
	40 MGD	236	188	-
Nilothi	40 MGD	112	81	280
	20 MGD	8	3	22
Pappankalan	(20 MGD)	88	53	172
	(20 MGD)	5	5	22
Najafgarh	05 MGD	37	23	-
Okhla	12 MGD	37	22	70
	45 MGD	28	20	60
	37 MGD	34	25	70
	16 MGD	11	10	30
	New 30 MGD	7	6	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

14.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	640	295		19.0	50	5.5	8.1
		outlet	7.4	27	20		4.8	25	3.0	
		Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.1	252	211		23.4	45	5.0	7.53
		outlet	7.5	33	24		9.2	20	2.5	
		Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	512	390		37.4	55	6.0	18.21
		outlet	7.5	42	26		8.0	30	3.0	
		Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is							
		outlet								
		Real Time Reading at Outlet								
	40 MGD	Inlet	7.0	264	155	320		42	1.8	
		Outlet	7.7	14	10	30		14	0.6	37.26
		Real Time Reading at Outlet	7.9	12.14	11.7	67.18		4.51		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	240	223	358	6.4	30	7.2	16.489
		outlet	7.5	56	66	178	3.2	22	4.8	-
		Real Time Reading at Outlet								
	10 MGD Phase-III	Inlet	7.2	476	355	608	-	46	9.8	5.87
		outlet	7.6	54	70	210	-	29	4.6	-
		Real Time Reading at Outlet								
Narela	10 MGD Phase-III	Inlet	7.2	282	273	432	7.9	42	10.4	1.81
		outlet	7.6	26	21	78	3.3	17	2.8	-
		Real Time Reading at Outlet								
Rohini	15 MGD	Inlet	7.2	252	165			52	9	7.44
		Outlet	7.6	27	15			16	4	
		Real Time Reading at Outlet								
Keshopur	12 MGD (PH-I)	Inlet	7.3	292	252	-	-	30	3.5	
		Outlet	7.5	18	7	-	-	4	1.6	
		Real time reading at OUTLET(online)								
	20 MGD (PH-II)	Inlet	7.3	488	273	-	-	28	3.8	
		Outlet	7.5	94	88	-	-	26	2.5	
		Real Time Reading at Outlet								
	40 MGD (PH-III)	Inlet	7.3	488	273	-	-	28	3.8	
		Outlet	7.5	224	192	-	-	20	1.6	
		Real Time Reading at Outlet								
Nilothi	40 MGD (PH-I)	Inlet	7.3	312	161	-	-	30	3.8	
		Outlet	7.5	124	87	-	-	18	2.4	
		Real Time Reading at Outlet								
	20 MGD	Inlet	7.3	328	184	-	-	30	3.2	

	(PH-II)	Outlet	7.5	12	3	-	-	20	1.6	
	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.3	396	215	-	-	36	4.6	
	PH-I	Outlet	7.6	98	55	-	-	29	1.1	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet				-	-			
	PH-II	Outlet	7.6	5	5	-	-	5	1	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.4	352	175	532	12.4	34	3.7	
		Outlet	7.7	36	25	92	Nil	18	1.1	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.6	242	150	360	—	42	1.8	-
		outlet	7.65	36	20	70	—	37	0.8	7.41
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.58	274	160	390	—	44	2.2	-
		outlet	7.7	30	19	60	—	38	1.6	38.56
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.58	274	160	390	—	44	2.2	-
		outlet	7.74	32	22	70	—	37	1.2	28.52
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.58	274	160	390	—	44	2.2	-
		outlet	7.78	14	10	30	—	34	0.8	14.17
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	14.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	27	20	-
	10 MGD Phase-II	33	24	-
	25 MGD Phase-III	42	26	-
Rithala	40 MGD	14	10	30
Corronation pillar	20 MGD Phase-I &II	56	66	178
	10 MGD Phase-III	54	70	210
Narela	10 MGD Phase-III	26	21	78
Rohini	15 MGD	27	15	0
Keshopur	12 MGD	18	7	-
	20 MGD	94	88	-
	40 MGD	224	192	-
Nilothi	40 MGD	124	87	-
	20 MGD	12	3	-
Pappankalan	(20 MGD)	98	55	-
	(20 MGD)	5	5	-
Najafgarh	05 MGD	36	25	92
Okhla	12 MGD	36	20	70
	45 MGD	30	19	60
	37 MGD	32	22	70
	16 MGD	14	10	30

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on

15.04.21

Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	772	440			50	6.0	8.12
		outlet	7.4	29	23			25	4.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	296	204			45	5.5	7.49
		outlet	7.5	19	17			20	3.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.0	768	370			60	7.0	18.18
		outlet	7.3	39	28			30	3.5	
	Real Time Reading at Outlet									
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.1	244	158	360		36	1.4	
		Outlet	7.4	16	9	40		13	0.5	40.11
	Real Time Reading at Outlet		7.94	14.28	11.73	73		4.54		
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	276	240	456	-	32	7.4	16.68
		outlet	7.5	62	68	176	-	21	5.2	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.2	724	355	938	8	44	10.4	6.06
		outlet	7.6	62	78	246	3.5	29	4.9	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	280	178	438		40	6	7.58
		Outlet	7.5	25	14	67		17	2.5	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.53	192	148	350	—	40	1.8	-
		outlet	7.65	41	23	80	—	36	1	6.34
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.46	242	153	380	—	42	1.7	-
		outlet	7.46	30	18	60	—	37	0.9	37.61
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.46	242	153	380	—	42	1.7	-
		outlet	7.69	42	24	80	—	36	1.1	27.44
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.46	242	153	380	—	42	1.7	-
		outlet	7.89	8	5	20	—	31	1.4	14.62
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.47	296	160	380	—	43	2.5	-
		Outlet	7.54	5	4	20	—	0.4	0.5	28.22
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054				
Name of the Plant	Capacity (in MGD)	15.04.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	29	23	-
	10 MGD Phase-II	19	17	-
	25 MGD Phase-III	39	28	-
Rithala	40 MGD	16	9	40
Corronation pillar	20 MGD Phase-I &II	62	68	176
	10 MGD Phase-III	62	78	246
Rohini	15 MGD	25	14	67
Okhla	12 MGD	41	23	80
	45 MGD	30	18	60
	37 MGD	42	24	80
	16 MGD	8	5	20
	New 30 MGD	5	4	20