




Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under Unfit	5
Total No of plant Under fit	33
%Unfit	13
%fit	87



ND: Not Detectable


Plant under DJB (O&M)	10
Plant under Pvt. (O&M)	20



Daily Analysis Report Of Sewage Treatment Plant As on 02.11.2024

S.No	Lab	Plant	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (F.Coli) 100ml	Date of analysis	Average Daily Flow(MGD)	pH Inlet	pH Outlet	TSS Inlet	TSS Outlet	BOD Inlet	BOD Outlet	COD Inlet	COD Outlet	Ammonical Nitrogen Inlet	Ammonical Nitrogen Outlet	Ortho phosphate Inlet	Ortho phosphate Outlet	Nitrite Inlet	Nitrite Outlet	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Inlet MPN (F.Coli)	Outlet MPN (F.Coli)	Remarks	Feed SPS	Command Area
							TSS	BOD	COD																								
1	Keshapur	12 MOD Ph-I STP Keshapur	ASP	VA-TECH WABAG LTD.	-	Chlorination	-	-	-	-	02.11.2024	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	Mani Nagar SPS Pavagangli SPS Nagarghri SPS	West Delhi, Patel Nagar, Badli Nagar, Rajpur Garden, Tisk Nagar, Preet Nagar, Dilli Cant. Convent, Anandpur, Paschim Vihar, Uday Nagar		
2	Keshapur	20MOD Ph-II STP Keshapur	ASP	Ajappa Pvt.Ltd	-	-	50	30	250	50	5	-	02.11.2024	7.25	7.35	394	28	165	24	357	52	55	45	2	1	3.6	0.9	-	-	-	Plant Under Rehabilitation		
3	Keshapur	40MOD Ph-III STP Keshapur	ASP	Ajappa Pvt.Ltd	-	-	50	30	250	50	5	-	02.11.2024	7.23	7.35	228	16	175.5	9.5	540	22	42	0	5	3	7	0.3	-	-	-	Plant Under Rehabilitation		
4	Keshapur	3 MOD STP Keshapur	SBR	TRIVENI	-	UV	10	10	50	5	2	-	02.11.2024	7.42	7.56	422	20	185	16.5	576	39	48	0	6	5	4.55	2.08	-	-	-	Rekhar SPS, Keshpur SPS, Nagarghri SPS, Sonabhadra SPS		
5	Kondli	10MOD Phase-I STP Kondli	ASP	Triveni Pvt. Ltd	ROF	Chlorination	10	10	50	5	2	230	02.11.2024	10	7.00	7.50	280	7	138	6	380	14	28	1	3	1	5.6	Nil	11x10 ¹²	210	-	-	Mani Nagar SPS, Sonabhadra SPS, Nagarghri SPS, Rekhar SPS, Keshpur SPS, Ajappa SPS, Sonabhadra S

Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of plant Under Lifts	5
Total No of plant Under Rf	13
Total	60



BOL: Below detection limit	
WD: Not Detectable	
Plant not meeting standard as per the design parameter	
Plant under DIB (O&M)	10
Plant under Pvt. (O&M)	28



Daily Analysis Report Of Sewage Treatment Plant As on 03.11.2024

S.No	Lab	Plant	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F.C.U)	Date of analysis	Average Daily Flow(MGD)	pH inlet	pH outlet	TSS inlet	TSS outlet	BOD inlet	BOD outlet	COD inlet	COD outlet	Ammonical nitrogen inlet	Ammonical nitrogen outlet	Ortho phosphate inlet	Ortho phosphate outlet	Nitrite inlet	Nitrite outlet	Inlet MPN (F.C.U)	Outlet MPN (F.C.U)	Inlet MPN (F.C.U)	Outlet MPN (F.C.U)	Remarks	Feed SPS	Command Area			
							TSS	BOD	COD	Ammonical phosphorus																											
1	Keshapur	12 MOD Ph-I STP Keshapur	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	02.11.2024	6.58	7.15	434	18	150	10	388	8	15	8	2	2	2	0.5	-	-	-	-	-	-	-	Plant Under Rehabilitation	Mani Nagar SPS Pavagangli SPS Nagpurli SPS	West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar	
2	Keshapur	20MOD Ph-II STP Keshapur	ASP	Ajappa Pvt.Ltd	-	Chlorination	50	30	250	50	5	02.11.2024	7.25	7.35	394	28	165	24	357	52	55	45	2	1	3.6	0.9	-	-	-	-	-	-	-	-	Plant Under Rehabilitation	-	-
3	Keshapur	40MOD Ph-III STP Keshapur	ASP	Ajappa Pvt.Ltd	-	Chlorination	50	30	250	50	5	02.11.2024	7.23	7.35	228	16	175.5	9.5	540	22	42	0	5	3	7	0.3	-	-	-	-	-	-	-	-	Plant Under Rehabilitation	Rekhar SPS, Rekhar SPS, Nagpurli SPS, Sonabhadra SPS, Chhotkhar SPS	-
4	Keshapur	3 MOD STP Kappashera	SBR	TRIVENI	-	UV	10	10	50	5	2	02.11.2024	7.42	7.56	422	20	185	16.5	576	39	48	0	6	5	4.55	2.08	-	-	-	-	-	-	-	-	-		
5	Kondli	10MOD Phase-I STP Kondli	ASP	Triveni Pvt. Ltd	ROF	Chlorination	10	10	50	5	2	03.11.2024	10	6.90	7.50	290	8	140	5	410	12	30	1	4	1	6	NII	46x10 ¹⁶	150	-	-	-	-	-	-	Plant Under Rehabilitation	Mani Nagar SPS, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar, West Nagar, West Delhi, Patel Nagar, West Nagar, Rajpur Garden, Tisk Nagar, Purnima Singh, Datta Cantt, Anapurna, Paschim Vihar, Uday Nagar, Rajpur Garden, Tisk Nagar,

Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of plant Under Lifts	5
Total No of plant Under Rf	13
Total	60



BOL: Below detection limit	
ND: Not Detectable	
Plant not meeting standard as per the design parameter	
Plant under DIB (O&M)	10
Plant under Pvt. (O&M)	28





Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under Unfit	6
Total No of plant Under fit	32
%Unfit	16
%fit	84



BDL: Below detection limit			
ND: Not Detectable			
	Plant not meeting standard as per the design parameter		
Plant under DJB (O&M)			10
Plant under Pvt. (O&M)			29

Plant under DJB (O&M)	10
Plant under Pvt. (O&M)	29



Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under Unfit	1
Total No of plant Under fit	37
%Unfit	11
%fit	88



BDL: Below detection limit		
ND: Not Detectable		
Plant not meeting standard as per the design parameters		
Plant under DJB (O&M)		10
Plant under Pvt. (O&M)		28



Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under Unfit	5
Total No of plant Under fit	33
%Unfit	13
%fit	87



BDL: Below detection limit			
ND: Not Detectable			
Plant not meeting standard as per the design parameters			
Plant under DJB (O&M)			10
Plant under Pvt. (O&M)			28



Daily Analysis Report Of Sewage Treatment Plant As on 08.11.2024

S.No	Lab	Plant	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)			Outlet MPN (F.C.U) 100ml	Date of analysis	Average Daily Flow(MGD)	pH inlet	pH outlet	TSS inlet mg/l	TSS outlet mg/l	BOD inlet mg/l	BOD outlet mg/l	COD inlet mg/l	COD outlet mg/l	Ammoniacal nitrogen inlet mg/l	Ammoniacal nitrogen outlet mg/l	Ortho phosphate inlet mg/l	Ortho phosphate outlet mg/l	Nitrite inlet mg/l	Nitrite outlet mg/l	Inlet MPN (F.C.U) 100ml	Outlet MPN (F.C.U) 100ml	Inlet MPN (F.C.U) 100ml	Outlet MPN (F.C.U) 100ml	Remarks	Feed SPS	Command Area			
							TSS	BOD	COD																											
1	Keshapur	12 MOD Ph-I STP Keshapur	ASP	VA-TECH WABAG LTD.	-	Chlorination	-	-	-	-	08.11.2024	-	7.02	7.17	334	13	190	8	378	-	32	1	4	5	1.7	0.3	-	-	-	-	Plant Under Rehabilitation	Mani Nagar SPS Pavaganga SPS Keshapur SPS	West Delhi, Patel Nagar, West Nagar, Regal Garden, Tisk Nagar, Purnima Singh, Datta Chandra, Anandapur, Paschim Vihar, Uday Nagar			
2	Keshapur	20MOD Ph-II STP Keshapur	ASP	Ajappa Pvt.Ltd	-	-	50	30	250	50	5	-	08.11.2024	7.17	7.33	444	27	195	10	471	-	38	18	4	3	3.2	0.4	-	-	-	-	Plant Under Rehabilitation	-	-		
3	Keshapur	40MOD Ph-III STP Keshapur	ASP	Ajappa Pvt.Ltd	-	-	50	30	250	50	5	-	08.11.2024	7.25	7.40	574	18	190	8.5	548	-	4.2	0	3	4	4.9	Nil	24x10 ¹²	24x10 ⁶	24x10 ⁷	24x10 ³	Plant Under Rehabilitation	-	-		
4	Keshapur	3 MOD STP Kapashera	SBR	TRIVENI	-	UV	10	10	50	5	2	-	02.11.2024	7.42	7.56	422	20	185	16.5	576	39	48	0	6	5	4.55	2.08	-	-	-	-	-	-	-		
5	Kondli	10MOD Phase-I STP Kondli	ASP	Triveni Pvt. Ltd	ROF	Chlorination	10	10	50	5	2	230	08.11.2024	10	6.90	7.40	328	9	147	7	390	15	30	3	3	2	6.4	Nil	11x10 ¹⁷	150	-	-	-	-	-	
6	Kondli	25 MOD Phase-II STP Kondli	ASP	Triveni Pvt. Ltd	ROF	Chlorination	10	10	50	5	2	230	08.11.2024	25	6.90	7.50	328	7	147	6	390	14	30	3	3	1	6.4	Nil	11x10 ¹⁷	15x10 ⁴	-	-	-	-	-	
7	Kondli	10 MOD Phase-III STP Kondli	ASP	Triveni Pvt. Ltd	ROF	Chlorination	10	10	50	5	2	230	08.11.2024	10	6.90	7.50	328	7	147	6	390	14	30	3	3	1	6.4	Nil	11x10 ¹⁷	15x10 ⁴	-	-	-	-	-	
8	Kondli	45 MOD Phase-IV STP Kondli	ASP(IFS)	Ajappa Pvt.Ltd	Disc Filter	UV	30	20	250	50	5	230	08.11.2024	45	6.90	7.40	318	7	145	5	370	10	32	2	3	1	5.6	Nil	11x10 ¹⁷	21x10 ³	-	-	-	-	-	
9	Kondli	3 MOD STP Chilla	Combifreat SBR	RNB Engineers	-	Chlorination	10	10	50	5	2	230	07.10.2024	9	6.80	7.30	354	8	138	0.8	424	14	35	1	4	2	6.8	Nil	-	-	-	-	-	-	-	
10	Kondli	1MOD STP Akashdham	MBR	M/s Toshiba Water Solution Pvt. Ltd.	-	Chlorination	1	2	50	5	2	230	16.09.2024	1	6.90	7.60	310	BDL	BDL	390	6	32	Nil	3	Nil	6.4	Nil	11x10 ¹⁷	150	-	-	-	-	-	-	-
11	N.S.T.P.C.Pilar	20MOD Phase-II NTPC Pilar	ASP(Conventional aeration)	DRA Infracore Pvt.Ltd.	-	UV (not Started)	50	30	250	50	5	-	08.11.2024	7.30	7.60	196	19	108	8	237	22	22	1	3	1	2.6	1	-	-	-	-	-	-	Half stream of plant is under Rehabilitation		
12	N.S.T.P.C.Pilar	10MOD Phase-III NTPC Pilar	ASP(Conventional aeration)	DRA Infracore Pvt.Ltd.	-	UV (not Started)	50	30	250	50	5	-	08.11.2024	7.20	7.50	156	20	85	10	224	29	18	1	2	2	2.7	1.3	-	-	-	-	-	-	-		
13	N.S.T.P.C.Pilar	10MOD NTPC Pilar	ASP(Diffuser)	S&T Construction and PASSAVANT JV	-	Chlorination	10	10	50	5	2	230	08.11.2024	7.30	7.60	180	15	245	06	459	23	38	1	4	1	8.9	0.6	-	-	-	-	-	-	Only dosing		
14	N.S.T.P.C.Pilar	10MOD STP Narela	ASP(Conventional aeration)	DRA Infracore Pvt. Ltd.	-	UV (not Started)	50	30	250	50	5	-	06.11.2024	7.30	7.50	228	21	145	11	499	32	32	2	3	2	14	1.5	-	-	-	-	-	-	-		
15	Nitlioti	40MOD Ph-I STP Nitlioti	ASP	SUBHASH INFRA PVT. LTD	-	-	50	30	250	50	5	-	08.11.2024	7.55	7.93	204	13.8	188	15	344	-	32	7	4	2	1.76	0	-	-	-	-	-	-	-		
16	Nitlioti	20MOD Ph-II STP Nitlioti	ASP	VEDULA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	08.11.2024	7.55	7.79	326	18	208	17	599	-	28	20	3	2	2	0	-	-	-	-	-	-	-	-	
17	Okhla	12 MOD STP Okhla	ASP	DIB	-	Chlorination	50	30	250	50	5	-	19.10.2024	-	7.20	7.30	304	50	200	30	580	123	41	36	3	1	2.8	1.2	-	-	-	-	-	-	Plant not in operation	
18	Okhla	44 MOD STP Okhla	ASP	DIB	-	Chlorination	50	30	250	50	5	-	17.09.2024	-	7.10	7.50	216	53	163	28	-	30	23	2	1	2	0.4	-	-	-	-	-	-	-	Plant not in operation	
19	Okhla	37 MOD STP Okhla	ASP	DIB	-	Chlorination	50	30	250	50	5	-	28.08.2024	-	7.30	7.40	302	60	250	75	602	117	40	35	2	2	-	-	24x10 ¹⁸	24x10 ¹¹	-	-	-	-	Plant not in operation	
20	Okhla	18 MOD STP Okhla	ASP	DIB	-	Chlorination	50	30	250	50	5	-	08.11.2024	7.10	7.60	312	6	225	3	-	38	4	2	1	-	-	15x10 ¹⁰	24 x 10 ⁵	-	-	-	-	-	-	PAC dosing	
21	Okhla	New 30 MOD STP Okhla	ASP	SUEZ India Pvt. Ltd.	-	Chlorination	10	10	50	5	2	-	08.11.2024	7.00	7.60	300	4	195	4	-	42	3	2	0	-	-	24 x 10 ¹⁷	<1.8	-	-	-	-	-	-	-	
22	Okhla	1 MOD STP Mahuli	Extended Aeration	DIB	-	Chlorination	50	30	250	50	5	-	11.10.2024	-	7.30	7.60	490	44	260	28	690	110	21	24	2	1	2.8	1.2	24x10 ¹⁸	24x10 ¹⁰	-	-	-	-	-	
23	Okhla	6 6MOD STP Mahaband	Fluidized Aerobic Bed	DIB	-	Chlorination	30	20	250	50	5	-	15.08.2024	-	7.30	7.40	556	19	320	11	770	45	43	34	2	1	6.8	0.4	24x10 ¹⁸	93	-	-	-	-	-	
24	Okhla	1 MOD STP Ghosarpur	ASP	DIB	-	Chlorination	30	20	250	50	5	-	17.10.2024	7.60	7.30	284	19	260	10	519	46	200	0	3	1	2.4	0.4	-	-	-	-	-	-	-		
25	Okhla	2.2 MOD STP Vasant Kunj(Old)	Extended Aeration	DIB	-	Chlorination	50	30	250	50	5	-	11.10.2024	-	7.40	7.60	408	25	230	10.8	698	62	71	1	2	1	2.4	0.8	24x10 ¹⁸	11x10 ⁸	-	-	-	-	-	
26	Okhla	1MOD STP Vasant Kunj(New)	Extended Aeration	DIB	-	Chlorination	30	20	250	50	5	-	11.10.2024	-	7.30	7.30	370	20	265	12	633	53	89	5	2	1	2	0.4	24x10 ¹⁸	-	-	-	-	-	-	
27	Okhla	2.2 MOD STP Delhi Gate-I	Biofor and dandage	Degraumont	-	Chlorination	15	10	50	5	2	-	17.10.2024	-	7.20	7.40	240	8	225	10.3	472	39	42	3	2	1	2.4	0	24x10 ¹⁸	24x10 ⁶	-	-	-	-	-	
28	Okhla	15 MOD STP Delhi Gate-II	Biofor and dandage	Degraumont	-	Chlorination	10	10	50	5	2	230	17.10.2024	-	7.50	7.60	268	6	300	6	394	30	38	2	2	0	2	0	24x10 ¹⁸	2400	-	-	-	-	-	
29	Okhla	2.2 MOD STP S.H.N	Biofor and dandage	Degraumont	-	Chlorination	15	10	50	5	2	-	17.10.2024	-	7.30	7.20	284	7	219	6.3	520	54	44	4	3	0	2.8	0	24x10 ¹⁸	35x10 ⁵	-	-	-	-	-	
30	Pappankalan	20MOD Ph-I STP Pappankalan	ASP	SUBHASH INFRA PVT. LTD	-	Chlorination	50	30	250	50	5	-	08.11.2024	7.52	8.14	388	14	185	12	580	36	45	25	2	0	7.5	Nil	-	-	-	-	-	-	-		
31	Pappankalan	20MOD Ph-II STP Pappankalan	ASP	VA-TECH WABAG LTD.	-	Chlorination	10	10	50	5	2	230	08.11.2024	7.52	7.77	388	8	185	7	580	26	45	2	2	2	7.5	Nil	-	-	-	-	-	-	-		
32	Pappankalan	1MOD STP Najafgarh	ASP	Ajappa Pvt. Ltd.	-	Chlorination	50	30	250	50	5	-	02.11.2024	7.24	7.49	426	11	165	4.5	389	14	30	0	4	5	4.29	0.26	-	-	-	-	-	-	-		
33	Rithala	40MOD Ph-I STP Rithala	ASP	M/s VA TECH BARAG LTD.	Disc Filter	UV	10	10	50	5	2	100	08.11.2024	31.65	7.39	7.61	344	8	180	7	446	30	26	4	4	1	2.8	1.2	-	-	24x10 ¹⁸	210	-	-	Plant Under Rehabilitation	
34	Rithala	40MOD Ph-II STP Rithala	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	230	08.11.2024	40.28	7.38	7.64	384	9	195	8	486	29	27	7	4	1	3.2	0.4	24x10 ¹⁸	150	-	-	-	-	-	
35	Rohini	10MOD STP Sec-25 Rohini	ASP	M/s Dinesh Chandra Rohini project pvt. Ltd.	-	Chlorination	50	30	250	50	5	-	08.11.2024	8.11	7.30	7.38	272	63	158	43	392	184	35	1	6	5	-	-	24x10 ¹⁸	11x10 ⁵	-	-	-	-	-	
36	Yamuna Vihar	10MOD Phase-I Yamuna Vihar	ASP	DIB	-	Chlorination	50	30	250	50	5	-	08.11.2024	9.98	7.20	7.50	296	08	186	04	479	15	28	16	3	1	4.8	1.8	19x10 ¹²	93x10 ⁶	27x10 ¹¹	23x10 ⁵	-	-	-	
37	Yamuna Vihar	10MOD Phase-II Yamuna Vihar	ASP(IFS)	M/s SPL/RCC JV	Disc Filter	UV	50	30	250	50	5	230	08.11.2024	14.81	7.20	7.50	324	07	197	03	506	13	30	15	4	1	4.2	1.4	21x10 ¹²	150	16x10 ¹¹	93	-	-	-	
38	Yamuna Vihar	25 MOD Phase-III Yamuna Vihar	ASP	M/s Joly & Joly	-	Chlorination	30	20	250	50	5	-	08.11.2024	27.71	7.30	7.50	488	19	252	12	774	40	38	25	4	2	6.2	3	46x10 ¹⁴	15x10 ⁷	44x10 ¹³	19x10 ⁶	-	-	-	

Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under Lifts	17
Total No of plant Under Rf	31
N/Lifts	18
N/Lifts	82




BOL: Below detection limit	
WD: Not Detectable	
Plant not meeting standard as per the design parameter	
Plant under DIB (IAM)	10
Plant under Pvt. (IAM)	28





Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under Units	7
Total No of plant Under Rs	13
%Units	
%Rs	82

BDL: Below detection limit
 ND: Not Detectable
 Plant not meeting standard as per the design parameter


Plant under O&M	14
Plant under P&I (O&M)	28








Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under Unfit	10
Total No of plant Under fit	28
%Unfit	26
%fit	74




BDL: Below detection limit			
ND: Not Detectable			
Plant not meeting standard as per the design parameter			
Plant under DJB (O&M)			10
Plant under Pvt. (O&M)			28







Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under Unfit	6
Total No of plant Under fit	32
%Unfit	16
%fit	84



Plant under DJB (O&M)	10		
Plant under Pvt. (O&M)	28		

[illegible]








Total No of operational plant	39
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	39
Total No of plant Under Units	6
Total No of plant Under IIS	52
%Units	18
%IIS	84

BDL: Below detection limit
 ND: Not Detectable
 Plant not meeting standard as per the design parameter

Plant under OJB (O&M)	16
Plant under Pvt. (O&M)	23







Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under Unfit	5
Total No of plant Under fit	33
%Unfit	13
%fit	87




Plant under DJB (O&M)	10
Plant under Pvt. (O&M)	28



Daily Analysis Report Of Sewage Treatment Plant

As on 20.11.2024

S.No	Lab	Plant	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)					Outlet MPN (E.Coli/100ml)	Date of analysis	Average Daily Flow(MGD)	pH inlet	pH outlet	TSS inlet	TSS outlet	BOD inlet	BOD outlet	COD inlet	COD outlet	Ammonical nitrogen inlet	Ammonical nitrogen outlet	Ortho phosphate inlet	Ortho phosphate outlet	Sulphate inlet	Sulphate outlet	Inlet MPN (E.Coli)	Outlet MPN (E.Coli)	Inlet MPN (E.Coli)	Outlet MPN (E.Coli)	Remarks	Feed SPS	Command Area				
							TSS	BOD	COD	Ammonical Nitrogen	Phosphate P																												
1	Kashipur	12 MGD Ph-I STP Kashipur	ASP	VA-TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	-	20.11.2024	6.89	7.10	390	16	135	7	378	-	15	0	3	4	4.42	0.13	24x10 ⁹	24x10 ⁷	11x10 ²	11x10 ²	Plant Under Rehabilitation	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS					
2	Kashipur	20MGD Ph-II STP Kashipur	ASP	Ayappa Pvt.Ltd	-	Chlorination	50	30	250	50	5	-	20.11.2024	7.19	7.31	504	6	295	3	681	-	14.5	0	5	3	3.51	0.26	-	-	-	-	-	-	Plant Under Rehabilitation	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS			
3	Kashipur	40MGD Ph-III STP Kashipur	ASP	Ayappa Pvt.Ltd	-	Chlorination	50	30	250	50	5	-	20.11.2024	7.31	7.37	310	10	212	5	602	-	10	0	4	4	6.37	0.26	-	-	-	-	-	-	Plant Under Rehabilitation	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS			
4	Kashipur	1 MGD STP Kapatthara	SRB	TRIVENI	-	UV	10	10	50	5	2	-	13.11.2024	-	7.12	7.31	232	35	180	20	446	-	70	3	7	5	4.4	NI	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
5	Kandi	10MGD Phase-I STP Kandi	ASP	Triveni Pvt. Ltd	SRB	Chlorination	10	10	50	5	2	230	20.11.2024	10	7.00	7.60	257	9	128	6	340	10	35	2	4	4	4.8	NI	11x10 ¹⁷	75	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
6	Kandi	25 MGD Phase-II STP Kandi	ASP	Triveni Pvt. Ltd	SRB	Chlorination	10	10	50	5	2	230	20.11.2024	25	7.00	7.50	257	8	128	6	340	15	35	4	4	4	4.8	NI	11x10 ¹⁷	15x10 ¹⁴	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
7	Kandi	10 MGD Phase-III STP Kandi	ASP	Triveni Pvt. Ltd	SRB	Chlorination	10	10	50	5	2	230	20.11.2024	10	7.00	7.50	257	8	128	6	340	15	35	4	4	4	4.8	0.8	11x10 ¹⁷	15x10 ¹⁴	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
8	Kandi	45 MGD Phase-IV STP Kandi	ASPIFAS	Ayappa Pvt.Ltd	Disc Filter	UV	30	20	250	50	5	230	20.11.2024	45	7.10	7.60	282	7	135	5	380	10	32	6	3	2	4.4	NI	24x10 ¹⁷	21x10 ¹³	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
9	Kandi	9 MGD STP Chilla	Combibreat-SBR	WMS Engineers	-	Chlorination	10	10	50	5	2	230	07.10.2024	9	6.80	7.30	354	8	138	0.8	424	14	35	1	4	2	6.8	NI	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
10	Kandi	1MGD STP Akashdham	MBR	M/s Toshiba Water Solution Pvt. Ltd.	Membrane Filtration	Chlorination	1	2	50	5	2	230	16.09.2024	1	6.90	7.60	310	BOL	140	BOL	390	6	32	NI	3	NI	6.4	NI	11x10 ¹⁷	150	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
11	N.S.T.P.C.Pillar	20MGD Phase-I NSTPC Pillar	ASP(Conventional aeration)	ORA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	20.11.2024	4	7.20	7.40	194	24	108	14	281	29	20	1	3	1	2.3	0.9	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
12	N.S.T.P.C.Pillar	10MGD Phase-II NSTPC Pillar	ASP(Conventional aeration)	ORA Infracom Pvt.Ltd.	-	UV (Not Started)	50	30	250	50	5	-	20.11.2024	2.5	7.30	7.50	138	19	67	09	210	21	22	1	3	1	2.9	1	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
13	N.S.T.P.C.Pillar	7MGD NSTPC Pillar	ASP(Diffuser)	L&T Construction and PASSAWANT (JV)	-	Chlorination	10	10	50	5	2	230	20.11.2024	26.627	7.20	7.50	296	10	106	05	354	14	32	0	3	1	5.2	0.5	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
14	N.S.T.P.C.Pillar	10MGD STP Nanda	ASP(Conventional aeration)	ORA Infracom Pvt. Ltd.	-	UV (Not Started)	50	30	250	50	5	-	20.11.2024	2.49	7.50	7.80	162	20	72	12	247	31	34	1	5	1	14.4	1.2	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
15	Nisidi	40MGD Ph-I STP Nisidi	ASP	SUBHASH INFRA PVT. LTD	-	Chlorination	50	30	250	50	5	-	20.11.2024	7.57	7.87	212	9	150	13	414	-	28	16	4	1	1.2	NI	-	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
16	Nisidi	30MGD Ph-II STP Nisidi	ASP	VEOLIA INDIA	Disc Filter	Chlorination	10	10	50	5	2	230	20.11.2024	7.63	7.74	160	16	125	15	322	-	24	8	3	1	0.4	NI	-	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
17	Okhla	12 MGD STP Okhla	ASP	DIB	-	-	50	30	250	50	5	-	19.10.2024	-	7.20	7.30	304	50	200	30	580	123	41	36	3	1	2.8	1.2	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
18	Okhla	46 MGD STP Okhla	ASP	DIB	-	-	50	30	250	50	5	-	17.09.2024	-	7.10	7.50	216	53	163	28	-	-	30	23	2	1	2	0.4	-	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	
19	Okhla	37 MGD STP Okhla	ASP	DIB	-	-	50	30	250	50	5	-	28.08.2024	-	7.30	7.40	302	60	250	75	602	117	40	35	2	2	-	-	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
20	Okhla	16 MGD STP Okhla	ASP	DIB	-	-	50	30	250	50	5	-	20.11.2024	7.40	7.60	218	25	105	24	-	-	38	26	3	0	-	-	-	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
21	Okhla	New 30 MGD STP Okhla	ASP	SUEZ India Pvt. Ltd.	-	-	10	10	50	5	2	-	20.11.2024	7.40	7.80	216	5	125	6	-	-	40	0	3	0	-	-	-	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
22	Okhla	1 MGD STP Mahavli	Extended Aeration	DIB	-	-	50	30	250	50	5	-	11.10.2024	-	7.30	7.60	490	44	260	28	690	110	21	24	2	1	2.8	1.2	24x10 ¹⁸	24x10 ¹⁰	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
23	Okhla	6.6MGD STP Mahaband	Fluidized Aerobic Bed	DIB	-	-	30	20	250	50	5	-	15.08.2024	-	7.20	7.40	556	19	320	11	770	45	43	34	2	1	6.8	0.4	24x10 ¹⁸	93	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
24	Okhla	1 MGD STP Ghosia	ASP	DIB	-	-	30	20	250	50	5	-	17.10.2024	7.60	7.30	284	19	260	10	519	46	200	0	3	1	2.4	0.4	-	-	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	
25	Okhla	2.2 MGD STP Vasant Kunj(QB)	Extended Aeration	DIB	-	-	50	30	250	50	5	-	11.10.2024	-	7.40	7.60	408	25	230	10.8	698	62	71	1	2	1	2.4	0.8	24x10 ¹⁸	11x10 ¹⁸	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
26	Okhla	1MGD STP Vasant Kunj(New)	Extended Aeration	DIB	-	-	30	20	250	50	5	-	11.10.2024	-	7.30	7.30	370	20	265	12	633	53	89	5	2	1	2	0.4	24x10 ¹⁸	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	
27	Okhla	2.2 MGD STP Delhi Gate-I	Biofor and dancadeg	Degraonment	-	-	15	10	50	5	2	-	17.10.2024	-	7.20	7.40	240	8	225	10.3	472	39	42	3	2	1	2.4	0	24x10 ¹⁸	24x10 ¹⁶	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
28	Okhla	15 MGD STP Delhi Gate-II	Biofor and dancadeg	Degraonment	-	Chlorination	10	10	50	5	2	230	17.10.2024	-	7.50	7.60	268	6	300	6	394	30	38	2	2	0	2	0	24x10 ¹⁸	2400	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS
29	Okhla	2.2 MGD STP S.N.N	Biofor and dancadeg	Degraonment	-	-	15	10	50	5	2	-	17.10.2024	-	7.30	7.20	284	7	219	6.3	520	54	44	4	3	0	2.8	0	24x10 ¹⁸	35x10 ¹⁵	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
30	Pappankalan	20MGD Ph-I STP Pappankalan	ASP	SUBHASH INFRA PVT. LTD	-	-	50	30	250	50	5	-	20.11.2024	7.79	7.99	250	8	150	7.5	368	26	40	0	3	2	4.2	NI	-	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
31	Pappankalan	20MGD Ph-II STP Pappankalan	ASP	VA-TECH WABAG LTD.	Media Filtration	Chlorination	10	10	50	5	2	230	20.11.2024	7.79	7.89	250	10	150	7	368	24	40	2	3	3	4.2	NI	-	-	-	-	-	-	-	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS	Shree Nagar SPS, Pawanagar SPS, Pawanagar SPS, Pawanagar SPS		
3																																							






Total No of operational plant	38	75% 15% 10%	BDL: Below detection limit ND: Not Detectable				
Total No of Plant Under rehabilitation	4		Plant not meeting standard as per the design parameter <table><tr><td>Plant under OJB (O&M)</td><td>10</td></tr><tr><td>Plant under P-6 (O&M)</td><td>20</td></tr></table>	Plant under OJB (O&M)	10	Plant under P-6 (O&M)	20
Plant under OJB (O&M)	10						
Plant under P-6 (O&M)	20						
Total No of Out of Order Sample collected	38						
Total No of plant Under tests	5						
Total No of plant Under fit	29						
%Out	24						
%fit	75						



Total No of operational plant	38	%fit 84.21% %N/A 15.79% %BDL 0.00%	BDL: Below detection limit	
Total No of plant under rehabilitation	4		ND: Not Detectable	
Total No of Outlet Sample collected	38		Plant not meeting standard as per the design parameter	
Total No of plant under fiit	5		Plant under OJB (OSM)	10
Total No of plant under fit	32		Plant under P+G (OSM)	25
%BDL	0			
%fit	84			



Total No of operational plant	38	 Not Detectable 18.42% Plant not meeting standard as per the design parameter 10% Plant under OJB (OSM) 25% Plant under P+O (OSM) 46.58%	BDL: Below detection limit ND: Not Detectable
Total No of plant Under rehabilitation	4		
Total No of Outlet Sample collected	38		
Total No of plant Under tests	7		
Total No of plant Under fit	31		
%Under	18		
%fit	82		






Daily Analysis Report Of Sewage Treatment Plant

As on 25.11.2024

S.No	Lab	Plant	Technology	Operator	Tertiary System	Disinfectant Type	Design Parameter(mg/l)				Outlet MPN (F.Coli) 100ml	Date of analysis	Average Daily Flow(MGD)	pH inlet	pH outlet	TSS inlet	TSS outlet	BOD inlet	BOD outlet	COD inlet	COD outlet	Ammonia Nitrogen inlet	Ammonia Nitrogen Outlet	Ortho phosphate inlet	Ortho phosphate outlet	Sulphate inlet	Sulphate Outlet	Inlet MPN (E.Coli) 100ml	Outlet MPN (E.Coli) 100ml	Inlet MPN (F.Coli) 100ml	Outlet MPN (F.Coli) 100ml	Remarks	Feed SPS	Command Area				
							TSS	BOD	COD	Ammonia Nitrogen																												
1	Kashipur	11 MSD Ph-I STP Kashipur	ASP	VA TECH WABAG LTD.	-	Chlorination	30	20	250	50	5	25.11.2024	7.34	7.42	167	20	80	3	223	-	22.5	1	5	7	3.7	NII	-	-	-	-	11*10 ³	Uttam Nagar SPS, Paschimpur SPS, Kashipur SPS	Old Delhi, Panch Nagar, Mid Nagar, Paschimpur, Tola Nagar, Paschimpur, Delhi Cantt, Jalandhar, Paschimpur, Uttam Nagar					
2	Kashipur	20MSD Ph-II STP Kashipur	ASP	Ajayappa Pvt.Ltd	-	-	50	30	250	50	5	25.11.2024	7.52	7.50	336	13	167	12	294	-	25	5	5	1	0.9	NII	24x10 ⁸	24x10 ⁴	24x10 ⁷	-	11*10 ³	Uttam Nagar SPS, Paschimpur SPS, Kashipur SPS	Old Delhi, Panch Nagar, Mid Nagar, Paschimpur, Tola Nagar, Paschimpur, Delhi Cantt, Jalandhar, Paschimpur, Uttam Nagar					
3	Kashipur	40MSD Ph-III STP Kashipur	ASP	Ajayappa Pvt.Ltd	-	-	50	30	250	50	5	25.11.2024	7.37	7.55	312	8	145	4	335	-	20	3	7	5	3.5	NII	-	-	-	-	-	Uttam Nagar SPS, Paschimpur SPS, Kashipur SPS	Old Delhi, Panch Nagar, Mid Nagar, Paschimpur, Tola Nagar, Paschimpur, Delhi Cantt, Jalandhar, Paschimpur, Uttam Nagar					
4	Kashipur	8 MSD STP Kashipur	SBR	TRIVENI	-	UV	10	10	50	5	2	13.11.2024	7.12	7.31	232	35	180	20	446	-	70	3	7	5	4.4	NII	-	-	-	-	11*10 ²	Uttam Nagar SPS, Paschimpur SPS, Kashipur SPS	Old Delhi, Panch Nagar, Mid Nagar, Paschimpur, Tola Nagar, Paschimpur, Delhi Cantt, Jalandhar, Paschimpur, Uttam Nagar					
5	Kondli	10MSD Phase-I STP Kondli	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	25.11.2024	10	7.30	7.70	272	9	124	6	390	18	30	1	4	2	6	NII	-	-	-	-	-	Uttam Nagar SPS, Paschimpur SPS, Kashipur SPS	Old Delhi, Panch Nagar, Mid Nagar, Paschimpur, Tola Nagar, Paschimpur, Delhi Cantt, Jalandhar, Paschimpur, Uttam Nagar				
6	Kondli	20 MSD Phase-II STP Kondli	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	25.11.2024	25	7.30	7.50	272	8	124	5	390	15	30	3	4	2	6	NII	-	-	-	-	-	Uttam Nagar SPS, Paschimpur SPS, Kashipur SPS	Old Delhi, Panch Nagar, Mid Nagar, Paschimpur, Tola Nagar, Paschimpur, Delhi Cantt, Jalandhar, Paschimpur, Uttam Nagar				
7	Kondli	10 MSD Phase-III STP Kondli	ASP	Triveni Pvt. Ltd	RGF	Chlorination	10	10	50	5	2	25.11.2024	10	7.30	7.50	272	8	124	5	390	15	30	3	4	3	6	NII	-	-	-	-	-	Uttam Nagar SPS, Paschimpur SPS, Kashipur SPS	Old Delhi, Panch Nagar, Mid Nagar, Paschimpur, Tola Nagar, Paschimpur, Delhi Cantt, Jalandhar, Paschimpur, Uttam Nagar				
8	Kondli	40 MSD Phase-IV STP Kondli	ASP(FAS)	Ajayappa Pvt.Ltd	Disc Filter	UV	30	20	250	50	5	25.11.2024	45	7.50	7.60	300	7	137	4	400	16	32	4	4	1	6.4	NII	-	-	-	-	-	Uttam Nagar SPS, Paschimpur SPS, Kashipur SPS	Old Delhi, Panch Nagar, Mid Nagar, Paschimpur, Tola Nagar, Paschimpur, Delhi Cantt, Jalandhar, Paschimpur, Uttam Nagar				
9	Kondli	9 MSD STP Chila	Combibreat-SBR	RNB Engineers	-	Chlorination	10	10	50	5	2	07.10.2024	9	6.80	7.30	354	8	138	0.8	424	14	35	1	4	2	6.8	NII	-	-	-	-	-	Uttam Nagar SPS, Paschimpur SPS, Kashipur SPS	Old Delhi, Panch Nagar, Mid Nagar, Paschimpur, Tola Nagar, Paschimpur, Delhi Cantt, Jalandhar, Paschimpur, Uttam Nagar				
10	Kondli	10MSD STP Akshardham	MBR	M/S Toshiba Water Solution Pvt. Ltd.	Membrane System	-	1	2	50	5	2	16.09.2024	1	6.90	7.60	310	BDL	140	BDL	390	6	32	NII	3	NII	6.4	NII	11x10 ¹⁷	150	-	-	-	Akshardham SPS	Sports Complex				
11	N.S.T.P.C.Pillar	20MSD Phase-II NESTPC Pillar	ASP(Conventional aerators)	DRA Infracon Pvt.Ltd.	-	UV	50	30	250	50	5	25.11.2024	4	7.30	7.40	116	0	83	14	269	38	18	1	2	1	2.1	1	-	-	-	-	-	Half stream of plant is under Rehabilitation	-	-			
12	N.S.T.P.C.Pillar	10MSD Phase-III NESTPC Pillar	ASP(Conventional aerators)	DRA Infracon Pvt.Ltd.	-	UV	50	30	250	50	5	25.11.2024	2.5	7.40	7.60	114	17	77	12	189	34	15	1	2	1	2	0.9	-	-	-	-	-	-	-				
13	N.S.T.P.C.Pillar	70MSD NESTPC Pillar	ASP(Diffuser)	L&T Construction and PASSAVANT (JV)	-	Chlorination	10	10	50	5	2	25.11.2024	34.802	7.30	7.40	388	11	279	05	585	16	35	1	3	1	5.1	0.5	-	-	-	-	-	Poly dosing	-	-			
14	N.S.T.P.C.Pillar	10MSD STP Nandla	ASP(Conventional aerators)	DRA Infracon Pvt. Ltd.	-	UV	50	30	250	50	5	25.11.2024	2.28	7.30	7.90	150	18	104	12	208	28	33	1	4	2	12.4	1.4	-	-	-	-	-	-	-	Under rehabilitation state and running with 100% capacity	-	-	
15	Nitohi	40MSD Ph-I STP Nitohi	ASP	SUBHASH INFRA PVT. LTD	-	-	50	30	250	50	5	25.11.2024	7.65	7.97	278	14	177	16	389	-	28	16	3	2	1.4	NII	-	-	-	-	-	-	-	Under rehabilitation state and running with 100% capacity	-	-		
16	Nitohi	20MSD Ph-II STP Nitohi	ASP	VEDULA INDIA	Disc Filter	Chlorination	10	10	50	5	2	25.11.2024	7.70	7.60	152	17	170	21	371	-	32	8	3	2	0.9	NII	-	-	-	-	-	-	-	-	Under rehabilitation state and running with 100% capacity	-	-	
17	Okhla	12 MSD STP Okhla	ASP	DIB	-	-	50	30	250	50	5	19.10.2024	-	7.30	7.30	304	50	200	30	580	123	41	36	3	1	2.8	1.2	-	-	-	-	-	-	-	Plant not in operation	-	-	
18	Okhla	40 MSD STP Okhla	ASP	DIB	-	-	50	30	250	50	5	17.09.2024	-	7.10	7.50	216	53	163	28	-	-	30	23	2	1	2	0.4	-	-	-	-	-	-	-	-	Plant not in operation	-	-
19	Okhla	97 MSD STP Okhla	ASP	DIB	-	-	50	30	250	50	5	28.08.2024	-	7.30	7.40	302	60	250	75	602	117	40	35	2	2	-	-	-	-	-	-	-	-	-	Plant not in operation	-	-	
20	Okhla	10 MSD STP Okhla	ASP	DIB	-	-	50	30	250	50	5	22.11.2024	7.50	7.50	170	24	220	20.5	-	-	42	32	2	1	-	-	-	-	-	-	-	-	-	-	-	Plant not in operation	-	-
21	Okhla	New 30 MSD STP Okhla	ASP	SUEZ India Pvt. Ltd.	-	-	10	10	50	5	2	21.11.2024	6.90	7.60	220	4	100	4.3	-	-	401	1	3	0	-	-	-	-	-	-	-	-	-	-	-	Plant not in operation	-	-
22	Okhla	8 MSD STP Mahavli	Extended Aeration	DIB	-	-	50	30	250	50	5	11.10.2024	-	7.30	7.60	490	44	260	28	690	110	21	24	2	1	2.8	1.2	24x10 ¹⁸	24x10 ¹⁰	-	-	-	-	-	-	Plant not in operation	-	-
23	Okhla	6.6MSD STP Mohanpur	Fluidized Aerobic Bed	DIB	-	-	30	20	250	50	5	15.08.2024	-	7.30	7.40	556	19	320	11	770	45	43	34	2	1	6.8	0.4	24x10 ¹⁸	93	-	-	-	-	-	-	Plant not in operation	-	-
24	Okhla	9 MSD STP Okhla	ASP	DIB	-	-	30	20	250	50	5	17.10.2024	-	7.60	7.30	284	19	260	10	519	46	200	0	3	1	2.4	0.4	-	-	-	-	-	-	-	-	Plant not in operation	-	-
25	Okhla	2.2 MSD STP Vasant Kunj(Old)	Extended Aeration	DIB	-	-	50	30	250	50	5	11.10.2024	-	7.40	7.60	408	25	230	10.8	698	62	71	1	2	1	2.4	0.8	24x10 ¹⁸	11x10 ¹⁸	-	-	-	-	-	-	Plant not in operation	-	-
26	Okhla	3MSD STP Vasant Kunj(New)	Extended Aeration	DIB	-	-	30	20	250	50	5	11.10.2024	-	7.30	7.30	370	20	265	12	633	53	89	5	2	1	2	0.4	24x10 ¹⁸	-	-	-	-	-	-	-	Plant not in operation	-	-
27	Okhla	2.2 MSD STP Dabri Gata-I	Biofor and dandazag	Degratment	-	-	15	10	50	5	2	17.10.2024	-	7.30	7.40	240	8	225	10.3	472	39	42	3	2	1	2.4	0	24x10 ¹⁸	24x10 ¹⁶	-	-	-	-	-	-	Plant not in operation	-	-
28	Okhla	15 MSD STP Dabri Gata-II	Biofor and dandazag	Degratment	-	-	10	10	50	5	2	17.10.2024	-	7.50	7.60	268	6	300	6	394	30	38	2	2	0	2	0	24x10 ¹⁸	2400	-	-	-	-	-	-	Plant not in operation	-	-
29	Okhla	2.2 MSD STP S.A.N.	Biofor and dandazag	Degratment	-	-	15	10	50	5	2	17.10.2024	-	7.30	7.20	284	7	219	6.3	520	54	44	4	3	0	2.8	0	24x10 ¹⁸	25x10 ¹⁵	-	-	-	-	-	-	Plant not in operation	-	-
30	Pappankalan	20MSD Ph-I STP Pappankalan	ASP	SUBHASH INFRA PVT. LTD	-	Chlorination	50	30	250	50	5	25.11.2024	7.72	7.85	295	24	180	12	468	46	35	0	3	4	4.5	NII	-	-	-	-	-	-	-	-	-	Plant not in operation	-	-
31	Pappankalan	20MSD Ph-II STP Pappankalan	ASP	VA TECH WABAG LTD.	-	-	10	10	50	5	2	25.11.2024	7.72	7.75	236	7	180	4.5	468	20	35	2	3	2	4.5	0.1	-	-	-	-	-	-	-	-	-	Plant not in operation	-	-
32	Pappankalan	9MSD STP Nagla	ASP	Ajayappa Pvt.Ltd	-	-	50	30	250	50	5	21.11.2024	7.10	7.26	421	3	297	2.3	775	-	34	0	4	4	-	-	-	-	-	-	-	-	-	-	-	Plant not in operation	-	-
33	Rithala	40MSD Ph-I STP Rithala	ASP	M/s VA TECH BABAG LTD.	Disc Filter	UV	10	10	50	5	2	25.11.2024	40.03	7.38	7.53	504	9	195	8	522	34	33	3	4	1	2.4	0.8	-	-	-	-	-	-	-	-	Plant not in operation	-	-
34	Rithala	40MSD Ph-II STP Rithala	ASP	SUEZ India Pvt. Ltd.	Disc Filter	UV	10	10	50	5	2	25.11.2024	38.53	7.44	7.66	420	8	195	7	518	32	31	7	4	1	3.2	0.4	-	-	-	-	-	-	-	-	Plant not in operation	-	-
35	Rohini	10MSD STP Sec-28 Rohini	ASP	M/s Dinsh Chandra Rohini project pvt. Ltd.	-	-	50	30	250	50	5	25.11.2024	07.97	7.38	7.46	272	99	151	39	392	160	25	0	6	4	-	-	-	-	-	-	-	-	-	-	Plant not in operation	-	-
36	Yamuna Vihar	10MSD Phase-I Yamuna Vihar	ASP	DIB	-	-	50	30	250	50	5	25.11.2024	9.97	7.30	7.40	340	19	214	12	574	38	34	22	4	2	4.9	1.9	29x10 ¹²	15x10 ¹⁶	14x10 ¹¹	9x10 ¹⁶	-	-	-	-	Plant not in operation	-	-
37	Yamuna Vihar	10MSD Phase-II Yamuna Vihar	ASP(FAS)	M/s SPS/RKC JV	Disc Filter	UV	50	30	250	50	5	25.11.2024	12.35	7.30	7.50	328	7	197	3	562	14	33	14	4	1	4.2	1.5	21x10 ¹²	120	11x10 ¹¹	93	-	-	-	-	Plant not in operation	-	-
38	Yamuna Vihar	21 MSD Phase-III Yamuna Vihar	ASP	M/s July 6 July	-	-	30	20	250	50	5	25.11.2024	28.79	7.40	7.60	496	22	256	14	795	48	38	28	5	2	5.8	2.5	11x10 ¹⁵	29x10 ¹⁷	19x10 ¹³	16x10 ¹⁶	-	-	-	-	Plant not in operation	-	-

Total No of operational plant	38
Total No of Plant Under rehabilitation	4
Total No of Outlet Sample collected	38
Total No of plant Under test	7
Total No of plant Under R&D	31
Total No of plant Under R&D	18
Total	82





Total No of operational plant	38	 71% 17% 12%	BDL: Below detection limit	
Total No of Plant Under rehabilitation	4		ND: Not Detectable	
Total No of Outlet Sample collected	38		Plant not meeting standard as per the design parameter	
Total No of plant Under test	11		Plant under OJB (O&M)	10
Total No of plant Under fit	27		Plant under P-6 (O&M)	26
%BDL	26			
%ND	71			



Total No of operational plant	38	 71% 23.0% 6.0%	BDL: Below detection limit	
Total No of Plant Under rehabilitation	4		ND: Not Detectable	
Total No of Outlet Sample collected	38		Plant not meeting standard as per the design parameter	
Total No of plant Under test	11		Plant under OJB (O&M)	10
Total No of plant Under fit	27		Plant under P-6 (O&M)	26
%BDL	26			
%ND	71			





Total No of operational plant	38	Not meeting standard as per the design parameter: 22.6% Plant under O&M: 36.8% Plant under P&O: 40.6%	BDL: Below detection limit ND: Not Detectable
Total No of Plant Under rehabilitation	4		
Total No of Outlet Sample collected	38		
Total No of plant Under tests	11		
Total No of plant under fit	27		
Subtotal	28		
Total	71		



Total No of operational plant	38	 Not Detectable 18.42% Plant not meeting standard as per the design parameter 10% Plant under OJB (OSM) 25% Plant under P-6 (OSM) 46.16%
Total No of Plant under rehabilitation	4	
Total No of Outlet Sample collected	38	
Total No of plant Under OJB	7	
Total No of plant under fit	31	
%Total	18	
%fit	82	