

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							16.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	324	182	608	12.4	45	4.5	8.08
		outlet	7.4	36	24	88	4.4	35	2.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	304	158	552	15.2	25	3.5	7.98
		outlet	7.5	28	20	56	6.5	20	1.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.2	408	261	776	18.0	30	4.0	29.34
		outlet	7.6	54	31	104	4.8	25	3.0	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.18	248	154	370		32	1.2	
		Outlet	7.31	12	9	20		13	0.3	36.48
Real Time Reading at Outlet		7.39	12.34	10.35	35.7		11.13			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	170	208	318	6.4	36	4.5	-
		outlet	7.3	70	60	172	2.8	27	2.4	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.6	508	263	672		42	7.5	
		Outlet	7.9	35	21	77		16	3.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	348	165	-	-	30	3.2	
	(PH-I)	Outlet	7.6	6	3	-	-	3	1.9	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	370	187	-	-	40	2.8	
	(PH-II)	Outlet	7.6	136	132	-	-	34	3.0	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	370	187	-	-	40	2.8	
	(PH-III)	Outlet	7.6	284	150	-	-	42	2.6	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.3	280	104	-	3	28	2.9	
	(PH-I)	Outlet	7.4	104	44	-	0.8	25	2.6	
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.3	276	139	-	3.8	31	3.0	
	(PH-II)	Outlet	7.6	5	2	-	NIL	8	1.5	
Real Time Reading at Outlet										
Pappankalan	(20 MGD)	Inlet	7.3	268	163	590	-	30	2.8	
	PH-I	Outlet	7.6	64	38	106	-	26	2.0	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	268	163	590	-	30	2.8	
	PH-II	Outlet	7.7	8	11	24	-	4	1.8	
Real Time Reading at Outlet										
Najafgarh	(05 MGD)	Inlet	7.3	288	191	490	-	32	3.0	
		Outlet	7.6	36	25	92	-	24	2.4	

	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	272	160	400	4	42	1.7	-
		outlet	7.7	40	23	80	1	36	1	6.58
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.5	234	168	420	4	34	1.2	-
		outlet	7.6	29	19	60	1	32	0.9	36.98
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.5	234	168	420	4	34	1.2	-
		outlet	7.7	44	28	100	2	31	1	27.19
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.5	234	168	420	4	34	1.2	-
		outlet	7.6	8	5	20	NIL	21	0.5	11.63
	Real Time Reading at Outlet									
Kondli	25 MGD Phase-II	Inlet	7.6	392	170	452	-	38	4.6	24.55
		outlet	7.7	11	11	42	-	14	0.6	
	Real Time Reading at Outlet		6.75	12.99	8.5	29.52	-	5.7	-	
	45 MGD Phase-IV	Inlet	7.6	386	173	466	-	37	4.6	45.29
		outlet	7.6	90	85	234	-	22	2.6	
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	16.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	36	24	88
	10 MGD Phase-II	28	20	56
	25 MGD Phase-III	54	31	104
Rithala	40 MGD	12	9	20
Coronation pillar	20 MGD Phase-I &II	70	60	172
Rohini	15 MGD	35	21	77
Keshopur	12 MGD	6	3	-
	20 MGD	136	132	-
	40 MGD	284	150	-
Nilothi	40 MGD	104	44	-
	20 MGD	5	2	-
Pappankalan	(20 MGD)	64	38	106
	(20 MGD)	8	11	24
Najafgarh	05 MGD	36	25	92
Okhla	12 MGD	40	23	80
	45 MGD	29	19	60
	37 MGD	44	28	100
	16 MGD	8	5	20
Kondli	25 MGD Phase-II	11	11	42
	45 MGD Phase-IV	90	85	234

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							17.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.3	468	260			40	3.5	8.37
		outlet	7.5	30	23			30	1.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	432	288			30	4.0	8.01
		outlet	7.6	24	20			15	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.4	452	282			40	4.0	29.41
		outlet	7.7	49	34			25	2.0	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.21	204	158	280		31	0.7	
		Outlet	7.48	15	13	40		12	0.2	36.32
Real Time Reading at Outlet		7.5	12.53	10.51	36.05		11.24			
Corronation Pillar	20 MGD Phase-I &II	Inlet	7	164	190	208	6.2	32	3.6	-
		outlet	7.2	72	58	152	2.4	25	2.4	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.6	380	210			45	7	
		Outlet	7.9	32	19			15	2.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	418	187	680	-	34	3.2	
	(PH-I)	Outlet	7.6	6	6	26	-	3	2.6	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	442	241	940	-	36	2.6	
	(PH-II)	Outlet	7.6	150	131	-	-	36	2.1	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	442	241	940	-	36	2.6	
	(PH-III)	Outlet	7.6	308	185	460	-	38	2.8	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.2	226	120	-	-	25	2.4	
	(PH-I)	Outlet	7.4	90	45	-	-	20	2.0	
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.2	248	150	-	-	28	3.2	
	(PH-II)	Outlet	7.6	8	3	-	-	4	1.8	
Real Time Reading at Outlet										
Pappankalan	(20 MGD)	Inlet	7.4	276	159	-	-	30	3.0	
	PH-I	Outlet	7.6	62	34	-	-	26	2.2	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.4	276	159	-	-	30	3.0	
	PH-II	Outlet	7.7	7	7	-	-	4	1.9	
Real Time Reading at Outlet										
Najafgarh	(05 MGD)	Inlet	7.3	264	174	-	-	30	3.0	
		Outlet	7.6	34	25	-	-	23	2.5	

	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	294	168	420	7	38	1.7	-
		outlet	7.6	36	21	80	2	35	1	6.74
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.5	320	175	430	6	40	1.8	-
		outlet	7.6	31	20	70	1	30	0.9	36.59
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.5	320	175	430	6	40	1.8	-
		outlet	7.6	54	30	110	1	33	1.3	25.86
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.5	320	175	430	6	40	1.8	-
		outlet	7.5	12	6	30	NIL	22	0.5	12.07
	Real Time Reading at Outlet									
Kondli	25 MGD Phase-II	Inlet	7.5	404	180	430	8	40	4.5	24.65
		outlet	7.6	14	12	50	1	10	0.9	
	Real Time Reading at Outlet		6.73	13.08	8.57	29.74	-	5.86	-	
	45 MGD Phase-IV	Inlet	7.5	410	185	440	9	39	4.9	42.09
		outlet	7.6	101	80	210	5	25	2.7	
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	17.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	30	23	-
	10 MGD Phase-II	24	20	-
	25 MGD Phase-III	49	34	-
Rithala	40 MGD	15	13	40
Corronation pillar	20 MGD Phase-I &II	72	58	152
Rohini	15 MGD	32	19	0
Keshopur	12 MGD	6	6	26
	20 MGD	150	131	-
	40 MGD	308	185	460
Nilothi	40 MGD	90	45	-
	20 MGD	8	3	-
Pappankalan	(20 MGD)	62	34	-
	(20 MGD)	7	7	-
Najafgarh	05 MGD	34	25	-
Okhla	12 MGD	36	21	80
	45 MGD	31	20	70
	37 MGD	54	30	110
	16 MGD	12	6	30
Kondli	25 MGD Phase-II	14	12	50
	45 MGD Phase-IV	101	80	210

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							18.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	476	310	720	22.4	50	4.5	8.45
		outlet	7.6	34	22	68	6.0	25	2.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.1	200	152	368	18.0	35	3.5	8.03
		outlet	7.4	21	13	44	4.4	20	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.0	396	237	668	20.0	35	5.0	29.08
		outlet	7.5	40	27	72	8.0	25	2.5	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.18	230	149	310	8	34	1.5	
		Outlet	7.3	14	11	30	3	13	0.7	37.64
Real Time Reading at Outlet		7.5	12.53	10.5	36.04		11.24			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	168	205	290	6.8	30	3.4	-
		outlet	7.2	65	54	162	2.7	24	1.9	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.6	232	138	400		42	7.5	
		Outlet	7.8	32	19	77		16	3	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	418	187	-	-	32	2.9	
	(PH-I)	Outlet	7.6	5	6	-	-	3	2.0	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	418	187	-	-	32	2.9	
	(PH-II)	Outlet	7.6	176	131	-	-	31	3.2	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	241	484	-	-	42	3.6	
	(PH-III)	Outlet	7.5	185	300	-	-	40	3.8	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.2	208	140	-	-	29	3.0	
	(PH-I)	Outlet	7.5	84	40	-	-	24	2.4	
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.1	240	150	-	-	30	2.9	
	(PH-II)	Outlet	7.6	8	3	-	-	4	1.2	
Real Time Reading at Outlet										
Pappankalan	(20 MGD)	Inlet	7.3	212	152	-	7	28	3.0	
	PH-I	Outlet	7.8	58	34	-	1.4	26	1.8	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	212	152	-	7	28	3.0	
	PH-II	Outlet	7.7	6	6	-	NIL	4	2.0	
Real Time Reading at Outlet										
Najafgarh	(05 MGD)	Inlet	7.3	232	164	-	5.2	30	3.2	
		Outlet	7.6	38	24	-	NIL	26	2.6	

	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	338	165	420	6	36	1.2	-
		outlet	7.6	45	25	90	2	34	0.9	6.71
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	312	152	390	5	38	1.4	-
		outlet	7.7	32	19	60	1	32	0.8	36.18
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	312	152	390	5	38	1.4	-
		outlet	7.6	56	32	120	2	30	1	25.64
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	312	152	390	5	38	1.4	-
outlet		7.6	8	5	20	NIL	21	0.3	11.94	
Real Time Reading at Outlet										
Kondli	25 MGD Phase-II	Inlet	7.6	390	167	440	-	37	4.5	24.62
		outlet	7.7	13	10	40	-	15	0.8	
	Real Time Reading at Outlet		6.71	13.2	8.64	29.99	-	5.96	-	
	45 MGD Phase-IV	Inlet	7.5	394	166	430	-	39	4.5	40.59
		outlet	7.6	91	78	200	-	22	2.2	
Real Time Reading at Outlet										
Mehrauli	5 MGD	Inlet	7.3	284	170	440	5	35	2.1	-
		outlet	7.7	17	12	40	1	25	0.7	4.56
	Real Time Reading at Outlet									
Vasant Kunj	2.2 MGD	Inlet	7.4	270	165	420	3	32	1.9	-
		outlet	7.7	22	14	50	NIL	28	0.9	1.98
	Real Time Reading at Outlet									
	3 MGD	Inlet	7.4	292	170	430	2	35	1.7	-
		outlet	7.7	11	8	30	NIL	25	0.5	2.16
Real Time Reading at Outlet										
Kapashera	5 MGD	Inlet	7.3	324	172	430	5	37	2.5	-
		outlet	7.7	8	6	20	NIL	3	NIL	4.63
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	18.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	34	22	68
	10 MGD Phase-II	21	13	44
	25 MGD Phase-III	40	27	72
Rithala	40 MGD	14	11	30
Corronation pillar	20 MGD Phase-I &II	65	54	162
Rohini	15 MGD	32	19	77
Keshopur	12 MGD	5	6	-
	20 MGD	176	131	-
	40 MGD	185	300	-
Nilothi	40 MGD	84	40	-
	20 MGD	8	3	-
Pappankalan	(20 MGD)	58	34	-
	(20 MGD)	6	6	-
Najafgarh	05 MGD	38	24	-
Okhla	12 MGD	45	25	90
	45 MGD	32	19	60
	37 MGD	56	32	120
	16 MGD	8	5	20
Kondli	25 MGD Phase-II	13	10	40
	45 MGD Phase-IV	91	78	200
Mehrauli	5 MGD	17	12	40
Vasant Kunj	2.2 MGD	22	14	50
	3 MGD	11	8	30
Kapashera	5 MGD	8	6	20

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							19.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	388	214			45	5.0	8.06
		outlet	7.5	26	14			35	2.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.0	272	180			30	3.5	8.02
		outlet	7.4	22	13			20	1.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.1	532	281			40	5.0	29.13
		outlet	7.5	56	34			30	2.0	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.12	248	155	340		31	0.8	
		Outlet	7.45	13	10	20		12	0.3	37.62
Real Time Reading at Outlet		7.56	12.63	10.59	36.64		11.42			
Corronation Pillar	20 MGD Phase-I &II	Inlet	7	157	188	284	6.4	31	3.6	26.875
		outlet	7.2	62	64	120	2.6	26	2.5	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.4	484	265			40	7.5	
		Outlet	7.8	35	20			16	4	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	410	168	440	-	30	2.6	
	(PH-I)	Outlet	7.6	6	5	26	-	4	2.0	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	346	182	620	-	38	3.2	
	(PH-II)	Outlet	7.6	120	118	460	-	30	3.2	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	346	182	620	-	38	3.2	
	(PH-III)	Outlet	7.6	234	165	580	-	36	3.8	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.3	254	138	-	-	28	2.9	
		(PH-I)	Outlet	7.5	80	35	-	-	24	2.5
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.2	230	147	-	4.0	30	3.1	
	(PH-II)	Outlet	7.6	7	2	-	NIL	5	0.5	
Real Time Reading at Outlet										
Pappankalan	(20 MGD)	Inlet	7.3	232	178	542	-	28	3.0	
	PH-I	Outlet	7.6	66	36	118	-	26	2.0	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	232	178	542	-	28	3.0	
	PH-II	Outlet	7.7	7	6	26	-	5	2.2	
Real Time Reading at Outlet										
Najafgarh	(05 MGD)	Inlet	7.3	248	180	436	-	30	3.2	
		Outlet	7.6	38	27	96	-	24	2.4	

	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.5	280	160	390	6	36	1.2	-
		outlet	7.6	44	24	90	1	33	0.8	6.79
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	294	165	410	6	40	1.6	-
		outlet	7.6	34	20	70	1	33	0.9	36.42
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	294	165	410	6	40	1.6	-
		outlet	7.6	50	28	100	1	31	1	26.64
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	294	165	410	6	40	1.6	-
		outlet	7.6	7	4	20	NIL	20	0.4	12.51
	Real Time Reading at Outlet									
Kondli	25 MGD Phase-II	Inlet	7.5	394	175	450	9	38	4.4	24.26
		outlet	7.6	15	9	30	1	14	0.9	
	Real Time Reading at Outlet		6.74	13.26	8.68	30.14	-	6.02	-	
	45 MGD Phase-IV	Inlet	7.5	402	182	470	7	40	4.5	39.53
		outlet	7.6	99	90	180	4	28	2.2	
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	19.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	26	14	-
	10 MGD Phase-II	22	13	-
	25 MGD Phase-III	56	34	-
Rithala	40 MGD	13	10	20
Coronation pillar	20 MGD Phase-I &II	62	64	120
Rohini	15 MGD	35	20	-
Keshopur	12 MGD	6	5	26
	20 MGD	120	118	460
	40 MGD	234	165	580
Nilothi	40 MGD	80	35	-
	20 MGD	7	2	-
Pappankalan	(20 MGD)	66	36	118
	(20 MGD)	7	6	26
Najafgarh	05 MGD	38	27	96
Okhla	12 MGD	44	24	90
	45 MGD	34	20	70
	37 MGD	50	28	100
	16 MGD	7	4	20
Kondli	25 MGD Phase-II	15	9	30
	45 MGD Phase-IV	99	90	180

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							20.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.3	380	230			50	4.0	8.16
		outlet	7.5	29	20			40	3.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	260	235			45	3.0	8.07
		outlet	7.6	27	20			35	2.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.3	488	291			45	3.0	29.36
		outlet	7.6	53	33			35	2.5	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.17	220	159	390		30	1.2	
		Outlet	7.23	12	10	30		13	0.4	38.2
	Real Time Reading at Outlet		7.49	12.51	10.49	36.55		11.4		
Corronation Pillar	20 MGD Phase-I &II	Inlet	7	162	210	295	6.5	35	3.9	25.149
		outlet	7.3	64	68	140	2.8	27	2.6	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.5	280	178	493		44	7	
		Outlet	8	32	18	80		15	3	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	380	202	-	-	30	2.6	
	(PH-I)	Outlet	7.6	6	4	-	-	4	2.0	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.2	380	233	-	-	30	2.2	
	(PH-II)	Outlet	7.6	184	165	-	-	26	2.8	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.2	380	233	-	-	30	2.2	
	(PH-III)	Outlet	7.4	288	121	-	-	32	2.4	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.2	212	132	-	-	27	2.8	
	(PH-I)	Outlet	7.3	82	34	-	-	22	2.3	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	256	155	-	-	30	3.2	
Pappankalan	PH-I	Outlet	7.6	66	37	-	-	28	2.0	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	256	155	-	-	30	3.2	
	PH-II	Outlet	7.7	6	7	-	-	4	2.2	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.2	228	165	-	-	32	3.0	
		Outlet	7.6	40	26	-	-	26	2.6	
	Real Time Reading at Outlet									
	12 MGD	Inlet	7.4	292	165	410	6	40	2	-
		outlet	7.7	42	22	80	2	30	0.9	6.98

Okhla	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	290	165	400	5	42	2.2	-
		outlet	7.6	31	18	60	1	34	1	37.39
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	290	165	400	5	42	2.2	-
		outlet	7.6	53	29	100	1	31	0.9	27.45
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	290	165	400	5	42	2.2	-
		outlet	7.7	5	3	10	NIL	20	NIL	12.25
Real Time Reading at Outlet										
Kondli	25 MGD Phase-II	Inlet	7.5	392	169	450	-	37	4.6	25.02
		outlet	7.6	14	10	40	-	16	0.8	
	Real Time Reading at Outlet		6.72	13.21	8.64	30.02	-	6.17	-	
	45 MGD Phase-IV	Inlet	7.5	404	180	470	-	39	4.5	44.23
		outlet	7.6	94	93	240	-	24	2.4	
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	20.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	29	20	-
	10 MGD Phase-II	27	20	-
	25 MGD Phase-III	53	33	-
Rithala	40 MGD	12	10	30
Corronation pillar	20 MGD Phase-I &II	64	68	140
Rohini	15 MGD	32	18	80
Keshopur	12 MGD	6	4	-
	20 MGD	184	165	-
	40 MGD	288	121	-
Nilothi	40 MGD	82	34	-
Pappankalan	(20 MGD)	66	37	-
	(20 MGD)	6	7	-
Najafgarh	05 MGD	40	26	-
Okhla	12 MGD	42	22	80
	45 MGD	31	18	60
	37 MGD	53	29	100
	16 MGD	5	3	10
Kondli	25 MGD Phase-II	14	10	40
	45 MGD Phase-IV	94	93	240

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							21.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	276	180	496	22.4	45	4.5	8.09
		outlet	7.6	25	18	72	5.6	30	2.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.1	428	267	696	16.8	30	4.0	8.02
		outlet	7.6	34	21	96	3.2	20	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.2	540	333	664	23.6	50	3.5	29.17
		outlet	7.5	57	37	160	6.0	30	2.5	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.01	268	174	380	8	29	1.1	
		Outlet	7.23	13	10	30	3	12	0.3	36.47
Real Time Reading at Outlet		7.83	13.08	10.96	36.38		11.34			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	154	188	208	6.4	33	3.2	24.88
		outlet	7.2	65	60	168	2.5	24	1.8	-
	Real Time Reading at Outlet									
Narela	10 MGD Phase-III	Inlet	7	362	280	448	8.9	46	7.8	6.83
		outlet	7.5	31	20	110	2.7	28	2.6	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.6	376	208			45	7.5	
		Outlet	7.9	30	17			17	4.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	322	160	484	5.0	32	2.0	
	(PH-I)	Outlet	7.6	8	7	26	NIL	4	1.6	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	376	178	620	6.2	33	2.2	
	(PH-II)	Outlet	7.6	206	127	445	2.4	34	2.6	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	376	178	620	6.2	33	2.2	
	(PH-III)	Outlet	7.6	280	142	497	4	36	2.6	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.2	212	132	-	-	26	2.7	
		Outlet	7.3	82	34	-	-	23	2.1	
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.2	254	155	-	-	29	3.0	
		Outlet	7.6	6	3	-	-	6	1.3	
Real Time Reading at Outlet										
Pappankalan	(20 MGD)	Inlet	7.3	218	189	-	2.7	30	3.2	
	PH-I	Outlet	7.6	55	34	-	0.3	26	1.6	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	218	189	-	2.7	30	3.2	
	PH-II	Outlet	7.7	8	5	-	-	5	1.8	

	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.3	232	183	-	-	32	3.0	
		Outlet	7.6	42	24	-	-	24	2.6	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	222	155	370	5	40	1.4	-
		outlet	7.6	41	21	80	1	38	1	6.14
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	240	160	400	4	42	1.2	-
		outlet	7.7	38	19	70	1	36	0.9	36.45
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	240	160	400	4	42	1.2	-
		outlet	7.6	48	27	90	1	34	0.7	25.79
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	240	160	400	4	42	1.2	-
		outlet	7.6	6	3	10	NIL	23	0.3	11.1
	Real Time Reading at Outlet									
Kondli	25 MGD Phase-II	Inlet	7.5	364	163	420	-	38	4.4	23.45
		outlet	7.6	11	8	50	-	12	1.1	
	Real Time Reading at Outlet		6.69	13.16	8.61	29.91	-	6.25	-	
	45 MGD Phase-IV	Inlet	7.6	358	158	410	-	38	4.2	44.78
		outlet	7.6	89	70	200	-	24	2	
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	21.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	25	18	72
	10 MGD Phase-II	34	21	96
	25 MGD Phase-III	57	37	160
Rithala	40 MGD	13	10	30
Corronation pillar	20 MGD Phase-I &II	65	60	168
Narela	10 MGD Phase-III	31	20	110
Rohini	15 MGD	30	17	-
Keshopur	12 MGD	8	7	26
	20 MGD	206	127	445
	40 MGD	280	142	497
Nilothe	40 MGD	82	34	-
	20 MGD	6	3	-
Pappankalan	(20 MGD)	55	34	-
	(20 MGD)	8	5	-
Najafgarh	05 MGD	42	24	-
Okhla	12 MGD	41	21	80
	45 MGD	38	19	70
	37 MGD	48	27	90
	16 MGD	6	3	10
Kondli	25 MGD Phase-II	11	8	50
	45 MGD Phase-IV	89	70	200

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							22.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	308	170			55	5.5	8.31
		outlet	7.5	44	25			45	2.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.3	400	250			35	4.5	8.08
		outlet	7.6	40	22			30	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.2	480	289			40	5.0	29.34
		outlet	7.6	54	32			30	4.5	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.16	244	162	340		35	1.6	
		Outlet	7.46	12	9	20		14	0.6	36.92
Real Time Reading at Outlet		7.56	12.63	10.58	36.38		11.34			
Corronation Pillar	20 MGD Phase-I & II	Inlet	6.9	157	195	294	6.8	34	4.2	25.184
		outlet	7.3	64	68	150	2.6	24	2.5	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.6	464	258	707		35	6.5	
		Outlet	7.9	30	18	86		15	3.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	184	157	-	-	30	1.8	
	(PH-I)	Outlet	7.6	8	6	-	-	3	1.9	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	212	181	-	-	32	2.1	
	(PH-II)	Outlet	7.5	132	85	-	-	32	2.4	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	212	181	-	-	32	2.1	
	(PH-III)	Outlet	7.6	376	191	-	-	34	2.4	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.1	286	141	-	-	28	2.4	
	(PH-I)	Outlet	7.4	104	36	-	-	22	1.9	
	Real Time Reading at Outlet						-			
	20 MGD	Inlet	7.2	278	145	-	-	30	2.0	
	(PH-II)	Outlet	7.6	6	3	-	-	4	1.0	
	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.3	236	176	518	-	30	3.2	
	PH-I	Outlet	7.6	58	35	130	-	26	1.8	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	236	176	518	-	30	3.2	
	PH-II	Outlet	7.4	6	6	26	-	5	2.2	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.3	252	186	452	-	32	3.6	
		Outlet	7.6	87	25	94	-	22	2.8	

	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	274	170	420	5	38	1.9	-
		outlet	7.7	40	20	80	1	34	0.9	6.75
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	242	165	400	3	40	1.6	-
		outlet	7.7	32	19	70	1	34	0.7	37.34
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	242	165	400	3	40	1.6	-
		outlet	7.6	49	28	100	1	30	1	26.66
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	242	165	400	3	40	1.6	-
		outlet	7.7	7	4	20	NIL	20	0.3	12.43
	Real Time Reading at Outlet									
Kondli	25 MGD Phase-II	Inlet	7.5	390	177	450	-	42	4.7	23.2
		outlet	7.6	13	12	50	-	6	0.9	
	Real Time Reading at Outlet		6.7	13.11	8.58	29.8	-	6.12	-	
	45 MGD Phase-IV	Inlet	7.6	396	183	480	-	43	4.9	43.68
		outlet	7.7	102	88	240	-	22	2.5	
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	22.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	44	25	-
	10 MGD Phase-II	40	22	-
	25 MGD Phase-III	54	32	-
Rithala	40 MGD	12	9	20
Coronation pillar	20 MGD Phase-I &II	64	68	150
Rohini	15 MGD	30	18	86
Keshopur	12 MGD	8	6	-
	20 MGD	132	85	-
	40 MGD	376	191	-
Nilothi	40 MGD	104	36	-
	20 MGD	6	3	-
Pappankalan	(20 MGD)	58	35	130
	(20 MGD)	6	6	26
Najafgarh	05 MGD	87	25	94
Okhla	12 MGD	40	20	80
	45 MGD	32	19	70
	37 MGD	49	28	100
	16 MGD	7	4	20
Kondli	25 MGD Phase-II	13	12	50
	45 MGD Phase-IV	102	88	240

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							23.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	404	264	680	19.2	35	5.0	8.03
		outlet	7.5	32	23	80	6.8	30	3.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	332	161	544	17.2	25	4.5	8.02
		outlet	7.5	35	24	104	4.8	20	2.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.2	420	241	624	24.4	35	5.0	29.19
		outlet	7.5	63	41	184	7.2	25	3.5	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.28	216	151	370		28	1.2	
		Outlet	7.35	14	12	40		14	0.5	37.17
Real Time Reading at Outlet		7.5	12.52	10.5	36.38		11.34			
Corronation Pillar	20 MGD Phase-I &II	Inlet	7.1	160	210	288	6.2	30	3.6	23.275
		outlet	7.3	68	70	154	2.4	24	1.8	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.6	636	358			45	7.5	
		Outlet	7.9	32	19			16	4	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	336	177	-	-	30	2.2	
	(PH-I)	Outlet	7.6	10	6	-	-	2	2.1	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	488	203	-	-	36	2.6	
	(PH-II)	Outlet	7.6	154	148	-	-	32	2.2	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	488	203	-	-	36	2.6	
	(PH-III)	Outlet	7.5	264	134	-	-	38	2.4	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.2	268	136	-	-	27	3.0	
	(PH-I)	Outlet	7.4	100	44	-	-	20	2.6	
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.2	260	153	-	-	29	3.2	
	(PH-II)	Outlet	7.6	7	3	-	-	5	1.6	
	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.3	248	182	-	8.2	30	3.2	
	PH-I	Outlet	7.6	60	37	-	1.8	26	2.0	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	248	182	-	8.2	30	3.2	
	PH-II	Outlet	7.7	6	5	-	NIL	5	1.6	
	Real Time Reading at Outlet									
Najafgarh	(05 MGD)	Inlet	7.3	220	175	-	6.5	32	3.2	
		Outlet	7.6	46	27	-	1	24	2.6	

	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	230	155	380	4	37	1.7	-
		outlet	7.6	38	19	80	1	33	0.9	6.07
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	226	150	370	5	40	1.8	-
		outlet	7.6	32	17	70	1	34	0.8	34.11
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	226	150	370	5	40	1.8	-
		outlet	7.6	42	25	90	2	35	1.1	24.31
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	226	150	370	5	40	1.8	-
outlet		7.7	8	4	20	NIL	22	0.4	11.03	
Real Time Reading at Outlet										
Kondli	25 MGD Phase-II	Inlet	7.5	362	165	460	-	42	4.4	24.28
		outlet	7.6	16	14	40	-	14	0.9	
	Real Time Reading at Outlet		6.77	13.3	8.7	30.21	-	5.97	-	
	45 MGD Phase-IV	Inlet	7.6	358	162	430	-	48	4.6	42.27
		outlet	7.7	128	80	190	-	30	S	
Real Time Reading at Outlet										

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	23.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	32	23	80
	10 MGD Phase-II	35	24	104
	25 MGD Phase-III	63	41	184
Rithala	40 MGD	14	12	40
Corronation pillar	20 MGD Phase-I &II	68	70	154
Rohini	15 MGD	32	19	-
Keshopur	12 MGD	10	6	-
	20 MGD	154	148	-
	40 MGD	264	134	-
Nilothi	40 MGD	100	44	-
	20 MGD	7	3	-
Pappankalan	(20 MGD)	60	37	-
	(20 MGD)	6	5	-
Najafgarh	05 MGD	46	27	-
Okhla	12 MGD	38	19	80
	45 MGD	32	17	70
	37 MGD	42	25	90
	16 MGD	8	4	20
Kondli	25 MGD Phase-II	16	14	40
	45 MGD Phase-IV	128	80	190

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							24.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.3	420	271			45	4.5	8.17
		outlet	7.6	29	20			35	2.0	
	Real Time Reading at Outlet		7.1	22	8	56		15		
	10 MGD Phase-II	Inlet	7.0	408	257			25	4.0	8.03
		outlet	7.4	22	14			15	1.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.1	456	287			45	4.5	29.28
		outlet	7.6	30	36			30	2.5	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.55	252	154	390		28	0.8	
		Outlet	7.36	12	9	30		12	0.3	36.02
Real Time Reading at Outlet		7.59	12.68	10.63	37.23		11.61			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	176	185	296	6.5	34	3.5	22.78
		outlet	7.3	66	64	170	2.5	25	1.6	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.5	520	258	680		35	6.5	
		Outlet	7.8	30	18	84		15	3	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	274	188	-	-	32	2.8	
	(PH-I)	Outlet	7.6	4	3	-	-	2	2.1	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	442	215	-	-	32	2.8	
	(PH-II)	Outlet	7.6	166	132	-	-	28	1.9	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	442	215	-	-	32	2.8	
	(PH-III)	Outlet	7.6	118	185	-	-	34	2.6	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.1	216	144	-	3.1	26	2.6	
		(PH-I)	Outlet	7.3	84	41	-	0.9	22	2.0
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.2	252	143	-	4.2	29	2.9	
	(PH-II)	Outlet	7.6	6	3	-	NIL	5	1.4	
Real Time Reading at Outlet										
Pappankalan	(20 MGD)	Inlet	7.3	308	189	-	-	32	3.4	
	PH-I	Outlet	7.6	46	36	-	-	25	2.0	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	308	189	-	-	32	3.4	

	PH-II	Outlet	7.7	6	5	-	-	5	1.5	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	226	150	370	4	37	1.9	-
		outlet	7.7	42	23	90	1	33	1.1	6.45
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	260	155	380	3	39	2.1	-
		outlet	7.6	36	18	70	1	30	0.9	37.82
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	260	155	380	3	39	2.1	-
		outlet	7.6	52	30	100	2	33	1.3	27.33
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	260	155	380	3	39	2.1	-
		outlet	7.7	5	3	10	NIL	20	0.6	12.13
	Real Time Reading at Outlet									
Kondli	25 MGD Phase-II	Inlet	7.5	370	170	450	8	42	4.4	24.87
		outlet	7.6	14	12	50	2	12	1.1	
	Real Time Reading at Outlet		6.71	13.53	8.85	30.74	-	6.19	-	
	45 MGD Phase-IV	Inlet	7.6	394	182	480	9	48	4.8	42.8
		outlet	7.7	114	87	260	7	32	3.2	
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	24.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	29	20	-
	10 MGD Phase-II	22	14	-
	25 MGD Phase-III	30	36	-
Rithala	40 MGD	12	9	30
Corronation pillar	20 MGD Phase-I &II	66	64	170
Rohini	15 MGD	30	18	84
Keshopur	12 MGD	4	3	-
	20 MGD	166	132	-
	40 MGD	118	185	-
Nilothi	40 MGD	84	41	-
	20 MGD	6	3	-
Pappankalan	(20 MGD)	46	36	-
	(20 MGD)	6	5	-
Okhla	12 MGD	42	23	90
	45 MGD	36	18	70
	37 MGD	52	30	100
	16 MGD	5	3	10
Kondli	25 MGD Phase-II	14	12	50
	45 MGD Phase-IV	114	87	260

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							25.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	400	252	704.0	18.8	40	4.0	7.67
		outlet	7.4	27	18	88	6.0	30	2.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	316	204	736	15.6	25	3.5	7.11
		outlet	7.5	22	13	64	4.8	20	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.3	472	268	768	21.6	45	4.5	28.97
		outlet	7.6	65	34	168	9.2	25	2.0	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.19	264	163	410	11	35	1.9	
		Outlet	7.45	13	10	30	4	16	0.8	36.71
Real Time Reading at Outlet		7.61	12.71	10.65	37.4		11.66			
Corronation Pillar	20 MGD Phase-I & II	Inlet	6.9	158	178	278	6.3	36	3.4	19.192
		outlet	7.3	62	68	152	2.8	27	1.6	-
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	364	200	-	-	30	2.8	
		Outlet	7.6	6	5	-	-	2	2.1	
	Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.3	384	217	-	-	34	2.1	
		Outlet	7.6	162	131	-	-	32	2.4	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.3	384	217	-	-	34	2.1	
		Outlet	7.5	192	134	-	-	36	2.6	
Real Time Reading at Outlet										
Nilothi	40 MGD (PH-I)	Inlet	7.1	234	138	-	-	28	3.0	
		Outlet	7.4	78	39	-	-	20	2.4	
	Real Time Reading at Outlet									
	20 MGD (PH-II)	Inlet	7.2	258	161	-	-	31	2.8	
		Outlet	7.6	7	3	-	-	7	1.0	
Real Time Reading at Outlet										
Pappankalan	(20 MGD) PH-I	Inlet	7.3	228	185	534	-	30	3.2	
		Outlet	7.6	44	36	142	-	26	2.0	
	Real Time Reading at Outlet									
	(20 MGD) PH-II	Inlet	7.3	228	185	534	-	30	3.2	
		Outlet	7.7	8	7	38	-	3	1.6	
Real Time Reading at Outlet										
Najafgarh	(05 MGD)	Inlet	7.3	256	200	476	-	32	3.4	
		Outlet	7.6	39	25	96	-	20	2.4	
	Real Time Reading at Outlet									
	12 MGD	Inlet	7.4	240	154	380	5	36	1.6	-
		outlet	7.6	40	23	80	2	34	1.2	6.71

Okhla	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	256	158	390	4	36	1.5	-
		outlet	7.7	35	20	70	1	33	1	36.39
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	256	158	390	4	36	1.5	-
		outlet	7.6	50	29	110	2	32	1.2	26.52
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	256	158	390	4	36	1.5	-
		outlet	7.7	6	3	10	NIL	21	0.3	11.62
Real Time Reading at Outlet										
Kondli	25 MGD Phase-II	Inlet	7.6	392	182	460	-	45	4.6	24.77
		outlet	7.6	12	10	40	-	15	1.2	
	Real Time Reading at Outlet		6.66	13.67	8.95	31.07	-	6.97	-	
	45 MGD Phase-IV	Inlet	7.7	402	190	490	-	50	5.2	42.81
		outlet	7.7	108	85	240	-	30	3.5	
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	25.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	27	18	88
	10 MGD Phase-II	22	13	64
	25 MGD Phase-III	65	34	168
Rithala	40 MGD	13	10	30
Coronation pillar	20 MGD Phase-I &II	62	68	152
Keshopur	12 MGD	6	5	-
	20 MGD	162	131	-
	40 MGD	192	134	-
Nilothi	40 MGD	78	39	-
	20 MGD	7	3	-
Pappankalan	(20 MGD)	44	36	142
	(20 MGD)	8	7	38
Najafgarh	05 MGD	39	25	96
Okhla	12 MGD	40	23	80
	45 MGD	35	20	70
	37 MGD	50	29	110
	16 MGD	6	3	10
Kondli	25 MGD Phase-II	12	10	40
	45 MGD Phase-IV	108	85	240

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							26.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	424	321			55	5.5	7.91
		outlet	7.5	29	25			45	2.5	
		Real Time Reading at Outlet	7.1	22	12	74		15		
	10 MGD Phase-II	Inlet	6.9	256	160			35	4.5	7.54
		outlet	7.4	26	20			25	2.5	
		Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	480	341			50	5.5	29.21
		outlet	7.5	65	39			25	2.5	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	No DJB/EE (SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	260	149	360		31	1.3	
		Outlet	7.42	14	11	30		12	0.4	38.41
Real Time Reading at Outlet		7.85	13.11	10.99	37.57		11.71			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	162	193	306	6.4	34	23.15	23.15
		outlet	7.3	72	65	158	2.5	24	1.9	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.6	492	273	656		32	7	
		Outlet	8	40	22	88		14	3	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	326	156	480	4.6	28	2.1	
		Outlet	7.6	5	4	18	NIL	2	1.9	
		Real time reading at OUTLET(online)								
	20 MGD (PH-II)	Inlet	7.3	324	241	760	4.8	32	1.8	
		Outlet	7.6	186	141	494	3.8	29	1.8	
		Real Time Reading at Outlet								
	40 MGD (PH-III)	Inlet	7.3	324	241	760	4.8	32	1.8	
		Outlet	7.6	192	142	442	3.6	34	1.9	
Real Time Reading at Outlet										
Nilothi	40 MGD (PH-I)	Inlet	7.2	228	129	-	3	29	2.9	
		Outlet	7.4	116	75	-	1	25	2.2	
		Real Time Reading at Outlet								
	20 MGD (PH-II)	Inlet	7.3	246	151	-	3.8	28	2.9	
		Outlet	7.6	6	1	-	NIL	12	1.5	
Real Time Reading at Outlet										
Pappankalan	(20 MGD) PH-I	Inlet	7.3	324	194	-	-	32	3.4	
		Outlet	7.6	42	32	-	-	26	2.0	
	Real Time Reading at Outlet									
	(20 MGD) PH-II	Inlet	7.3	324	194	-	-	32	3.4	
		Outlet	7.7	14	10	-	-	3	1.6	
Real Time Reading at Outlet										
	(105 MGD)	Inlet	7.3	280	200	-	-	30	3.2	

Najafgarh	(0.5 MGD)	Outlet	7.6	42	26	-	-	22	2.4	
	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	252	160	400	5	37	2.3	-
		outlet	7.7	33	20	70	1	34	1.1	6.23
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	244	161	390	4	39	2.1	-
		outlet	7.6	31	16	60	1	31	1	36.31
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	244	161	390	4	39	2.1	-
		outlet	7.6	48	28	100	2	35	1.4	26.09
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	244	161	390	4	39	2.1	-
		outlet	7.7	14	8	30	NIL	25	0.6	11.87
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.4	268	155	380	6	40	2.1	-
Outlet		7.7	6	4	20	NIL	5	NIL	27.34	
Real Time Reading at Outlet										
Kondli	25 MGD Phase-II	Inlet	7.5	396	175	440	-	42	4.4	24.64
		outlet	7.6	14	12	40	-	12	1.2	
	Real Time Reading at Outlet		6.65	13.68	8.96	31.1	-	7.24	-	
	45 MGD Phase-IV	Inlet	7.6	410	190	490	-	48	5.2	47.02
		outlet	7.7	104	92	280	-	32	2.2	
Real Time Reading at Outlet										
Delhi Gate-I	2.2 MGD	Inlet	7.4	226	140	340	4	30	1.5	-
		outlet	7.6	6	3	10	NIL	3	0.6	2.14
	Real Time Reading at Outlet									
Delhi Gate-II	15 MGD	Inlet	7.4	216	137	330	3	31	1.4	-
		outlet	7.7	6	3	10	NIL	3	0.9	14.28
	Real Time Reading at Outlet									
Sen Nursing Home	2.2 MGD	Inlet	7.3	232	145	350	4	30	1.7	-
		outlet	7.7	7	4	20	NIL	4	0.7	2.22
	Real Time Reading at Outlet									

gh the by pass channel.

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	26.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	29	25	-
	10 MGD Phase-II	26	20	-
	25 MGD Phase-III	65	39	-
Rithala	40 MGD	14	11	30
Coronation pillar	20 MGD Phase-I &II	72	65	158
Rohini	15 MGD	40	22	88
Keshopur	12 MGD	5	4	18
	20 MGD	186	141	494
	40 MGD	192	142	442
Nilothi	40 MGD	116	75	-
	20 MGD	6	1	-
Pappankalan	(20 MGD)	42	32	-
	(20 MGD)	14	10	-
Najafgarh	05 MGD	42	26	-
Okhla	12 MGD	33	20	70
	45 MGD	31	16	60
	37 MGD	48	28	100
	16 MGD	14	8	30
	New 30 MGD	6	4	20
Kondli	25 MGD Phase-II	14	12	40
	45 MGD Phase-IV	104	92	280
Delhi Gate-I	2.2 MGD	6	3	10
Delhi Gate-II	15 MGD	6	3	10
Sen Nursing Home	2.2 MGD	7	4	20

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							27.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.3	396	237	648	16.4	50	4.5	8.31
		outlet	7.6	36	22	88	8.8	35	2.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.4	272	167	498	18.8	30	4.0	8.06
		outlet	7.6	32	22	82	7.2	20	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.4	460	281	816	28.6	55	5.0	29.41
		outlet	7.5	62	36	134	12.4	30	3.0	
Real Time Reading at Outlet		7.2	40	18	178		5			
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.24	244	153	310		33	1.2	
		Outlet	7.41	13	10	40		12	0.6	38.68
Real Time Reading at Outlet		7.66	12.79	10.72	37.23		11.61			
Corronation Pillar	20 MGD Phase-I &II	Inlet	6.9	168	188	298	6.2	35	3.6	21.816
		outlet	7.2	70	62	168	2.7	26	1.8	
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.5	380	210			40	7	
		Outlet	7.8	28	18			16	3.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.2	296	178	-	-	30	3.2	
		Outlet	7.7	10	6	-	-	3	1.7	
	Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.2	340	170	-	-	34	3.4	
		Outlet	7.5	174	117	-	-	32	2.7	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.2	340	170	-	-	34	3.4	
		Outlet	7.4	180	128	-	-	38	3.0	
Real Time Reading at Outlet										
Nilothi	40 MGD (PH-I)	Inlet	7.1	226	127	-		29	3.0	
		Outlet	7.2	104	53	-		24	2.5	
	Real Time Reading at Outlet									
	20 MGD (PH-II)	Inlet	Sample not collected (SUNDAY)							
		Outlet								
Real Time Reading at Outlet										
Pappankalan	(20 MGD) PH-I	Inlet	7.3	240	210	-	-	28	3.2	
		Outlet	7.6	40	27	-	-	24	2.0	
	Real Time Reading at Outlet									
	(20 MGD) PH-II	Inlet	7.3	240	210	-	-	28	3.2	
		Outlet	7.7	12	12	-	-	3	1.8	
Real Time Reading at Outlet										
Najafgarh	(05 MGD)	Inlet	7.3	252	142	-	-	30	3.0	
		Outlet	7.6	36	24	-	-	22	2.6	

	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.5	304	162	390	4	40	2.5	-
		outlet	7.7	30	18	60	1	35	1.2	6.98
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	330	170	420	3	42	2.3	-
		outlet	7.7	36	20	70	1	33	1.1	36.49
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	330	170	420	3	42	2.3	-
		outlet	7.6	45	27	90	2	36	0.9	26.51
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	330	170	420	3	42	2.3	-
		outlet	7.8	16	9	40	NIL	27	0.7	11.76
	Real Time Reading at Outlet									
Kondli	25 MGD Phase-II	Inlet	7.5	382	188	520	-	42	4.4	24.71
		outlet	7.6	14	10	42	-	16	0.9	
	Real Time Reading at Outlet		6.66	13.58	8.89	30.86	-	7.18	-	
	45 MGD Phase-IV	Inlet	7.6	405	191	540	-	48	4.6	40.12
		outlet	7.7	102	98	240	-	30	2.4	
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	27.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	36	22	88
	10 MGD Phase-II	32	22	82
	25 MGD Phase-III	62	36	134
	40 MGD	13	10	40
Corronation pillar	20 MGD Phase-I &II	70	62	168
Rohini	15 MGD	28	18	-
Keshopur	12 MGD	10	6	-
	20 MGD	174	117	-
	40 MGD	180	128	-
Nilothi	40 MGD	104	53	-
Pappankalan	(20 MGD)	40	27	-
	(20 MGD)	12	12	-
Najafgarh	05 MGD	36	24	-
Okhla	12 MGD	30	18	60
	45 MGD	36	20	70
	37 MGD	45	27	90
	16 MGD	16	9	40
Kondli	25 MGD Phase-II	14	10	42
	45 MGD Phase-IV	102	98	240

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							28.02.22			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.5	460	279			55	6.0	8.09
		outlet	7.6	31	22			45	3.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.5	332	180			35	5.5	8.07
		outlet	7.5	22	10			20	3.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.4	416	368			35	5.5	29.48
		outlet	7.5	69	35			25	2.5	
Real Time Reading at Outlet		7.0	43	17	182		5			
Rithala	40 MGD	Inlet	No DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass thro							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.2	228	162	360	8	29	0.8	
		Outlet	7.3	13	9	20	3	13	0.3	38.9
Real Time Reading at Outlet		7.78	12.99	10.89	37.4		11.66			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	160	180	286	6.8	32	3.2	-
		outlet	7.3	68	52	150	2.8	25	1.5	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.4	504	280	672		42	7.5	
		Outlet	7.9	30	18	77		17	3	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	300	164	-	-	28	2.1	
		Outlet	7.6	6	4	-	-	3	2.0	
	Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.3	360	183	-	-	30	2.0	
		Outlet	7.6	180	129	-	-	29	2.6	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.3	360	183	-	-	30	2.0	
		Outlet	7.6	204	130	-	-	32	2.9	
Real Time Reading at Outlet										
Nilothi	40 MGD (PH-I)	Inlet	7.2	220	140	-	3.2	28	2.9	
		Outlet	7.4	108	40	-	0.8	21	2.3	
	Real Time Reading at Outlet									
	20 MGD (PH-II)	Inlet	7.2	238	160	-	4.6	30	2.8	
		Outlet	7.4	5	4	-	NIL	10	1.4	
Real Time Reading at Outlet										
Pappankalan	(20 MGD) PH-I	Inlet	7.3	368	210	-	8	30	3.2	
		Outlet	7.6	41	27	-	1	26	1.8	
	Real Time Reading at Outlet									
	(20 MGD) PH-II	Inlet	7.3	368	210	-	8	30	3.2	
		Outlet	7.7	6	6	-	NIL	3	2.0	
Real Time Reading at Outlet										
Najafgarh	(05 MGD)	Inlet	7.3	192	170	-	6.8	32	3.4	
		Outlet	7.6	34	24	-	NIL	24	2.6	

	Real Time Reading at Outlet									
Okhla	12 MGD	Inlet	7.4	292	173	420	3	40	1.8	-
		outlet	7.7	32	19	70	1	38	0.9	6.22
	Real Time Reading at Outlet									
	45 MGD	Inlet	7.4	270	167	410	3	42	1.8	-
		outlet	7.7	34	17	70	1	36	0.8	36.6
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	270	167	410	3	42	1.8	-
		outlet	7.7	48	28	90	2	34	0.7	26.4
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	270	167	410	3	42	1.8	-
		outlet	7.7	17	10	40	NIL	28	0.6	11.2
	Real Time Reading at Outlet									
Kondli	25 MGD Phase-II	Inlet	7.5	390	190	540	-	45	4.5	24.6
		outlet	7.6	16	12	50	-	15	1.5	
	Real Time Reading at Outlet		6.67	13.48	8.83	30.65	-	6.9	-	
	45 MGD Phase-IV	Inlet	7.6	416	193	560	-	50	5.5	45.3
		outlet	7.7	108	97	240	-	30	3.5	
	Real Time Reading at Outlet									

ough the by pass channel.

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	28.02.22		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	31	22	-
	10 MGD Phase-II	22	10	-
	25 MGD Phase-III	69	35	-
Rithala	40 MGD	13	9	20
Corronation pillar	20 MGD Phase-I &II	68	52	150
Rohini	15 MGD	30	18	77
Keshopur	12 MGD	6	4	-
	20 MGD	180	129	-
	40 MGD	204	130	-
Nilothe	40 MGD	108	40	-
	20 MGD	5	4	-
Pappankalan	(20 MGD)	41	27	-
	(20 MGD)	6	6	-
Najafgarh	05 MGD	34	24	-
Okhla	12 MGD	32	19	70
	45 MGD	34	17	70
	37 MGD	48	28	90
	16 MGD	17	10	40
Kondli	25 MGD Phase-II	16	12	50
	45 MGD Phase-IV	108	97	240