

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							21.09.21				
Name of the Plant	Capacity (in MGD)	Parameter									
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)	
		DPCC limits	5.5-9.0	50	30	250	10	50	5		
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	296	200	488		30	3.0	8.3	
		outlet	7.4	23	14	64		20	1.5		
	Real Time Reading at Outlet										
	10 MGD Phase-II	Inlet	7.1	216	138	408		30	3.5	7.71	
		outlet	7.4	21	13	48		20	2.0		
	Real Time Reading at Outlet										
	25 MGD Phase-III	Inlet	7.0	536	295	792		40	4.5	19.89	
		outlet	7.5	39	23	112		25	2.5		
Real Time Reading at Outlet			42	26	114						
Rithala	40 MGD	Inlet	7.2	280	201	440		36	2.2		
		Outlet	7.7	13	11	40		14	0.8	41.56	
	Real Time Reading at Outlet		ND	ND	ND	ND		ND			
Corronation Pillar	20 MGD Phase-I &II	Inlet	7	242	230	372	-	31	10.4	28.713	
		outlet	7.6	71	78	184	-	26	6.8	-	
	Real Time Reading at Outlet										
	10 MGD Phase-III	Inlet	7.01	330	290	512	6.4	44	17.4	7.52	
		outlet	7.7	65	79	208	3.9	30	10.2	-	
	Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.2	228	145	365		33	4	17.5	
		Outlet	7.5	21	13	58		14	2		
	Real Time Reading at Outlet										
Keshopur	12 MGD	Inlet	7.3	344	203	-	-	29	3.2		
	(PH-I)	Outlet	7.7	8	5	-	-	1	2.7		
	Real time reading at OUTLET(online)										
	20 MGD	Inlet	7.3	276	210	-	-	28	3		
	(PH-II)	Outlet	7.5	148	123	-	-	28	2.6		
	Real Time Reading at Outlet										
	40 MGD	Inlet	7.3	276	210	-	-	28	3		
	(PH-III)	Outlet	7.5	176	135	-	-	24	2.2		
	Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.3	244	135	300	3.2	27	3		
	(PH-I)	Outlet	7.6	90	40	220	1	20	2		
	Real Time Reading at Outlet										
	20 MGD	Inlet	7.3	388	150	480	4.8	34	3.4		
	(PH-II)	Outlet	7.6	14	5	24	-	8.5	1.4		
	Real Time Reading at Outlet										
Pappankalan	(20 MGD)	Inlet	7.3	272	176	-	-	28	3		
	PH-I	Outlet	7.6	38	26	-	-	16	1.8		
	Real Time Reading at Outlet										
	(20 MGD)	Inlet	7.3	272	176	-	-	28	3		

Najafgarh	PH-II	Outlet	7.6	6	3	-	-	4	2	
	Real Time Reading at Outlet					-	-			
	(05 MGD)	Inlet	7.3	288	179	-	-	32	3	
		Outlet	7.6	40	27	-	-	18	1.6	
Okhla	Real Time Reading at Outlet									
	45 MGD	Inlet	7.6	218	146	340	-	38	2	-
		outlet	7.8	27	17	60	-	35	1.2	35.67
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.6	218	146	340	-	38	2	-
		outlet	7.7	53	33	110	-	32	1.2	32.46
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.6	218	146	340	-	38	2	-
		outlet	7.9	15	8	30	-	30	0.8	14.29
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	21.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	23	14	64
	10 MGD Phase-II	21	13	48
	25 MGD Phase-III	39	23	112
Rithala	40 MGD	13	11	40
Coronation pillar	20 MGD Phase-I &II	71	78	184
	10 MGD Phase-III	65	79	208
Rohini	15 MGD	21	13	58
Keshopur	12 MGD	8	5	-
	20 MGD	148	123	-
	40 MGD	176	135	-
Nilothi	40 MGD	90	40	220
	20 MGD	14	5	24
Pappankalan	(20 MGD)	38	26	-
	(20 MGD)	6	3	-
Najafgarh	05 MGD	40	27	-
Okhla	45 MGD	27	17	60
	37 MGD	53	33	110
	16 MGD	15	8	30

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							22.09.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	384	225		26.8	65	1.5	8.18
		outlet	7.4	29	19		5.2	25	Nil	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	356	202		22.8	35	2.0	7.65
		outlet	7.5	22	15		6.6	20	Nil	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.3	604	335		35.6	55	3.0	18.73
		outlet	7.5	49	31		8.0	25	1.5	
Real Time Reading at Outlet			40	25	114					
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.1	236	161	370		27	0.9	
		Outlet	7.6	14	12	40		11	0.4	36.82
	Real Time Reading at Outlet		ND	ND	ND	ND		ND		
Corronation Pillar	20 MGD Phase-I & II	Inlet	6.9	226	208	320	4.9	31	9	26.921
		outlet	7.4	89	80	188	3	22	4	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.2	348	280	448	-	34	11.8	6.86
		outlet	7.7	86	90	240	-	28	6	-
Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.3	208	120			30	3.5	15.64
		Outlet	7.6	32	19			14	1	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	340	202	-	-	27	2.8	
		Outlet	7.6	12	5	-	-	1	2.6	
		Real time reading at OUTLET(online)								
	20 MGD (PH-II)	Inlet	7.3	768	248	-	-	28	2.9	
		Outlet	7.5	120	119	-	-	26	2.4	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.3	768	248	-	-	28	2.9	
		Outlet	7.5	140	125	-	-	27	2.3	
	Real Time Reading at Outlet									
Nilothi	40 MGD (PH-I)	Inlet	7.4	170	120	-	-	24	2.6	
		Outlet	7.6	70	30	-	-	15	1.6	
	Real Time Reading at Outlet									
	20 MGD (PH-II)	Inlet	7.2	308	160	-	-	28	3.1	
		Outlet	7.5	12	5	-	-	5	1	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.4	296	180	-	8.1	27	2.9	

Pappankalan	PH-I	Outlet	7.6	42	28	-	-	14	1.7	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.4	296	180	-	8.1	27	2.9	
	PH-II	Outlet	7.7	7	4	-	-	3	2.1	
	Real Time Reading at Outlet					-	-			
Okhla	45 MGD	Inlet	7.4	234	150	350	3	36	1.9	-
		outlet	7.7	25	14	50	1	34	0.9	36.79
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	234	150	350	3	36	1.9	-
		outlet	7.5	49	29	100	2	32	0.8	33.25
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	234	150	350	3	36	1.9	-
		outlet	7.5	14	9	30	NIL	28	0.6	14.21
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.5	274	146	360	3	38	1.8	-
		Outlet	7.6	4	4	10	NIL	NIL	2	32.08
	Real Time Reading at Outlet									
Mehrauli	5 MGD	Inlet	7.4	266	148	370	5	35	1.7	-
		outlet	7.8	18	10	40	NIL	29	0.8	4.88
	Real Time Reading at Outlet									
Vasant Kunj	2.2 MGD	Inlet	7.4	294	163	400	5	34	1.6	-
		outlet	7.7	16	10	30	1	28	0.5	2.18
	Real Time Reading at Outlet									
	3 MGD	Inlet	7.4	286	155	380	4	32	1.4	-
		outlet	7.9	11	7	30	NIL	16	0.4	2.44
	Real Time Reading at Outlet									
Ghitorni	5 MGD	Inlet	7.3	240	145	330	5	36	1.9	-
		outlet	7.6	36	19	70	2	31	0.9	3.98
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	22.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	29	19	-
	10 MGD Phase-II	22	15	-
	25 MGD Phase-III	49	31	-
Rithala	40 MGD	14	12	40
Coronation pillar	20 MGD Phase-I &II	89	80	188
	10 MGD Phase-III	86	90	240
Rohini	15 MGD	32	19	-
Keshopur	12 MGD	12	5	-
	20 MGD	120	119	-
	40 MGD	140	125	-
Nilothi	40 MGD	70	30	-
	20 MGD	12	5	-
Pappankalan	(20 MGD)	42	28	-
	(20 MGD)	7	4	-
Okhla	45 MGD	25	14	50
	37 MGD	49	29	100
	16 MGD	14	9	30
	New 30 MGD	4	4	10
Mehrauli	5 MGD	18	10	40
Vasant Kunj	2.2 MGD	16	10	30
	3 MGD	11	7	30
Ghitorni	5 MGD	36	19	70

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							23.09.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	424	268			50	2.0	8.12
		outlet	7.4	26	20			20	1.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	196	144			40	2.5	7.80
		outlet	7.5	20	14			15	1.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.3	640	339			60	3.5	18.37
		outlet	7.5	37	24			30	1.5	
Real Time Reading at Outlet			41	25	120					
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.2	280	169	410		31	2.1	
		Outlet	7.5	12	11	30		13	0.8	35.49
Real Time Reading at Outlet		ND	ND	ND	ND		ND			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	256	238	400	-	36	12.8	26.858
		outlet	7.6	79	86	200	-	26	8	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7	340	310	504	8	48	16.9	7.1
		outlet	7.3	82	93	248	4.2	30	10.9	-
Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.2	192	100	264		35	4.5	23.95
		Outlet	7.6	27	18	54		16	2	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.4	756	270	920	16	28	2.7	
	(PH-I)	Outlet	7.8	7	4	24	-	1	3.1	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	452	246	560	6.7	26	2.6	
	(PH-II)	Outlet	7.5	92	153	280	2.9	27	2.8	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	452	246	560	6.7	26	2.6	
	(PH-III)	Outlet	7.6	138	118	220	1	27	2.4	
Real Time Reading at Outlet										
Pappankalan	(20 MGD)	Inlet	7.3	280	180	-	-	28	3.2	
	PH-I	Outlet	7.6	40	26	-	-	18	1.2	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	280	180	-	-	28	3.2	
	PH-II	Outlet	7.7	5	4	-	-	3	1.4	
	Real Time Reading at Outlet					-	-			
	(05 MGD)	Inlet	7.3	304	192	-	7.2	32	3.4	

Najafgarh	45 MGD	Outlet	7.6	37	24	-	-	16	1.6	
	Real Time Reading at Outlet									
Okhla	45 MGD	Inlet	7.5	204	130	310	-	40	2	-
		outlet	7.6	26	16	60	-	38	1.6	35.68
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.5	204	130	310	-	40	2	-
		outlet	7.7	45	26	90	-	35	1.2	32.52
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.5	204	130	310	-	40	2	-
		outlet	7.5	13	8	30	-	32	0.8	14.35
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.5	246	138	340	-	37	1.6	-
		Outlet	7.6	6	3	10	-	NIL	NIL	32.71
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	23.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	26	20	-
	10 MGD Phase-II	20	14	-
	25 MGD Phase-III	37	24	-
Rithala	40 MGD	12	11	30
Coronation pillar	20 MGD Phase-I &II	79	86	200
	10 MGD Phase-III	82	93	248
Rohini	15 MGD	27	18	54
Keshopur	12 MGD	7	4	24
	20 MGD	92	153	280
	40 MGD	138	118	220
Pappankalan	(20 MGD)	40	26	-
	(20 MGD)	5	4	-
Najafgarh	05 MGD	37	24	-
Okhla	45 MGD	26	16	60
	37 MGD	45	26	90
	16 MGD	13	8	30
	New 30 MGD	6	3	10

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							24.09.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	188	130			20	2.0	8.40
		outlet	7.4	33	17			15	0.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.1	192	137			15	2.0	7.99
		outlet	7.4	22	13			10	1.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.2	668	335			35	3.0	22.51
		outlet	7.5	40	26			25	1.0	
Real Time Reading at Outlet										
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	244	154	340		30	1.9	
		Outlet	7.6	13	11	30		12	0.7	36.81
Real Time Reading at Outlet		ND	ND	ND	ND		ND			
Corronation Pillar	20 MGD Phase-I & II	Inlet	6.9	184	228	368	4.4	30	8.8	28.358
		outlet	7.1	70	76	186	2	29	8.6	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	6.9	320	293	594	-	56	16	7.67
		outlet	7.1	88	86	226	-	40	12.6	-
Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.3	240	155			28	4	14.73
		Outlet	7.5	31	19			12	1.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.4	368	233	-	-	28	3.2	
		Outlet	7.6	9	6	-	-	1	2.4	
	Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	Plant Closed							
		Outlet								
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.3	344	210	-	-	28	3	
		Outlet	7.5	124	121	-	-	26	2.2	
Real Time Reading at Outlet										
Nilothi	40 MGD (PH-I)	Inlet	7.3	204	136	-	-	25	2.6	
		Outlet	7.5	60	28	-	-	15	2	
	Real Time Reading at Outlet									
	20 MGD (PH-II)	Inlet	7.3	270	164	-	-	28	3	
		Outlet	7.6	13	6	-	-	5	1	
Real Time Reading at Outlet										
	(20 MGD)	Inlet	7.3	170	132	360	-	24	2.6	

Pappankalan	PH-I	Outlet	7.6	38	20	80	-	16	1.8	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	170	132	360	-	24	2.6	
	PH-II	Outlet	7.7	6	3	18	-	3	2.4	
	Real Time Reading at Outlet					-	-			
Najafgarh	(05 MGD)	Inlet	7.4	296	159	540	-	26	2.8	
		Outlet	7.6	38	22	72	-	14	1.6	
	Real Time Reading at Outlet									
Okhla	45 MGD	Inlet	7.4	216	145	340	-	32	1.8	-
		outlet	7.7	30	18	60	-	30	1	37.41
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	216	145	340	-	32	1.8	-
		outlet	7.7	42	26	90	-	28	0.8	33.57
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	216	145	340	-	32	1.8	-
		outlet	7.6	22	14	50	-	26	0.4	14.52
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	24.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	33	17	-
	10 MGD Phase-II	22	13	-
	25 MGD Phase-III	40	26	-
Rithala	40 MGD	13	11	30
Coronation pillar	20 MGD Phase-I &II	70	76	186
	10 MGD Phase-III	88	86	226
Rohini	15 MGD	31	19	-
Keshopur	12 MGD	9	6	-
	40 MGD	124	121	-
Nilothi	40 MGD	60	28	-
	20 MGD	13	6	-
Pappankalan	(20 MGD)	38	20	80
	(20 MGD)	6	3	18
Najafgarh	05 MGD	38	22	72
Okhla	45 MGD	30	18	60
	37 MGD	42	26	90
	16 MGD	22	14	50

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							25.09.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	216	156	336	28.4	30	2.5	8.1
		outlet	7.5	27	20	64	6.4	15	1.0	
	Real Time Reading at Outlet		7.4	20	11	60		20		
	10 MGD Phase-II	Inlet	7.2	204	138	464	30.8	25	2.0	7.89
		outlet	7.5	31	18	88	8.0	15	1.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.3	556	334	712	23.6	40	2.5	19.78
		outlet	7.6	47	30	104	4.8	20	1.5	
Real Time Reading at Outlet			41	25	130					
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.2	252	155	380	9	31	1.6	
		Outlet	7.6	12	10	30	3	10	0.6	36.19
Real Time Reading at Outlet		7.15	11.29	7.44	23.58		10.43			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	316	255	410	-	32	8	26.921
		outlet	7.5	73	78	202	-	28	5	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.2	380	318	510	9.2	46	15	6.86
		outlet	7.7	80	92	216	5.3	36	9.8	-
Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.2	232	140	384		30	3.5	15.9
		Outlet	7.6	44	25	83		12	1	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	338	200	-	9.1	30	3.2	
		Outlet	7.6	8	6	-	-	1	2.4	
	Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.3	372	209	-	8.9	28	3	
		Outlet	7.5	82	111	-	-	24	2.2	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.3	372	209	-	8.9	28	3	
		Outlet	7.5	124	116	-	4	25	2.2	
Real Time Reading at Outlet										
Nilothi	40 MGD (PH-I)	Inlet	7.3	188	130	-	-	28	3	
		Outlet	7.4	74	35	-	-	20	2.6	
	Real Time Reading at Outlet									
	20 MGD (PH-II)	Inlet	7.2	246	165	-	-	32	3.1	
		Outlet	7.6	9	3	-	-	8	1	
Real Time Reading at Outlet										
	(20 MGD)	Inlet	7.3	196	144	-	6	30	3.2	

Pappankalan	PH-I	Outlet	7.6	46	27	-	-	18	1.4	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	196	144	-	6	30	3.2	
	PH-II	Outlet	7.7	5	4	-	-	3	1.8	
	Real Time Reading at Outlet					-	-			
Najafgarh	(05 MGD)	Inlet	7.3	228	172	-	4.1	32	3.4	
		Outlet	7.6	40	25	-	-	14	1.6	
	Real Time Reading at Outlet									
Okhla	45 MGD	Inlet	7.3	236	148	350	-	34	2.2	-
		outlet	7.6	32	18	70	-	30	1.9	36.41
	Real Time Reading at Outlet									
	37 MGD	Inlet	37 MGD 25/09/2021 PLANT CLOSED							
		outlet								
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.3	236	148	350	-	34	2.2	-
		outlet	7.6	13	8	30	-	32	0.9	15.36
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	25.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	27	20	64
	10 MGD Phase-II	31	18	88
	25 MGD Phase-III	47	30	104
Rithala	40 MGD	12	10	30
Corronation pillar	20 MGD Phase-I &II	73	78	202
	10 MGD Phase-III	80	92	216
Rohini	15 MGD	44	25	83
Keshopur	12 MGD	8	6	-
	20 MGD	82	111	-
	40 MGD	124	116	-
Nilothi	40 MGD	74	35	-
	20 MGD	9	3	-
Pappankalan	(20 MGD)	46	27	-
	(20 MGD)	5	4	-
Najafgarh	05 MGD	40	25	-
Okhla	45 MGD	32	18	70
	16 MGD	13	8	30

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							26.09.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	236	161			35	20.0	8.46
		outlet	7.4	34	22			3	1.0	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.1	248	146			30	2.5	7.84
		outlet	7.5	25	18			15	1.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.2	416	269			45	4.0	19.33
		outlet	7.5	43	25			25	1.5	
Real Time Reading at Outlet			43	26	140					
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.1	252	158	340		36	0.8	
		Outlet	7.5	13	11	30		17	0.3	38.16
Real Time Reading at Outlet		7.16	11.34	7.6	24.4		10.45			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	188	225	356	3.8	25	5	28.486
		outlet	7.1	78	80	198	2	24	4.6	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7	364	300	488	-	40	11.4	7.38
		outlet	7.3	81	88	226	-	30	9	-
Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.2	204	120			40	7	12.66
		Outlet	7.5	40	20			16	3	
	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.3	212	161	-	-	28	2.6	
	PH-I	Outlet	7.6	42	28	-	-	20	1.4	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	212	161	-	-	28	2.6	
	PH-II	Outlet	7.7	7	3	-	-	3	2	
	Real Time Reading at Outlet					-	-			
Najafgarh	(05 MGD)	Inlet	7.3	244	174	-	-	30	2.8	
		Outlet	7.6	36	27	-	-	12	1.6	
	Real Time Reading at Outlet									
Okhla	45 MGD	Inlet	7.5	260	153	360	-	36	2.4	-
		outlet	7.7	34	20	70	-	34	1.2	36.21
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.5	260	153	360	-	36	2.4	-
		outlet	7.7	42	27	90	-	31	0.9	32.14
	Real Time Reading at Outlet									
16 MGD	Inlet	7.5	260	153	360	-	36	2.4	-	

10 MGD	outlet	7.6	14	8	40	-	32	0.5	13.38
Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	26.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	34	22	-
	10 MGD Phase-II	25	18	-
	25 MGD Phase-III	43	25	-
Rithala	40 MGD	13	11	30
Corronation pillar	20 MGD Phase-I &II	78	80	198
	10 MGD Phase-III	81	88	226
Pappankalan	(20 MGD)	42	28	-
	(20 MGD)	7	3	-
Najafgarh	05 MGD	36	27	-
Okhla	45 MGD	34	20	70
	37 MGD	42	27	90
	16 MGD	14	8	40

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							27.09.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.3	360	231			40	3.0	8.28
		outlet	7.5	49	29			15	1.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.2	120	106			35	2.0	7.91
		outlet	7.4	45	25			15	0.5	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.0	652	347			45	3.0	18.89
		outlet	7.5	35	23			20	1.0	
Real Time Reading at Outlet			42	25	136					
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.2	260	165	380		31	1.4	
		Outlet	7.5	13	10	40		13	0.7	35.28
Real Time Reading at Outlet		7.22	11.49	7.96	26.16		10.53			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	242	250	448	-	29	8.1	26.921
		outlet	7.5	81	88	192	-	20	4.4	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.3	312	320	560	8.9	44	13.8	7.15
		outlet	7.7	89	95	216	6	31	9.8	-
Real Time Reading at Outlet										
Narela	10 MGD Phase-III	Inlet	7	190	238	386	7.9	58	18.6	12.2
		outlet	7.3	39	22	136	3.8	16	9	-
	Real Time Reading at Outlet									
Rohini	15 MGD	Inlet	7.2	229	145	304		35	3.5	12.81
		Outlet	7.6	27	17	64		12	1.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD (PH-I)	Inlet	7.3	356	192	520	-	30	3.2	
		Outlet	7.6	11	4	28	-	1	2.5	
	Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.3	388	208	540	-	30	3	
		Outlet	7.5	104	98	240	-	22	2.4	
	Real Time Reading at Outlet									
	40 MGD (PH-III)	Inlet	7.3	388	208	540	-	30	3	
		Outlet	7.5	104	103	280	-	26	2.4	
	Real Time Reading at Outlet									
Nilothi	40 MGD (PH-I)	Inlet	7.2	198	139	-	3.6	25	3	
		Outlet	7.5	72	38	-	0.5	16	2.5	
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.4	258	176	-	5.8	30	3.4	

	(PH-II)	Outlet	7.7	13	6	-	-	5	1.6	
	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.4	204	147	-	-	28	3	
	PH-I	Outlet	7.7	49	31	-	-	16	1.8	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.4	204	147	-	-	28	3	
	PH-II	Outlet	7.7	7	4	-	-	2	1.8	
	Real Time Reading at Outlet					-	-			
Najafgarh	(05 MGD)	Inlet	7.4	268	169	-	-	29	3.1	
		Outlet	7.5	37	22	-	-	12	2	
	Real Time Reading at Outlet									
Okhla	45 MGD	Inlet	7.4	256	155	370	2	42	2.2	-
		outlet	7.7	20	12	40	1	40	2	35.12
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	256	155	370	2	42	2.2	-
		outlet	7.6	40	25	80	NIL	38	1.7	32.16
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	256	155	370	2	42	2.2	-
		outlet	7.7	15	9	30	NIL	39	0.9	14.52
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.5	288	147	370	-	36	2	-
		Outlet	7.7	21	14	50	-	24	1	33.26
	Real Time Reading at Outlet									
Delhi Gate-I	2.2 MGD	Inlet	7.4	252	145	360	-	32	2	-
		outlet	7.7	6	5	20	-	3	0.4	2.24
	Real Time Reading at Outlet									
Delhi Gate-II	15 MGD	Inlet	7.4	202	148	370	-	28	1.8	-
		outlet	7.7	5	4	20	-	NIL	0.4	14.96
	Real Time Reading at Outlet									
Sen Nursing Home	2.2 MGD	Inlet	7.4	260	150	370	-	35	2.4	-
		outlet	7.7	7	5	20	-	3	0.8	2.28
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	27.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	49	29	-
	10 MGD Phase-II	45	25	-
	25 MGD Phase-III	35	23	-
Rithala	40 MGD	13	10	40
Corronation pillar	20 MGD Phase-I &II	81	88	192
	10 MGD Phase-III	89	95	216
Narela	10 MGD Phase-III	39	22	136
Rohini	15 MGD	27	17	64
Keshopur	12 MGD	11	4	28
	20 MGD	104	98	240
	40 MGD	104	103	280
Nilothi	40 MGD	72	38	-
	20 MGD	13	6	-
Pappankalan	(20 MGD)	49	31	-
	(20 MGD)	7	4	-
Najafgarh	05 MGD	37	22	-
Okhla	45 MGD	20	12	40
	37 MGD	40	25	80
	16 MGD	15	9	30
	New 30 MGD	21	14	50
Delhi Gate-I	2.2 MGD	6	5	20
Delhi Gate-II	15 MGD	5	4	20
Sen Nursing Home	2.2 MGD	7	5	20

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							28.09.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	416	268	552	28.0	30	3.5	8.42
		outlet	7.4	19	10	64	7.2	20	2.0	
	Real Time Reading at Outlet		7.4	24	14	70		20		
	10 MGD Phase-II	Inlet	7.0	244	152	504	27.6	40	4.0	7.93
		outlet	7.4	21	12	56	5.2	25	2.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.1	604	382	936	36.8	55	6.0	18.70
		outlet	7.5	39	23	112	9.2	30	3.5	
Real Time Reading at Outlet			45	27	147					
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.1	248	159	350		28	0.9	
		Outlet	7.6	14	12	30		12	0.4	36.03
Real Time Reading at Outlet		ND	ND	ND	ND		ND			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7	230	245	432	4.9	48	13.2	27.151
		outlet	7.6	69	82	216	3	30	9	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	6.9	336	310	532	-	39	17.6	7.07
		outlet	7.6	94	92	266	-	38	12.6	-
Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.2	184	150			35	5	8.93
		Outlet	7.6	27	14			14	2.5	
	Real Time Reading at Outlet									
Keshopur	12 MGD	Inlet	7.3	304	188	-	-	28	2.9	
	(PH-I)	Outlet	7.6	12	8	-	-	1	2.7	
	Real time reading at OUTLET(online)									
	20 MGD	Inlet	7.3	384	253	-	-	29	3.1	
	(PH-II)	Outlet	7.5	146	113	-	-	27	2.6	
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.3	384	253	-	-	29	3.1	
	(PH-III)	Outlet	7.5	150	101	-	-	28	2.9	
Real Time Reading at Outlet										
Nilothi	40 MGD	Inlet	7.4	246	146	-	-	24	2.8	
	(PH-I)	Outlet	7.6	76	36	-	-	18	2.2	
	Real Time Reading at Outlet									
	20 MGD	Inlet	7.3	266	182	-	-	28	3.1	
	(PH-II)	Outlet	7.6	10	6	-	-	6	2	
Real Time Reading at Outlet										
	(20 MGD)	Inlet	7.3	248	178	-	-	30	3.2	

Pappankalan	PH-I	Outlet	7.7	43	24	-	-	16	1.6	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	248	178	-	-	30	3.2	
	PH-II	Outlet	7.7	6	3	-	-	2	2	
	Real Time Reading at Outlet					-	-			
Najafgarh	(05 MGD)	Inlet	7.4	276	181	-	-	32	3.4	
		Outlet	7.6	38	26	-	-	14	2	
	Real Time Reading at Outlet									
Okhla	45 MGD	Inlet	7.5	240	155	370	-	40	2.4	-
		outlet	7.7	29	17	50	-	38	2.2	35.26
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.5	240	155	370	-	40	2.4	-
		outlet	7.7	44	27	80	-	36	2	31.41
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.5	240	155	370	-	40	2.4	-
		outlet	7.7	16	9	30	-	34	1.9	13.21
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	28.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	19	10	64
	10 MGD Phase-II	21	12	56
	25 MGD Phase-III	39	23	112
Rithala	40 MGD	14	12	30
Corronation pillar	20 MGD Phase-I &II	69	82	216
	10 MGD Phase-III	94	92	266
Rohini	15 MGD	27	14	-
Keshopur	12 MGD	12	8	-
	20 MGD	146	113	-
	40 MGD	150	101	-
Nilothi	40 MGD	76	36	-
	20 MGD	10	6	-
Pappankalan	(20 MGD)	43	24	-
	(20 MGD)	6	3	-
Najafgarh	05 MGD	38	26	-
Okhla	45 MGD	29	17	50
	37 MGD	44	27	80
	16 MGD	16	9	30

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054											
Parameters of STPs of Delhi as on							29.09.21				
Name of the Plant	Capacity (in MGD)	Parameter									
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)	
		DPCC limits	5.5-9.0	50	30	250	10	50	5		
Yamuna Vihar	10 MGD Phase-I	Inlet	7.0	380	257	720		35	4.0	8.22	
		outlet	7.5	29	20	60		20	2.0		
	Real Time Reading at Outlet										
	10 MGD Phase-II	Inlet	7.2	200	127	440		35	3.0	7.98	
		outlet	7.5	27	16	56		15	1.5		
	Real Time Reading at Outlet										
	25 MGD Phase-III	Inlet	7.2	368	236	736		50	5.0	18.59	
		outlet	7.5	52	32	102		25	2.5		
Real Time Reading at Outlet			47	28	150						
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.								
		outlet									
	Real Time Reading at Outlet										
	40 MGD	Inlet	7.0	272	161	380		29	1.3		
		Outlet	7.4	12	10	20		13	0.6	39.16	
Real Time Reading at Outlet		ND	ND	ND	ND		ND				
Corronation Pillar	20 MGD Phase-I &II	Inlet	7	246	235	416	-	40	11.4	26.737	
		outlet	7.4	76	84	208	-	28	9.9	-	
	Real Time Reading at Outlet										
	10 MGD Phase-III	Inlet	7.2	312	322	464	9	46	16.9	7.13	
		outlet	7.6	86	92	256	6.8	30	10.8	-	
Real Time Reading at Outlet											
Narela	10 MGD Phase-III	Inlet	7	148	158	432	6.8	56	19.8	-	
		outlet	7.5	21	18	108	3	18	9.2	-	
	Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.2	272	140	320		35	7	11.73	
		Outlet	7.6	28	17	54		13	3		
	Real Time Reading at Outlet										
Keshopur	12 MGD (PH-I)	Inlet	7.3	352	348	-	-	29	2.8		
		Outlet	7.6	11	8	-	-	1	3.1		
		Real time reading at OUTLET(online)									
	20 MGD (PH-II)	Inlet	7.3	332	403	-	-	28	3.2		
		Outlet	7.5	78	167	-	-	27	2.6		
	Real Time Reading at Outlet										
	40 MGD (PH-III)	Inlet	7.3	332	403	-	-	28	3.2		
		Outlet	7.5	82	115	-	-	29	2.4		
Real Time Reading at Outlet											
Nilothi	40 MGD (PH-I)	Inlet	7.3	210	134	-	3.8	25	2.6		
		Outlet	7.5	70	35	-	0.6	16	2.2		
	Real Time Reading at Outlet										
	20 MGD	Inlet	7.2	255	177	-	6	26	3.2		

	(PH-II)	Outlet	7.5	9	6	-	-	5	2	
	Real Time Reading at Outlet									
Pappankalan	(20 MGD)	Inlet	7.3	200	141	-	-	27	3.2	
	PH-I	Outlet	7.6	39	27	-	-	20	2.1	
	Real Time Reading at Outlet									
	(20 MGD)	Inlet	7.3	200	141	-	-	27	3.2	
	PH-II	Outlet	7.6	7	4	-	-	2	2	
	Real Time Reading at Outlet									
Okhla	45 MGD	Inlet	7.4	234	153	370	-	38	2	-
		outlet	7.6	35	20	70	-	36	1	35.21
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.4	234	153	370	-	38	2	-
		outlet	7.5	40	25	80	-	34	0.9	32.16
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.4	234	153	370	-	38	2	-
		outlet	7.6	17	10	40	-	36	1	14.63
	Real Time Reading at Outlet									
	New 30 MGD	Inlet	7.4	224	123	300	-	35	1.2	-
		Outlet	7.6	6	5	20	-	3	0.5	32.53
	Real Time Reading at Outlet									

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	29.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	29	20	60
	10 MGD Phase-II	27	16	56
	25 MGD Phase-III	52	32	102
Rithala	40 MGD	12	10	20
Corronation pillar	20 MGD Phase-I &II	76	84	208
	10 MGD Phase-III	86	92	256
Narela	10 MGD Phase-III	21	18	108
Rohini	15 MGD	28	17	54
Keshopur	12 MGD	11	8	-
	20 MGD	78	167	-
	40 MGD	82	115	-
Nilothi	40 MGD	70	35	-
	20 MGD	9	6	-
Pappankalan	(20 MGD)	39	27	-
	(20 MGD)	7	4	-
Okhla	45 MGD	35	20	70
	37 MGD	40	25	80
	16 MGD	17	10	40
	New 30 MGD	6	5	20

OFFICE OF THE DIRECTOR (T&QC) DELHI JAL BOARD: GOVT. OF NCT OF DELHI WATER WORKS WAZIRABAD:DELHI-110054										
Parameters of STPs of Delhi as on							30.09.21			
Name of the Plant	Capacity (in MGD)	Parameter								
			pH	TSS (mg/l)	BOD (mg/l)	COD (mg/l)	O&G	NH4-H	PO4	Daily Flow (MGD)
		DPCC limits	5.5-9.0	50	30	250	10	50	5	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	360	235			45	3.5	7.98
		outlet	7.5	22	12			25	1.5	
	Real Time Reading at Outlet									
	10 MGD Phase-II	Inlet	7.1	256	163			40	3.0	7.78
		outlet	7.5	23	13			20	1.0	
	Real Time Reading at Outlet									
	25 MGD Phase-III	Inlet	7.3	512	331			55	4.5	18.48
		outlet	7.5	46	29			30	2.5	
Real Time Reading at Outlet			41	28	144					
Rithala	40 MGD	Inlet	The O&M of the STP Rithala has been stopped since 01.04.2021 as per EE(SDW)IX order no DJB/EE(SDW)IX/2021/4072 Dt. 23.03.2021. The flow is now bypass through the by pass channel.							
		outlet								
	Real Time Reading at Outlet									
	40 MGD	Inlet	7.1	256	146	360		27	1.1	
		Outlet	7.6	13	11	30		11	0.5	38.98
Real Time Reading at Outlet		7.27	11.64	8.9	30.44		10.61			
Corronation Pillar	20 MGD Phase-I & II	Inlet	7.1	234	252	352	6.9	38	13.2	27.073
		outlet	7.6	82	98	210	3.2	29	8.8	-
	Real Time Reading at Outlet									
	10 MGD Phase-III	Inlet	7.2	312	322	464	-	46	16.9	7.13
		outlet	7.6	86	92	256	-	30	10.8	-
Real Time Reading at Outlet										
Rohini	15 MGD	Inlet	7.2	216	128			35	6.5	10.44
		Outlet	7.6	28	18			16	2.5	
	Real Time Reading at Outlet									
Okhla	45 MGD	Inlet	7.3	262	160	400	3	37	2.3	-
		outlet	7.6	40	25	80	NIL	34	1.9	35.61
	Real Time Reading at Outlet									
	37 MGD	Inlet	7.3	262	160	400	3	37	2.3	-
		outlet	7.6	52	28	110	NIL	36	1.3	32.62
	Real Time Reading at Outlet									
	16 MGD	Inlet	7.3	262	160	400	3	37	2.3	-
		outlet	7.7	17	10	40	NIL	32	1.5	14.56
Real Time Reading at Outlet										

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	30.09.21		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC Limit	50	30	250
Yamuna Vihar	10 MGD Phase-I	22	12	-
	10 MGD Phase-II	23	13	-
	25 MGD Phase-III	46	29	-
Rithala	40 MGD	13	11	30
Coronation pillar	20 MGD Phase-I &II	82	98	210
	10 MGD Phase-III	86	92	256
Rohini	15 MGD	28	18	-
Okhla	45 MGD	40	25	80
	37 MGD	52	28	110
	16 MGD	17	10	40