OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							11.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.4	324	203	408	-	42	2.5
		outlet	7.7	34	21	88	-	32	1
	Real Time Reading at Outlet		7.24	30.46	27.86	136		16	
	45 MGD	Inlet	7.5	306	185	400	-	43	2.8
		outlet	7.7	27	18	72	-	35	1.1
	Real Time Reading at Outlet		7.47	42.76	22.4	91		37.53	
	37 MGD	Inlet	7.5	306	185	400	-	43	2.8
		outlet	7.6	22	15	56	-	30	1
	Real Time Reading at Outlet		6.7	12.89	14.6	61		25	
	16 MGD	Inlet	7.5	306	185	400	-	43	2.8
		outlet	7.6	8	6	24	-	28	0.8
	Real Time Reading at Outlet		7.93	9.62	4.93	29		6.59	
Kondli	25 MGD Phase-II	Inlet	7.2	372	214	384	16	40	6.5
		outlet	7.7	13	8	34	2.5	28	3
	Real Time Reading at Outlet		7.5	16	7	24		19.18	
	45 MGD Phase-IV	Inlet	7.3	334	197	356	17.5	41	6.8
		outlet	7.6	27	15	62	4	30	3.9
	Real Time Reading at Outlet		7.6	25	13	48		32.81	
Chilla	9 MGD	Inlet	7	248	163	264	17	43	7
		outlet	7.4	9	3.26	22	2.5	3.12	4.2
	Real Time Reading at Outlet		7.2	8	3.13	18		5.32	
CWG Village	1 MGD	Inlet	7.2	320	204	348	24	22.67	5.7
		outlet	7.7	1	0.59	1.6	Nil	0.1	1.6
	Real Time Reading at Outlet		7.4	0.17	0.12	1.6		0.31	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.4	340	235	720	-	55	5
		outlet	7.5	29	16	96	-	45	3.5
	Real Time Reading at Outlet		7.3	39	19	75		22	
	10 MGD Phase-II	Inlet	7.4	272	181	712	-	45	4.5
		outlet	7.6	28	15	88	-	25	3.5
	Real Time Reading at Outlet		7.6	17	9	47		5	
	25 MGD Phase-III	Inlet	7.2	616	336	1056	-	65	3.5
		outlet	7.6	44	27	168	-	45	2.5
	Real Time Reading at Outlet		7.2	38	10	52		23	
Rithala	40 MGD	Inlet	7	272	201	410	-	30	1
		outlet	7.9	27	15	70	-	25	0.7
	Real Time Reading at Outlet		7.13	52.6	20.39	82.69		33.34	
	40 MGD	Inlet	7	272	201	410	-	30	1
		Outlet	7.8	16	11	60	-	14	0.5
	Real Time Reading at Outlet								
	12 MGD	Inlet	7.4	820	336	-	-	34	3.5
		outlet	7.7	12	9	-	-	3	3.4
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA

Keshopur	40 MGD	Inlet	7.3	408	233	-	-	33	3.5
		outlet	7.5	112	97	-	-	28	2.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	20 MGD	Inlet	7.3	408	233	-	-	33	3.5
		outlet	7.6	72	91	-	-	30	3.2
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	258	106	-	-	28	2.8
		outlet	7.6	28	19	-	-	12	1.5
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Pappankalan	20 MGD Phase-II	Inlet	7.4	314	119	-	25.6	34	4.7
		outlet	7.7	65	35	-	1.8	20	0.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	20 MGD Phase-II	Inlet	7.3	380	220	-	-	32	4.8
		outlet	7.6	7	5	-	-	2.2	4.5
	Real Time Reading at Outlet		7.09	12.24	3.51	33.66	-	1.38	-
Najafgarh	5 MGD Phase-II	Inlet	7.2	299	189	520	23.6	30	4
		outlet	7.5	42	28	92	1.2	12	2.5
	Real Time Reading at Outlet		7.58	36.64	22.75	74.98	-	20.3	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7.1	218	200	368	-	40	6.9
		outlet	7.5	68	60	128	-	24	3.5
	Real Time Reading at Outlet		7.4	58	41	94		23	
	10 MGD Phase-III	Inlet	7.1	344	300	459	7.7	45	6.9
		outlet	7.5	62	58	140	3.9	34	3.7
	Real Time Reading at Outlet		7.4	200	50	274		23	
Narela	10 MGD Phase-III	Inlet	7	272	230	376	8	55	7.9
		outlet	7.6	42	25	96	3.6	39	3.8
	Real Time Reading at Outlet		7.7	44	24	79		22	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	11.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	34	21	88
	45 MGD	27	18	72
	37 MGD	22	15	56
	16 MGD	8	6	24
Kondli	25 MGD	13	8	34
	45 MGD	27	15	62
Chilla	9 MGD	9	3.26	22
CWG Village	1 MGD	1	0.59	1.6
Yamuna Vihar	10 MGD	29	16	96
	10 MGD	28	15	88
	25 MGD	44	27	168
Rithala	40 MGD	27	15	70
	40 MGD	16	11	60
Keshopur	12 MGD	12	9	-
	40 MGD	112	97	-
	20 MGD	72	91	-
Nilothi	40 MGD	28	19	-
Najafgarh	5 MGD	42	28	92
Pappankalan	20 MGD	65	35	-
	20 MGD	7	5	-
Corronation pillar	20 MGD	68	60	128
	10 MGD	62	58	140
Narela	10 MGD	42	25	96

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							12.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.3	240	180	-	3	40	3
		outlet	7.6	36	21	-	1	34	0.8
	Real Time Reading at Outlet		7.6	29	28	137		9	
	45 MGD	Inlet	7.4	296	215	-	3	42	2.8
		outlet	7.7	44	26	-	2	34	2.6
	Real Time Reading at Outlet		7.5	41	23	93		37	
	37 MGD	Inlet	7.4	296	215	-	3	42	2.8
		outlet	7.8	23	18	-	1	33	3.2
	Real Time Reading at Outlet		6	7	11	45		26	
	16 MGD	Inlet	7.4	296	215	-	3	42	2.8
		outlet	7.7	12	6	-	Nil	30	1.8
	Real Time Reading at Outlet		7.8	8	11	51		6	
Kondli	25 MGD Phase-II	Inlet	7.2	348	225	362	18.5	40	6.6
		outlet	7.7	16	9	38	3	28	2.8
	Real Time Reading at Outlet		7.6	17	7	25		17.35	
	45 MGD Phase-IV	Inlet	7.3	312	208	324	17.2	40	6.9
		outlet	7.6	26	15	64	3.4	31	4.07
	Real Time Reading at Outlet		7.7	25	15	58		32.81	
Chilla	9 MGD	Inlet	7	168	169	184	16.5	48	6.8
		outlet	7.4	8	3.24	20	2.6	3.46	4
	Real Time Reading at Outlet		7	8	3.19	18		5.24	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	356	192	-	-	55	4.5
		outlet	7.5	26	16	-	-	45	2.5
	Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.2	280	194	-	-	35	5
		outlet	7.4	23	17	-	-	15	3.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.1	696	444	-	-	54	5.5
		outlet	7.4	28	22	-	-	35	4.5
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.3	268	165	390	29	44	2.6
		outlet	8	28	17	80	10	25	1.7
	Real Time Reading at Outlet		7.04	56.16	21.53	86.15		38.68	
	40 MGD	Inlet	7.3	268	165	390	29	44	2.6
		Outlet	7.9	18	17	60	7	21	0.4
Keshopur	12 MGD	Inlet	7.3	492	283	-	-	32	3.4
		outlet	7.7	9	5	-	-	2	3
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	408	222	-	-	34	3.3
		outlet	7.5	118	93	-	-	29	3.1
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	20 MGD	Inlet	7.3	408	222	-	-	34	3.3
		outlet	7.6	68	77	-	-	31	3

	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	294	121	430	8.8	28	2.5
		outlet	7.5	30	19	88	0.5	12	1.5
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	20 MGD Phase-II	Inlet	7	298	159	490	-	30	3.2
		outlet	7.2	12	8	32	-	10	2.2
	Real Time Reading at Outlet		7	9.65	2.75	19	-	5.63	-
Pappankalan	20 MGD Phase-II	Inlet	7.3	332	208	-	-	36	4.5
		outlet	7.7	58	32	-	-	21	0.8
	Real Time Reading at Outlet		7.29	65.77	25.77	71.69	-	44.5	-
	20 MGD Phase-II	Inlet	7.3	360	201	-	22	34	4.6
		outlet	7.6	6	5	-	0	2.4	4.4
	Real Time Reading at Outlet		7.13	9.91	3.46	29.9	-	1.29	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7	208	180	338	8.3	44	6.6
		outlet	7.4	56	52	122	4.1	26	3.7
	Real Time Reading at Outlet		7.4	58	41	94		23	
	10 MGD Phase-III	Inlet	7.2	284	275	426	-	48	7.2
		outlet	7.6	58	57	138	-	36	3.9
	Real Time Reading at Outlet		7.4	200	50	274		23	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	12.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	36	21	-
	45 MGD	44	26	-
	37 MGD	23	18	-
	16 MGD	12	6	-
Kondli	25 MGD	16	9	38
	45 MGD	26	15	64
Chilla	9 MGD	8	3.24	20
Yamuna Vihar	10 MGD	26	16	-
	10 MGD	23	17	-
	25 MGD	28	22	-
Rithala	40 MGD	28	17	80
	40 MGD	18	17	60
Keshopur	12 MGD	9	5	-
	40 MGD	118	93	-
	20 MGD	68	77	-
Nilothi	40 MGD	30	19	88
	20 MGD	12	8	32
Pappankalan	20 MGD	58	32	-
	20 MGD	6	5	-
Corronation pillar	20 MGD	56	52	122
	10 MGD	58	57	138

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							13.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.3	262	198	456	2	36	1.4
		outlet	7.6	30	19	72	1	28	0.5
	Real Time Reading at Outlet		7.5	33.19	30.89	155		10	
	45 MGD	Inlet	7.4	278	240	480	2	37	1.5
		outlet	7.6	38	24	96	1	32	1.1
	Real Time Reading at Outlet								
	37 MGD	Inlet	7.4	278	240	480	2	37	1.5
		outlet	7.6	20	15	56	Nil	28	0.8
	Real Time Reading at Outlet		6.7	10.21	10.39	37		26.43	
	16 MGD	Inlet	7.4	278	240	480	2	37	1.5
		outlet	7.7	10	9	32	Nil	25	0.5
	Real Time Reading at Outlet		7.89	8.52	7.88	38		6.41	
Kondli	25 MGD Phase-II	Inlet	7.3	348	223	366	-	40	6.8
		outlet	7.7	17	10	40	-	30	3
	Real Time Reading at Outlet		7.5	17	9	31		17.98	
	45 MGD Phase-IV	Inlet	7.3	280	166	304	-	41	7
		outlet	7.6	22	14	56	-	32	4.2
	Real Time Reading at Outlet		7.7	21	13	44		36.93	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	272	212	-	-	55	5
		outlet	7.5	33	22	-	-	40	3.5
	Real Time Reading at Outlet		7.3	44	19	76		22	
	10 MGD Phase-II	Inlet	7.2	228	176	-	-	40	4.5
		outlet	7.5	27	21	-	-	25	3
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	424	278	-	-	60	3.5
		outlet	7.5	47	30	-	-	40	2.5
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.2	232	154	330	-	29	1
		outlet	7.8	29	19	80	-	24	0.7
	Real Time Reading at Outlet		7.02	52.82	21.82	84.96		39.64	
	40 MGD	Inlet	7.2	232	154	330	-	29	1
		Outlet	7.6	18	14	60	-	17	0.3
Keshopur	12 MGD	Inlet	7.3	348	199	-	-	28	3.2
		outlet	7.7	14	5	-	-	3	2.4
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	296	176	-	-	32	3.5
		outlet	7.5	124	103	-	-	30	3
	Real Time Reading at Outlet		6.24	142.89	114.9	270.2	-	74.55	-
	20 MGD	Inlet	7.3	296	176	-	-	32	3.5
		outlet	7.6	74	82	-	-	30	3.1
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.1	280	114	-	-	28	3
		outlet	7.4	28	20	-	-	14	2

Nilothi	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Pappankalan	20 MGD Phase-II	Inlet	7.3	340	210	720	23.6	38	4.5
		outlet	7.7	56	31	140	0.9	18	0.8
	Real Time Reading at Outlet		7.33	60.65	25.73	72.19	-	39.15	-
	20 MGD Phase-II	Inlet	7.3	320	206	680	20	36	4.6
		outlet	7.6	6	5	30	0	2	4.4
	Real Time Reading at Outlet		7.08	10.96	4.72	34.03	-	1.41	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7	286	220	356	-	36	6.8
		outlet	7.4	70	64	142	-	24	3.6
	Real Time Reading at Outlet		7.4	65	43	102		21	
	10 MGD Phase-III	Inlet	7.1	330	295	432	8.7	45	6.8
		outlet	7.6	72	68	156	3.2	38	3.8
	Real Time Reading at Outlet		7.4	200	50	274		28	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	13.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	30	19	72
	45 MGD	38	24	96
	37 MGD	20	15	56
	16 MGD	10	9	32
Kondli	25 MGD	17	10	40
	45 MGD	22	14	56
Yamuna Vihar	10 MGD	33	22	-
	10 MGD	27	21	-
	25 MGD	47	30	-
Rithala	40 MGD	29	19	80
	40 MGD	18	14	60
Keshopur	12 MGD	14	5	-
	40 MGD	124	103	-
	20 MGD	74	82	-
Nilothi	40 MGD	28	20	-
Pappankalan	20 MGD	56	31	140
	20 MGD	6	5	30
Corronation pillar	20 MGD	70	64	142
	10 MGD	72	68	156

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on								14.10.2019	
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.4	258	183	-	-	38	2.6
		outlet	7.8	26	25	-	-	32	0.8
	Real Time Reading at Outlet		7.22	36.23	29.98	144		21	
	45 MGD	Inlet	7.3	278	208	-	-	38	2.5
		outlet	7.8	43	26	-	-	30	1
	Real Time Reading at Outlet		7.46	36.08	22.57	87		38	
	37 MGD	Inlet	7.3	278	208	-	-	38	2.5
		outlet	7.8	19	15	-	-	28	2.8
	Real Time Reading at Outlet		6.77	13.41	16.19	62		26.55	
	16 MGD	Inlet	7.3	278	208	-	-	38	2.5
		outlet	7.9	5	5	-	-	27	2.6
	Real Time Reading at Outlet		7.91	13.59	7.83	40		6.13	
	New 30 MGD	Inlet	7.4	304	205	432	-	43	2.5
		Outlet	7.5	5	6	24	-	3	1.6
	Real Time Reading at Outlet								
Mehrauli	5 MGD	Inlet	7.8	366	233	416	-	48	3.8
		outlet	7.7	6	6	24	-	20	1.4
	Real Time Reading at Outlet								
Ghitorni	5 MGD	Inlet	7.6	256	210	-	-	48	4.2
		outlet	7.8	48	28	-	-	47	4
	Real Time Reading at Outlet								
Kondli	25 MGD Phase-II	Inlet	7.3	342	218	352	-	40	6.7
		outlet	7.7	12	8	26	-	28	2.8
	Real Time Reading at Outlet		7.5	17	9	30		18.9	
	45 MGD Phase-IV	Inlet	7.3	314	209	338	-	40	6.9
		outlet	7.6	28	17	60	-	30	4
	Real Time Reading at Outlet		7.6	25	17	66		28.99	
Chilla	9 MGD	Inlet	7	472	215	484	-	43	7.1
		outlet	7.4	8	3.4	18	-	3.84	4.5
	Real Time Reading at Outlet		7.6	7	2.83	17		5.53	
CWG Village	1 MGD	Inlet	7.1	640	352	678	-	29	5.8
		outlet	7.7	1	0.56	1.6	-	0.2	1.9
	Real Time Reading at Outlet		7.6	0.18	0.12	1.61		0.03	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	388	177	504	-	55	5
		outlet	7.5	30	20	88	-	40	3.5
	Real Time Reading at Outlet		7.3	80	20	80		22	
	10 MGD Phase-II	Inlet	7.3	252	141	448	-	50	5.5
		outlet	7.5	24	18	72	-	25	3.5
	Real Time Reading at Outlet		6.3	22	10	47		25	
	25 MGD Phase-III	Inlet	7.2	480	221	856	-	60	5
		outlet	7.4	39	28	96	-	35	3
	Real Time Reading at Outlet		7.3	83	12	73		25	

Rithala	40 MGD	Inlet	7.3	248	153	320	-	44	2
		outlet	7.7	32	20	70	-	30	1.2
	Real Time Reading at Outlet		7.01	57.11	21.82	86.59		41.36	
	40 MGD	Inlet	7.3	248	153	320	-	44	2
		Outlet	7.8	16	11	50	-	16	0.8
	Real Time Reading at Outlet								
Keshopur	12 MGD	Inlet	7.4	376	238	607	9	34	3.5
		outlet	7.7	13	8	30	0.2	3	2.5
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	472	249	764	9.4	32	3.6
		outlet	7.5	128	96	249	4.8	30	3.1
	Real Time Reading at Outlet		6.26	143.67	115.31	271.41	-	67.45	-
	20 MGD	Inlet	7.3	472	249	764	9.4	32	3.6
		outlet	7.6	84	74	240	2.8	31	3.2
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	304	125	-	-	28	2.5
		outlet	7.5	35	22	-	-	12	1.5
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	20 MGD Phase-II	Inlet	7.2	298	166	-	-	32	3.2
		outlet	7.4	14	13	-	-	18	1.8
	Real Time Reading at Outlet		7	9.48	3.52	34.13	-	5.59	-
Pappankalan	20 MGD Phase-II	Inlet	7.2	513	325	-	-	42	4.4
		outlet	7.7	62	35	-	-	19	0.9
	Real Time Reading at Outlet		7.28	62.53	27.56	70.91	-	25.55	-
	20 MGD Phase-II	Inlet	7.2	541	342	-	-	40	4.3
		outlet	7.5	7	6	-	-	5	4.6
	Real Time Reading at Outlet		7.06	11.89	5.87	37.26	-	1.44	-
Najafgarh	5 MGD Phase-II	Inlet	7.2	273	196	520	-	26	4
		outlet	7.5	27	20	72	-	12	2.6
	Real Time Reading at Outlet		7.62	56.11	33.89	166.49	-	16.59	-
Corronation pillar	20 MGD Phase-I &II	Inlet	6.9	256	260	358	8.1	39	6.4
		outlet	7.5	65	61	138	3.9	22	3.5
	Real Time Reading at Outlet		7.4	76	46	128		22	
	10 MGD Phase-III	Inlet	7	376	320	460	-	48	7
		outlet	7.5	68	65	154	-	35	3.9
	Real Time Reading at Outlet								

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	14.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	26	25	-
	45 MGD	43	26	-
	37 MGD	19	15	-
	16 MGD	5	5	-
	New 30 MGD	5	6	24
Mehrauli	5 MGD	6	6	24
Ghitorni	5 MGD	48	28	-
Kondli	25 MGD	12	8	26
	45 MGD	28	17	60
Chilla	9 MGD	8	3.4	18
CWG Village	1 MGD	1	0.56	1.6
Yamuna Vihar	10 MGD	30	20	88
	10 MGD	24	18	72
	25 MGD	39	28	96
Rithala	40 MGD	32	20	70
	40 MGD	16	11	50
Keshopur	12 MGD	13	8	30
	40 MGD	128	96	249
	20 MGD	84	74	240
Nilothi	40 MGD	35	22	-
	20 MGD	14	13	-
Najafgarh	5 MGD	27	20	72
Pappankalan	20 MGD	62	35	-
	20 MGD	7	6	-
Corronation pillar	20 MGD	65	61	138
	10 MGD	68	65	154

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							15.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.4	316	208	416	4	40	2.5
		outlet	7.9	34	22	88	2	34	1.8
	Real Time Reading at Outlet		7.48	32.12	31.83	155		12.02	
	45 MGD	Inlet	7.6	322	218	424	-	42	2.7
		outlet	7.7	30	20	80	-	35	1.6
	Real Time Reading at Outlet		7.48	36.72	21.22	82		39	
	37 MGD	Inlet	7.6	322	218	424	-	42	2.7
		outlet	7.8	29	21	80	-	32	1
	Real Time Reading at Outlet		6.79	14.03	16.13	65		26.63	
	16 MGD	Inlet	7.6	322	218	424	-	42	2.7
		outlet	7.8	9	11	40	-	30	0.8
	Real Time Reading at Outlet		7.97	12.76	6.66	36		5.98	
Kondli	25 MGD Phase-II	Inlet	7.3	390	201	412	16.5	40	6.8
		outlet	7.7	15	11	36	2.8	29	2.7
	Real Time Reading at Outlet		7.5	16	10	31		19.97	
	45 MGD Phase-IV	Inlet	7.3	294	186	310	18	41	6.6
		outlet	7.6	27	14	56	3.6	29	3.1
	Real Time Reading at Outlet		7.5	26	19	75		29.41	
CWG Village	1 MGD	Inlet	7.1	416	258	442	25	24.72	4.8
		outlet	7.7	1	0.59	0.8	Nil	0.08	1.2
	Real Time Reading at Outlet		7.9	0.17	0.12	1.61		0.01	
Yamuna Vihar	10 MGD Phase-I	Inlet	7	284	194	-	13.6	55	4.5
		outlet	7.6	28	20	-	10	45	3.5
	Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.4	316	236	-	13.2	45	4.5
		outlet	7.5	33	16	-	3.6	25	3
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	624	386	-	19.2	55	5
		outlet	7.5	21	12	-	8.8	20	3.5
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.2	268	169	390	23	34	1.6
		outlet	8	30	18	80	9	28	1.3
	Real Time Reading at Outlet		7.23	46.99	21.72	104.87	-	28.75	
	40 MGD	Inlet	7.2	268	169	390	23	34	1.6
		Outlet	7.8	18	14	70	6	22	0.8
	Real Time Reading at Outlet		7.46	17.65	10.14	63.45		16.3	
Keshopur	12 MGD	Inlet	7.4	180	150	-	-	32	3.4
		outlet	7.7	11	6	-	-	2	2.8
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	496	307	-	-	33	3.4
		outlet	7.5	112	96	-	-	29	3
	Real Time Reading at Outlet		6.29	145.97	114.42	271.06	-	58.75	-

	20 MGD	Inlet	7.3	496	307	-	-	33	3.4
		outlet	7.6	72	81	-	-	31	3.1
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	278	121	450	-	26	2.8
		outlet	7.4	34	21	90	-	15	1.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	20 MGD Phase-II	Inlet	7.3	312	164	520	-	32	2.5
		outlet	7.5	12	9	38	-	16	1.5
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Pappankalan	20 MGD Phase-II	Inlet	7.3	444	280	820	30	40	4.5
		outlet	7.7	88	44	220	1.4	20	0.8
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	20 MGD Phase-II	Inlet	7.3	493	295	960	32.4	42	4.4
		outlet	7.5	4	4	40	0.2	4	4.2
	Real Time Reading at Outlet		7.05	12.88	7.04	41.14	-	1.42	-
Najafgarh	5 MGD Phase-II	Inlet	7.3	313	210	-	-	30	4
		outlet	7.6	14	10	-	-	10	2.4
	Real Time Reading at Outlet		7.58	65.9	34.59	196.88	-	19.07	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7.1	260	205	378	-	41	6.2
		outlet	7.4	58	54	144	-	24	4
	Real Time Reading at Outlet								
	10 MGD Phase-III	Inlet	7.2	388	325	486	-	52	6.8
		outlet	7.6	64	59	158	-	37	4.6
	Real Time Reading at Outlet								

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	15.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	34	22	88
	45 MGD	30	20	80
	37 MGD	29	21	80
	16 MGD	9	11	40
Kondli	25 MGD	15	11	36
	45 MGD	27	14	56
CWG Village	1 MGD	1	0.59	0.8
Yamuna Vihar	10 MGD	28	20	-
	10 MGD	33	16	-
	25 MGD	21	12	-
Rithala	40 MGD	30	18	80
	40 MGD	18	14	70
Keshopur	12 MGD	11	6	-
	40 MGD	112	96	-
	20 MGD	72	81	-
Nilothi	40 MGD	34	21	90
	20 MGD	12	9	38
Najafgarh	5 MGD	14	10	-
Pappankalan	20 MGD	88	44	220
	20 MGD	4	4	40
Corronation pillar	20 MGD	58	54	144
	10 MGD	64	59	158

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							16.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.3	244	210	432	-	40	1.3
		outlet	7.6	28	19	72	-	35	1
	Real Time Reading at Outlet								
	45 MGD	Inlet	7.4	316	210	440	-	42	1.6
		outlet	7.6	28	18	72	-	35	1.2
	Real Time Reading at Outlet								
	37 MGD	Inlet	7.4	316	210	440	-	42	1.6
		outlet	7.6	18	12	48	-	30	0.8
	Real Time Reading at Outlet								
	16 MGD	Inlet	7.4	316	210	440	-	42	1.6
		outlet	7.7	8	8	32	-	27	Nil
	Real Time Reading at Outlet								
Kondli	25 MGD Phase-II	Inlet	7.3	326	173	346	18	38	6.7
		outlet	7.7	16	10	42	3.2	27	2.7
	Real Time Reading at Outlet		7.5	17	8	26		19.83	
	45 MGD Phase-IV	Inlet	7.2	312	192	336	18	39	6.6
		outlet	7.6	29	19	64	3.8	28	2.9
	Real Time Reading at Outlet		7.6	25	19	78		29	
CWG Village	1 MGD	Inlet	7.1	536	345	548	-	21.54	4.6
		outlet	7.7	1	0.7	1.4	-	0.1	1.2
	Real Time Reading at Outlet		7.7	0.17	0.12	1.61		0.04	
Yamuna Vihar	10 MGD Phase-I	Inlet	6.9	188	136	-	-	45	5
		outlet	7.5	28	20	-	-	40	1
	Real Time Reading at Outlet		7.7	40	19	76		20	
	10 MGD Phase-II	Inlet	7.2	260	185	-	-	45	2.5
		outlet	7.5	26	14	-	-	25	1
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	444	263	-	-	55	3.5
		outlet	7.4	44	23	-	-	25	1.5
	Real Time Reading at Outlet		7.3	84	13	75		24	
Rithala	40 MGD	Inlet	7	272	172	340	-	33	1.4
		outlet	7.7	29	20	80	-	30	1.3
	Real Time Reading at Outlet		7.23	46.15	22.92	106.14		29.76	
	40 MGD	Inlet	7	272	172	340	-	33	1.4
		Outlet	7.6	17	11	60	-	19	0.5
	Real Time Reading at Outlet		7.48	17.55	9.13	62.34		16.95	
Keshopur	12 MGD	Inlet	7.4	332	198	-	-	33	3.5
		outlet	7.8	9	5	-	-	3	2.7
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	488	238	-	-	35	3.6
		outlet	7.6	120	97	-	-	30	3.2
	Real Time Reading at Outlet		6.26	159.25	117.47	284.72	-	62.9	-

	20 MGD	Inlet	7.3	488	238	-	-	35	3.6
		outlet	7.5	76	79	-	-	29	3
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	488	132	-	-	28	-
		outlet	7.5	28	19	-	-	12	-
	Real Time Reading at Outlet		7.4	30.95	19.55	91.73	-	12.31	-
	20 MGD Phase-II	Inlet	7.3	288	164	-	9.5	35	-
		outlet	7.6	16	5	-	Nil	15	-
	Real Time Reading at Outlet		7.19	13.08	2.5	14.85	-	4.75	-
Pappankalan	20 MGD Phase-II	Inlet	7.3	510	325	-	-	42	4.4
		outlet	7.7	61	34	-	-	20	0.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	20 MGD Phase-II	Inlet	7.3	400	266	740	15.7	44	4.5
		outlet	7.5	6	5	40	Nil	5	4.1
	Real Time Reading at Outlet		7.06	21.85	12.53	64.95	-	1.42	-
Najafgarh	5 MGD Phase-II	Inlet	7.3	160	94	-	-	28	4.2
		outlet	7.6	31	18	-	-	12	2.2
	Real Time Reading at Outlet		7.61	34.49	23.85	70.87	-	19.61	-
Corronation pillar	20 MGD Phase-I &II	Inlet	6.9	234	190	358	7.9	43	7.6
		outlet	7.6	66	56	156	3.3	28	4.3
	Real Time Reading at Outlet		7.4	104	50	154		23	
	10 MGD Phase-III	Inlet	7.2	392	330	516	-	54	7.9
		outlet	7.7	72	62	162	-	35	4.9
	Real Time Reading at Outlet		7.5	61	29	102		16	
Narela	10 MGD Phase-III	Inlet	7.2	188	170	286	8.8	56	7.6
		outlet	7.7	40	23	86	3.3	36	4
	Real Time Reading at Outlet		7.9	44	32	82		22	4

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	16.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	28	19	72
	45 MGD	28	18	72
	37 MGD	18	12	48
	16 MGD	8	8	32
Kondli	25 MGD	16	10	42
	45 MGD	29	19	64
CWG Village	1 MGD	1	0.7	1.4
Yamuna Vihar	10 MGD	28	20	-
	10 MGD	26	14	-
	25 MGD	44	23	-
Rithala	40 MGD	29	20	80
	40 MGD	17	11	60
Keshopur	12 MGD	9	5	-
	40 MGD	120	97	-
	20 MGD	76	79	-
Nilothi	40 MGD	28	19	-
	20 MGD	16	5	-
Najafgarh	5 MGD	31	18	-
Pappankalan	20 MGD	61	34	-
	20 MGD	6	5	40
Corronation pillar	20 MGD	66	56	156
	10 MGD	72	62	162
Narela	10 MGD	40	23	86

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on								17.10.2019	
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.5	304	215	-	-	42	2.2
		outlet	7.9	30	19	-	-	36	Nil
	Real Time Reading at Outlet		7.75	26.29	11.9	31.7		4.08	
	45 MGD	Inlet	7.6	322	218	-	-	42	2.4
		outlet	7.8	31	20	-	-	35	0.5
	Real Time Reading at Outlet		7.45	37.14	20.53	80		39	
	37 MGD	Inlet	7.6	322	218	-	-	42	2.4
		outlet	7.8	23	14	-	-	33	1.8
	Real Time Reading at Outlet		7.92	26.35	18.56	57		2.73	
	16 MGD	Inlet	7.6	322	218	-	-	42	2.4
		outlet	7.8	10	6	-	-	30	1
	Real Time Reading at Outlet		7.94	26.63	14.54	47.53		2.62	
Kondli	25 MGD Phase-II	Inlet	7.4	336	202	368	-	35	6.5
		outlet	7.6	14	9	34	-	24	2.4
	Real Time Reading at Outlet		8	15	12	37		3.17	
	45 MGD Phase-IV	Inlet	7.3	264	161	294	-	36	6.3
		outlet	7.6	27	18	58	-	21	2.7
	Real Time Reading at Outlet		7.7	18	14	48		2.65	
Chilla	9 MGD	Inlet	7.3	440	262	472	-	41	7.4
		outlet	7.6	7	3.6	18	-	3.6	4.2
	Real Time Reading at Outlet		8	9	9.13	33		4.35	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.3	288	183	-	-	45	4
		outlet	7.5	26	19	-	-	25	2.5
	Real Time Reading at Outlet		7.3	64	48	144		5	
	10 MGD Phase-II	Inlet	7.2	244	175	-	-	35	4.5
		outlet	7.4	27	20	-	-	30	3.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.3	660	336	-	-	60	4.5
		outlet	7.4	42	26	-	-	35	3
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.1	236	160	320	-	34	1.3
		outlet	7.6	28	17	70	-	24	1
	Real Time Reading at Outlet		7.29	48.76	22.13	105.54		25.55	
	40 MGD	Inlet	7.1	236	160	320	-	34	1.3
		Outlet	7.8	16	12	50	-	16	0.6
	Real Time Reading at Outlet		7.47	17.59	10.09	64.27		16.92	
Keshopur	12 MGD	Inlet	7.4	312	164	-	-	31	3.2
		outlet	7.7	10	8	-	-	2	1.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	416	196	-	-	33	3.1
		outlet	7.5	114	114	-	-	27	2.9
	Real Time Reading at Outlet		6.27	167.46	118.92	292.26	-	56.4	-
	20 MGD	Inlet	7.3	416	196	-	-	33	3.1

	20 MGD	outlet	7.6	86	92	-	-	26	2.7
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.3	390	125	-	-	26	2.5
		outlet	7.5	30	19	-	-	10	1.5
	Real Time Reading at Outlet		7.5	29.09	19.02	90.27	-	12.25	-
Pappankalan	20 MGD Phase-II	Inlet	7.3	334	234	-	-	38	5.1
		outlet	7.6	68	38	-	-	18	1.6
	Real Time Reading at Outlet		7.38	55.73	25.91	72.53	-	31.45	-
	20 MGD Phase-II	Inlet	7.3	295	210	-	-	40	4.9
		outlet	7.5	6	5	-	-	4	3.8
	Real Time Reading at Outlet		7.04	23.46	14.41	71.85	-	1.42	-
Najafgarh	5 MGD Phase-II	Inlet	7.3	257	175	-	-	28	4.7
		outlet	7.6	17	12	-	-	9	1
	Real Time Reading at Outlet		7.47	34.39	23.69	70.1	-	13.99	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7	252	195	366	-	40	6.2
		outlet	7.5	60	54	155	-	21	3.6
	Real Time Reading at Outlet		7.3	109	49	161		27	
	10 MGD Phase-III	Inlet	7.1	384	320	518	7.9	51	7.4
		outlet	7.6	76	68	170	3.2	33	3.8
	Real Time Reading at Outlet		7.5	59	32	110		19	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	17.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	**50**	**30**	**250**
Okhla	12 MGD	30	19	-
	45 MGD	31	20	-
	37 MGD	23	14	-
	16 MGD	10	6	-
Kondli	25 MGD	14	9	34
	45 MGD	27	18	58
Chilla	9 MGD	7	3.6	18
Yamuna Vihar	10 MGD	26	19	-
	10 MGD	27	20	-
	25 MGD	42	26	-
Rithala	40 MGD	28	17	70
	40 MGD	16	12	50
Keshopur	12 MGD	10	8	-
	40 MGD	114	114	-
	20 MGD	86	92	-
Nilothi	40 MGD	30	19	-
Najafgarh	5 MGD	17	12	-
Pappankalan	20 MGD	68	38	-
	20 MGD	6	5	-
Corronation pillar	20 MGD	60	54	155
	10 MGD	76	68	170

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on								18.10.2019	
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.6	238	205	504	-	42	2
		outlet	7.8	29	20	80	-	36	0.8
	Real Time Reading at Outlet								
	45 MGD	Inlet	7.7	294	215	432	-	42	2.4
		outlet	7.8	33	22	96	-	36	0.8
	Real Time Reading at Outlet								
	37 MGD	Inlet	7.7	294	215	432	-	42	2.4
		outlet	7.9	28	18	72	-	33	1.6
	Real Time Reading at Outlet								
	16 MGD	Inlet	7.7	294	215	432	-	42	2.4
		outlet	7.8	21	13	56	-	30	1.4
	Real Time Reading at Outlet								
	New 30 MGD	Inlet	7.5	296	218	536	3	40	2.6
		Outlet	7.6	10	7	32	NIL	2	0.3
	Real Time Reading at Outlet								
Molarbund	0.66 MGD	Inlet	7.22	436	208	424	4	42	2
		outlet	7.55	9	7	32	NIL	20	1.1
	Real Time Reading at Outlet								
Delhi Gate-I	2.2 MGD	Inlet	7.4	100	180	368	-	40	1.2
		outlet	6.9	5	6	24	-	4	0.4
	Real Time Reading at Outlet								
Delhi Gate-II	15 MGD	Inlet	7.3	240	270	424	-	39	1.1
		outlet	7.3	8	7	32	-	5	0.5
	Real Time Reading at Outlet								
Sen Nursing Home	2.2 MGD	Inlet	7.3	196	200	384	-	41	1.2
		outlet	7.1	6	6	24	-	3	0.3
	Real Time Reading at Outlet								
Kondli	25 MGD Phase-II	Inlet	7.3	380	209	384	19.2	41	6.7
		outlet	7.6	13	10	26	3.5	30	2.7
	Real Time Reading at Outlet		8	15	11	38		3.04	
	45 MGD Phase-IV	Inlet	7.3	412	216	352	18.2	40	6.8
		outlet	7.6	23	17	54	3.8	31	3
	Real Time Reading at Outlet		7.7	18	15	52		2.8	
Chilla	9 MGD	Inlet	7.1	292	176	318	18	44	7
		outlet	7.5	10	5	22	2.7	3.42	4.2
	Real Time Reading at Outlet		8.5	9	9	33		4.87	
CWG Village	1 MGD	Inlet	7	896	446	778	24	25	5.4
		outlet	7.6	1	0.63	0.8	NIL	0.1	1.8

CWG Village	Real Time Reading at Outlet		8.1	2	1.27	5.3		0.54	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	376	224	768	-	45	4
		outlet	7.5	28	22	96	-	30	3
	Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.1	287	187	704	-	40	4.5
		outlet	7.4	23	18	80	-	25	2.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	600	376	1032	-	55	4
		outlet	7.5	27	21	86	-	40	2
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.1	244	168	330	-	35	1.2
		outlet	7.6	29	18	90	-	19	0.8
	Real Time Reading at Outlet		7.26	58.01	22.77	108.74		27.36	
	40 MGD	Inlet	7.1	244	168	330	-	35	1.2
		Outlet	7.7	17	11	60	-	12	0.6
	Real Time Reading at Outlet		7.43	17.07	12.09	65.55		16.83	
Keshopur	12 MGD	Inlet	7.4	492	216	747	-	34	3.2
		outlet	7.7	10	6	32	-	4	1.8
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	352	196	613	-	33	3.1
		outlet	7.5	108	91	288	-	29	2.8
	Real Time Reading at Outlet		6.33	167.44	116.94	288.67	-	45.55	-
	20 MGD	Inlet	7.3	352	196	613	-	33	3.1
		outlet	7.5	68	73	242	-	29	2.7
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	206	129	-	-	28	2.5
		outlet	7.4	26	19	-	-	10	2
	Real Time Reading at Outlet		7.53	31.07	18.91	81.59	-	12.76	-
Pappankalan	20 MGD Phase-II	Inlet	7.3	369	200	-	-	48	5.3
		outlet	7.7	44	27	-	-	19	1.8
	Real Time Reading at Outlet		8.91	61.73	25.9	72.09	-	54.3	-
	20 MGD Phase-II	Inlet	7.2	539	320	640	-	50	4.9
		outlet	7.6	11	8	40	-	7	4
	Real Time Reading at Outlet		7.1	8.72	3.49	27.38	-	1.44	-
Najafgarh	5 MGD Phase-II	Inlet	7.3	335	197	-	3.2	45	5
		outlet	7.5	20	14	-	NIL	12	0.8
	Real Time Reading at Outlet		7.67	34.89	24.04	72.66	-	18.97	-
Corronation pillar	20 MGD Phase-I &II	Inlet	6.8	222	185	360	7.6	39	6
		outlet	7.4	56	52	140	3.2	24	3.4
	Real Time Reading at Outlet		8	20	14	51		2	
	10 MGD Phase-III	Inlet	7.2	400	325	520	-	59	7
		outlet	7.7	80	70	176	-	35	4.1
	Real Time Reading at Outlet		7.9	44	37	111		4	
Narela	10 MGD Phase-III	Inlet	7	240	190	348	8.2	54	7.9
		outlet	7.5	38	22	84	3.5	37	4.3
	Real Time Reading at Outlet		7.9	50	34	94		4	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	18.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	29	20	80
	45 MGD	33	22	96
	37 MGD	28	18	72
	16 MGD	21	13	56
	New 30 MGD	10	7	32
Molarbund	0.66 MGD	9	7	32
Delhi Gate-I	2.2 MGD	5	6	24
Delhi Gate-II	15 MGD	8	7	32
Sen Nursing Home	2.2 MGD	6	6	24
Kondli	25 MGD	13	10	26
	45 MGD	23	17	54
Chilla	9 MGD	10	5	22
CWG Village	1 MGD	1	0.63	0.8
Yamuna Vihar	10 MGD	28	22	96
	10 MGD	23	18	80
	25 MGD	27	21	86
Rithala	40 MGD	29	18	90
	40 MGD	17	11	60
Keshopur	12 MGD	10	6	32
	40 MGD	108	91	288
	20 MGD	68	73	242
Nilothi	40 MGD	26	19	-
Najafgarh	5 MGD	20	14	-
Pappankalan	20 MGD	44	27	-
	20 MGD	11	8	40
Corronation pillar	20 MGD	56	52	140
	10 MGD	80	70	176
Narela	10 MGD	38	22	84