OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on								19.10.2019	
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.4	216	180	-	-	40	1.5
		outlet	7.6	29	21	-	-	30	1
	Real Time Reading at Outlet		7.59	26.47	11.87	31		5.42	
	45 MGD	Inlet	7.45	254	230	-	-	42	1.6
		outlet	7.73	49	29	-	-	32	1.1
	Real Time Reading at Outlet		7.39	42.62	4076	111		3.7	
	37 MGD	Inlet	7.45	254	230	-	-	42	1.6
		outlet	7.81	15	10	-	-	30	0.8
	Real Time Reading at Outlet		7.89	25.88	11.81	31		2.6	
	16 MGD	Inlet	7.45	254	230	-	-	42	1.6
		outlet	7.79	12	8	-	-	28	0.4
	Real Time Reading at Outlet		7.89	17.58	22.59	88		2.55	
Kondli	25 MGD Phase-II	Inlet	7.2	436	216	426	17.5	39	6.7
		outlet	7.6	14	10	38	3	32	2.8
	Real Time Reading at Outlet		8	16	18	55		2.87	
	45 MGD Phase-IV	Inlet	7.2	420	232	398	21	40	6.6
		outlet	7.6	29	18	72	4	27	2.9
	Real Time Reading at Outlet		7.7	18	17	60		3.04	
Chilla	9 MGD	Inlet	7.1	280	138	294	18	41	6.7
		outlet	7.6	8	4.7	22	2.5	0.38	4.8
	Real Time Reading at Outlet		8.2	10	9	33		4.67	
CWG Village	1 MGD	Inlet	7.2	676	304	684	24.5	25	5.1
		outlet	7.7	1	0.71	1.6	Nil	0.12	1.2
	Real Time Reading at Outlet		8	2	1.31	5.32		1.24	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.3	312	257	-	6	50	4.5
		outlet	7.5	27	17	-	2.8	35	3.5
	Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.2	344	289	-	4.8	35	4
		outlet	7.5	29	21	-	3.2	15	2.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	656	312	-	12.5	60	5
		outlet	7.6	26	23	-	2.8	40	3.5
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.1	264	166	410	19	36	1.2
		outlet	7.6	28	19	80	7	21	1.1
	Real Time Reading at Outlet		7.38	48.41	22.9	95.95		21.79	
	40 MGD	Inlet	7.1	264	166	410	19	36	1.2
		Outlet	7.7	17	12	60	5	12	0.7
	Real Time Reading at Outlet		7.43	17.65	13.45	66.49		16.83	
	12 MGD	Inlet	7.4	404	179	-	11.4	30	3.2
		outlet	7.7	8	5	-	0	2	2.4
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA

Keshopur	40 MGD	Inlet	7.4	412	187	-	10	31	3
		outlet	7.6	106	107	-	4.9	28	2.9
	Real Time Reading at Outlet		6.42	192.49	120.6	310.64	-	33.7	-
	20 MGD	Inlet	7.4	412	187	-	10	31	3
		outlet	7.6	70	85	-	2.3	29	2.8
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	292	118	464	7	30	3
		outlet	7.5	24	20	104	0	10	2
	Real Time Reading at Outlet		7.44	34.01	19.91	84.67	-	13.07	-
	20 MGD Phase-II	Inlet	7.2	236	158	510	8.6	32	3
		outlet	7.4	15	9	36	0	12	1.8
	Real Time Reading at Outlet		6.96	101.84	4.19	54.08	-	5.71	-
Pappankalan	20 MGD Phase-II	Inlet	7.2	368	199	720	25.7	40	5.2
		outlet	7.7	66	35	120	1.2	20	1.2
	Real Time Reading at Outlet		6.37	0	5.07	53.11	-	2.4	-
	20 MGD Phase-II	Inlet	7.2	338	190	-	16.4	42	5.4
		outlet	7.5	6	5	-	0	5	4.2
	Real Time Reading at Outlet		7.64	46.32	38.37	114.25	-	4.15	-
Najafgarh	5 MGD Phase-II	Inlet	7.3	107	85	440	-	38	5
		outlet	7.6	15	9	62	-	14	1.4
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Corronation pillar	20 MGD Phase-I &II	Inlet	7.1	272	210	398	-	38	5.9
		outlet	7.5	62	64	148	-	26	3.2
	Real Time Reading at Outlet		8	20	14	51		2	
	10 MGD Phase-III	Inlet	7.3	384	305	514	8	52	6.7
		outlet	7.8	86	72	184	3.6	37	3.8
	Real Time Reading at Outlet		7.9	44	37	111		4	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	19.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	29	21	-
	45 MGD	49	29	-
	37 MGD	15	10	-
	16 MGD	12	8	-
Kondli	25 MGD	14	10	38
	45 MGD	29	18	72
Chilla	9 MGD	8	4.7	22
CWG Village	1 MGD	1	0.71	1.6
Yamuna Vihar	10 MGD	27	17	-
	10 MGD	29	21	-
	25 MGD	26	23	-
Rithala	40 MGD	28	19	80
	40 MGD	17	12	60
Keshopur	12 MGD	8	5	-
	40 MGD	106	107	-
	20 MGD	70	85	-
Nilothi	40 MGD	24	20	104
	20 MGD	15	9	36
Najafgarh	5 MGD	15	9	62
Pappankalan	20 MGD	66	35	120
	20 MGD	6	5	-
Corronation pillar	20 MGD	62	64	148
	10 MGD	86	72	184

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							20.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.4	240	218	464	-	39	1.8
		outlet	7.6	28	18	72	-	31	1.1
	Real Time Reading at Outlet		7.84	24.29	15.5	31	-	2.29	
	45 MGD	Inlet	7.3	246	225	472	-	40	1.9
		outlet	7.6	41	26	104	-	30	1
	Real Time Reading at Outlet		7.5	38.11	20.63	101		2.8	
	37 MGD	Inlet	7.3	246	225	472	-	40	1.9
		outlet	7.7	20	14	56	-	29	0.8
	Real Time Reading at Outlet		7.7	42.55	18.09	90		2.6	
	16 MGD	Inlet	7.3	246	225	472	-	40	1.9
		outlet	7.8	15	9	40	-	28	0.4
	Real Time Reading at Outlet		7.7	3.91	7.38	34		3	
Kondli	25 MGD Phase-II	Inlet	7.3	376	239	384	-	39	5.7
		outlet	7.7	16	9	40	-	19	2.8
	Real Time Reading at Outlet		7.9	17	16	52		2.99	
	45 MGD Phase-IV	Inlet	7.3	334	217	352	-	39	6.4
		outlet	7.6	19	16	48	-	29	3.4
	Real Time Reading at Outlet		7.7	18	19	67		2.77	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	164	133	-	-	50	4.5
		outlet	7.5	25	23	-	-	30	3
	Real Time Reading at Outlet		7.3	63	48	144		5	
	10 MGD Phase-II	Inlet	7.2	144	129	-	-	45	5
		outlet	7.6	28	22	-	-	20	2.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.3	240	178	-	-	60	5.53.5
		outlet	7.5	45	31	-	-	40	
	Real Time Reading at Outlet		7.8	35	15	52		6	
Rithala	40 MGD	Inlet	7.2	232	155	340	-	36	0.8
		outlet	7.8	27	18	80	-	32	0.7
	Real Time Reading at Outlet		7.26	51.91	24.33	100.15		27.52	
	40 MGD	Inlet	7.2	232	155	340	-	36	0.8
		Outlet	7.6	18	13	60	-	16	0.3
	Real Time Reading at Outlet		3.37	17.17	16.48	69.46		16.7	
Keshopur	12 MGD	Inlet	7.2	308	191	-	-	30	2.7
		outlet	7.5	22	9	-	-	3	1.8
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	368	198	-	-	32	3.1
		outlet	7.4	128	108	-	-	28	2.9
	Real Time Reading at Outlet		6.27	231.03	125.22	342.67	-	60.15	-
	20 MGD	Inlet	7.3	368	198	-	-	32	3.1
		outlet	7.5	70	79	-	-	28	2.6
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD Phase-	Inlet	7.2	302	123	-	-	26	2

Nilothi	I	outlet	7.4	22	17	-	-	10	1.5
	Real Time Reading at Outlet		7.49	32.06	18.84	82.49	-	13.39	-
Pappankalan	20 MGD Phase-II	Inlet	7.3	328	191	-	-	52	5.8
		outlet	7.6	68	38	-	-	18	1.2
	Real Time Reading at Outlet		6.41	0	1.06	37.61	-	2.35	-
	20 MGD Phase-II	Inlet	7.2	305	188	-	-	55	7.2
		outlet	7.5	6	4	-	-	5	4.4
	Real Time Reading at Outlet		7.62	46.74	38.32	116.75	-	4.1	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7	220	205	360	7.8	36	6.2
		outlet	7.5	58	60	124	3	25	3.3
	Real Time Reading at Outlet		7.9	20	14	51		2	
	10 MGD Phase-III	Inlet	7.3	296	285	398	-	48	7.2
		outlet	7.7	74	69	136	-	34	4.4
	Real Time Reading at Outlet		7.9	44	56	109		3	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	20.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	**50**	**30**	**250**
Okhla	12 MGD	28	18	72
	45 MGD	41	26	104
	37 MGD	20	14	56
	16 MGD	15	9	40
Kondli	25 MGD	16	9	40
	45 MGD	19	16	48
Yamuna Vihar	10 MGD	25	23	-
	10 MGD	28	22	-
	25 MGD	45	31	-
Rithala	40 MGD	27	18	80
	40 MGD	18	13	60
Keshopur	12 MGD	22	9	-
	40 MGD	128	108	-
	20 MGD	70	79	-
Nilothi	40 MGD	22	17	-
Pappankalan	20 MGD	68	38	-
	20 MGD	6	4	-
Corronation pillar	20 MGD	58	60	124
	10 MGD	74	69	136

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							21.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.5	204	165	-	3	41	1.7
		outlet	7.7	32	20	-	1	32	1
	Real Time Reading at Outlet		7.86	25.78	11.38	31		2.49	
	45 MGD	Inlet	7.5	202	185	-	-	41	1.8
		outlet	7.8	37	25	-	-	31	0.9
	Real Time Reading at Outlet		7.4	38	21.89	87		3.2	
	37 MGD	Inlet	7.5	202	185	-	-	41	1.8
		outlet	7.8	33	23	-	-	30	0.4
	Real Time Reading at Outlet		7.6	31.13	21.75	70		2.6	
	16 MGD	Inlet	7.5	202	185	-	-	41	1.8
		outlet	7.8	16	9	-	-	28	0.3
	Real Time Reading at Outlet		7.6	11.82	16.1	47		3.8	
	New 30 MGD	Inlet	7.4	248	200	200	3	39	1.8
		Outlet	7.7	7	5	5	Nil	3	0.4
	Real Time Reading at Outlet								
Mehrauli	5 MGD	Inlet	7.4	186	168	368	4	28	0.7
		outlet	7.5	6	4	32	1	2	0.2
	Real Time Reading at Outlet								
Vasant Kunj	2.2 MGD	Inlet	7.8	130	128	272	3	35	2.8
		outlet	7.9	17	11	48	1	30	0.4
	Real Time Reading at Outlet								
	3 MGD	Inlet	8	178	175	200	3	34	2.2
		outlet	7.8	5	4	32	Nil	2	1.8
	Real Time Reading at Outlet								
Ghitorni	5 MGD	Inlet	7.3	522	198	432	4	47	3.5
		outlet	7.99	76	58	288	2	45	3.2
	Real Time Reading at Outlet								
Kondli	25 MGD Phase-II	Inlet	7.3	404	243	412	18	37	6.4
		outlet	7.6	25	14	62	3.2	25	2.7
	Real Time Reading at Outlet		7.9	17	17	54		2.96	
	45 MGD Phase-IV	Inlet	7.3	348	206	364	21	39	6.7
		outlet	7.7	28	18	66	4	24	2.9
	Real Time Reading at Outlet		7.7	18	19	69		2.87	
Chilla	9 MGD	Inlet	7.1	476	250	482	18.5	40	6.4
		outlet	7.5	8	4.2	20	2	0.34	4.8
	Real Time Reading at Outlet		8.3	14	10	35		5.17	
CWG Village	1 MGD	Inlet	7.2	600	278	638	22	22.6	4.6
		outlet	7.8	1	0.64	0.8	Nil	0.12	1.2
	Real Time Reading at Outlet		8	0.93	1.31	5.32		1.21	
	10 MGD Phase-I	Inlet	7.3	256	200	544	-	40	4
		outlet	7.5	25	19	120	-	10	3
	Real Time Reading at Outlet		7.4	64	38	164		5	

Yamuna Vihar	10 MGD Phase-II	Inlet	7.2	384	262	603	-	30	4.5
		outlet	7.5	27	17	112	-	15	3.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	528	342	792	-	55	5
		outlet	7.4	40	25	132	-	35	4
	Real Time Reading at Outlet		7.3	81	21	91		5	
Rithala	40 MGD	Inlet	7.1	276	153	380	-	35	1.6
		outlet	7.8	29	19	90	-	28	1.3
	Real Time Reading at Outlet		7.2	56.07	25.49	104.53		29.97	
	40 MGD	Inlet	7.1	276	153	380	-	35	1.6
		Outlet	7.7	19	14	70	-	21	0.8
	Real Time Reading at Outlet		7.03	18.23	20.93	73.97		15.94	
Keshopur	12 MGD	Inlet	7.4	376	207	-	-	34	3.3
		outlet	7.7	10	6	-	-	4	2
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.4	352	223	-	-	33	3.4
		outlet	7.5	112	90	-	-	31	2.9
	Real Time Reading at Outlet		6.26	289.5	135.74	398.07	-	60.5	-
	20 MGD	Inlet	7.4	352	223	-	-	33	3.4
		outlet	7.6	74	66	-	-	29	2.7
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	656	141	480	-	28	-
		outlet	7.4	35	22	98	-	12	-
	Real Time Reading at Outlet		7.56	34.28	20.19	84.89	-	11.82	-
	20 MGD Phase-II	Inlet	7.3	244	164	540	-	34	-
		outlet	7.4	16	9	36	-	15	-
	Real Time Reading at Outlet		7.01	14.41	3.41	31.71	-	6	-
Pappankalan	20 MGD Phase-II	Inlet	7.3	225	178	-	-	40	5.2
		outlet	7.7	41	26	-	-	20	3.2
	Real Time Reading at Outlet		6.34	0	6.45	52.45	-	2.2	-
	20 MGD Phase-II	Inlet	7.3	253	182	-	-	38	5.8
		outlet	7.6	7	5	-	-	5	5.5
	Real Time Reading at Outlet		7.59	46.87	38.74	123.06	-	4.13	-
Najafgarh	5 MGD Phase-II	Inlet	7.2	158	105	-	3	20	3.6
		outlet	7.5	12	8	-	0	12	0.4
	Real Time Reading at Outlet		7.68	40.19	54.3	122.44	-	4.5	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7.1	208	188	330	-	37	6.8
		outlet	7.4	56	58	118	-	28	3.4
	Real Time Reading at Outlet		7.9	20	14	52		2	
	10 MGD Phase-III	Inlet	7.2	316	265	428	7.8	47	7.4
		outlet	7.6	66	60	132	3.4	36	4.2
	Real Time Reading at Outlet		7.8	44	37	109		3	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	21.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	32	20	-
	45 MGD	37	25	-
	37 MGD	33	23	-
	16 MGD	16	9	-
	New 30 MGD	7	5	5
Mehrauli	5 MGD	6	4	32
Vasant Kunj	2.2 MGD	17	11	48
	3 MGD	5	4	32
Ghitorni	5 MGD	76	58	288
Kondli	25 MGD	25	14	62
	45 MGD	28	18	66
Chilla	9 MGD	8	4.2	20
CWG Village	1 MGD	1	0.64	0.8
Yamuna Vihar	10 MGD	25	19	120
	10 MGD	27	17	112
	25 MGD	40	25	132
Rithala	40 MGD	29	19	90
	40 MGD	19	14	70
Keshopur	12 MGD	10	6	-
	40 MGD	112	90	-
	20 MGD	74	66	-
Nilothi	40 MGD	35	22	98
	20 MGD	16	9	36
Najafgarh	5 MGD	12	8	-
Pappankalan	20 MGD	41	26	-
	20 MGD	7	5	-
Corronation pillar	20 MGD	56	58	118
	10 MGD	66	60	132

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on								22.10.2019	
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.4	320	188	400	-	35	2.8
		outlet	7.8	32	22	88	-	30	1.9
	Real Time Reading at Outlet		7.91	25.54	12	31.75		2.42	
	45 MGD	Inlet	7.6	372	210	416	-	34	3.2
		outlet	7.7	39	26	104	-	33	1.5
	Real Time Reading at Outlet		7.5	35.75	19.5	70		2.27	
	37 MGD	Inlet	7.6	372	210	416	-	34	3.2
		outlet	7.7	28	21	80	-	33	0.8
	Real Time Reading at Outlet		7.4	28.37	20.43	62.76		2.58	
	16 MGD	Inlet	7.6	372	210	416	-	34	3.2
		outlet	7.7	7	6	24	-	30	0.7
	Real Time Reading at Outlet		7.6	5.38	11.47	13.09		3.52	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	356	209	-	-	65	5
		outlet	7.6	21	15	-	-	55	2.5
	Real Time Reading at Outlet		7.3	64	49	144		5	
	10 MGD Phase-II	Inlet	7.2	416	242	-	-	45	4
		outlet	7.5	27	18	-	-	25	3
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	480	288	-	-	65	5.5
		outlet	7.4	46	22	-	-	35	3.5
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7	240	158	320	-	34	1.3
		outlet	7.6	30	20	80	-	23	0.9
	Real Time Reading at Outlet		7.24	58.86	26.59	108.11		37.58	
	40 MGD	Inlet	7	240	158	320	-	34	1.3
		Outlet	7.8	16	11	60	-	16	0.7
	Real Time Reading at Outlet								
Keshopur	12 MGD	Inlet	7.3	356	207	613	-	32	3.1
		outlet	7.7	8	4	28	-	3	2.1
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	380	213	640	-	35	3.4
		outlet	7.5	102	100	304	-	29	2.8
	Real Time Reading at Outlet		6.37	337.36	147.1	450.14	-	43.75	-
	20 MGD	Inlet	7.3	380	213	640	-	35	3.4
		outlet	7.6	70	89	256	-	30	3
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	386	132	-	7.4	28	3
		outlet	7.5	38	22	-	0.4	12	2
	Real Time Reading at Outlet		7.6	32.55	19.59	83.13	-	13.46	-
	20 MGD Phase-II	Inlet	7.1	288	164	-	9.8	32	3
		outlet	7.2	14	12	-	NIL	12	1.5
	Real Time Reading at Outlet		7.04	18.85	3.73	38.09	-	5.96	-

Pappankalan	20 MGD Phase-II	Inlet	7.3	296	182	600	23.4	42	5
		outlet	7.6	38	22	140	0.9	21	2.8
	Real Time Reading at Outlet		6.32	0	0	35.53	-	2.3	-
	20 MGD Phase-II	Inlet	7.2	287	180	-	-	40	5.7
		outlet	7.5	6	5	-	-	4	4.9
	Real Time Reading at Outlet		7.63	46.92	39.98	137.33	-	4	-
Najafgarh	5 MGD Phase-II	Inlet	7.3	227	177	460	-	24	3
		outlet	7.5	18	11	82	-	10	0.5
	Real Time Reading at Outlet		7.67	39.84	53.71	120.96	-	4.21	-
Corronation pillar	20 MGD Phase-I &II	Inlet	6.8	204	180	316	7.9	39	6.6
		outlet	7.4	76	65	144	3.4	20	3.6
	Real Time Reading at Outlet		7.9	20	14	52		2	
	10 MGD Phase-III	Inlet	7.3	396	295	516	-	44	7.6
		outlet	7.8	84	72	154	-	35	4
	Real Time Reading at Outlet		7.8	44	36	110		3	
Narela	10 MGD Phase-III	Inlet	7.2	216	195	336	7.9	50	7.4
		outlet	7.6	34	20	76	3	34	4.1
	Real Time Reading at Outlet		7.8	51	34	91		4	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	22.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	32	22	88
	45 MGD	39	26	104
	37 MGD	28	21	80
	16 MGD	7	6	24
Yamuna Vihar	10 MGD	21	15	-
	10 MGD	27	18	-
	25 MGD	46	22	-
Rithala	40 MGD	30	20	80
	40 MGD	16	11	60
Keshopur	12 MGD	8	4	28
	40 MGD	102	100	304
	20 MGD	70	89	256
Nilothi	40 MGD	38	22	-
	20 MGD	14	12	-
Najafgarh	5 MGD	18	11	82
Pappankalan	20 MGD	38	22	140
	20 MGD	6	5	-
Corronation pillar	20 MGD	76	65	144
	10 MGD	84	72	154
Narela	10 MGD	34	20	76

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							23.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.5	236	185	-	4	42	2.1
		outlet	7.7	24	17	-	1	30	1
	Real Time Reading at Outlet		7.87	34.53	12.86	34.25		2.35	
	45 MGD	Inlet	7.5	400	218	-	-	41	2.2
		outlet	7.7	34	23	-	-	32	1.1
	Real Time Reading at Outlet		7.55	35.44	18.93	67		2.91	
	37 MGD	Inlet	7.5	400	218	-	-	41	2.2
		outlet	7.7	20	16	-	-	30	0.7
	Real Time Reading at Outlet		7.43	26.08	19.95	60		2.56	
	16 MGD	Inlet	7.5	400	218	-	-	41	2.2
		outlet	7.7	6	5	-	-	29	0.6
	Real Time Reading at Outlet		7.73	16.52	10.44	11.08		3.54	
Kondli	25 MGD Phase-II	Inlet	7.3	456	240	482	-	40	5.8
		outlet	7.7	20	12	46	-	31	2.7
	Real Time Reading at Outlet		7.9	17	15	48		2.88	
	45 MGD Phase-IV	Inlet	7.3	400	218	452	-	43	6.7
		outlet	7.6	28	15	64	-	30	3
	Real Time Reading at Outlet		7.8	19	21	75		2.91	
Chilla	9 MGD	Inlet	7	228	155	244	18	44	6.9
		outlet	7.4	9	3.2	22	2.5	2.58	4.4
	Real Time Reading at Outlet		8.3	9	9	33		4.09	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	344	201	-	-	55	3
		outlet	7.5	45	17	-	-	35	1
	Real Time Reading at Outlet		7.3	64	49	144		5	
	10 MGD Phase-II	Inlet	7.2	280	215	-	-	35	2.5
		outlet	7.5	28	18	-	-	20	1
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.1	624	271	-	-	50	3.5
		outlet	7.4	28	19	-	-	35	1.5
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.1	288	154	400	-	36	1.1
		outlet	7.8	28	17	70	-	21	0.7
	Real Time Reading at Outlet		7.38	52.46	24.75	101.6		20.38	
	40 MGD	Inlet	7.1	288	154	400	-	36	1.1
		Outlet	7.7	17	12	60	-	14	0.4
	Real Time Reading at Outlet		7.17	17.7	9.64	58.82		16.25	
Keshopur	12 MGD	Inlet	7.4	408	212	-	-	31	3.2
		outlet	7.8	9	5	-	-	2	2.3
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	424	246	-	-	33	3.4
		outlet	7.6	114	107	-	-	28	3
	Real Time Reading at Outlet		6.7	56.63	48.12	130.41	-	14.4	-
	20 MGD	Inlet	7.3	424	246	-	-	33	3.4

	20 MGD	outlet	7.6	64	74	-	-	32	2.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	592	132	-	-	28	2.6
		outlet	7.5	40	27	-	-	15	1.8
	Real Time Reading at Outlet		7.4	62.02	50.09	149.6	-	4.25	-
	20 MGD Phase-II	Inlet	7.2	302	161	-	-	32	3.2
		outlet	7.3	9	7	-	-	15	1.8
	Real Time Reading at Outlet		5.8	7.72	4.14	6.24	-	4.6	-
Pappankalan	20 MGD Phase-II	Inlet	7.3	407	214	860	-	55	5.9
		outlet	7.7	48	29	110	-	10	2
	Real Time Reading at Outlet		6.27	174.28	59.58	146.78	-	2.6	-
	20 MGD Phase-II	Inlet	7.3	306	187	-	16.6	44	5.6
		outlet	7.6	4	3	-	NIL	4	5.3
	Real Time Reading at Outlet		7.6	47.3	40.45	145.97	-	4.44	-
Najafgarh	5 MGD Phase-II	Inlet	7.4	404	208	-	-	48	3.8
		outlet	7.5	11	9	-	-	6	0.8
	Real Time Reading at Outlet		7.67	39.27	38.16	109.59	-	3.82	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7.1	260	220	376	-	41	6.5
		outlet	7.7	64	57	140	-	22	3.1
	Real Time Reading at Outlet		8	19.6	14.2	50		2.5	
	10 MGD Phase-III	Inlet	7.2	414	315	518	7.6	46	7.4
		outlet	7.7	78	68	148	2.9	33	3.8
	Real Time Reading at Outlet		7.9	44.2	36.8	110		3.8	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	23.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	24	17	-
	45 MGD	34	23	-
	37 MGD	20	16	-
	16 MGD	6	5	-
Kondli	25 MGD	20	12	46
	45 MGD	28	15	64
Chilla	9 MGD	9	3.2	22
Yamuna Vihar	10 MGD	45	17	-
	10 MGD	28	18	-
	25 MGD	28	19	-
Rithala	40 MGD	28	17	70
	40 MGD	17	12	60
Keshopur	12 MGD	9	5	-
	40 MGD	114	107	-
	20 MGD	64	74	-
Nilothi	40 MGD	40	27	-
	20 MGD	9	7	-
Najafgarh	5 MGD	11	9	-
Pappankalan	20 MGD	48	29	110
	20 MGD	4	3	-
Corronation pillar	20 MGD	64	57	140
	10 MGD	78	68	148

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on								24.10.2019	
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.5	336	220	464	-	42	2
		outlet	7.7	35	22	80	-	35	1
	Real Time Reading at Outlet		7.8	29.76	12.32	32		2.89	
	45 MGD	Inlet	7.4	348	230	464	-	43	2.3
		outlet	7.6	38	24	96	-	35	1.6
	Real Time Reading at Outlet		7.58	35.85	18.98	68		2.8	
	37 MGD	Inlet	7.4	348	230	464	-	43	2.3
		outlet	7.7	17	10	48	-	32	1.4
	Real Time Reading at Outlet		7.36	25.18	16.98	52		2.5	
	16 MGD	Inlet	7.4	348	230	464	-	43	2.3
		outlet	7.6	7	7	32	-	30	1.2
	Real Time Reading at Outlet		7.8	23.77	12.05	48		3.4	
Kondli	25 MGD Phase-II	Inlet	7.3	356	202	373	19	43	6.4
		outlet	7.6	16	9	43	2.5	30	2.8
	Real Time Reading at Outlet		7.9	22	15	48		3.02	
	45 MGD Phase-IV	Inlet	7.2	296	212	338	17.4	40	6.7
		outlet	7.6	26	17	58	3	29	3.1
	Real Time Reading at Outlet		7.8	17	21	77		3.08	
Chilla	9 MGD	Inlet	7.1	372	183	379	18	41	6.5
		outlet	7.6	8	3.9	19	2	3.96	4.2
	Real Time Reading at Outlet		7.7	9	9	33		4.09	
CWG Village	1 MGD	Inlet	7.1	484	243	512	24	29.72	4.6
		outlet	7.7	1	0.6	1.6	Nil	1.08	1.4
	Real Time Reading at Outlet		7.9	0.88	1.32	5.31		1.34	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	640	289	-	8.4	65	4
		outlet	7.6	36	22	-	4	50	1
	Real Time Reading at Outlet		7.3	64	49	144		5	
	10 MGD Phase-II	Inlet	7.4	292	188	-	6.4	40	4.5
		outlet	7.6	46	25	-	2.8	20	1.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.4	664	303	-	-	50	4
		outlet	7.6	30	23	-	-	35	3
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7	304	177	470	-	31	1.3
		outlet	8	29	18	90	-	30	1.2
	Real Time Reading at Outlet		7.42	28.74	18.54	88.23		19.09	
	40 MGD	Inlet	7	304	177	470	-	31	1.3
		Outlet	7.6	16	11	50	-	14	0.6
	Real Time Reading at Outlet		7.15	17.78	11.16	61.74		16.21	
	12 MGD	Inlet	7.3	372	198	-	-	33	3.2
		outlet	7.7	12	7	-	-	3	2.1
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA

Keshopur	40 MGD	Inlet	7.3	404	210	-	-	34	3.3
		outlet	7.6	118	88	-	-	29	2.8
	Real Time Reading at Outlet		6.58	58.01	48.34	135.46	-	20.9	-
	20 MGD	Inlet	7.3	404	210	-	-	34	3.3
		outlet	7.6	78	78	-	-	31	2.7
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.2	512	136	510	-	28	2.5
		outlet	7.5	42	32	118	-	18	1.5
	Real Time Reading at Outlet		7.36	75.63	48.63	152.55	-	4.52	-
	20 MGD Phase-II	Inlet	7.2	310	166	580	-	34	3
		outlet	7.3	9	8	30	-	15	1.8
	Real Time Reading at Outlet		7.57	8.69	5.08	14.23	-	1.5	-
Pappankalan	20 MGD Phase-II	Inlet	7.2	469	220	-	20	48	5.8
		outlet	7.6	42	28	-	1.2	18	2.2
	Real Time Reading at Outlet		6.21	18.38	39.59	105.43	-	2.85	-
	20 MGD Phase-II	Inlet	7.3	363	185	840	-	42	5.4
		outlet	7.6	7	4	20	-	4	5.4
	Real Time Reading at Outlet		7.55	47.23	40.29	145.5	-	4.3	-
Najafgarh	5 MGD Phase-II	Inlet	7.3	226	170	-	9	38	3.6
		outlet	7.8	19	12	-	0	7	0.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Corronation pillar	20 MGD Phase-I &II	Inlet	6.9	280	230	388	7.6	38	6.8
		outlet	7.6	84	64	148	3.2	24	4
	Real Time Reading at Outlet		8	21.2	14.5	51.9		2.7	
	10 MGD Phase-III	Inlet	7.1	352	300	510	-	48	7.3
		outlet	7.5	96	72	156	-	35	4.4
	Real Time Reading at Outlet		7.9	44.16	37	110		3.8	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	24.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	35	22	80
	45 MGD	38	24	96
	37 MGD	17	10	48
	16 MGD	7	7	32
Kondli	25 MGD	16	9	43
	45 MGD	26	17	58
Chilla	9 MGD	8	3.9	19
CWG Village	1 MGD	1	0.6	1.6
Yamuna Vihar	10 MGD	36	22	-
	10 MGD	46	25	-
	25 MGD	30	23	-
Rithala	40 MGD	29	18	90
	40 MGD	16	11	50
Keshopur	12 MGD	12	7	-
	40 MGD	118	88	-
	20 MGD	78	78	-
Nilothi	40 MGD	42	32	118
	20 MGD	9	8	30
Najafgarh	5 MGD	19	12	-
Pappankalan	20 MGD	42	28	-
	20 MGD	7	4	20
Corronation pillar	20 MGD	84	64	148
	10 MGD	96	72	156

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							25.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.2	312	205	-	-	40	3.5
		outlet	7.6	27	21	-	-	32	1
	Real Time Reading at Outlet		7.59	26.08	12.07	31		2.61	
	45 MGD	Inlet	7.4	268	205	-	-	42	3.2
		outlet	7.6	36	25	-	-	34	3
	Real Time Reading at Outlet		7.4	34.95	18.36	62		3.26	
	37 MGD	Inlet	7.4	268	205	-	-	42	3.2
		outlet	7.6	19	10	-	-	32	2
	Real Time Reading at Outlet		7.4	26.39	21	63		2.57	
	16 MGD	Inlet	7.4	268	205	-	-	42	3.2
		outlet	7.6	11	8	-	-	28	1.5
	Real Time Reading at Outlet		7.7	19.19	11.44	40		3.35	
	New 30 MGD	Inlet	7.4	206	142	352	-	38	2.5
		Outlet	7.6	7	6	24	-	5	0.5
	Real Time Reading at Outlet								
Molarbund	0.66 MGD	Inlet	7.3	2644	1050	1600	5	50	3.2
		outlet	7.6	39	26	104	2	20	1
	Real Time Reading at Outlet								
Delhi Gate-I	2.2 MGD	Inlet	7.2	66	152	256	4	20	1.5
		outlet	7.6	5	6	24	Nil	17	0.5
	Real Time Reading at Outlet								
Delhi Gate-II	15 MGD	Inlet	7.3	134	135	272	3	25	1.3
		outlet	7.8	19	9	48	Nil	20	0.4
	Real Time Reading at Outlet								
Sen Nursing Home	2.2 MGD	Inlet	7.4	304	183	424	3	23	
		outlet	7.7	5	4	16	Nil	9	
	Real Time Reading at Outlet								
Kondli	25 MGD Phase-II	Inlet	7.3	356	205	364	18	40	6.5
		outlet	7.6	20	13	48	3	29	2.4
	Real Time Reading at Outlet		7.9	20	15	48		2.95	
	45 MGD Phase-IV	Inlet	7.3	348	214	356	18.5	40	6.9
		outlet	7.6	23	15	53	3.5	29	3.4
	Real Time Reading at Outlet		7.8	17	22	81		2.5	
Chilla	9 MGD	Inlet	7.1	308	206	324	16.5	42	6.8
		outlet	7.5	6	3.4	14	1.8	3.04	4.1
	Real Time Reading at Outlet		7.7	10	9	34		3.74	
	10 MGD Phase-I	Inlet	7.2	324	246	-	-	65	3.5
		outlet	7.5	26	18	-	-	55	10
	Real Time Reading at Outlet								

Yamuna Vihar	10 MGD Phase-II	Inlet	7.3	260	212	-	-	45	3
		outlet	7.5	24	16	-	-	20	1.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.3	536	316	-	-	55	4
		outlet	7.5	31	25	-	-	35	2
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7	284	163	380	-	29	1
		outlet	7.6	29	18	70	-	20	0.6
	Real Time Reading at Outlet		7.39	35.14	18.01	90.02		19.74	
	40 MGD	Inlet	7	284	163	380	-	29	1
		Outlet	7.7	17	12	60	-	17	0.4
	Real Time Reading at Outlet		7.13	17.86	10.63	61.02		16.16	
Keshopur	12 MGD	Inlet	7.4	376	207	-	-	34	3.3
		outlet	7.7	10	6	-	-	2	2.3
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.4	484	231	-	-	33	3.4
		outlet	7.6	118	95	-	-	30	2.9
	Real Time Reading at Outlet		6.57	58.45	48.32	136.01	-	20.7	-
	20 MGD	Inlet	7.4	484	231	-	-	33	3.4
		outlet	7.6	68	71	-	-	31	3
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	20 MGD Phase-II	Inlet	7.2	316	166	-	9.6	34	3
		outlet	7.3	8	7	-	0	14	1.8
	Real Time Reading at Outlet		7.63	9.66	6.95	28.58	-	1.61	-
Pappankalan	20 MGD Phase-II	Inlet	7.2	389	226	-	-	38	6.5
		outlet	7.6	45	28	-	-	18	2
	Real Time Reading at Outlet		6.22	0	23.22	83.71	-	2.85	-
	20 MGD Phase-II	Inlet	7.3	277	196	-	9	32	6.4
		outlet	7.6	5	4	-	0	4	6
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Najafgarh	5 MGD Phase-II	Inlet	7.4	342	200	-	3	36	6.3
		outlet	7.6	20	12	-	0	3	1
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Corronation pillar	20 MGD Phase-I &II	Inlet	7	295	235	410	-	42	6.6
		outlet	7.5	76	60	152	-	25	3.7
	Real Time Reading at Outlet		8.1	21.2	14.3	51.6		2.4	
	10 MGD Phase-III	Inlet	7.2	362	310	460	8	46	7
		outlet	7.6	84	68	150	3.2	37	4
	Real Time Reading at Outlet		8	44.2	36.8	110		3.8	
Narela	10 MGD Phase-III	Inlet	7	195	170	290	8.4	53	7
		outlet	7.5	36	24	84	2.9	38	4.3
	Real Time Reading at Outlet		7.7	47.5	29.1	89		4.5	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	25.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	27	21	-
	45 MGD	36	25	-
	37 MGD	19	10	-
	16 MGD	11	8	-
	New 30 MGD	7	6	24
Molarbund	0.66 MGD	39	26	104
Delhi Gate-I	2.2 MGD	5	6	24
Delhi Gate-II	15 MGD	19	9	48
Sen Nursing Home	2.2 MGD	5	4	16
Kondli	25 MGD	20	13	48
	45 MGD	23	15	53
Chilla	9 MGD	6	3.4	14
Yamuna Vihar	10 MGD	26	18	-
	10 MGD	24	16	-
	25 MGD	31	25	-
Rithala	40 MGD	29	18	70
	40 MGD	17	12	60
Keshopur	12 MGD	10	6	-
	40 MGD	118	95	-
	20 MGD	68	71	-
Nilothi	20 MGD	8	7	-
Najafgarh	5 MGD	20	12	-
Pappankalan	20 MGD	45	28	-
	20 MGD	5	4	-
Corronation pillar	20 MGD	76	60	152
	10 MGD	84	68	150
Narela	10 MGD	36	24	84

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							26.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.3	228	142	384	-	42	2
		outlet	7.6	33	22	88	-	35	Nil
	Real Time Reading at Outlet		7.46	25.77	12.11	31		4.32	
	45 MGD	Inlet	7.4	188	132	360	-	40	2.5
		outlet	7.6	28	18	72	-	33	1.8
	Real Time Reading at Outlet		7.4	34.4	17.46	57		3.34	
	37 MGD	Inlet	7.4	188	132	360	-	40	2.5
		outlet	7.7	11	10	40	-	34	2
	Real Time Reading at Outlet		7.43	29.9	17.8	58		2.56	
	16 MGD	Inlet	7.4	188	132	360	-	40	2.5
		outlet	7.6	16	10	40	-	32	2.4
	Real Time Reading at Outlet		7.6	23.11	14.14	59		3.7	
Kondli	25 MGD Phase-II	Inlet	7.2	464	237	478	20.5	42	6.3
		outlet	7.6	19	12	46	4	29	2.7
	Real Time Reading at Outlet		7.9	50	19	81		3.02	
	45 MGD Phase-IV	Inlet	7.3	436	223	452	19	40	6.8
		outlet	7.5	30	16	68	4	31	3.5
	Real Time Reading at Outlet		7.8	17	22	85		2.35	
Chilla	9 MGD	Inlet	7.1	200	154	242	16.8	43	7
		outlet	7.6	11	3.5	28	2.5	3.62	4.6
	Real Time Reading at Outlet		7.8	10	9	34		3.94	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	340	226	-	7.6	55	4
		outlet	7.5	17	19	-	3.2	25	3.5
	Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.2	344	210	-	4.4	40	4.5
		outlet	7.5	29	17	-	2.8	25	2.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	620	327	-	10.8	55	5.5
		outlet	7.5	27	14	-	3.6	40	3.5
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.2	264	165	350	-	38	2.1
		outlet	8	28	17	80	-	32	1.6
	Real Time Reading at Outlet		7.18	38.02	19.73	93.72		29.04	
	40 MGD	Inlet	7.2	264	165	350	-	38	2.1
		Outlet	7.8	18	13	70	-	21	1.2
	Real Time Reading at Outlet		7.11	17.75	10.5	60.48		16.12	
Keshopur	12 MGD	Inlet	7.4	232	192	-	-	31	3.2
		outlet	7.7	11	5	-	-	3	2.1
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	524	215	-	-	32	3.5
		outlet	7.6	112	102	-	-	29	3
	Real Time Reading at Outlet		6.57	59.88	48.55	142.41	-	18.4	-
	20 MGD	Inlet	7.3	524	215	-	-	32	3.5

	20 MGD	outlet	7.6	72	71	-	-	28	3.1
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7	648	138	720	-	32	3.4
		outlet	On	Shut	Down	Mode	-	-	-
	Real Time Reading at Outlet		7.28	64.22	52.61	156.37	-	4.61	-
	20 MGD Phase-II	Inlet	7.2	312	132	630	-	32	3.4
		outlet	7.4	9	8	40	-	12	2
	Real Time Reading at Outlet		7.62	16.75	9.34	55.01	-	1.7	-
Pappankalan	20 MGD Phase-II	Inlet	7.3	300	199	-	-	36	6.4
		outlet	7.7	42	26	-	-	19	1.8
	Real Time Reading at Outlet		7.54	293.94	26.29	97.52	-	3.35	-
	20 MGD Phase-II	Inlet	7.3	251	190	-	-	32	6.2
		outlet	7.5	4	3	-	-	3.5	6
	Real Time Reading at Outlet		7.58	46.97	39	128.56	-	4.4	-
Najafgarh	5 MGD Phase-II	Inlet	7.4	233	186	-	-	34	6.4
		outlet	7.6	14	9	-	-	3	0.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Corronation pillar	20 MGD Phase-I &II	Inlet	7.2	260	195	326	7.8	34	6.4
		outlet	7.6	70	58	128	3.2	22	3.8
	Real Time Reading at Outlet		8	22	14.4	53.1		2.6	
	10 MGD Phase-III	Inlet	7.1	344	290	416	-	50	7.4
		outlet	7.6	78	66	136	-	36	3.9
	Real Time Reading at Outlet		7.9	44.16	36.81	110		3.8	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	26.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	33	22	88
	45 MGD	28	18	72
	37 MGD	11	10	40
	16 MGD	16	10	40
Kondli	25 MGD	19	12	46
	45 MGD	30	16	68
Chilla	9 MGD	11	3.5	28
Yamuna Vihar	10 MGD	17	19	-
	10 MGD	29	17	-
	25 MGD	27	14	-
Rithala	40 MGD	28	17	80
	40 MGD	18	13	70
Keshopur	12 MGD	11	5	-
	40 MGD	112	102	-
	20 MGD	72	71	-
Nilothi	40 MGD	Shut	Down	Mode
	20 MGD	9	8	40
Najafgarh	5 MGD	14	9	-
Pappankalan	20 MGD	42	26	-
	20 MGD	4	3	-
Corronation pillar	20 MGD	70	58	128
	10 MGD	78	66	136

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							27.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.4	248	203	440	3	40	1.9
		outlet	7.7	27	18	72	1	32	0.6
	Real Time Reading at Outlet		7.53	28.08	12.57	32		3.04	
	45 MGD	Inlet	7.4	258	212	424	3	41	2
		outlet	7.8	30	18	72	1	32	1.1
	Real Time Reading at Outlet		7.4	42.59	21.48	99		3.38	
	37 MGD	Inlet	7.4	258	212	424	3	41	2
		outlet	7.7	25	16	64	1	30	0.9
	Real Time Reading at Outlet		7.6	8.57	1.62	20		1.25	
	16 MGD	Inlet	7.4	258	212	424	3	41	2
		outlet	7.7	20	15	56	Nil	28	0.7
	Real Time Reading at Outlet		7.6	51.29	19.56	121		3.92	
Kondli	25 MGD Phase-II	Inlet	7.3	444	227	468	-	38	6.6
		outlet	7.6	25	14	72	-	28	2.4
	Real Time Reading at Outlet		8	46	20	79		2.52	
	45 MGD Phase-IV	Inlet	7.3	332	193	348	-	43	7.2
		outlet	7.6	28	15	64	-	34	3.2
	Real Time Reading at Outlet		7.8	17	22	83		2.33	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.1	352	203	-	-	65	4
		outlet	7.5	28	17	-	-	40	3.5
	Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.2	292	177	-	-	42	4.5
		outlet	7.5	28	18	-	-	30	2.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	540	326	-	-	55	5
		outlet	7.5	31	22	-	-	35	3
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.1	228	171	370	-	38	1.6
		outlet	7.9	29	19	70	-	27	0.9
	Real Time Reading at Outlet		7.15	46.07	20.9	99.47		32.8	
	40 MGD	Inlet	7.1	228	171	370	-	38	1.6
		Outlet	7.7	17	12	50	-	16	0.4
	Real Time Reading at Outlet		7.11	17.99	12.71	64.9		16.12	
Keshopur	12 MGD	Inlet	7.3	260	170	-	-	28	3.1
		outlet	7.7	14	6	-	-	2	2
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.2	416	209	-	-	32	3.2
		outlet	7.4	94	91	-	-	30	2.7
	Real Time Reading at Outlet		6.55	60.56	48.33	140.15	-	18.85	-
	20 MGD	Inlet	7.2	416	209	-	-	32	3.2
		outlet	7.6	70	68	-	-	27	2.7
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD Phase-	Inlet	7	650	159	-	-	32	3.8

Nilothi	I	outlet	On	Shut	Down	Mode	-	-	-
	Real Time Reading at Outlet		7.06	70.7	50.39	153.82	-	6.16	-
	20 MGD Phase-II	Inlet	7.2	336	148	-	-	30	3.4
		outlet	7.4	7	7	-	-	14	1.6
	Real Time Reading at Outlet		7.58	9.72	10.32	52.79	-	1.79	-
Pappankalan	20 MGD Phase-II	Inlet	7.3	330	202	-	-	38	6.2
		outlet	7.7	48	28	-	-	18	2
	Real Time Reading at Outlet		7.69	93.91	32.25	95.75	-	3.1	-
	20 MGD Phase-II	Inlet	7.3	310	198	-	-	34	6
		outlet	7.7	5	4	-	-	3.2	6
	Real Time Reading at Outlet		7.56	46.95	38.83	124.84	-	4.37	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7.1	186	178	308	-	38	6.8
		outlet	7.6	58	55	122	-	23	3.2
	Real Time Reading at Outlet		8	23	15	52		3	
	10 MGD Phase-III	Inlet	7.2	356	295	438	8.7	46	7.6
		outlet	7.7	76	65	130	3	33	3.8
	Real Time Reading at Outlet		7.9	44	36	110		4	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	27.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	27	18	72
	45 MGD	30	18	72
	37 MGD	25	16	64
	16 MGD	20	15	56
Kondli	25 MGD	25	14	72
	45 MGD	28	15	64
Yamuna Vihar	10 MGD	28	17	-
	10 MGD	28	18	-
	25 MGD	31	22	-
Rithala	40 MGD	29	19	70
	40 MGD	17	12	50
Keshopur	12 MGD	14	6	-
	40 MGD	94	91	-
	20 MGD	70	68	-
Nilothi	40 MGD	Shut	Down	Mode
	20 MGD	7	7	-
Pappankalan	20 MGD	48	28	-
	20 MGD	5	4	-
Corronation pillar	20 MGD	58	55	122
	10 MGD	76	65	130

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							28.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.3	188	198	-	-	42	2.6
		outlet	7.7	28	20	-	-	30	1.2
	Real Time Reading at Outlet		7.37	27.39	11.73	31.84		4.26	
	45 MGD	Inlet	7.5	200	198	-	-	40	2.4
		outlet	7.7	20	15	-	-	38	1
	Real Time Reading at Outlet		7.38	33.94	16.22	50.04		3.3	
	37 MGD	Inlet	7.5	200	198	-	-	40	2.4
		outlet	7.7	16	12	-	-	36	1.3
	Real Time Reading at Outlet		7.21	30.84	19.07	64.65		2.49	
	16 MGD	Inlet	7.5	200	198	-	-	40	2.4
		outlet	7.7	16	12	-	-	32	3
	Real Time Reading at Outlet		7.81	23.42	13.2	53.91		2.96	
	New 30 MGD	Inlet	7.4	372	208	-	-	36	2.8
		Outlet	7.7	9	7	-	-	4	0.3
	Real Time Reading at Outlet								
Kondli	25 MGD Phase-II	Inlet	7.2	384	203	458	-	41	5.5
		outlet	7.7	19	12	56	-	28	4.1
	Real Time Reading at Outlet		8	46	21	81		2.48	
	45 MGD Phase-IV	Inlet	7.2	280	170	344	-	40	5
		outlet	7.5	29	14	64	-	32	3
	Real Time Reading at Outlet		7.8	17	22	82		2.18	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	324	189	-	6.4	65	5.5
		outlet	7.4	16	15	-	2.8	55	3.5
	Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.2	284	159	-	3.6	55	6
		outlet	7.5	21	15	-	1.2	25	3
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	488	215	-	13.6	55	5.5
		outlet	7.4	32	21	-	4.8	35	3.5
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.1	252	172	370	-	34	1.1
		outlet	7.9	30	20	70	-	21	0.7
	Real Time Reading at Outlet		7.11	42.7	20.42	96.82	-	33.52	
	40 MGD	Inlet	7.1	252	172	370	-	34	1.1
		Outlet	7.8	16	11	50	-	12	0.4
	Real Time Reading at Outlet		7.05	17.96	12.59	64.57		15.98	
Keshopur	12 MGD	Inlet	7.4	404	189	-	-	32	3.3
		outlet	7.7	9	5	-	-	3	1.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	596	198	-	-	34	3.2
		outlet	7.5	124	108	-	-	30	2.4
	Real Time Reading at Outlet		6.51	60.2	48.46	141.39	-	22.15	-
	20 MGD	Inlet	7.3	596	198	-	-	32	3.2

	20 MGD	outlet	7.6	70	81	-	-	31	2.7
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7	592	140	-	8.2	32	4
		outlet	On	Shut	Down	Mode	-	-	-
	Real Time Reading at Outlet		6.9	73.53	53.12	162.12	-	6.29	-
	20 MGD Phase-II	Inlet	7.2	304	147	-	-	30	3.2
		outlet	7.3	8	8	-	-	12	1.8
	Real Time Reading at Outlet		7.54	22.38	13.19	90.23	-	1.73	-
Pappankalan	20 MGD Phase-II	Inlet	7.2	359	210	-	-	36	6.2
		outlet	7.6	36	20	-	-	16	0.5
	Real Time Reading at Outlet		7.58	99.97	35.92	99.98	-	3.05	-
	20 MGD Phase-II	Inlet	7.2	341	202	720	12	38	6
		outlet	7.5	7	5	22	0	4	5.6
	Real Time Reading at Outlet		7.56	47.88	39.61	146.09	-	4.28	-
Najafgarh	5 MGD Phase-II	Inlet	7.3	112	94	480	5	18	2.8
		outlet	7.7	15	10	52	0	3	1
	Real Time Reading at Outlet		7.71	41.61	39.26	124.81	-	3.44	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7	340	240	390	7.6	36	6.2
		outlet	7.4	54	56	118	2.9	22	3.3
	Real Time Reading at Outlet		7.9	25	14	56		2	
	10 MGD Phase-III	Inlet	7.1	280	275	376	-	48	7
		outlet	7.5	66	68	122	-	33	3.4
	Real Time Reading at Outlet		7.9	44	37	110		4	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	28.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	**50**	**30**	**250**
Okhla	12 MGD	28	20	-
	45 MGD	20	15	-
	37 MGD	16	12	-
	16 MGD	16	12	-
	New 30 MGD	9	7	-
Kondli	25 MGD	19	12	56
	45 MGD	29	14	64
Yamuna Vihar	10 MGD	16	15	-
	10 MGD	21	15	-
	25 MGD	32	21	-
Rithala	40 MGD	30	20	70
	40 MGD	16	11	50
Keshopur	12 MGD	9	5	-
	40 MGD	124	108	-
	20 MGD	70	81	-
Nilothi	40 MGD	Shut	Down	Mode
	20 MGD	8	8	-
Najafgarh	5 MGD	15	10	52
Pappankalan	20 MGD	36	20	-
	20 MGD	7	5	22
Corronation pillar	20 MGD	54	56	118
	10 MGD	66	68	122

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							29.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.4	262	230	464	-	38	2
		outlet	7.7	29	22	80	-	30	Nil
	Real Time Reading at Outlet		7.41	25.73	31	11.42		6.14	
	45 MGD	Inlet	7.5	270	240	480	-	40	2.2
		outlet	7.7	24	18	72	-	32	0.5
	Real Time Reading at Outlet		7.36	36.33	16.45	57		3.44	
	37 MGD	Inlet	7.5	270	240	480	-	40	2.2
		outlet	7.8	15	14	56	-	30	0.8
	Real Time Reading at Outlet		7.26	32.14	19.48	66		2.5	
	16 MGD	Inlet	7.5	270	240	480	-	40	2.2
		outlet	7.8	18	14	56	-	28	1.8
	Real Time Reading at Outlet		7.7	23.55	13.66	56		3.63	
Kondli	25 MGD Phase-II	Inlet	7.2	416	233	454	19	37	5.9
		outlet	7.7	26	15	58	4.5	26	3.8
	Real Time Reading at Outlet		8	86	32	138		2.61	
	45 MGD Phase-IV	Inlet	7.2	400	220	418	18.5	40	5.4
		outlet	7.5	28	16	68	4	32	3.2
	Real Time Reading at Outlet		7.8	17	22	84		2.18	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	276	219	-	-	45	4.5
		outlet	7.4	24	19	-	-	25	2
	Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.2	264	213	-	-	35	4
		outlet	7.5	28	12	-	-	20	2
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	608	324	-	-	50	5
		outlet	7.5	30	22	-	-	35	3.5
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7	304	163	390	-	28	0.7
		outlet	7.8	29	18	80	-	18	0.5
	Real Time Reading at Outlet		7.13	47.72	20.57	99.74		34.98	
	40 MGD	Inlet	7	304	163	390	-	28	0.7
		Outlet	7.7	17	12	60	-	12	0.3
	Real Time Reading at Outlet		7.03	17.97	13.55	66.38		15.94	
Keshopur	12 MGD	Inlet	7.3	432	196	597	-	34	3.6
		outlet	7.6	12	6	30	-	4	1.6
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	520	205	653	-	36	3.8
		outlet	7.5	140	119	342	-	28	3
	Real Time Reading at Outlet		6.81	60.12	48.87	147.82	-	6.85	-
	20 MGD	Inlet	7.3	520	205	653	-	36	3.8
		outlet	7.6	90	95	298	-	30	2.8
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD Phase-	Inlet	7.1	560	151	660	-	30	3.8

Nilothi	I	outlet	On	Shut	Down	Mode	-	-	-
	Real Time Reading at Outlet		6.66	75.6	53.28	163.48	-	8.17	-
	20 MGD Phase-II	Inlet	7.2	344	156	-	-	30	3.4
		outlet	7.3	7	8	-	-	14	2
	Real Time Reading at Outlet		7.46	23	15.14	105.62	-	1.77	-
Pappankalan	20 MGD Phase-II	Inlet	7.4	321	205	680	14	35	6
		outlet	7.9	37	22	110	0.2	14	0.7
	Real Time Reading at Outlet		8.89	239.66	63.63	143.87	-	4.45	-
	20 MGD Phase-II	Inlet	7.3	370	215	-	-	36	6.8
		outlet	7.7	4	3	-	-	3	5
	Real Time Reading at Outlet		7.56	62.66	51.2	468.46	-	4.27	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7.1	304	210	400	-	35	6.6
		outlet	7.6	60	62	124	-	21	3.5
	Real Time Reading at Outlet		7.9	30	14	63		2	
	10 MGD Phase-III	Inlet	7.2	398	315	476	8.2	45	7.5
		outlet	7.6	76	72	128	3.2	30	3.8
	Real Time Reading at Outlet		7.9	44	37	110		4	
Narela	10 MGD Phase-III	Inlet	7.2	186	165	262	7.9	51	6.8
		outlet	7.6	34	18	82	3	36	4.1
	Real Time Reading at Outlet		7.7	55	30	98		4	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	29.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	29	22	80
	45 MGD	24	18	72
	37 MGD	15	14	56
	16 MGD	18	14	56
Kondli	25 MGD	26	15	58
	45 MGD	28	16	68
Yamuna Vihar	10 MGD	24	19	-
	10 MGD	28	12	-
	25 MGD	30	22	-
Rithala	40 MGD	29	18	80
	40 MGD	17	12	60
Keshopur	12 MGD	12	6	30
	40 MGD	140	119	342
	20 MGD	90	95	298
Nilothi	40 MGD	Shut	Down	Mode
	20 MGD	7	8	-
Pappankalan	20 MGD	37	22	110
	20 MGD	4	3	-
Corronation pillar	20 MGD	60	62	124
	10 MGD	76	72	128
Narela	10 MGD	34	18	82

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Parameters of STPs of Delhi as on							30.10.2019		
Name of the Plant	**Capacity (in MGD)**	**Parameter**							
			pH	**TSS (mg/l)**	**BOD (mg/l)**	**COD (mg/l)**	**O&G**	**NH4-H**	**PO4**
		DPCC limits	**5.5-9.0**	**50**	**30**	**250**	**10**	**50**	**5**
Okhla	12 MGD	Inlet	7.5	178	172	-	-	38	2.4
		outlet	7.7	32	20	-	-	33	0.8
	Real Time Reading at Outlet		7.27	32.62	33.32	12.23		6.52	
	45 MGD	Inlet	7.5	250	170	-	-	42	2
		outlet	7.7	26	17	-	-	36	0.5
	Real Time Reading at Outlet		7.44	34.24	16.73	53.94		3.27	
	37 MGD	Inlet	7.5	250	170	-	-	42	2
		outlet	7.8	9	7	-	-	34	1.2
	Real Time Reading at Outlet		7.25	24.33	16.72	51.8		2.5	
	16 MGD	Inlet	7.5	250	170	-	-	42	2
		outlet	7.8	10	8	-	-	34	1.2
	Real Time Reading at Outlet		7.62	21.71	13.3	53.03		3.93	
Kondli	25 MGD Phase-II	Inlet	7.3	352	226	348	-	40	6.6
		outlet	7.7	23	14	52	-	31	2.9
	Real Time Reading at Outlet		8	102	29	143		2.53	
	45 MGD Phase-IV	Inlet	7.2	304	200	318	19	41	6.7
		outlet	7.6	34	22	72	3.6	29	3.1
	Real Time Reading at Outlet		7.8	17	23	90		2.23	
Chilla	9 MGD	Inlet	7.1	428	229	410	-	40	6.5
		outlet	7.6	5	2.98	14	-	3.58	2
	Real Time Reading at Outlet		7.8	12	9.74	34		3.96	
Yamuna Vihar	10 MGD Phase-I	Inlet	7.2	284	218	-	-	65	4
		outlet	7.4	26	13	-	-	45	2
	Real Time Reading at Outlet								
	10 MGD Phase-II	Inlet	7.3	252	187	-	-	45	3
		outlet	7.6	29	13	-	-	25	1.5
	Real Time Reading at Outlet								
	25 MGD Phase-III	Inlet	7.2	612	297	-	-	45	4.5
		outlet	7.4	28	25	-	-	35	3
	Real Time Reading at Outlet								
Rithala	40 MGD	Inlet	7.2	272	165	380	-	36	1.6
		outlet	7.7	28	19	80	-	22	1.1
	Real Time Reading at Outlet		7.13	50.63	22.92	105.83		33.58	
	40 MGD	Inlet	7.2	272	165	380	-	36	1.6
		Outlet	7.8	18	13	70	-	14	0.8
	Real Time Reading at Outlet		7.01	18.12	14.46	68.25		15.89	
Keshopur	12 MGD	Inlet	7.4	380	233	-	-	31	3.4
		outlet	7.8	10	6	-	-	3	1.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
	40 MGD	Inlet	7.3	404	242	-	-	34	3.8
		outlet	7.6	122	114	-	-	29	3
	Real Time Reading at Outlet		6.47	62.25	48.8	151.67	-	30.9	-
	20 MGD	Inlet	7.3	404	242	-	-	34	3.7

	20 MGD	outlet	7.7	64	94	-	-	30	2.9
	Real Time Reading at Outlet		NA	NA	NA	NA	NA	NA	NA
Nilothi	40 MGD Phase-I	Inlet	7.1	544	153	-	-	32	4
		outlet	On	Shut	Down	Mode	-	-	-
	Real Time Reading at Outlet		6.48	80.64	55.66	171.72	-	9.29	-
	20 MGD Phase-II	Inlet	7.2	320	164	-	-	32	3.4
		outlet	7.3	14	5	-	-	16	2
	Real Time Reading at Outlet		7.48	48.37	5.06	65.29	-	1.81	-
Pappankalan	20 MGD Phase-II	Inlet	7.4	285	190	580	-	32	7.4
		outlet	7.8	29	18	-	-	14	0.8
	Real Time Reading at Outlet		9.63	55	21.35	81.6	-	8.6	-
	20 MGD Phase-II	Inlet	7.3	401	235	680	13.2	30	7.2
		outlet	7.6	4	3	10	0	5	6.8
	Real Time Reading at Outlet		7.58	49.42	41.97	195.39	-	4.33	-
Najafgarh	5 MGD Phase-II	Inlet	7.3	118	95	-	7	30	6.8
		outlet	7.6	18	9	-	0	14	1.2
	Real Time Reading at Outlet		7.64	42.5	41.09	130.22	-	3.46	-
Corronation pillar	20 MGD Phase-I &II	Inlet	7	260	195	338	7.8	37	6.9
		outlet	7.4	58	60	126	3.6	24	3.7
	Real Time Reading at Outlet		7.9	40	15	71		2	
	10 MGD Phase-III	Inlet	7.1	362	305	446	-	47	7.2
		outlet	7.7	66	70	140	-	33	4
	Real Time Reading at Outlet		7.9	44	36	110		4	

Dir.(T&QC)

OFFICE OF THE DIRECTOR (T&QC)
DELHI JAL BOARD: GOVT. OF NCT OF DELHI
WATER WORKS WAZIRABAD:DELHI-110054

Name of the Plant	Capacity (in MGD)	30.10.2019		
		TSS (mg/l)	BOD (mg/l)	COD (mg/l)
	DPCC limits	50	30	250
Okhla	12 MGD	32	20	-
	45 MGD	26	17	-
	37 MGD	9	7	-
	16 MGD	10	8	-
Kondli	25 MGD	23	14	52
	45 MGD	34	22	72
Chilla	9 MGD	5	2.98	14
Yamuna Vihar	10 MGD	26	13	-
	10 MGD	29	13	-
	25 MGD	28	25	-
Rithala	40 MGD	28	19	80
	40 MGD	18	13	70
Keshopur	12 MGD	10	6	-
	40 MGD	122	114	-
	20 MGD	64	94	-
Nilothi	40 MGD	Shut	Down	Mode
	20 MGD	14	5	-
Najafgarh	5 MGD	18	9	-
Pappankalan	20 MGD	29	18	-
	20 MGD	4	3	10
Corronation pillar	20 MGD	58	60	126
	10 MGD	66	70	140